

**OFFSHORE OIL SCOUTS ASSOCIATION  
GULF ATLANTIC**

**WEEKLY DRILLING REPORT**

**COMBINED**

**Wednesday, June 24, 2026**





# OFFSHORE OIL SCOUTS

PROPRIETARY

STATEMENT



***This information is provided by exclusive agreement with The Offshore Oil Scouts Association. The recipient acknowledges that the data and materials are proprietary information and trade secret, whether or not any portion thereof may be validly copyrighted or patented. Any reproduction or other use without the express written consent of The Association President will be pursued to the fullest extent of the law.***

## Table of Contents

### NEW LOCATIONS

[KEATHLEY CYN Block 291 WELL 2ST BP EXPL](#)

[GREEN CYN Block 743 WELL DC152 BP EXPL](#)

### WELLS SPUDDING

[MISSISSIPPI CYN Block 477 WELL 1 SHELL](#)

### ACTIVE

[GARDEN BANKS Block 959 WELL SP203 SHELL](#)

[ALAMINOS CYN Block 728 WELL WN103 SHELL](#)

[KEATHLEY CYN Block 247 WELL 1 BP EXPL](#)

[GREEN CYN Block 726 WELL 6 ANADARKO PETROLEUM CORPOR](#)

[GREEN CYN Block 743 WELL DC106 BP EXPL](#)

[GREEN CYN Block 782 WELL MD15 BP EXPLORATION & PRODUCTI](#)

[GREEN CYN Block 807 WELL AP7 CHEVRON U.S.A. INC.](#)

[GREEN CYN Block 825 WELL 14 BP EXPL](#)

[GREEN CYN Block 944 WELL WA5 BEACON OFFSHORE ENERGY](#)

[WALKER RIDGE Block 315 WELL MA3 BEACON OFFSHORE ENERGY](#)

[WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD](#)

[WALKER RIDGE Block 678 WELL IS2 CHEVRON U.S.A. INC.](#)

[MISSISSIPPI CYN Block 477 WELL 1 SHELL](#)

[MISSISSIPPI CYN Block 503 WELL SS1ST LLOG EXPL](#)

[MISSISSIPPI CYN Block 612 WELL DV2ST SHELL](#)

[MISSISSIPPI CYN Block 773 WELL A5ST3 ENI US OPER CO](#)

[MISSISSIPPI CYN Block 807 WELL MB9ST2 SHELL](#)

[MISSISSIPPI CYN Block 812 WELL KI2 SHELL](#)

### SUSPENDED

[MISSISSIPPI CYN Block 812 WELL KI2 SHELL](#)

### COMPLETED

[MISSISSIPPI CYN Block 612 WELL DV2ST SHELL](#)





**ACTIVE**

**GARDEN BANKS** **959** **PROSPECT: SPARTA**  
**SHELL** **OCS: 30876** **WELL: SP203** **Status: DRLG**

**958 FLD** **Class: DEV** **SS** **API: 608074033200**

**LOC** 7507' FNL & 3623' FWL **of Block** 00959 GARDEN BANKS  
**LAT** = 27.04154036(27°02'29.545") **LON** = -92.23735115(-92°14'14.464")  
**X** = 1,888,583 **Y** = 9,813,293 **PMD:** 31560 **PTVD:** 30592  
**PBHL:** OH 6135' FSL & 1793' FWL **of Block** 959 GARDEN BANKS  
**PBHL:** BP15694' FSL & 1665' FWL **of Block** 959 GARDEN BANKS  
**ABHL:** OH **MD:** 31158 **TVD:** 30655 S 2211' @ W 1830'  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 09/05/2025 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 42 @4630 274' ; 32 @5559 ; 28 @6704 ; 22 @10164 FIT 15.4 ; 14 @24315 FIT 16.7

**WD=** 4269 **KB=** 87 **RIG:** STENA EVOLUTION / STENA DRILLING

**Date Reached TD:**

06/04/2025		OH	ST00BP00		BATCH SET
09/10/2025	DRLG	6108	OH	ST00BP00	12.1 42 @4630 W/274'P, 32 @5559, M/OFF 9-6-25, M/ON 9-8-25, LWD (GR, RES, PWD)
09/17/2025	TD	10214	OH	ST00BP00	13.0 28 @6704, LWD (GR, RES, PWD) RNG 22
09/24/2025	TD	10214	OH	ST00BP00	13.0 22 @10164, M/OFF 9-15-25, WILL RETURN
12/10/2025	TD	10214	OH	ST00BP00	13.0 M/ON 12-6-25, RIGGING UP
12/17/2025	TD	10214	OH	ST00BP00	13.0 FINISHED RIGGING UP, PREP TO DRILL AHEAD
12/24/2025	TD	24365	OH	ST00BP00	16.3 CML 15.9, FIT 15.4 ON 22, LWD (GR, RES, PWD, SON) PREP TO RUN 14
12/31/2025	DRLG	24535	OH	ST00BP00	16.3 CML 16.1, RAN 14 @24315, FIT 16.66, LWD (GR, RES, PWD)
01/07/2026	DRLG	31158	OH	ST00BP00	16.3 CML 16.3, LWD (GR, RES, PWD) ORIG MD, 31108, TVD 30615
01/14/2026	TD	31158	OH	ST00BP00	16.3 CML 16.3, WELL CONTROL WORK DECISION NOT TO DRILL AHEAD, PREP TO PB & BYPASS
01/21/2026	TD	31158	OH	ST00BP00	16.3 CML 16.3, SET 2 OPEN HOLE PLUGS, PREP TO SET KICKOFF PLUG & BYPASS
01/28/2026	TD	31158	OH	ST00BP00	16.3 CML 16.3, SET KICKOFF PLUG, TOC @23915, PREP TO BYPASS
02/04/2026	TD	31158	OH	ST00BP00	16.3 CML 16.3, DRILLED CEMENT W/BYPASS BHA, OBSERVED LOSSES INDICATING INADEQUATE CEMENT, COULD NOT BYPASS, SET ADDL PLUG, TOC @ 24439, SETTING PLUG #5 TO BYPASS
02/11/2026	TD	31158	OH	ST00BP00	16.3 CML 16.3, SET PLUG #5, TOC @23924, PREP TO T/A, WILL RETURN TO BYPASS
02/18/2026	TD	31158	OH	ST00BP00	16.3 CML 16.3, T/A 2-10-26, WILL RETURN
06/24/2026	TD	31158	OH	ST00BP00	16.3 M/ON 6-21-26, PREP TO RE-ENTER & BYPASS ORIG PTDS: 31527 MD, 31019 TVD

**ALAMINOS CYN** **728** **PROSPECT: WHALE**  
**SHELL** **OCS: 31195** **WELL: WN103** **Status: DRLG**

**728 WC** **Class: DEV** **API: 608054011900**

**LOC** 1627' FSL & 3169' FEL **of Block** 00728 ALAMINOS CYN  
**LAT** = 26.23005494(26°13'48.198") **LON** = -94.72843942(-94°43'42.382")  
**X** = 1,073,951 **Y** = 9,521,467 **PMD:** 23560 **PTVD:** 21452  
**PBHL:** OH 7352' FSL & 4941' FEL **of Block** 728 ALAMINOS CYN  
**PBHL:** BP17366' FSL & 4955' FEL **of Block** 728 ALAMINOS CYN  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 11/03/2025 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 38 @8931 198' ; 28 @9843 ; 22 @14790 FIT 12.0 ; 16.08LNR @14387-16395

**WD=** 8631 **KB=** 102 **RIG:** DW POSEIDON / TRANSOCEAN

**ACTIVE**

**Date Reached TD:**

10/15/2025		OH	ST00BP00	BATCH SET
11/12/2025	DRLG	14828	OH	ST00BP00 10.0 MPD 10.62,RAN 38 @8931 W/198'P,28 @9843, LWD(GR,RES,PWD)
11/19/2025	TD	14840	OH	ST00BP00 10.5 MPD 10.73,LWD(GR,RES,PWD)22 @14790,M/OFF 11-13-25,WILL RETURN
05/20/2026	TD	14840	OH	ST00BP00 10.5 M/ON 5-14-26,RNG BOP & RISER TO RESUME DRILLING OPERATIONS
05/27/2026	TD	19877	OH	ST00BP00 10.4 MPD 10.94,TOOK FIT 12.06 ON 22,LWD(ARCVIS, SONSSCOPE)PREP TO RUN 13 5/8
06/03/2026	TD	19877	OH	ST00BP00 10.4 MPD 10.94,ATTEMPTED TO RUN 13 5/8,COULD NOT GET DOWN,PREP TO C/O & RE-RUN 13 5/8
06/10/2026	TD	19877	OH	ST00BP00 10.8 MPD 10.9,C/O,ATTEMPTED TO RE-RUN 13 5/8, COULD NOT GET DOWN,POOH W/CSG STRING
06/17/2026	TD	19877	OH	ST00BP00 10.8 MPD 10.9,POOH W/13 5/8LNR,PUMPED CEMENT PLUGS @14684,PREP TO BYPASS
06/24/2026	TD	19877	OH	ST00BP00 10.8 MPD 10.9,BYPASSED @14850
06/24/2026	TD	16450	BP1	ST00BP01 10.5 MPD 10.7,TOOK FIT 12.04 ON 22,LWD(ARCVIS) RAN 16.08LNR @14387-16395,PREP TO DRILL OUT,ORIG HOLE PTD:23534 MD,21448 TVD

**KEATHLEY CYN  
BP EXPL**

**247  
OCS: 25790**

**PROSPECT: WEST BUMP  
WELL: 1**

**Status: DRLG**

**247 WC**

**Class: EXP SS**

**API: 608084008000**

**LOC** 4687' FNL & 363' FWL **of Block** 00291 KEATHLEY CYN  
**LAT** = 26.70216182 (26°42'07.783") **LON** = -92.63787510 (-92°38'16.350")  
**X** = 1,758,603 **Y** = 9,689,393 **PMD**: 34548 **PTVD**: 33548  
**PBHL**: OH 780' FSL & 757' FWL **of Block** 247 KEATHLEY CYN  
**ABHL**: OH **MD**: 34226 **TVD**: 33304 N 5657' @ E 433'  
**ATD OH**: 34226 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

**SPUD**: 03/18/2026 **SUSP**: **COMP**: **RR**:  
**CSG**= OH 36 @6100 274' ; 28 @8160 ; 22 @9979 PIT 13.8 ; 18LNR @9753-14850 FIT 15.3 ; 16LNR @5847-20978 PIT 16.0 ; 14 @27696 FIT 17.6 ; 11 7/8LNR @21122-29801 PIT 16.0

**WD**= 5722 **KB**= 104 **RIG**: DW INVICTUS / TRANSOCEAN

**Date Reached TD**: 06/10/2026

02/25/2026		OH	ST00BP00	LOCATION
03/18/2026		OH	ST00BP00	RIGGING UP
03/25/2026	DRLG	8708	OH	ST00BP00 12.5 36 @6100 W/274'P,28 @8160,LWD(GR,RES,APWD)
04/01/2026	TD	10071	OH	ST00BP00 13.0 LWD(GR,RES,APWD)22 @9979,WOC,BOP & MPD TESTING
04/08/2026	TD	10071	OH	ST00BP00 13.0 REPG BOP
04/15/2026	TD	10071	OH	ST00BP00 13.0 REPG BOP,RNG RISER
04/22/2026	DRLG	10153	OH	ST00BP00 11.7 MPD 12.1,PIT 13.8 ON 22,LWD(GR,RES,APWD)
04/29/2026	TD	15050	OH	ST00BP00 13.2 MPD 13.2,LWD(GR,RES,APWD)SET 18LNR @ 9753-14850,PREP TO DRILL OUT & TEST LNR
05/06/2026	TD	21138	OH	ST00BP00 13.2 MPD 14.2,FIT 15.3 ON 18LNR,LWD(GR,RES,APWD) POOH TO RUN LNR
05/13/2026	TD	21140	OH	ST00BP00 14.2 MPD 14.37,RAN 16LNR @5847-20978,PIT 16.0, PREP TO DRILL AHEAD
05/20/2026	TD	27750	OH	ST00BP00 15.2 MPD 15.6,LWD(GR,RES,APWD,SON)PREP TO RUN 14
05/27/2026	TD	27750	OH	ST00BP00 15.2 MPD 15.6,RAN 14 @27696,PREP TO DRILL OUT
06/03/2026	TD	29851	OH	ST00BP00 14.2 MPD 15.6,TOOK FIT 17.6 ON 14,LWD(GR,RES, APWD,SON,DEN)RAN 11 7/8LNR @21122-29801, PREP TO DRILL OUT
06/10/2026	TD	33800	OH	ST00BP00 14.6 MPD 15.3,PIT 16.0 .0N 11 7/8LNR,LWD(GR,RES, APWD,SON,DEN)RIG MAINTENANCE-REPAIRS
06/17/2026	TD	34226	OH	ST00BP00 15.1 MPD 15.3,LWD(GR,RES,SON,DEN,FPWD)DURING PRESSURE PROGRAM,POOH ENCOUNTERED LOSSES @ 32849,PUMPED LCM PILLS,POOH TO SURFACE, PREP TO PUMP CEMENT IN OPEN HOLE

**ACTIVE**

06/24/2026 TD 34226 OH ST00BP00 15.1 NO MPD,SET 2 OH PLUGS,PREP TO P&A,WILL STO  
FOR KC 291 #2ST

**GREEN CYN** **726** **PROSPECT: CAESAR TONGA**  
**ANADARKO PETROLEUM CORPO** **OCS: 24179** **WELL: 6** **Status: DRLG**

**640 FLD** **Class: DEV** **SS** **API: 608114080000**

**LOC** 6073' FSL & 4675' FWL **of Block** 00727 GREEN CYN  
**LAT** = 27.23835119(27°14'18.064") **LON** = -90.81889581(-90°49'08.025")  
**X** = 2,348,995 **Y** = 9,890,233 **PMD:** 27320 **PTVD:** 23349  
**PBHL:** OH 13237' FSL & 5' **FEL of Block** 726 GREEN CYN  
**ABHL:** OH **MD:** 27335 **TVD:** 23369 N 7166' @ W 4680'  
**ATD OH:** 27335 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 05/04/2026 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 36 @5127 339' ; 22 @6912 FIT 13.7 ; 18LNR @6625-13215 FIT 15.8 ;  
14 @23265 FIT 15.5 ; 9 7/8LNR @27328

**WD=** 4707 **KB=** 81 **RIG:** OCEAN BLACKHAWK / NOBLE DRLG  
**Date Reached TD:** 06/16/2026

04/22/2026 OH ST00BP00 LOCATION  
04/29/2026 OH ST00BP00 BETWEEN WELL MAINTENANCE  
05/06/2026 DRLG 5746 OH ST00BP00 11.5 36 @5127 W/339'P,LWD(GR,RES,PWD)  
05/13/2026 TD 6937 OH ST00BP00 12.5 LWD(GR,RES,PWD)RAN 22 @6912,PREP TO DRILL  
OUT  
05/20/2026 TD 13349 OH ST00BP00 13.4 NO MPD,FIT 13.73 ON 22,LWD(GR,RES,PWD)SET  
18LNR @6625-13215,WOC  
05/27/2026 TD 22066 OH ST00BP00 14.3 FIT 15.8 ON 18LNR,WHILE @19300,TOOK OPEN  
HOLE FIT 15.01,ROLLING OVER MUD TO 14.7,  
LWD(GR,RES,PWD)  
06/03/2026 TD 23300 OH ST00BP00 14.3 MPD 15.1,LWD(GR,RES,PWD)WHILE POOH,HOLE  
PACKED OFF,TWISTED OFF DP,TF @9068,FSG  
06/10/2026 TD 23300 OH ST00BP00 15.1 MPD OFF,RECD FSH,RNG 14  
06/17/2026 TD 27335 OH ST00BP00 14.1 MPD 14.9,RAN 14 @23265,FIT 15.49,WHILE @  
26180,TOOK DFIT 15.0,LWD(GR,RES,PWD,X-BAT,  
ALD,CTN,GEOTAP)C&C  
06/24/2026 TD 27335 OH ST00BP00 14.8 NO MPD,ATTEMPTED WL,NGI,DEN,NEUT,ZAIT,HIT  
BRDG @23315,RECONFIGURED TOOL STRING TO  
NGI W/A JAR TO COLLECT SAMPLES,HIT BRDG @  
23315,NO SAMP OR LOGS RECD,RAN 9 7/8LNR @  
23006-27328,WOC  
06/24/2026 TD 27335 OH ST00BP00 14.8 ANADARKO PAST THEIR PTD BY 15' WHICH PUT  
THE WELL IN BLK 726 INSTEAD OF 727,THIS  
REQUIRED ANADARKO TO CHANGE THE BLOCK,WELL  
& OCS #  
ORIG PBHL: 13248 FSL 10 FWL BLK 727,ORIG  
WELL #7,ORIG OCS16783

**GREEN CYN** **743** **PROSPECT: ATLANTIS**  
**BP EXPL** **OCS: 15607** **WELL: DC106** **Status: BS**

**743 FLD** **Class: INJ** **API: 608114080300**

**LOC** 6012' FSL & 6993' FWL **of Block** 00743 GREEN CYN  
**LAT** = 27.22371769(27°13'25.384") **LON** = -90.03238222(-90°01'56.576")  
**X** = 2,604,753 **Y** = 9,890,172 **PMD:** **PTVD:**  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 06/16/2026 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 36 @7140 227' ; 22 @10579

**WD=** 6833 **KB=** 80 **RIG:** OCEAN BLACKHORNET / DIAMOND OS  
**Date Reached TD:**

06/10/2026 OH ST00BP00 BATCH SET

**ACTIVE**

06/17/2026 OH ST00BP00 36 @7140 W/227,PREP TO SPUD  
 06/24/2026 TD 10605 OH ST00BP00 11.0 LWD(GR,RES,PWD)RAN 22 @10579,M/OFF 6-21-26,  
 WILL RETURN

**GREEN CYN** **782** **PROSPECT: MAD DOG**  
**BP EXPLORATION & PRODUCT** **OCS: 15610** **WELL: MD15** **Status: DRLG**

**826 FLD** **Class: DEV** **API: 608114061200**

**LOC** 7228' FSL & 6166' FEL **of Block** 00782 GREEN CYN  
**LAT** = 27.18830922 (27°11'17.913") **LON** = -90.26861424 (-90°16'07.011")  
**X** = 2,528,234 **Y** = 9,875,548 **PMD**: 25478 **PTVD**: 22443  
**PBHL**: OH 3471' FNL & 2401' FWL **of Block** 782 GREEN CYN  
**ABHL**: OH **MD**: 25533 **TVD**: 22524 N 5168' @ W 7266'  
**ABHL**: BP2 **MD**: 25781 **TVD**: 22522 N 5429' @ W 7198'  
**ATD OH**: 25781 **BP1**: 24014 **BP2**: 25781 **BP3**: **BP4**: **BP5**:

**SPUD**: 11/07/2013 **SUSP**: **COMP**: **RR**:  
**CSG**= OH 36 @4886 290' ; 22 @7094 FIT 10.8 ; 16LNR @6488-12455 FIT 15.1 ;  
 14LNR @12154-19648 FIT 13.6 ; 11 7/8LNR @19443-23275 PIT 13.6 ;  
 9 7/8LNR @23048-25743

**WD**= 4428 **KB**= 168 **RIG**: MAD DOG SPAR / VALARIS  
**Date Reached TD**: 04/23/2026

09/11/2013 OH ST00BP00 (APPROVED PERMIT 9-6-13) (BATCH SET)  
 10/09/2013 OH ST00BP00 M/ON 10-7-13,PREP TO RUN 36"  
 10/16/2013 OH ST00BP00 M/ON 10-7-13,36 @4886W/290'P,M/OFF  
 10-10-13 (WILL RET)  
 11/13/2013 TD 7125 OH ST00BP00 14.0 M/ON 11-6-13,LWD(GR,RES)PREP TO RUN 22"  
 11/20/2013 TD 7125 OH ST00BP00 14.0 22" @7094, WOC  
 11/27/2013 TD 7125 OH ST00BP00 14.0 M/OFF 11-19-13 (WILL RETURN)  
 12/24/2025 TD 7125 OH ST00BP00 14.0 M/ON 12-14-25,C/O TO DRILL AHEAD  
 12/31/2025 DRLG 10664 OH ST00BP00 10.1 FIT 10.79 ON 22,LWD(GR,RES,PWD)  
 01/07/2026 TD 12460 OH ST00BP00 10.2 LWD(GR,RES,PWD)PREP TO RUN 16LNR  
 01/14/2026 TD 12460 OH ST00BP00 10.2 16LNR @6488-12455,PREP TO DRILL OUT & TEST  
 LNR  
 01/21/2026 DRLG 18287 OH ST00BP00 13.9 FIT 15.06 ON 16LNR,LWD(GR,RES,PWD,SON,NBGR)  
 01/28/2026 TD 19659 OH ST00BP00 14.1 LWD(GR,RES,PWD,SON,NBGR)RNG 14LNR  
 02/04/2026 TD 19659 OH ST00BP00 14.2 14LNR @12154-19648,WOC  
 02/11/2026 TD 19659 OH ST00BP00 14.2 PREP TO DRILL OUT & TEST 14LNR  
 02/18/2026 TD 25533 OH ST00BP00 13.0 RTD 2-16-26,FIT 13.6 ON 14LNR,LWD(GR,RES,  
 NBGR,PWD,DEN,NEUT,SON,FPWD)CIRC BOTTOM UP  
 02/25/2026 TD 25533 OH ST00BP00 13.0 WHILE BACKREAMING OUT OF HOLE,HOLE PACKED  
 OFF & WENT TO LOSSES,STK DP @22620,PREP TO  
 SEVER PIPE  
 03/04/2026 TD 25533 OH ST00BP00 13.0 SEVERED DP,TF @21176,PREP TO PB & BYPASS  
 03/11/2026 TD 25533 OH ST00BP00 13.0 REPD BOP,PREP TO BYPASS  
 03/18/2026 TD 25533 OH ST00BP00 13.0 BYPASSED @19848  
 03/18/2026 TD 24014 BP1 ST00BP01 12.7 LWD(GR,RES,DEN,NEUT,CALP,ACOUSTIC TESTRAK)  
 ENCOUNTERED TAR,EXPERIENCE BALLOONING &  
 LOSSES,PULL UP TO 22810,SHUT WELL IN,C&C  
 03/25/2026 TD 24014 BP1 ST00BP01 12.7 PREP TO PB & BYPASS  
 04/01/2026 TD 24014 BP1 ST00BP01 12.7 BYPASSED @19676  
 04/01/2026 DRLG 23102 BP2 ST00BP02 12.7 LWD(GR,RES,PWD)ENCOUNTER TAR @23075  
 04/08/2026 TD 23300 BP2 ST00BP02 12.7 LWD(GR,RES,PWD)TOOLS FAILED FROM  
 23090-23300,PREP TO RUN 11 7/8LNR  
 04/15/2026 TD 23300 BP2 ST00BP02 12.7 11 7/8LNR @19443-23275,PREP TO DRILL OUT  
 04/22/2026 DRLG 24189 BP2 ST00BP02 12.7 PIT 13.6 ON 11 7/8LNR,LWD(GR,RES,PWD,SON)  
 04/29/2026 TD 25781 BP2 ST00BP02 12.7 LWD(GR,RES,PWD,SON)REAMING & HPU REPAIRS  
 05/06/2026 TD 25781 BP2 ST00BP02 12.7 REAMED TO 25781,RNG 9 7/8LNR  
 05/13/2026 TD 25781 BP2 ST00BP02 12.7 RAN 9 7/8LNR @23048-25743,PREP TO COMP  
 05/20/2026 TD 25781 BP2 ST00BP02 12.7 PREP TO COMP  
 05/27/2026 TD 25781 BP2 ST00BP02 12.7 COMPTG  
 06/03/2026 TD 25781 BP2 ST00BP02 12.7 COMPTG  
 06/10/2026 TD 25781 BP2 ST00BP02 12.7 COMPTG  
 06/17/2026 TD 25781 BP2 ST00BP02 12.7 COMPTG

**ACTIVE**

06/24/2026 TD 25781 BP2 ST00BP02 12.7 COMPTG

GREEN CYN 807 PROSPECT: ANCHOR  
 CHEVRON U.S.A. INC. OCS: 31752 WELL: AP7 Status: DRLG

807 FLD Class: DEV SS API: 608114080200

LOC 4045' FSL & 4475' FWL of Block 00807 GREEN CYN  
 LAT = 27.15117389(27°09'04.226") LON = -91.21088317(-91°12'39.179")  
 X = 2,222,075 Y = 9,856,525 PMD: 33793 PTV: 33536  
 PBHL: OH 4361' FSL & 6470' FWL of Block 807 GREEN CYN  
 ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 04/28/2026 SUSP: COMP: RR:  
 CSG= OH 36 @5333 305' ; 22 @10547 FIT 11.7 ; 18LNR @10093-15575 FIT 14.0 ;  
 16LNR @8003-24855 FIT 16.1 ; 14LNR @24460-30040 FIT 16.2

WD= 4953 KB= 75 RIG: DW TITAN / TRANSOCEAN

Date Reached TD:

04/29/2026		OH	ST00BP00	36 @5333 W/305'P, PREP TO SPUD
05/06/2026 TD	10577	OH	ST00BP00 11.0	LWD(NBGR)RNG 22
05/13/2026 TD	10577	OH	ST00BP00 11.0	22 @10547, RAN BOP, TSTG BOP
05/20/2026 TD	15628	OH	ST00BP00 10.7	MPD 11.26, FIT 11.7 ON 22, LWD(NBGR, ARCVIS) PREP TO RUN 18LNR
05/27/2026 DRLG	22646	OH	ST00BP00 12.3	MPD 12.77, RAN 18LNR @10093-15575, FIT 14.0, LWD(NBGR, ARCVIS)
06/03/2026 TD	24930	OH	ST00BP00 13.0	MPD 13.15, LWD(NBGR, ARCVIS) RAN 16LNR @ 8003-24855, PREP TO TEST BOP
06/10/2026 TD	30164	OH	ST00BP00 14.9	MPD 15.56, TOOK FIT 16.1 ON 16LNR, LWD(NBGR, ARCVIS) WHILE @29096 HAD LOSSES, DECREASED MPD TO 15.5, HOLE PACKED OFF, RECD DP, HAD 5 BBL GAIN, SHUT IN, PREP TO RUN 14LNR
06/17/2026 DRLG	30615	OH	ST00BP00 14.9	MPD 15.59, RAN 14LNR @24460-30040, TOOK DFIT 16.2, LWD(NBGR, ARCVIS, SONSCOPE, STETH, ADN)
06/24/2026 TD	33710	OH	ST00BP00 14.9	MPD 15.63, LWD(NBGR, ARCVIS, SONSCOPE, STETH, ADN) WHILE @33710, DP STUCK, WHILE ATTEMPTING TO POOH, DP PARTED, TF @28190, FSG UNSUCCESSFUL, SEVERED DP @32256, UNABLE TO FREE DP, PREP TO RE-SEVER

GREEN CYN 825 PROSPECT: MAD DOG  
 BP EXPL OCS: 20190 WELL: 14 Status: DRLG

825 FLD Class: DEV API: 608114072000

LOC 7311' FSL & 6375' FEL of Block 00825 GREEN CYN  
 LAT = 27.14594440(27°08'45.400") LON = -90.31898077(-90°19'08.331")  
 X = 2,512,185 Y = 9,859,790 PMD: 25223 PTV: 23498  
 PBHL: OH 342' FSL & 5103' FEL of Block 825 GREEN CYN  
 ABHL: OH MD: 24993 TVD: 23277 S 6907' @ E 1259'  
 ABHL: BP1 MD: 24852 TVD: 23242 S 6816' @ E 1245'  
 ATD OH: 24993 BP1: 24852 BP2: BP3: BP4: BP5:

SPUD: 03/29/2019 SUSP: COMP: RR:  
 CSG= OH 36 @5335 267' ; 22 @7645 PIT 11.8 ; 14 @17044 PIT 13.2 ;  
 9 7/8LNR @16797-24973 FIT 13.2  
 BP1 9 7/8LNR @16222-24832

WD= 4986 KB= 82 RIG: WEST AURIGA / SEADRILL

Date Reached TD: 05/15/2026

03/13/2019		OH	ST00BP00	BATCH SET
04/03/2019 TD	7692	OH	ST00BP00 10.5	36 @5335 W/267'P, LWD(ARC) 22 @7645, M/OFF 4-1-19 (WILL RETURN)
03/18/2026 TD	7692	OH	ST00BP00 10.5	M/ON 3-11-26, RIGGING UP
03/25/2026 TD	17080	OH	ST00BP00 10.5	MPD 11.5, PIT 11.8 ON 22, LWD(ARCVIS 900,

ACTIVE

04/01/2026	DRLG	20135	OH	ST00BP00	11.7	SONVIS 900, POOH TO RUN 14 MPD 12.2, RAN 14 @17044, PIT 13.2, LWD (GR, RES, PWD, SON)
04/08/2026	DRLG	24372	OH	ST00BP00	11.6	MPD 12.1-12.5, LWD (GR, RES, PWD, SON) DURING THE WEEK, ENCOUNTERED FORMATION LOSSES, SPOTTED LCM PILL & MPD SQUEEZE OPERATIONS, STABILIZED WELL, CONTINUED DRILLING AHEAD
04/15/2026	TD	24993	OH	ST00BP00	11.8	MPD 11.9, RTD 4-7-265, LWD (GR, RES, PWD, SON) RAN 9 7/8LNR @16797-24973, COMPTG
04/22/2026	TD	24993	OH	ST00BP00	11.8	MPD 11.9, FIT 13.18 ON 9 7/8LNR, RAN CBL TO CHECK BAD CEMENT JOB, WOO
04/29/2026	TD	24993	OH	ST00BP00	11.8	MPD 11.9, PREP TO PB & BYPASS
05/06/2026	TD	24993	OH	ST00BP00	11.8	MPD 11.9, MILLING WDW TO BYPASS
05/13/2026	TD	24993	OH	ST00BP00	11.8	MPD 11.9, MILLED WDW @16730-16757, BYPASSED @ 16757
05/13/2026	DRLG	21590	BP1	ST00BP01	11.2	MPD 11.8, LWD (GR, RES, PWD, SON)
05/20/2026	TD	24852	BP1	ST00BP01	11.7	MPD 12.01, LWD (GR, RES, PWD, SON) RAN 9 7/8LNR @ 16222-24832, WOC
05/27/2026	TD	24852	BP1	ST00BP01	11.7	MPD 12.01, WHILE POOH, LOST STABILIZER, POOH W/FSG
06/03/2026	TD	24852	BP1	ST00BP01	11.7	MPD 12.01, COMPTG
06/10/2026	TD	24852	BP1	ST00BP01	11.7	MPD 12.01, COMPTG
06/17/2026	TD	24852	BP1	ST00BP01	11.7	MPD 12.01, COMPTG
06/24/2026	TD	24852	BP1	ST00BP01	11.7	MPD 12.01, COMPTG

**GREEN CYN** **944** **PROSPECT: WINTERFELL**  
**BEACON OFFSHORE ENERGY** **OCS: 36061** **WELL: WA5** **Status: DRLG**

**944 FLD** **Class: DEV** Hrz/SS **API: 608114080100**

**LOC** 6946' FNL & 2310' FEL of Block 00943 GREEN CYN  
**LAT** = 27.03080025 (27°01'50.881") **LON** = -90.99034361 (-90°59'25.237")  
**X** = 2,294,490 **Y** = 9,813,854 **PMD**: 27343 **PTVD**: 22255  
**PBHL**: OH 2037' FSL & 4940' FWL of Block 944 GREEN CYN  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**  
**SPUD:** 04/20/2026 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 36 @5731 273' ; 28 @7196 ; 22 @10008 FIT 14.5 ; 14 @19714 FIT 16.0 ;  
 10 X 9 7/8LNR @19523-25690

**WD=** 5378 **KB=** 80 **RIG:** OCEAN BLACK RHINO / NOBLE DRLG  
**Date Reached TD:**

04/22/2026	DRLG	5899	OH	ST00BP00	11.5	36 @5731 W/273'P, LWD (ARCVIS 900)
04/29/2026	TD	8490	OH	ST00BP00	13.0	WHILE @7300, MUD 11.5, RAN 28 @7196, LWD (ARCVIS 900) OBSERVED PRESSURE & TORQUE LOSS, POOH & FOUND THE DRILL STRING HAD PARTED @8388, RECD FSH, TIH TO DRILL AHEAD
05/06/2026	TD	10058	OH	ST00BP00	14.0	LWD (ARCVIS 900, RAN 22 @10008, RAN BOP, PREP TO DRILL OUT & TEST CSG
05/13/2026	DRLG	18400	OH	ST00BP00	13.6	MPD 14.1, FIT 14.54 ON 22, LWD (ARCVIS 900)
05/20/2026	TD	19835	OH	ST00BP00	14.0	MPD 14.1, LWD (ARCVIS 900) RAN 14 @19714, PREP TO DRILL OUT & TEST CSG
05/27/2026	DRLG	23678	OH	ST00BP00	14.5	MPD 15.1, TOOK FIT 15.97 ON 14, LWD (ARCVIS 825)
06/03/2026	TD	25690	OH	ST00BP00	15.0	MPD 15.25, LWD (ARCVIS 825) RNG 9 7/8LNR
06/10/2026	TD	25690	OH	ST00BP00	15.0	MPD 15.25, TESTED BOP, RAN 10 1/8 X 9 7/8LNR @19523-25690, C/O, POOH W/C/O ASSEMBLY
06/17/2026	TD	25690	OH	ST00BP00	15.0	MPD 15.25, RAN 10 1/8 X 9 7/8TB @19523, INSTALLING XMAS TREE
06/24/2026	TD	25690	OH	ST00BP00	15.0	MPD 15.25, INSTALLED XMAS TREE, C/O TB

**WALKER RIDGE** **315** **PROSPECT: MONUMENT**  
**BEACON OFFSHORE ENERGY** **OCS: 35733** **WELL: MA3** **Status: DRLG**

**315 FLD** **Class: DEV** SS **API: 608124015700**

**LOC** 453' FNL & 4463' FWL **of Block** 00316 WALKER RIDGE  
**LAT** = 26.66336550 (26°39'48.116") **LO**N = -91.55813800 (-91°33'29.297")  
**X** = 2,111,183 **Y** = 9,677,787 **PMD**: 32750 **PTVD**: 31243  
**PBHL**: OH 1062' FNL & 523' FEL **of Block** 315 WALKER RIDGE  
**ABHL**: OH **MD**: 32250 **TVD**: 30825 S 726' @ W 4740'  
**ATD OH**: 32250 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

**SPUD**: 04/11/2026 **SUSP**: **COMP**: **RR**:  
**CSG**= OH 42 @6716 283' ; 28 @7989 ; 22 @10493 FIT 13.8 ; 16LNR @9817-18346 FIT 15.6 ;  
 14 @27563 FIT 15.6 ; 10.05LNR @27352-32250

**WD**= 6358 **KB**= 75 **RIG**: DW ATLAS / TRANSOCEAN  
**Date Reached TD**: 06/01/2026

11/05/2025		OH	ST00BP00	BATCH SET
04/15/2026 TD	8040	OH	ST00BP00 10.5	42 @6716 W/283'P,LWD (ONTRAK II)RAN 28 @ 7989,WOC
04/22/2026 TD	10544	OH	ST00BP00 13.0	LWD (ONTRAK II)RAN 22 @10493,RAN LMRP & BOP, INSTALLED MPD HOSES,PREP TO DRILL OUT & TEST 22
04/29/2026 DRLG	11102	OH	ST00BP00 13.2	FIT 13.8 ON 22,LWD (ONTRAK II)
05/06/2026 TD	18516	OH	ST00BP00 13.2	LWD (ONTRAK II)RNG 16LNR
05/13/2026 TD	27645	OH	ST00BP00 14.1	MPD 14.9,RAN 16LNR @9817-18346,FIT 15.6, LWD (ONTRAK II,ZONETRAK G,SOUNDTRAK) POOH, WILL RUN 14
05/20/2026 TD	27645	OH	ST00BP00 14.7	MPD 14.9,RAN 14 @27563,WOC
05/27/2026 TD	27645	OH	ST00BP00 14.5	MPD 14.9,DRILLING OUT CEMENT TO TEST 14
06/03/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26,TOOK FIT 15.55 ON 14,LWD (ONTRAK II,ZONETRAK G,SOUNDTRAK,TESTRAK,CCN,ORD) CBU,PREP TO TEST BOP
06/10/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26,TESTED BOP,PREP TO WL LOG
06/17/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26,RAN WL,STK-8 @28945,RAN WL,MCI @ 32220,TOOK RDTS (PRESS & SAMP)RAN 10.05LNR @ 27352-32250,WOC
06/24/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26,C/O BOREHOLE,POOH W/WELLBORE C/O ASSEMBLY

**WALKER RIDGE** **425** **PROSPECT: CHINOOK**  
**MURPHY EXPLORATION & PRO** **OCS: 16987** **WELL: 5** **Status: DRLG**

**469 FLD** **Class: DEV** **API: 608124015900**

**LOC** 23' FNL & 7298' FEL **of Block** 00469 WALKER RIDGE  
**LAT** = 26.51968595 (26°31'10.869") **LO**N = -90.53022803 (-90°31'48.821")  
**X** = 2,447,902 **Y** = 9,630,697 **PMD**: 26880 **PTVD**: 26183  
**PBHL**: OH 793' FSL & 5559' FWL **of Block** 425 WALKER RIDGE  
**ABHL**: BP1 **MD**: 26825 **TVD**: 26063N 571' @ W 3092'  
**ATD OH**: 24665 **BP1**: 26825 **BP2**: **BP3**: **BP4**: **BP5**:

**SPUD**: 03/03/2026 **SUSP**: **COMP**: **RR**:  
**CSG**= OH 36 @9229 309' ; 22 @12185 FIT 10.5 ; 18LNR @11917-16864 FIT 11.6 ;  
 16LNR @12539-22742 FIT 14.2 ; 14 @25085 FIT 14.7 ; 10 1/8LNR @24791-26815

**WD**= 8834 **KB**= 86 **RIG**: STANLEY LAFOSSE / NOBLE DRLG  
**Date Reached TD**: 05/19/2026

02/18/2026		OH	ST00BP00	LOCATION
03/04/2026		OH	ST00BP00	36 @9229 W/309'P,PREP TO SPUD
03/11/2026 TD	12250	OH	ST00BP00 11.5	LWD (GR,RES,PWD)RAN 22 @12185,WOC
03/18/2026 TD	12250	OH	ST00BP00 11.5	PRESSURE TESTED BOP,PREP TO DRILL OUT & TAKE FIT
03/25/2026 TD	16950	OH	ST00BP00 9.4	FIT 10.5 ON 22,LWD (GR,RES,PWD)RAN 18LNR @ 11917-16864,PREP TO DRILL AHEAD
04/01/2026 DRLG	17072	OH	ST00BP00 11.0	MPD 11.15,TOOK FIT 11.6 ON 18LNR,PRESSURE TESTED BOP,LWD (GR,RES,PWD,SON)
04/08/2026 TD	22785	OH	ST00BP00 10.5	MPD 11.1,LWD (GR,RES,PWD,SON)PREP TO RUN 16
04/15/2026 TD	22785	OH	ST00BP00 10.5	MPD 11.1,RAN 16LNR @12539-22742,PREP TO

**ACTIVE**

04/22/2026	TD	24665	OH	ST00BP00	12.5	MPD 13.1, FIT 14.2 ON 16LNR, LWD (GR, RES, PWD, SON) DRILL STRING PACKED OFF, C&C, TSTG BOP
04/29/2026	TD	24665	OH	ST00BP00	12.5	MPD 13.1, ENCOUNTERED TAR @24662, SET CEMENT PLUG #1, DID NOT TAG TOP, SET ANOTHER CEMENT PLUG, TOC @23323, PREP TO SET ANOTHER CEMENT PLUG BEFORE BYPASSING
05/06/2026	TD	24665	OH	ST00BP00	12.5	MPD 13.1, SET ADDL PLUG, TOC @22299, BYPASSED @22764
05/06/2026	TD	25148	BP1	ST00BP01	12.5	MPD 13.6, LWD (GR, RES, PWD, SON) CBU WHILE EVALUATE TAR SECTION
05/13/2026	TD	25148	BP1	ST00BP01	12.5	MPD OFF, RAN 14 @25085, PREP TO DRILL OUT & TEST CSG
05/20/2026	TD	26825	BP1	ST00BP01	13.6	MPD OFF, FIT 14.68 ON 14, LWD (GR, RES, PWD, SON, DEN, NEUT, FPWD, NMR) PREP TO TAKE TESTRAK PRESSURE SAMPLES
05/27/2026	TD	26825	BP1	ST00BP01	13.6	TOOK TESTRAK PRESSURE SAMPLES, RAN 10 1/8LNR @24791-26815, WOC
06/03/2026	TD	26825	BP1	ST00BP01	13.6	RAN 10 1/8 TB @24801, PRESSURE TESTING CSG
06/10/2026	TD	26825	BP1	ST00BP01	13.6	PRESSURE TESTED BOP, COMPTG
06/17/2026	TD	26825	BP1	ST00BP01	13.6	COMPTG
06/24/2026	TD	26825	BP1	ST00BP01	13.6	COMPTG

**WALKER RIDGE** **678** **PROSPECT: ST MALO**  
**CHEVRON U.S.A. INC.** **OCS: 21245** **WELL: IS2** **Status: DRLG**

**678 FLD** **Class: INJ** **SS** **API: 608124016100**

**LOC** 4957' FNL & 173' FEL **of Block** 00677 WALKER RIDGE  
**LAT** = 26.29684934 (26°17'48.658") **LON** = -91.09333694 (-91°05'36.013")  
**X** = 2,264,947 **Y** = 9,546,563 **PMD:** 28600 **PTVD:** 28278  
**PBHL:** OH 5040' FNL & 2560' FWL **of Block** 678 WALKER RIDGE  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**  
**SPUD:** 03/31/2026 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 36 @7451 311' ; 22 @10501 FIT 13.2 ; 14LNR @7125-24200 FIT 14.5

**WD=** 7039 **KB=** 101 **RIG:** DW CONQUEROR / TRANSOCEAN  
**Date Reached TD:**

04/01/2026			OH	ST00BP00		BATCH SET, PREP TO RUN 36
04/08/2026	TD	10550	OH	ST00BP00	12.5	36 @7451 W/311' P, LWD (NBGR) RAN 22 @10501, M/OFF 4-4-26, WILL RETURN
05/27/2026	TD	10550	OH	ST00BP00	12.5	M/ON 5-25-26, PREP TO RUN BOP
06/03/2026	DRLG	22720	OH	ST00BP00	11.7	MPD 12.29, RAN BOP, TOOK FIT 13.2 ON 22, LWD (NBGR, ARCVIS)
06/10/2026	TD	24265	OH	ST00BP00	11.7	MPD 12.31, LWD (NBGR, ARCVIS) RAN 14LNR @ 7125-24200, PREP TO DRILL OUT
06/17/2026	TD	27032	OH	ST00BP00	12.6	MPD 13.3, TOOK FIT 14.5 ON 14LNR, WHILE @ 26960, MW 13.3, MPD 13.6, PERFORMED DYNAMIC PORE PRESSURE TEST TO 13.3, REDUCED MW FROM 13.0, MPD 13.6 TO 12.6, MPD 13.6, LWD (ARCVIS, NBGR, SONSCOPE) HAD LOSSES, STK DP @27032, PREP TO SEVER DP
06/24/2026	TD	27032	OH	ST00BP00	12.6	MPD 13.3, SEVERED DP @25497, PLACED ABANDONMENT PLUG, TOC @25135, SET KO PLUG, TOC @23472, PREP TO BYPASS

**MISSISSIPPI CYN** **477** **PROSPECT: SISCO**  
**SHELL** **OCS: 36962** **WELL: 1** **Status: DRLG**

**477 WC** **Class: EXP** **API: 608174152600**

**LOC** 6170' FSL & 5790' FWL **of Block** 00477 MISSISSIPPI CYN  
**LAT** = 28.51480160 (28°30'53.286") **LON** = -88.14444703 (-88°08'40.009")  
**X** = 1,272,990 **Y** = 10,349,690 **PMD:** 30605 **PTVD:** 30522  
**PBHL:** OH 5332' FSL & 5306' FWL **of Block** 477 MISSISSIPPI CYN

**ACTIVE**

ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 06/22/2026 SUSP: COMP: RR:  
CSG= OH 38 @7132 197'

WD= 6833 KB= 102 RIG: DW PONTUS / TRANSOCEAN  
Date Reached TD:

06/10/2026 OH ST00BP00 LOCATION  
06/24/2026 TD 8640 OH ST00BP00 8.6 MPD OFF,RAN 38 @7132 W/197'P,LWD(EWR-M5)  
PREP TO RUN 28

MISSISSIPPI CYN 503 PROSPECT: WHO DAT  
LLOG EXPL OCS: 27277 WELL: SS1ST Status: DRLG

503 FLD Class: DEV API: 608174113101

LOC 6054' FSL & 3687' FEL of Block 00503 MISSISSIPPI CYN  
LAT = 28.46084289(28°27'39.034") LON = -89.01153219(-89°00'41.516")  
X = 994,233 Y = 10,333,734 PMD: 18404 PTV D: 17155  
PBHL: OH 5182' FSL & 510' FEL of Block 503 MISSISSIPPI CYN  
ABHL: OH MD: 18468 TVD: 17229 S 869' @ E 3176'  
ATD OH: 18468 BP1: BP2: BP3: BP4: BP5:

SPUD: 04/17/2026 SUSP: COMP: RR:  
CSG= OH OLD(36 @3458 ; 26 @4026 ; 20 @6247 ; 16 @8850 ; 13 5/8 @12275 ; 9 7/8LNR @12054-15737 ; 7 5/8LNR @14152-17693)  
7 3/4LNR @11593-16670 LOT 15.7 ; 5 1/2LNR @16427-18463

WD= 3099 KB= 82 RIG: WEST NEPTUNE / SEADRILL  
Date Reached TD: 04/29/2026

04/22/2026 DRLG 15038 OH ST01BP00 12.8 MPD 13.9,MILLED WDW @11851-11857,FIT 15.19,  
STO @11857,LWD(ONTRAK,ORD,CCN,TESTRAK,  
SOUNDTRAK)  
04/29/2026 DRLG 16927 OH ST01BP00 13.0 MPD 14.2,WHILE @16835,MUD 13.9,MPD 14.1,  
LWD(ONTRAK,ORD,CCN,TESTRAK,SOUNDTRAK)RAN 7  
3/4LNR @11593-16670,LOT 15.65,LWD(ONTRAK,  
DEN,NEUT,TESTRAK)  
05/06/2026 TD 18468 OH ST01BP00 14.4 MPD 14.5,LWD(ONTRAK,DEN,NEUT,TESTRAK)PREP  
TO RUN 5 1/2LNR  
05/13/2026 TD 18468 OH ST01BP00 14.4 MPD OFF,RAN 5 1/2LNR @16427-18463,COMPTG  
05/20/2026 TD 18468 OH ST01BP00 14.4 COMPTG  
05/27/2026 TD 18468 OH ST01BP00 14.4 COMPTG  
06/03/2026 TD 18468 OH ST01BP00 14.4 COMPTG  
06/10/2026 TD 18468 OH ST01BP00 14.4 COMPTG  
06/17/2026 TD 18468 OH ST01BP00 14.4 COMPTG  
06/24/2026 TD 18468 OH ST01BP00 14.4 COMPTG

MISSISSIPPI CYN 612 PROSPECT: DOVER  
SHELL OCS: 33166 WELL: DV2ST Status: P&A

612 FLD Class: DEV API: 608174137401

LOC 6888' FSL & 3960' FWL of Block 00612 MISSISSIPPI CYN  
LAT = 28.38717215(28°23'13.820") LON = -88.00093938(-88°00'03.382")  
X = 1,318,680 Y = 10,302,888 PMD: 29401 PTV D: 28797  
PBHL: OH 4460' FSL & 4687' FWL of Block 612 MISSISSIPPI CYN  
ABHL: OH MD: 28565 TVD: 27977 S 2214' @ E 670'  
ATD OH: 28565 BP1: BP2: BP3: BP4: BP5:

SPUD: 04/14/2026 SUSP: COMP: 06/18/2026 RR: 06/18/2026  
CSG= OH OLD(38 @7674 ; 28 @8996 ; 22 @12508 ; 18LNR @12178-17927 ; 16LNR @17614-19775 ;  
12 1/8 @23789)  
9 3/8LNR @22598-26427 FIT 15.9

WD= 7372 KB= 102 RIG: DW PONTUS / TRANSOCEAN  
Date Reached TD: 05/14/2026

04/08/2026		OH	ST01BP00		STO #DV-2, DRILLING CEMENT TO ST
04/15/2026		OH	ST01BP00		MILLED WDW @22781-22806, PREP TO ST
04/22/2026	DRLG		23193	OH	ST01BP00 13.0 CML 13.2, STO @22806, LOT 13.4 ON WDW, LWD (EWR-M5)
04/29/2026	TD		26480	OH	ST01BP00 13.1 CML 13.3, LWD (EWR-M5) PREP TO RUN 9 3/8LNR
05/06/2026	TD		26480	OH	ST01BP00 13.1 CML 13.3, RAN 9 3/8LNR @22598-26427, PREP TO DRILL OUT & TAKE FIT
05/13/2026	DRLG		27881	OH	ST01BP00 14.7 CML 14.85, FIT 15.9 ON 9 3/8LNR, LWD (BASESTAR (GR, PWD), RESISTAR (RES) X-BAT (SON), LITHOSTAR (DEN, NEUT), MAGTRAK (NMR), GEOTAP (FPWD)
05/20/2026	TD		28565	OH	ST01BP00 14.7 CML 14.85, LWD (BASESTAR (GR, PWD), RESISTAR (RES) X-BAT (SON), LITHOSTAR (DEN, NEUT), MAGTRAK (NMR), GEOTAP (FPWD) EXPERIENCED LOSSES, EVALUATING PLAN FORWARD
05/27/2026	TD		28565	OH	ST01BP00 12.4 CML OFF, CIRCULATED TO LOWER MW TO CURE LOSSES, TESTED BOP, PREP TO RESUME DRILLING
06/03/2026	TD		28565	OH	ST01BP00 12.4 CML OFF, RAN WL, NMR, LITHOSCANNER, DEN, NEUT, SON @28565, TOOK MDT (PRESS) WOO
06/10/2026	TD		28565	OH	ST01BP00 12.4 CML OFF, CEMENTED OPEN HOLE, TOC @26147, SETTING ADDL CEMENT PLUGS
06/17/2026	TD		28565	OH	ST01BP00 12.4 CML OFF, SET ADDL PLUGS, PREP TO P&A
06/24/2026	TD		28565	OH	ST01BP00 12.4 CML OFF, P&A

MISSISSIPPI CYN 773 PROSPECT: DEVIL'S TOWER  
ENI US OPER CO OCS: 19996 WELL: A5ST3 Status: PERM

773 FLD Class: DEV API: 608174092903

LOC 7811' FNL & 3817' FWL of Block 00773 MISSISSIPPI CYN  
LAT = 28.20861658 (28°12'31.020") LON = -88.73756785 (-88°44'15.244")  
X = 1,080,937 Y = 10,240,669 PMD: PTVD:  
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: SUSP: COMP: RR:  
CSG= OH OLD(36 @5933 ; 26 @6547 ; 20 @8595 ; 13 3/8 @10989 ; 9 7/8LNR @10490-11413)

WD= 5610 KB= 82 RIG: MODS 140 / NABORS OS  
Date Reached TD:

06/17/2026 OH ST03BP00 STO #A-5ST2, LOCATION

MISSISSIPPI CYN 807 PROSPECT: OLYMPUS  
SHELL OCS: 7963 WELL: MB9ST2 Status: DRLG

807 FLD Class: DEV SS API: 608174122502

LOC 6889' FNL & 379' FWL of Block 00807 MISSISSIPPI CYN  
LAT = 28.16029650 (28°09'37.067") LON = -89.23905186 (-89°14'20.587")  
X = 919,099 Y = 10,225,751 PMD: 18150 PTVD: 16772  
PBHL: OH 3982' FNL & 2929' FWL of Block 807 MISSISSIPPI CYN  
ABHL: OH MD: 18314 TVD: 16821 N 2988' @ E 2255'  
ATD OH: 18314 BP1: BP2: BP3: BP4: BP5:

SPUD: 05/20/2023 SUSP: COMP: RR:  
CSG= OH OLD(38 @3386 ; 32 @4324 ; 28 @5181 ; 22 @5947 ; 18LNR @5593-8797 ; 14 @11771 ; 11 7/8LNR @11618-15295 ; 7 5/8LNR @14084-17418)  
7 5/8LNR @13006-18309

WD= 3036 KB= 232 RIG: OLYMPUS N-88 / H&P DRLG  
Date Reached TD: 06/03/2026

03/18/2026 OH ST02BP00 STO MC 806 #MB-9ST

ACTIVE

05/13/2026		OH	ST02BP00		PREP TO MILL WDW
05/20/2026		OH	ST02BP00		BEGAN MILLING WDW, PAUSED MILLING DUE TO TOP DRIVE MAINTENANCE
05/27/2026	TD		13663	OH	ST02BP00 13.0 MPD OFF, MILLED WDW @13438-13463, FIT 14.1, STO @13463, PREP TO RUN POLISH MILL ASSEMBLY
06/03/2026	DRLG		17402	OH	ST02BP00 12.5 MPD 13.4, LWD (GEOVIS, ARCVIS, SONSCOPE, STETH, ADN)
06/10/2026	TD		18314	OH	ST02BP00 12.5 MPD 13.2, LWD (GEOVIS, ARCVIS, SONSCOPE, STETH, ADN) SET PKR, REPG BOP
06/17/2026	TD		18314	OH	ST02BP00 12.5 REPD BOP, RAN 7 5/8LNR @13006-18309, PREP TO RUN TB
06/24/2026	TD		18314	OH	ST02BP00 12.5 MPD 13.2, TOP DRIVE MAINTENANCE, PREP TO RUN TB

**MISSISSIPPI CYN  
SHELL**

812

PROSPECT: KAIKIAS

OCS: 34461

WELL: KI2

Status: SUSP

768 FLD

Class: INJ

SS

API: 608174152400

LOC 6675' FSL & 5760' FEL of Block 00812 MISSISSIPPI CYN  
 LAT = 28.15827055 (28°09'29.774") LON = -88.96312064 (-88°57'47.234")  
 X = 1,008,000 Y = 10,223,475 PMD: 29835 PTVD: 26815  
 PBHL: OH 7513' FSL & 2732' FWL of Block 812 MISSISSIPPI CYN  
 ABHL: OH MD: 29862 TVD: 26854 N 806' @ W 7344'  
 ATD OH: 29862 BP1: BP2: BP3: BP4: BP5:

SPUD: 02/17/2026 SUSP: 06/21/2026 COMP: RR: 06/21/2026  
 CSG= OH 38 @4832 198' ; 32 @5224 ; 28 @6311 ; 22 @8422 FIT 11.9 ;  
 18LNR @7869-13124 FIT 15.3 ; 14 @24471 FIT 15.3 ; 11 7/8LNR @24145-29226 FIT 15.4 ;  
 7 5/8LNR @27735-29847

WD= 4547 KB= 87 RIG: STENA EVOLUTION / STENA DRILLING  
 Date Reached TD: 05/04/2026

02/18/2026		OH	ST00BP00		PREP TO SPUD
02/25/2026	TD		8468	OH	ST00BP00 13.0 38 @4832 W/198'P, LWD (ARCVIS) RAN 32 @5224, 28 @6311, PREP TO RUN 22
03/04/2026	TD		8478	OH	ST00BP00 10.5 22 @8422, FIT 11.9, LWD (ARCVIS) PREP TO DRILL OUT
03/11/2026	TD		13254	OH	ST00BP00 11.3 LWD (ARCVIS) PREP TO RUN 18LNR
03/18/2026	TD		24543	OH	ST00BP00 14.5 18LNR @7869-13124, FIT 15.33, LWD (ARCVIS) PREP TO RUN 14
03/25/2026	TD		24543	OH	ST00BP00 14.5 14 @24471, DRILLING OUT CEMENT
04/01/2026	TD		25951	OH	ST00BP00 14.2 CML 14.19, FIT 15.27 ON 14, LWD (ARCVIS, STETH, ADN, SONVIS) RAN WL SON, TOOK MDT (FLUID SAMP) @24471-25825, PREP TO RUN RSWC
04/08/2026	DRLG		28540	OH	ST00BP00 14.2 CML 14.3, RECD RSWC, LWD (ARCVIS, STETH, ADN)
04/15/2026	TD		29275	OH	ST00BP00 14.2 CML 14.3, TOOK OPEN HOLE FIT 14.8, LWD (ARCVIS, STETH, ADN) RNG 11 7/8LNR
04/22/2026	TD		29275	OH	ST00BP00 14.2 CML 14.3, ATTEMPTED TO RUN 11 7/8LNR, UNABLE TO GET PAST OBSTRUCTION IN OPEN HOLE, POOH W/LNR, PREP TO C/O
04/29/2026	TD		29275	OH	ST00BP00 14.2 CML 14.3, RAN C/O BHA TO WORK TIGHT SPOTS, PREP TO RE-RUN 11 7/8LNR
05/06/2026	DRLG		29698	OH	ST00BP00 11.9 CML 12.0, RAN 11 7/8LNR @24145-29226, FIT 15.35, LWD (ARCVIS, ADN, STETH)
05/13/2026	TD		29862	OH	ST00BP00 12.0 CML 12.1, LWD (ARCVIS, ADN, STETH) XL ROCK (RSWC) RAN 7 5/8LNR @27735-29847, PREP TO RUN 10 3/4 X 7 5/8TB
05/20/2026	TD		29862	OH	ST00BP00 12.0 CML 12.1, RAN 10 3/4 X 7 5/8TB @27735, PREP TO COMP
05/27/2026	TD		29862	OH	ST00BP00 12.0 CML 12.1, COMPTG
06/03/2026	TD		29862	OH	ST00BP00 12.0 CML 12.1, COMPTG
06/10/2026	TD		29862	OH	ST00BP00 12.0 CML 12.1, COMPTG
06/17/2026	TD		29862	OH	ST00BP00 12.0 CML 12.1, COMPTG
06/24/2026	TD		29862	OH	ST00BP00 12.0 CML 12.1, R.R.

ACTIVE



