

**OFFSHORE OIL SCOUTS ASSOCIATION  
GULF ATLANTIC**

**WEEKLY DRILLING REPORT**

**COMBINED**

**Wednesday, March 11, 2026**





# OFFSHORE OIL SCOUTS

PROPRIETARY

STATEMENT



***This information is provided by exclusive agreement with The Offshore Oil Scouts Association. The recipient acknowledges that the data and materials are proprietary information and trade secret, whether or not any portion thereof may be validly copyrighted or patented. Any reproduction or other use without the express written consent of The Association President will be pursued to the fullest extent of the law.***

## Table of Contents

### NEW LOCATIONS

WALKER RIDGE Block 508 WELL SN220 SHELL

SOUTH TIMBALIER Block 23 WELL EE14ST4 CANTIUM, LLC

### ACTIVE

ALAMINOS CYN Block 772 WELL WS402 SHELL

ALAMINOS CYN Block 857 WELL GA23 SHELL

KEATHLEY CYN Block 918 WELL 5ST ANADARKO PETROLEUM CORPOR

GREEN CYN Block 641 WELL IN3 CHEVRON U.S.A. INC.

GREEN CYN Block 680 WELL 8 ANADARKO PETROLEUM CORPOR

GREEN CYN Block 743 WELL DC105 BP EXPL

GREEN CYN Block 782 WELL MD15 BP EXPLORATION & PRODUCTI

GREEN CYN Block 807 WELL AP4ST CHEVRON U.S.A. INC.

GREEN CYN Block 868 WELL 3ST BP EXPL

WALKER RIDGE Block 29 WELL A12 CHEVRON U.S.A. INC.

WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD

MISSISSIPPI CYN Block 385 WELL 4 MURPHY EXPLORATION & PROD

MISSISSIPPI CYN Block 393 WELL VX4 SHELL

MISSISSIPPI CYN Block 522 WELL 7 BP EXPL

MISSISSIPPI CYN Block 651 WELL 2 CHEVRON U.S.A. INC.

MISSISSIPPI CYN Block 759 WELL ZA2ST BEACON OFFSHORE ENERGY

MISSISSIPPI CYN Block 812 WELL KI2 SHELL

### WELLS REACHING TD

MISSISSIPPI CYN Block 393 WELL VX4 SHELL

### SUSPENDED

GREEN CYN Block 807 WELL AP4ST CHEVRON U.S.A. INC.

GREEN CYN Block 868 WELL 3ST BP EXPL

MISSISSIPPI CYN Block 385 WELL 4 MURPHY EXPLORATION & PROD

**NEW LOCATIONS**

WALKER RIDGE 508 PROSPECT: STONES  
SHELL OCS: 17001 WELL: SN220 Status: NEW

---

508 FLD Class: DEV API: 608124016000

LOC 6625' FSL & 6400' FEL of Block 00508 WALKER RIDGE  
LAT = 26.45479041 (26°27'17.245") LON = -90.77089737 (-90°46'15.231")

X = 2,369,600 Y = 9,605,665 PMD: PTV D:  
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: SUSP: COMP: RR:

WD= 9589 KB= RIG: DW PONTUS / TRANSOCEAN

Date Reached TD:

03/11/2026 OH ST00BP00 BATCH SET, PERFORMING RIG MAINTENANCE  
BEFORE SPUDDING

SOUTH TIMBALIER 23 PROSPECT:  
CANTIUM, LLC OCS: 386 WELL: EE14ST4 Status: NEW

---

BM 2 FLD Class: DEV API: 177154077004

LOC 3826' FNL & 7165' FEL of Block 00023 SOUTH TIMBALIER  
LAT = 29.02034390 (29°01'13.238") LON = -90.17040204 (-90°10'13.447")

X = 2,371,721 Y = 130,504 PMD: PTV D:  
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: SUSP: COMP: RR:

CSG= OH OLD(26 @318 ; 10 3/4 @2514 ; 7 5/8 @7599 ; 5 @11492)

WD= 53 KB= RIG: ENTERPRISE 205 / ENTERPRISE DRLG

Date Reached TD:

03/11/2026 OH ST04BP00 STO #EE-14ST3, LOCATION



10/31/2007 OH (BATCH SET)  
 11/14/2007 TD 10517 OH 10.0 36 @8084W/193'P, LWD (GR, RES, PWD) @9169, NO SWC, 22 @9169, LWD (GR, RES, PWD) @10517, NO SWC, 16 @10476, M/OFF 11-10-07 (WILL RET  
 01/07/2026 TD 10517 OH ST00BP00 10.0 M/ON 1-4-26, RIGGING UP  
 01/14/2026 TD 11964 OH ST00BP00 9.0 MPD 9.4, LOT 9.87 ON 16, LWD (GR, RES, PWD) PREP TO RUN 13 3/8LNR  
 01/21/2026 TD 11964 OH ST00BP00 9.0 MPD 9.4, RAN 13 3/8LNR @10409-11931, PREP TO DRILL OUT  
 01/28/2026 TD 14083 OH ST00BP00 9.6 MPD 10.1, LOT 10.44 ON 13 3/8LNR, LWD (GR, RES, PWD) PREP TO RUN 11 3/4  
 02/04/2026 TD 14096 OH ST00BP00 8.6 MPD OFF, RAN 11 3/4 @14033, LOT 10.23, UNABLE TO OPEN REAMER, TIH W/NEW BHA  
 02/11/2026 TD 14096 OH ST00BP00 8.6 MPD OFF, PERFORMED RIG MAINTENANCE, PREP TO DRILL AHEAD  
 02/18/2026 TD 14647 OH ST00BP00 8.6 MPD OFF, LWD (GR, RES, PWD) PREP TO RUN 9 5/8LNR  
 02/25/2026 TD 14647 OH ST00BP00 8.6 MPD, PERFORMED CHECK TRIP W/DUMB IRON BHA, WOW TO RUN 9 7/8LNR  
 03/04/2026 TD 14647 OH ST00BP00 8.6 MPD OFF, PERFORMED ANOTHER CHECK TRIP W/DUMB IRON BHA, RAN 9 5/8LNR @13636-14622, PREP TO DRILL OUT 9 5/8 SHOETRACK  
 03/11/2026 TD 14647 OH ST00BP00 9.4 MPD OFF, BEGAN DRILLING 9 5/8 SHOETRACK, BHA GOT STK @14642, UNABLE TO JAR FREE, PREP TO RUN WL TO DETERMINE FREE POINT

**KEATHLEY CYN** **918** **PROSPECT: HADRIAN NORTH**  
**ANADARKO PETROLEUM CORPO** **OCS: 32654** **WELL: 5ST** **Status: DRLG**

**875 FLD** **Class: DEV** **Hzr/SS** **API: 608084007901**

**LOC** 7073' FSL & 648' FWL **of Block** 00919 KEATHLEY CYN  
**LAT** = 26.07798692 (26°04'40.753") **LON** = -92.05968484 (-92°03'34.865")  
**X** = 1,948,968 **Y** = 9,463,553 **PMD:** 21396 **PTVD:** 18451  
**PBHL:** OH 5657' FNL & 1059' FEL **of Block** 918 KEATHLEY CYN  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 01/29/2026 **SUSP:** **COMP:** **RR:**  
**CSG=** OH OLD(36 @7774 ; 28 @8592 ; 22 @11296 ; 14 @13443)  
 9 7/8LNR @12989-19328

**WD=** 7387 **KB=** 81 **RIG:** OCEAN BLACKHAWK / NOBLE DRLG  
**Date Reached TD:**

02/04/2026 TD 19360 OH ST01BP00 11.6 STO #5 @13605, MPD 12.6, LWD (GR, RES, PWD) CIRCULATING  
 02/11/2026 TD 19360 OH ST01BP00 11.7 MPD 12.6, RAN 9 7/8LNR @12989-19328, RAN 10 1/8 X 10 3/4TB @12989, PREP TO DRILL OUT & TEST LNR  
 02/18/2026 TD 19360 OH ST01BP00 11.7 MPD 12.6, C/O HOLE, PREP TO DRILL OUT & TEST LNR  
 02/25/2026 TD 19360 OH ST01BP00 11.7 MPD 12.6, ENCOUNTERED TAR, SQUEEZED SHOE, PREP TO DRILL OUT & TEST LNR  
 03/04/2026 TD 19360 OH ST01BP00 11.7 MPD 12.6, UNABLE TO DRILL OUT DUE TO HOLE CONDITIONS, WOO  
 03/11/2026 TD 19360 OH ST01BP00 12.3 NO MPD, CHANGED OUT SUBSEA CONTROL MODULE ON SUBSEA TREE, PREP TO BYPASS

**GREEN CYN** **641** **PROSPECT: TAHITI**  
**CHEVRON U.S.A. INC.** **OCS: 16770** **WELL: IN3** **Status: DRLG**

**640 FLD** **Class: INJ** **SS** **API: 608114079200**

**LOC** 2536' FSL & 3287' FEL **of Block** 00596 GREEN CYN  
**LAT** = 27.35813862 (27°21'29.299") **LON** = -90.74348842 (-90°44'36.558")  
**X** = 2,372,713 **Y** = 9,934,216 **PMD:** 28933 **PTVD:** 27185  
**PBHL:** OH 2933' FNL & 1731' FWL **of Block** 641 GREEN CYN  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**ACTIVE**

**SPUD:** 06/28/2025 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 36 @4401 308' ; 22 @6237 FIT 14.0 ; 18LNR @5785-11042 FIT 16.1 ;  
 16LNR @4393-19634 FIT 16.2 ; 14LNR @19233-22442 FIT 15.1

**WD=** 4012 **KB=** 106 **RIG:** DW ASGARD / TRANSOCEAN  
**Date Reached TD:**

06/18/2025		OH	ST00BP00	BATCH SET
07/02/2025	TD	6275	OH	ST00BP00 10.5 36 @4401 W/308'P,LWD(GR,PWD)22 @6237,WOC
07/09/2025	TD	6275	OH	ST00BP00 10.5 M/OFF 7-1-25,WILL RETURN
01/21/2026	TD	6275	OH	ST00BP00 10.5 MIR TO RESUME DRILLING OPERATIONS
01/28/2026	TD	6275	OH	ST00BP00 10.5 M/ON 1-19-26,BWM,RAN RISER & BOP,PULLING BOP FOR REPAIR
02/04/2026	TD	11187	OH	ST00BP00 12.7 REPD BOP,RAN BOP,FIT 14.0 ON 22,LWD(GR,RES,PWD,NBGR)PREP TO RUN 18LNR
02/11/2026	DRLG	15067	OH	ST00BP00 13.8 MPD 14.6,RAN 18LNR @5785-11042,FIT 16.1,LWD(NBGR,EWR)
02/18/2026	TD	19780	OH	ST00BP00 14.4 MPD 15.1,LWD(EWR(NBGR,EWR)RAN 16LNR @4393-19634,WOC
02/25/2026	DRLG	20254	OH	ST00BP00 14.4 MPD 15.1,DRILLED OUT 16 SHOE,LOT FAILED,PUMPED LCM,CEMENT SQUEEZE,DRILL OUT,FIT 16.2 ON 16LNR,LWD(NBGR,EWR)
03/04/2026	TD	22540	OH	ST00BP00 14.4 MPD 15.1,LWD(NBGR,EWR)RAN 14LNR @19233-22442,PREP TO DRILL OUT & TEST LNR
03/11/2026	TD	28350	OH	ST00BP00 13.3 MPD 14.1,TOOK FIT 15.1 ON 14LNR,LWD(NBGR,EWR,DEN,NEUT,GEOTAP)
03/11/2026	TD	28350	OH	ST00BP00 13.3 MPD 14.1,TOOK FIT 15.1 ON 14LNR,LWD(NBG,REWR,DEN,NEUT,GEOTAP)DP SLIPS BROKE & PIECES WENT INTO HOLE,FSH LIKELY LOCATED AT RCD,UNSUCCESSFUL ATTEMPT TO FSH,ATTEMPTING TO RETRIEVE RCD

**GREEN CYN** **680** **PROSPECT: BANDIT**  
**ANADARKO PETROLEUM CORPO** **OCS: 22987** **WELL: 8** **Status: DRLG**

**680 FLD** **Class: EXP** **SS** **API: 608114079400**

**LOC** 2799' FSL & 3000' FWL of Block 00680 GREEN CYN  
**LAT** = 27.27518670 (27°16'30.672") **LON** = -90.96961747 (-90°58'10.623")  
**X** = 2,299,800 **Y** = 9,902,799 **PMD:** 38000 **PTVD:**  
**ATD OH:** 36535 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 09/03/2025 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 42 @5397 304' ; 28 @6366 ; 22 @9763 FIT 12.5 ; 18LNR @9466-17071 FIT 15.1 ;  
 16LNR @8456-20960 FIT 16.6 ; 14 @23805 FIT 16.4 ; 11 7/8LNR @23484-24683 FIT 16.4 ;  
 9 7/8LNR @24407-30310 FIT 16.4

**WD=** 5013 **KB=** 80 **RIG:** DS-16 / VALARIS  
**Date Reached TD:** 02/16/2026

08/27/2025		OH	ST00BP00	RIG ON LOCATION,PERFORMING BETWEEN WELL MAINTENANCE
09/03/2025		OH	ST00BP00	PERFORMING BETWEEN WELL MAINTENANCE
09/10/2025	TD	9800	OH	ST00BP00 12.0 42 @5397 W/304'P,LWD(GR,RES,APWD)28 @6366,22 @9763,WOC
09/17/2025	TD	9800	OH	ST00BP00 10.5 RAN RISER & BOP,TSTD MPD,BOP TEST FAILED,PULLING RISER & BOP
09/24/2025	DRLG	9975	OH	ST00BP00 10.5 MPD 11.2,FIT 12.5 ON 22,REPD BOP,RERAN BOP & RISER,LWD(GR,RES,APWD,ABGR)
10/01/2025	DRLG	15395	OH	ST00BP00 11.2 MPD 11.6,LWD(GR,RES,APWD,ABGR)
10/08/2025	TD	17090	OH	ST00BP00 11.3 MPD 11.6,LWD(GR,RES,APWD,ABGR)18LNR @9466-17071,PREP TO TEST LNR
10/15/2025	TD	21020	OH	ST00BP00 14.0 MPD 14.2,FIT 15.10 ON 18LNR,LWD(GR,RES,APWD,ABGR,SON)PREP TO RUN 16LNR
10/22/2025	DRLG	22474	OH	ST00BP00 15.2 MPD 16.0,RAN 16LNR @8456-20960,FIT 16.6,LWD(GR,RES,ABGR,SON,DEN,NEUT,APWD)
10/29/2025	TD	24003	OH	ST00BP00 15.2 MPD 16.2,LWD(GR,RES,ABGR,SON,DEN,NEUT,APWD)WELL BEGAN TO FLOW WHEN TRYING TO REDUCE

**ACTIVE**



02/04/2026 OH ST00BP00 MIR  
 03/04/2026 TD 10528 OH ST00BP00 12.0 36 @7146 W/230'P,LWD (GR,RES,PWD) PREP TO  
 RUN 22  
 03/11/2026 TD 10528 OH ST00BP00 12.0 22 @10475,WOC

**GREEN CYN 782 PROSPECT: MAD DOG**  
**BP EXPLORATION & PRODUCT OCS: 15610 WELL: MD15 Status: DRLG**

**826 FLD Class: DEV API: 608114061200**

**LOC** 7228' FSL & 6166' FEL **of Block** 00782 GREEN CYN  
**LAT** = 27.18830922 (27°11'17.913") **LON** = -90.26861424 (-90°16'07.011")  
**X** = 2,528,234 **Y** = 9,875,548 **PMD**: 25478 **PTVD**: 22443  
**PBHL**: OH 3471' FNL & 2401' FWL **of Block** 782 GREEN CYN  
**ABHL**: OH **MD**: 25533 **TVD**: 22524 N 5168' @ W 7266'  
**ATD OH**: 25533 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

**SPUD**: 11/07/2013 **SUSP**: **COMP**: **RR**:  
**CSG**= OH 36 @4886 290' ; 22 @7094 FIT 10.8 ; 16LNR @6488-12455 FIT 15.1 ;  
 14LNR @12154-19648 FIT 13.6

**WD**= 4428 **KB**= 168 **RIG**: MAD DOG SPAR / VALARIS  
**Date Reached TD**: 02/16/2026

09/11/2013 OH ST00BP00 (APPROVED PERMIT 9-6-13) (BATCH SET)  
 10/09/2013 OH ST00BP00 M/ON 10-7-13, PREP TO RUN 36"  
 10/16/2013 OH ST00BP00 M/ON 10-7-13, 36 @4886W/290'P, M/OFF  
 10-10-13 (WILL RET)  
 11/13/2013 TD 7125 OH ST00BP00 14.0 M/ON 11-6-13, LWD (GR, RES) PREP TO RUN 22"  
 11/20/2013 TD 7125 OH ST00BP00 14.0 22" @7094, WOC  
 11/27/2013 TD 7125 OH ST00BP00 14.0 M/OFF 11-19-13 (WILL RETURN)  
 12/24/2025 TD 7125 OH ST00BP00 14.0 M/ON 12-14-25, C/O TO DRILL AHEAD  
 12/31/2025 DRLG 10664 OH ST00BP00 10.1 FIT 10.79 ON 22, LWD (GR, RES, PWD)  
 01/07/2026 TD 12460 OH ST00BP00 10.2 LWD (GR, RES, PWD) PREP TO RUN 16LNR  
 01/14/2026 TD 12460 OH ST00BP00 10.2 16LNR @6488-12455, PREP TO DRILL OUT & TEST  
 LNR  
 01/21/2026 DRLG 18287 OH ST00BP00 13.9 FIT 15.06 ON 16LNR, LWD (GR, RES, PWD, SON, NBGR)  
 01/28/2026 TD 19659 OH ST00BP00 14.1 LWD (GR, RES, PWD, SON, NBGR) RNG 14LNR  
 02/04/2026 TD 19659 OH ST00BP00 14.2 14LNR @12154-19648, WOC  
 02/11/2026 TD 19659 OH ST00BP00 14.2 PREP TO DRILL OUT & TEST 14LNR  
 02/18/2026 TD 25533 OH ST00BP00 13.0 FIT 13.6 ON 14LNR, LWD (GR, RES, NBGR, PWD, DEN,  
 NEUT, SON, FPWD) CIRC BOTTOM UP  
 02/25/2026 TD 25533 OH ST00BP00 13.0 WHILE BACKREAMING OUT OF HOLE, HOLE PACKED  
 OFF & WENT TO LOSSES, STK DP @22620, PREP TO  
 SEVER PIPE  
 03/04/2026 TD 25533 OH ST00BP00 13.0 SEVERED DP, TF @21176, PREP TO PB & BYPASS  
 03/11/2026 TD 25533 OH ST00BP00 13.0 REPD BOP, PREP TO BYPASS

**GREEN CYN 807 PROSPECT: ANCHOR**  
**CHEVRON U.S.A. INC. OCS: 31752 WELL: AP4ST Status: SUSP**

**807 FLD Class: DEV API: 608114076101**

**LOC** 4140' FSL & 4160' FWL **of Block** 00807 GREEN CYN  
**LAT** = 27.15144755 (27°09'05.211") **LON** = -91.21184754 (-91°12'42.651")  
**X** = 2,221,760 **Y** = 9,856,620 **PMD**: 34201 **PTVD**: 33113  
**PBHL**: OH 6892' FNL & 3414' FWL **of Block** 807 GREEN CYN  
**ABHL**: OH **MD**: 34287 **TVD**: 33154 N 5226' @ W 902'  
**ATD OH**: 34287 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

**SPUD**: 08/29/2025 **SUSP**: 03/04/2026 **COMP**: **RR**: 03/04/2026  
**CSG**= OH OLD (36 @5365 ; 28 @5676 ; 22 @10502 ; 18LNR @10115-15448 ; 16LNR @8048-24029 ;  
 14LNR @22659-27240 ; 11 7/8LNR @26917-30800)  
 10LNR @26642-34261

**WD**= 4954 **KB**= 75 **RIG**: DW TITAN / TRANSOCEAN  
**Date Reached TD**: 09/04/2025

**ACTIVE**

09/03/2025 DRLG 32245 OH ST01BP00 15.0 MPD 15.7,STO #AP-4 @31002,LWD(ARCVIS,SONSCOPE,ADN)ENCOUNTERED BALLOONING,CONTINUING DRILLING AHEAD  
 09/10/2025 TD 34287 OH ST01BP00 15.0 MPD 15.8,LWD(ARVCIS,SONSCOPE,ADN)REAMING,PREP TO TAKE STETH PRESSURES  
 09/17/2025 TD 34287 OH ST01BP00 15.0 MPD 15.74,TOOK STETH PRESSURES,WHILE RNG 10LNR,HAD BALLOONING,PERFORMED BLEED CYCLES,RAN 10LNR @26642-34261,ATTEMPT TO SET LNR HANGER,WAS UNSUCCESSFUL,LNR CEMENTED WHILE IN TENSION,PREP FOR TOP-DOWN SQUEEZE  
 09/24/2025 DRLG 34287 OH ST01BP00 15.0 MPD 15.74,RNG 10.25 X 11.25TB  
 10/01/2025 TD 34287 OH ST01BP00 15.0 MPD 15.8,UNABLE TO RUN TB PAST 22740,POOH,FOUND MISSING COLLARS & STABILIZERS,COULD NOT PULL STRING THROUGH WELLHEAD,SET CEMENT PLUG FROM 9035-8486,CUT & PULLED 10.25 TB,LOWER PART ASSUMED TO DROP TO TOC @8486,TAGGED,TF @7079,PREP TO FSH  
 10/08/2025 TD 34287 OH ST01BP00 15.0 MPD 15.8,FSG FOR DRILL COLLAR & CENTRALIZER DEBRIS,MULTIPLE DEPTHS  
 10/15/2025 TD 34287 OH ST01BP00 15.0 FSG  
 10/22/2025 TD 34287 OH ST01BP00 15.0 FSG  
 10/29/2025 TD 34287 OH ST01BP00 15.0 FSG  
 11/05/2025 TD 34287 OH ST01BP00 15.0 FSG  
 11/12/2025 TD 34287 OH ST01BP00 15.0 FSG  
 11/19/2025 TD 34287 OH ST01BP00 15.0 FSG  
 11/26/2025 TD 34287 OH ST01BP00 15.0 FSG  
 12/03/2025 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPLETED FSG OPERATIONS,RAN 10 1/4TB @26642,PREP TO TEST TB  
 12/10/2025 TD 34287 OH ST01BP00 15.0 MPD 15.8,TESTED PRODUCTION TB,PREP TO COMP  
 12/17/2025 TD 34287 OH ST01BP00 15.0 MPD 15.8,PREP TO COMP  
 12/24/2025 TD 34287 OH ST01BP00 15.0 MPD 15.8,FOUND LEAK IN BOP,SWAPPING OUT BOP BEFORE COMPLETING WELL  
 12/31/2025 TD 34287 OH ST01BP00 15.0 MPD 15.8,RAN BOP #2,PREP TO COMP  
 01/07/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG  
 01/14/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG  
 01/21/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG  
 01/28/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG  
 02/04/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG  
 02/11/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG  
 02/18/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG  
 02/25/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG  
 03/04/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG  
 03/11/2026 TD 34287 OH ST01BP00 15.0 R.R.

**GREEN CYN** **868** **PROSPECT: MAD DOG**  
**BP EXPL** **OCs: 33859** **WELL: 3ST** **Status: SUSP**

**868 FLD** **Class: INJ** **SS** **API: 608114078801**

**LOC** 1808' FNL & 4353' FWL **of Block** 00868 GREEN CYN  
**LAT** = 27.12209393 (27°07'19.538") **LON** = -90.38394502 (-90°23'02.202")  
**X** = 2,491,233 **Y** = 9,850,672 **PMD:** 23027 **PTVD:** 22729  
**PBHL:** OH 2786' FNL & 2757' FWL **of Block** 868 GREEN CYN  
**ABHL:** OH **MD:** 22985 **TVD:** 22689 S 977' @ W 1586'  
**ATD OH:** 22985 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 12/28/2025 **SUSP:** 03/05/2026 **COMP:** **RR:** 03/05/2026  
**CSG=** OH OLD(36 @4735 ; 28 @5850 ; 22 @8782 ; 14 @17321)  
 9 7/8LNR @16783-22925

**WD=** 4362 **KB=** 103 **RIG:** DW INVICTUS / TRANSOCEAN  
**Date Reached TD:** 01/02/2026

01/07/2026 TD 22985 OH ST01BP00 12.7 STO #3 @17411,LWD(GR,RES,APWD,FPWD,NBGR,SON,DEN,NEUT)PREP TO LOG  
 01/14/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,RAN WL,NGI @22935,TOOK MDTs(PRESS & SAMP) FROM 22121-22817,PREP

01/21/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,RAN 9 7/8LNR @16783-22925,PREP TO COMP  
 01/28/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG  
 02/04/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG  
 02/11/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG  
 02/18/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG  
 02/25/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG  
 03/04/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG  
 03/11/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,R.R.

**WALKER RIDGE** 29 **PROSPECT: BIG FOOT**  
**CHEVRON U.S.A. INC.** **OCS: 16942** **WELL: A12** **Status: DRLG**

**29 FLD** **Class: DEV** **SS** **API: 608124005900**

**LOC** 7578' FSL & 6940' FEL **of Block** 00029 WALKER RIDGE  
**LAT** = 26.93254406(26°55'57.159") **LON** = -90.52019528(-90°31'12.703")  
**X** = 2,448,260 **Y** = 9,780,858 **PMD:** 23284 **PTVD:** 21486  
**PBHL:** OH 3381' FSL & 7270' FEL **of Block** 29 WALKER RIDGE  
**ABHL:** OH **MD:** 23217 **TVD:** 21452 S 4194' @ W 355'  
**ATD OH:** 23217 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 02/24/2013 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 36 @5590 307' ; 22 @8753 FIT 12.3 ; 16LNR @5677-16836 FIT 13.0 ;  
 9 7/8LNR @16518-23216

**WD=** 5189 **KB=** 226 **RIG:** MODS 400 / NABORS OS  
**Date Reached TD:** 02/07/2026

12/07/2011 OH ST00BP00 'MIOCENE' (WILL BATCH SET CASING) (PERMIT APPROVED 12-1-11)  
 12/14/2011 OH ST00BP00 M/ON 12-7-11,36 @5590W/307'P,M/OFF 12-8-11 (WILL RET)  
 02/27/2013 DRLG 7085 OH ST00BP00 16.0 M/ON 2-21-13, LWD (GR, RES, ARC, TELESCOPE, PWD)  
 03/06/2013 TD 8798 OH ST00BP00 13.0 LWD (GR, RES, ARC, TELESCOPE, PWD) @8798, NO SWC, 22 @8753, M/OFF 3-2-13 (WILL RET)  
 03/27/2013 TD 8798 OH ST00BP00 13.0 M/ON 3-22-13, INSTALLED T/A CAP, M/OFF 3-23-13 (WILL RET)  
 01/07/2026 TD 8798 OH ST00BP00 13.0 M/ON 1-3-26, RIGGING UP  
 01/14/2026 TD 8798 OH ST00BP00 13.0 PRESSURE TESTED CSG & TESTED BOP, DRILLING OUT CEMENT  
 01/21/2026 TD 16950 OH ST00BP00 10.8 FIT 12.3 ON 22, LWD (ARCVIS, NBGR) PREP TO RUN 16LNR  
 01/28/2026 TD 16950 OH ST00BP00 10.8 WHILE POOH HAD LOSSES, RAN 16LNR @ 5677-16836, PREP TO DRILL OUT & TEST LNR  
 02/04/2026 TD 17274 OH ST00BP00 11.9 FIT 13.0 ON 16LNR, LWD (ARCVIS, NBGR, SONSCOPE, STETH, SADN) CUTTING LINE PLUGGED, CLEARING LINE  
 02/11/2026 TD 23217 OH ST00BP00 12.3 CLEARED PLUGGED CUTTING LINE, LWD (ARCVIS, NBGR, SONSCOPE, STETH, SADN) TOOK STETH PRESSURES, RNG 9 7/8LNR  
 02/18/2026 TD 23217 OH ST00BP00 12.3 9 7/8LNR @16518-23216, PREP TO SET PKR FOR PRESSURE TESTS  
 02/25/2026 TD 23217 OH ST00BP00 12.3 PRESSURE TESTED LNR, RNG 9 7/8 X 11.15TB  
 03/04/2026 TD 23217 OH ST00BP00 12.3 RAN 9 7/8 X 11.15TB @16518, PREP TO PULL OUTER DRILLING RISER  
 03/11/2026 TD 23217 OH ST00BP00 12.3 RISER WORK

**WALKER RIDGE** 425 **PROSPECT: CHINOOK**  
**MURPHY EXPLORATION & PRO** **OCS: 16987** **WELL: 5** **Status: DRLG**

**469 FLD** **Class: DEV** **API: 608124015900**

**LOC** 23' FNL & 7298' FEL **of Block** 00469 WALKER RIDGE  
**LAT** = 26.51968595(26°31'10.869") **LON** = -90.53022803(-90°31'48.821")  
**X** = 2,447,902 **Y** = 9,630,697 **PMD:** 26880 **PTVD:** 26183  
**PBHL:** OH 793' FSL & 5559' FWL **of Block** 425 WALKER RIDGE  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**ACTIVE**

**SPUD:** 03/03/2026 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 36 @9229 309' ; 22 @12250

**WD=** 8834 **KB=** 86 **RIG:** STANLEY LAFOSSE / NOBLE DRLG  
**Date Reached TD:**

02/18/2026 OH ST00BP00 LOCATION  
 03/04/2026 OH ST00BP00 36 @9229 W/309'P, PREP TO SPUD  
 03/11/2026 TD 12250 OH ST00BP00 11.5 LWD(GR, RES, PWD)RAN 22 @12250, WOC

**MISSISSIPPI CYN** **385** **PROSPECT: BANJO**  
**MURPHY EXPLORATION & PRO** **OCS: 35821** **WELL: 4** **Status: SUSP**

**429 FLD** **Class: EXP** **API: 608174152000**

**LOC** 3919' FSL & 5946' FWL **of Block** 00385 MISSISSIPPI CYN  
**LAT** = 28.59394988 (28°35'38.220") **LON** = -88.34229783 (-88°20'32.272")  
**X** = 1,209,786 **Y** = 10,379,119 **PMD:** 13124 **PTVD:** 12882  
**PBHL:** OH 4298' FSL & 6776' FWL **of Block** 385 MISSISSIPPI CYN  
**ABHL:** OH **MD:** 12906 **TVD:** 12724 S 122' @ E 691'  
**ABHL:** BP1 **MD:** 12697 **TVD:** 12596 S 167' @ E 479'  
**ATD OH:** 12906 **BP1:** 12684 **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 11/22/2025 **SUSP:** 02/20/2026 **COMP:** **RR:** 02/20/2026  
**CSG=** OH 36 @6439 316' ; 28 @7055 ; 22 @9014 FIT 10.7 ; 18LNR @8629-9999 FIT 11.1 ;  
 14 @11039 FIT 11.9 ; 11 7/8LNR @10685-12035 FIT 12.3 ; 9 7/8LNR @11869-12681

**WD=** 6033 **KB=** 87 **RIG:** STANLEY LAFOSSE / NOBLE DRLG  
**Date Reached TD:** 02/13/2026

11/19/2025 OH ST00BP00 LOCATION  
 11/26/2025 TD 7200 OH ST00BP00 8.6 36 @6439 W/316'P, LWD(GR, RES, PWD)28 @7055,) WOC  
 12/03/2025 TD 9064 OH ST00BP00 12.5 22 @9014, LWD(GR, RES, PWD)M/OFF 11-30-25, WILL RETURN  
 01/14/2026 TD 10044 OH ST00BP00 9.8 M/ON 1-6-26, TOOK FIT 10.74 ON 22, LWD(GR, RES, PWD)OBSERVED GAINS, MONITORED PRESSURES & VOLUMES, TIH W/18  
 01/21/2026 DRLG 11895 OH ST00BP00 10.1 18LNR @8629-9999, FIT 11.1, RAN 14 @11039, FIT 11.89, LWD(GR, RES, PWD, SON)  
 01/28/2026 TD 12906 OH ST00BP00 11.8 WHILE @12070, MUD 11.1, LWD(GR, RES, PWD, SON) RAN 11 7/8LNR @10685-12035, FIT 12.29, LWD(GR, RES, PWD, DEN, NEUT) GAINS WERE OBSERVED, WEIGHTED UP, C&C  
 02/04/2026 TD 12906 OH ST00BP00 11.8 PERFORMED & COMPLETED PRESSURE TEST PROGRAM, PUMPED CEMENT PLUGS, TOC @12423 TO CONTROL GAINS, PREP TO DRILL OUT TO PERFORM WL LOGS  
 02/11/2026 TD 12906 OH ST00BP00 11.8 DECISION WAS MADE TO NOT DRILL OUT & LOG BECAUSE OF CONCERNS FOR WELLBORE STABILITY, DRILLED OUT & BYPASSED @12040, WHILE @12550, BYPASS HOLE, MUD 11.6, LWD(GR, RES, PWD, DEN, NEUT) RAN WL, CSNG, XMR, DSN, SDL, STXB, MCI, RDT(PRESS & SAMP) @12550  
 02/11/2026 TD 12684 BP1 ST00BP01 11.6 LWD(GR, RES, PWD, DEN, NEUT) PREP TO WL LOG  
 02/18/2026 TD 12697 BP1 ST00BP01 11.6 RAN RDT(PRESS & SAMP) LWD(GR, RES, PWD, DEN, NEUT) RAN 9 7/8LNR @11869-12681, TSTG BOP  
 02/25/2026 TD 12697 BP1 ST00BP01 11.6 R.R. (HOLD FOR ABHL IN THE BYPASS HOLE)  
 03/04/2026 TD 12697 BP1 ST00BP01 11.6 (HOLD FOR ABHL IN THE BYPASS HOLE)  
 03/11/2026 TD 12697 BP1 ST00BP01 11.6 ADDED ABHL

**MISSISSIPPI CYN** **393** **PROSPECT: VICKSBURG**  
**SHELL** **OCS: 26254** **WELL: VX4** **Status: DRLG**

**393 FLD** **Class: DEV** **API: 608174152300**

**LOC** 5792' FNL & 836' FEL **of Block** 00393 MISSISSIPPI CYN

**ACTIVE**

**LAT** = 28.61433938 (28°36'51.622") **LON** = -87.91927269 (-87°55'09.382")  
**X** = 1,345,564 **Y** = 10,385,248 **PMD**: 25775 **PTVD**: 24777  
**PBHL**: OH 6734' FSL & 3574' FEL **of Block** 393 MISSISSIPPI CYN  
**ABHL**: OH **MD**: 25775 **TVD**: 24777 S 3320' @ W 2721'  
**ATD OH**: 25775 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

**SPUD**: 01/18/2026 **SUSP**: **COMP**: **RR**:  
**CSG**= OH 38 @7700 198' ; 28 @8789 ; 22 @11741 FIT 11.2 ; 16LNR @11299-17893 FIT 13.5 ;  
 12 1/4 X 11 7/8 @22957 FIT 15.1 ; 8 5/8LNR @22430-25552 FIT 14.8

**WD**= 7400 **KB**= 102 **RIG**: DW PROTEUS / TRANSOCEAN  
**Date Reached TD**: 03/05/2026

01/07/2026		OH	ST00BP00	LOCATION
01/21/2026		OH	ST00BP00	PREP TO SPUD
01/28/2026	TD	11933	OH	ST00BP00 12.0 38 @7700 W/198'P, 28 @8789, LWD (ARCVIS, PWD) 22 @11741, PREP TO RUN RISER & BOP
02/04/2026	TD	17960	OH	ST00BP00 11.0 CML 11.1, FIT 11.21 ON 22, LWD (GR, RES, PWD) PREP TO RUN 16LNR
02/11/2026	TD	23005	OH	ST00BP00 13.0 CML 13.1, RAN 16LNR @11299-17893, FIT 13.45, LWD (GR, RES, PWD) PREP TO RUN 12 1/4 X 11 7/8
02/18/2026	DRLG	23899	OH	ST00BP00 14.3 CML 14.5, RAN 12 1/4 X 11 7/8 @22957, FIT 15.14, LWD (ARCVIS, MICROSCOPE)
02/25/2026	TD	25557	OH	ST00BP00 14.4 CML 14.7, LWD (ARCVIS, MICROSCOPE) RAN 8 5/8LNR @22430-25552, PREP TO DRILL OUT SHOETRACK
03/04/2026	TD	25557	OH	ST00BP00 14.4 CML 14.7, PERFORMED WELLBORE C/O, PREP TO DRILL OUT 8 5/8 SHOETRACK
03/11/2026	TD	25775	OH	ST00BP00 14.4 CML 14.0, TOOK FIT 14.81 ON 8 5/8 LNR, LWD (ARCVIS, NMR, STETH, ADN) PREP TO COMP IN THE OPEN HOLE

**MISSISSIPPI CYN** **522** **PROSPECT: NAKIKA**  
**BP EXPL** **OCS: 8823** **WELL: 7** **Status: DRLG**

**522 FLD** **Class: DEV** **API: 608174152100**

**LOC** 3195' FSL & 2704' FWL **of Block** 00522 MISSISSIPPI CYN  
**LAT** = 28.46337181 (28°27'48.139") **LON** = -88.10418881 (-88°06'15.080")  
**X** = 1,285,744 **Y** = 10,330,875 **PMD**: 15500 **PTVD**: 15476  
**PBHL**: OH 3808' FSL & 3056' FWL **of Block** 522 MISSISSIPPI CYN  
**ABHL**: OH **MD**: 15523 **TVD**: 15499 S 318' @ W 110'  
**ATD OH**: 15523 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

**SPUD**: 12/21/2025 **SUSP**: **COMP**: **RR**:  
**CSG**= OH 36 @7282 189' ; 28 @9062 ; 16 @12436 FIT 11.8 ; 9 7/8LNR @12250-15490

**WD**= 7012 **KB**= 81 **RIG**: OCEAN BLACK LION / DIAMOND OS  
**Date Reached TD**: 01/08/2026

12/24/2025	DRLG	7571	OH	ST00BP00 16.0 36 @7282W/189, LWD (GR, RES, APWD)
12/31/2025	TD	12528	OH	ST00BP00 13.5 28 @9062, LWD (GR, RES, APWD) 16 @12436, WOC
01/07/2026	TD	12528	OH	ST00BP00 10.6 RAN BOP & RISER, PREP TO DRILL OUT & TEST 16
01/14/2026	TD	15523	OH	ST00BP00 10.4 MPD 11.37, FIT 11.81 ON 16, LWD (GR, RES, PWD, ABGR, FPWD, SON, DEN, NEUT) BEGAN RNG 9 7/8LNR, HIT OBSTRUCTION @11087, POOH WHILE DISCUSSING FORWARD PLAN
01/21/2026	TD	15523	OH	ST00BP00 10.4 MPD 11.37, MILLED OUT OBSTRUCTIONS IN 16, C/O PRIOR TO RUNNING 9 7/8LNR
01/28/2026	TD	15523	OH	ST00BP00 10.4 MPD 11.37, RAN 9 7/8LNR @12250-15490, PERFORMING DOWN HOLE FIT
02/04/2026	TD	15523	OH	ST00BP00 10.4 MPD 11.37, COMPTG
02/11/2026	TD	15523	OH	ST00BP00 10.4 MPD 11.37, COMPTG
02/18/2026	TD	15523	OH	ST00BP00 10.4 MPD 11.37, COMPTG
02/25/2026	TD	15523	OH	ST00BP00 10.4 MPD 11.37, COMPTG
03/04/2026	TD	15523	OH	ST00BP00 10.4 MPD 11.37, COMPTG
03/11/2026	TD	15523	OH	ST00BP00 10.4 MPD 11.37, COMPTG

MISSISSIPPI CYN 651 PROSPECT: BALLYMORE  
 CHEVRON U.S.A. INC. OCS: 34454 WELL: 2 Status: DRLG

651 WC Class: INJ API: 608174140800

LOC 275' FSL & 3217' FWL of Block 00607 MISSISSIPPI CYN  
 LAT = 28.36692731(28°22'00.938") LON = -88.24938930(-88°14'57.801")  
 X = 1,238,737 Y = 10,296,275 PMD: 30520 PTVD: 30069  
 PBHL: OH 2716' FNL & 4006' FWL of Block 651 MISSISSIPPI CYN  
 ABHL: OH MD: 30576 TVD: 30162 S 2799' @ E 822'  
 ATD OH: 21426 BP1: 30576 BP2: BP3: BP4: BP5:

SPUD: 05/01/2019 SUSP: COMP: RR:  
 CSG= OH 36 @6924 306' ; 28 @7550 ; 22 @11625 FIT 11.8 ; 18LNR @11180-15683 LOT 13.4 ;  
 16 @22608 FIT 15.0 ; 14 @25166 FIT 15.8 ; 11 7/8LNR @24742-27460 FIT 16.1 ;  
 10 1/8LNR @23151-28884 FIT 15.7 ; 10LNR EXTENTION @21096-23204

WD= 6536 KB= 101 RIG: DW CONQUERER / TRANSOCEAN

Date Reached TD:

Date Reached	TD	OH	ST00BP00	LOCATION
03/20/2019		OH	ST00BP00	LOCATION
05/01/2019		OH	ST00BP00	BETWEEN WELL MAINTENANCE
05/08/2019	TD	11650	OH ST00BP00 13.5	36 @6924 W/306'P,28 @7550,22 @11625, LWD(AUTOTRAK,ONTRAK)RNG RISER & BOP
05/15/2019	TD	15800	OH ST00BP00 11.0	FIT 11.8 ON 22,LWD(AUTOTRAK,ONTRAK)18LNR @ 11180-15683,PREP TO DRILL OUT FOR LOT
05/22/2019	TD	21426	OH ST00BP00 12.7	LOT 13.4 ON 18LNR,LWD(AUTOTRAK,ONTRAK, ZONETRAK)PLUGGING BACK TO BYPASS HOLE CONDITIONS
05/29/2019	TD	21426	OH ST00BP00 12.7	PB & BYPASSED @18381
05/29/2019	TD	22660	BP1 ST00BP01 12.7	LWD(AUTOTRAK,ONTRAK,ZONETRAK)RNG 16
06/05/2019	TD	22672	BP1 ST00BP01 12.7	16 @22608,FIT 15.0,MILLED CONE BROKE OFF BHA,C&C WHILE TOH W/JUNK BASKET
06/12/2019	TD	23948	BP1 ST00BP01 13.5	RECD JUNK,LWD(AUTOTRAK,ONTRAK,SOUNDTRAK, ZONETRAK)TRIPPING FOR BHA
06/19/2019	TD	25200	BP1 ST00BP01 13.8	LWD(AUTOTRAK,ONTRAK,SOUNDTRAK,ZONETRAK)14 @ 25166,WOC
06/26/2019	TD	27490	BP1 ST00BP01 14.3	FIT 15.8 ON 14,LWD(AUTOTRAK,ONTRAK, SOUNDTRAK,ZONETRAK)PREP TO RUN 11 7/8LNR
07/03/2019	DRLG	29150	BP1 ST00BP01 15.0	11 7/8LNR @24742-27460,FIT 16.1, LWD(AUTOTRAK,ONTRAK,SOUNDTRAK,ZONETRAK,ORD, CCN)
07/17/2019	DRLG	29725	BP1 ST00BP01 14.8	WHILE @29450,15.1,LWD(AUTOTRAK,ONTRAK, SOUNDTRAK,ZONETRAK,ORD,CCN)STK & SET 10 1/8LNR @23151-28884,FIT 15.7,LWD(AUTOTRAK, ONTRAK)
07/24/2019	TD	30287	BP1 ST00BP01 14.8	LWD(AUTOTRAK,ONTRAK - CAME OFF @29745) RIH W/"MAD PASS" LWD(AUTOTRAK.ONTRAK.SOUNDTRAK, MAGTRAK,FRACVIEW,ORD,CCN)
07/31/2019	TD	30576	BP1 ST00BP01 14.8	"MAD PASS" LWD(AUTOTRAK,ONTRAK.SOUNDTRAK, MAGTRAK,FRACVIEW,ORD,CCN) @29515-30287, LWD(AUTOTRAK,ONTRAK.SOUNDTRAK,MAGTRAK, FRACVIEW,ORD,CCN)MREX,CDL,CN,FTEX @30540, TAKING RCX/SENTINEL(PRESS & SAMP)
08/07/2019	TD	30576	BP1 ST00BP01 14.8	REC'D RCX/SENTINEL(PRESS & SAMP)SCB IMAGE/ACOUSTIC @30520,OH PLUGS,CIBP @27896, SETTING ADDL CEMT PLUGS(CONV CORED)
08/14/2019	TD	30576	BP1 ST00BP01 14.8	CIBP @8500,R.R.
01/21/2026	TD	30576	BP1 ST00BP01 14.8	RIG IN TRANSIT,WILL BYPASS FOR #2BP2,ORIG PBHL 2836 FNL 4125 FWL BLK 651,ORIG PTDS 30937 MD 35500 TVD
01/28/2026	TD	30576	BP1 ST00BP01 14.8	M/ON 1-20-26,BWM,RNG BOP, WILL PB & BYPASS TO DRILL WATER INJECTION WELL
02/04/2026	TD	30576	BP1 ST00BP01 14.8	RAN & TSTD BOP,DRILLING OUT PLUGS TO BYPASS
02/11/2026	TD	30576	BP1 ST00BP01 14.8	DRILLED OUT CIBP,DRILLING OUT CEMENT PLUGS
02/18/2026	TD	30576	BP1 ST00BP01 14.8	DRILLED OUT CEMENT PLUGS,RAN 10LNR EXTENSION @21096-23204,PREP TO DRILL OUT

02/25/2026 TD 30576 BP1 ST00BP01 14.8 LOWER CEMENT PLUGS  
 DRILLED OUT CEMENT PLUG #3 & CIBP, FAILED  
 PRESSURE TEST ON 10.175LNR, PUMPED A 700'  
 PLUG, TESTED PLUG, PREP TO DRILL OUT CEMENT  
 TO BYPASS

03/04/2026 TD 30576 BP1 ST00BP01 14.8 HAD UNSUCCESSFUL ATTEMPT TO BYPASS, SET  
 ADDL PLUG, TOC @28140, DRILLING OUT CEMENT,  
 PREP TO BYPASS

03/11/2026 TD 30576 BP1 ST00BP01 14.8 UNSUCCESSFUL ATTEMPT TO KICK OFF @29500,  
 DRILLED CEMENT TO 30530, TOOK PRESS, RNG  
 7LNR

**MISSISSIPPI CYN 759 PROSPECT: ZEPHYRUS**  
**BEACON OFFSHORE ENERGY OCS: 35833 WELL: ZA2ST Status: DRLG**

**759 FLD Class: DEV SS API: 608174151601**

**LOC** 3148' FSL & 5157' FEL **of Block** 00759 MISSISSIPPI CYN  
**LAT** = 28.18509906(28°11'06.357") **LON** = -89.40424635(-89°24'15.287")  
**X** = 866,043 **Y** = 10,235,788 **PMD**: 26694 **PTVD**: 24742  
**PBHL**: OH 578' FSL & 7144' FWL **of Block** 759 MISSISSIPPI CYN  
**ABHL**: OH **MD**: 26270 **TVD**: 24421 S 2514' @ W 3534'  
**ATD OH**: 26270 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

**SPUD**: 12/07/2025 **SUSP**: **COMP**: **RR**:  
**CSG**= OH OLD(38 @3806 ; 32 @4259 ; 28 @5737 ; 22 @8765 ; 18LNR @7884-11389 ; 16LNR @10995-14392 ; 14 @22455)  
 9 7/8LNR @18027-26261

**WD**= 3533 **KB**= 75 **RIG**: DW ATLAS / TRANSOCEAN  
**Date Reached TD**: 12/23/2025

12/10/2025 TD 18428 OH ST00BP00 15.5 MPD OFF, MILLED WDW @18374-18418, FIT 16.76,  
 STO #ZA-2 @18418, NO LWD, TIH W/BHA TO DRILL  
 AHEAD

12/17/2025 TD 24765 OH ST00BP00 15.6 LWD(ONTRAK II, ZONETRAK G, SOUNDTRAK, TESTRAK,  
 LITHOTRAK(ORD,CCN)POOH TO TEST BOP & MPD

12/24/2025 DRLG 25155 OH ST00BP00 15.7 MPD 16.38, TSTD BOP & MPD, FINGERPRINTED MPD,  
 LWD(ONTRAK II, ZONETRAK G, SOUNDTRAK, TESTRAK,  
 LITHOTRAK)

12/31/2025 TD 26270 OH ST00BP00 16.3 MPD 16.57, WHILE @25315, TOOK OPEN HOLE DFIT  
 16.69, LWD(ONTRAK II, ZONETRAK G, SOUNDTRAK,  
 TESTRAK, LITHOTRAK) PREP TO WL LOG

01/07/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, RAN WL, MCI, STRATAEXAMINER, SON @  
 26200, TOOK RDTs(PRESS & SAMP) TOOK ROT SWC,  
 RNG 9 7/8LNR

01/07/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, RAN 9 7/8LNR @18027-26261, RAN 9  
 7/8TB @18027, PREP TO COMP

01/21/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, PREP TO COMP

01/28/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, COMPTG

02/04/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, COMPTG

02/11/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, COMPTG

02/18/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, COMPTG

02/25/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, COMPTG

03/04/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, COMPTG

03/11/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, PREP TO R.R.

**MISSISSIPPI CYN 812 PROSPECT: KAIKIAS**  
**SHELL OCS: 34461 WELL: KI2 Status: DRLG**

**768 FLD Class: INJ SS API: 608174152400**

**LOC** 6675' FSL & 5760' FEL **of Block** 00812 MISSISSIPPI CYN  
**LAT** = 28.15827055(28°09'29.774") **LON** = -88.96312064(-88°57'47.234")  
**X** = 1,008,000 **Y** = 10,223,475 **PMD**: 29835 **PTVD**: 26815  
**PBHL**: OH 7513' FSL & 2732' FWL **of Block** 812 MISSISSIPPI CYN  
**ATD OH**: **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

**SPUD:** 02/17/2026 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 38 @4832 198' ; 32 @5224 ; 28 @6311 ; 22 @8422 FIT 11.9

**WD=** 4547 **KB=** 87 **RIG:** STENA EVOLUTION / STENA DRILLING  
**Date Reached TD:**

02/18/2026		OH	ST00BP00		PREP TO SPUD
02/25/2026 TD	8468	OH	ST00BP00	13.0	38 @4832 W/198'P, LWD (ARCVIS) RAN 32 @5224, 28 @6311, PREP TO RUN 22
03/04/2026 TD	8478	OH	ST00BP00	10.5	22 @8422, FIT 11.9, LWD (ARCVIS) PREP TO DRILL OUT
03/11/2026 TD	13254	OH	ST00BP00	11.3	LWD (ARCVIS) PREP TO RUN 18LNR



**WELLS REACHING TD**

MISSISSIPPI CYN 393 PROSPECT: VICKSBURG  
 SHELL OCS: 26254 WELL: VX4 Status: DRLG

393 FLD Class: DEV API: 608174152300

LOC 5792' FNL & 836' FEL of Block 00393 MISSISSIPPI CYN  
 LAT = 28.61433938(28°36'51.622") LON = -87.91927269(-87°55'09.382")  
 X = 1,345,564 Y = 10,385,248 PMD: 25775 PTVD: 24777  
 PBHL: OH 6734' FSL & 3574' FEL of Block 393 MISSISSIPPI CYN  
 ABHL: OH MD: 25775 TVD: 24777 S 3320' @ W 2721'  
 ATD OH: 25775 BP1: BP2: BP3: BP4: BP5:

SPUD: 01/18/2026 SUSP: COMP: RR:  
 CSG= OH 38 @7700 198' ; 28 @8789 ; 22 @11741 FIT 11.2 ; 16LNR @11299-17893 FIT 13.5 ;  
 12 1/4 X 11 7/8 @22957 FIT 15.1 ; 8 5/8LNR @22430-25552 FIT 14.8

WD= 7400 KB= 102 RIG: DW PROTEUS / TRANSOCEAN  
 Date Reached TD: 03/05/2026

01/07/2026		OH	ST00BP00	LOCATION
01/21/2026		OH	ST00BP00	PREP TO SPUD
01/28/2026	TD	11933	OH	ST00BP00 12.0 38 @7700 W/198'P, 28 @8789, LWD (ARCVIS, PWD) 22 @11741, PREP TO RUN RISER & BOP
02/04/2026	TD	17960	OH	ST00BP00 11.0 CML 11.1, FIT 11.21 ON 22, LWD (GR, RES, PWD) PREP TO RUN 16LNR
02/11/2026	TD	23005	OH	ST00BP00 13.0 CML 13.1, RAN 16LNR @11299-17893, FIT 13.45, LWD (GR, RES, PWD) PREP TO RUN 12 1/4 X 11 7/8
02/18/2026	DRLG	23899	OH	ST00BP00 14.3 CML 14.5, RAN 12 1/4 X 11 7/8 @22957, FIT 15.14, LWD (ARCVIS, MICROSCOPE)
02/25/2026	TD	25557	OH	ST00BP00 14.4 CML 14.7, LWD (ARCVIS, MICROSCOPE) RAN 8 5/8LNR @22430-25552, PREP TO DRILL OUT SHOETRACK
03/04/2026	TD	25557	OH	ST00BP00 14.4 CML 14.7, PERFORMED WELLBORE C/O, PREP TO DRILL OUT 8 5/8 SHOETRACK
03/11/2026	TD	25775	OH	ST00BP00 14.4 CML 14.0, TOOK FIT 14.81 ON 8 5/8 LNR, LWD (ARCVIS, NMR, STETH, ADN) PREP TO COMP IN THE OPEN HOLE



**GREEN CYN** **868** **PROSPECT: MAD DOG**  
**BP EXPL** **OCS: 33859** **WELL: 3ST** **Status: SUSP**

**868 FLD** **Class: INJ** **SS** **API: 608114078801**

**LOC** 1808' FNL & 4353' FWL **of Block** 00868 GREEN CYN  
**LAT** = 27.12209393 (27°07'19.538") **LON** = -90.38394502 (-90°23'02.202")  
**X** = 2,491,233 **Y** = 9,850,672 **PMD:** 23027 **PTVD:** 22729  
**PBHL:** OH 2786' FNL & 2757' FWL **of Block** 868 GREEN CYN  
**ABHL:** OH **MD:** 22985 **TVD:** 22689 S 977' @ W 1586'  
**ATD OH:** 22985 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 12/28/2025 **SUSP:** 03/05/2026 **COMP:** **RR:** 03/05/2026  
**CSG=** OH OLD(36 @4735 ; 28 @5850 ; 22 @8782 ; 14 @17321)  
 9 7/8LNR @16783-22925

**WD=** 4362 **KB=** 103 **RIG:** DW INVICTUS / TRANSOCEAN  
**Date Reached TD:** 01/02/2026

01/07/2026 TD	22985	OH	ST01BP00	12.7	STO #3 @17411, LWD (GR, RES, APWD, FPWD, NBGR, SON, DEN, NEUT) PREP TO LOG
01/14/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, RAN WL, NGI @22935, TOOK MDTs (PRESS & SAMP) FROM 22121-22817, PREP TO RUN 9 7/8LNR
01/21/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, RAN 9 7/8LNR @16783-22925, PREP TO COMP
01/28/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, COMPTG
02/04/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, COMPTG
02/11/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, COMPTG
02/18/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, COMPTG
02/25/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, COMPTG
03/04/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, COMPTG
03/11/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, R.R.

**MISSISSIPPI CYN** **385** **PROSPECT: BANJO**  
**MURPHY EXPLORATION & PRO** **OCS: 35821** **WELL: 4** **Status: SUSP**

**429 FLD** **Class: EXP** **API: 608174152000**

**LOC** 3919' FSL & 5946' FWL **of Block** 00385 MISSISSIPPI CYN  
**LAT** = 28.59394988 (28°35'38.220") **LON** = -88.34229783 (-88°20'32.272")  
**X** = 1,209,786 **Y** = 10,379,119 **PMD:** 13124 **PTVD:** 12882  
**PBHL:** OH 4298' FSL & 6776' FWL **of Block** 385 MISSISSIPPI CYN  
**ABHL:** OH **MD:** 12906 **TVD:** 12724 S 122' @ E 691'  
**ABHL:** BP1 **MD:** 12697 **TVD:** 12596 S 167' @ E 479'  
**ATD OH:** 12906 **BP1:** 12684 **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 11/22/2025 **SUSP:** 02/20/2026 **COMP:** **RR:** 02/20/2026  
**CSG=** OH 36 @6439 316' ; 28 @7055 ; 22 @9014 FIT 10.7 ; 18LNR @8629-9999 FIT 11.1 ;  
 14 @11039 FIT 11.9 ; 11 7/8LNR @10685-12035 FIT 12.3 ; 9 7/8LNR @11869-12681

**WD=** 6033 **KB=** 87 **RIG:** STANLEY LAFOSSE / NOBLE DRLG  
**Date Reached TD:** 02/13/2026

11/19/2025		OH	ST00BP00		LOCATION
11/26/2025 TD	7200	OH	ST00BP00	8.6	36 @6439 W/316' P, LWD (GR, RES, PWD) 28 @7055, ) WOC
12/03/2025 TD	9064	OH	ST00BP00	12.5	22 @9014, LWD (GR, RES, PWD) M/OFF 11-30-25, WILL RETURN
01/14/2026 TD	10044	OH	ST00BP00	9.8	M/ON 1-6-26, TOOK FIT 10.74 ON 22, LWD (GR, RES, PWD) OBSERVED GAINS, MONITORED PRESSURES & VOLUMES, TIH W/18
01/21/2026 DRLG	11895	OH	ST00BP00	10.1	18LNR @8629-9999, FIT 11.1, RAN 14 @11039, FIT 11.89, LWD (GR, RES, PWD, SON)
01/28/2026 TD	12906	OH	ST00BP00	11.8	WHILE @12070, MUD 11.1, LWD (GR, RES, PWD, SON) RAN 11 7/8LNR @10685-12035, FIT 12.29, LWD (GR, RES, PWD, DEN, NEUT) GAINS WERE

**SUSPENDED**

02/04/2026 TD	12906	OH	ST00BP00	11.8	OBSERVED, WEIGHTED UP, C&C PERFORMED & COMPLETED PRESSURE TEST PROGRAM, PUMPED CEMENT PLUGS, TOC @12423 TO CONTROL GAINS, PREP TO DRILL OUT TO PERFORM WL LOGS
02/11/2026 TD	12906	OH	ST00BP00	11.8	DECISION WAS MADE TO NOT DRILL OUT & LOG BECAUSE OF CONCERNS FOR WELLBORE STABILITY, DRILLED OUT & BYPASSED @12040, WHILE @12550, BYPASS HOLE, MUD 11.6, LWD (GR, RES, PWD, DEN, NEUT) RAN WL, CSNG, XMR, DSN, SDL, STXB, MCI, RDT (PRESS & SAMP) @12550
02/11/2026 TD	12684	BP1	ST00BP01	11.6	LWD (GR, RES, PWD, DEN, NEUT) PREP TO WL LOG
02/18/2026 TD	12697	BP1	ST00BP01	11.6	RAN RDT (PRESS & SAMP) LWD (GR, RES, PWD, DEN, NEUT) RAN 9 7/8 LNR @11869-12681, TSTG BOP
02/25/2026 TD	12697	BP1	ST00BP01	11.6	R.R. (HOLD FOR ABHL IN THE BYPASS HOLE)
03/04/2026 TD	12697	BP1	ST00BP01	11.6	(HOLD FOR ABHL IN THE BYPASS HOLE)
03/11/2026 TD	12697	BP1	ST00BP01	11.6	ADDED ABHL

