

**OFFSHORE OIL SCOUTS ASSOCIATION  
GULF ATLANTIC**

**WEEKLY DRILLING REPORT**

**COMBINED**

**Wednesday, March 25, 2026**





# OFFSHORE OIL SCOUTS

PROPRIETARY

STATEMENT



***This information is provided by exclusive agreement with The Offshore Oil Scouts Association. The recipient acknowledges that the data and materials are proprietary information and trade secret, whether or not any portion thereof may be validly copyrighted or patented. Any reproduction or other use without the express written consent of The Association President will be pursued to the fullest extent of the law.***

## Table of Contents

### NEW LOCATIONS

[KEATHLEY CYN Block 918 WELL SS5ST2 ANADARKO PETROLEUM CORPOR](#)

[SOUTH TIMBALIER Block 23 WELL CC15ST2 CANTIUM, LLC](#)

[SOUTH TIMBALIER Block 23 WELL EE14ST5 CANTIUM, LLC](#)

[SOUTH PASS Block 6 WELL 1 LLOX](#)

### WELLS SPUDDING

[GREEN CYN Block 640 WELL PS12 CHEVRON U.S.A. INC.](#)

[SOUTH PASS Block 6 WELL 1 LLOX](#)

### ACTIVE

[ALAMINOS CYN Block 772 WELL WS402 SHELL](#)

[ALAMINOS CYN Block 857 WELL GA23 SHELL](#)

[KEATHLEY CYN Block 247 WELL 1 BP EXPL](#)

[KEATHLEY CYN Block 918 WELL SS5ST ANADARKO PETROLEUM CORPOR](#)

[GREEN CYN Block 640 WELL PS12 CHEVRON U.S.A. INC.](#)

[GREEN CYN Block 641 WELL IN3 CHEVRON U.S.A. INC.](#)

[GREEN CYN Block 743 WELL DC105 BP EXPL](#)

[GREEN CYN Block 782 WELL MD15 BP EXPLORATION & PRODUCTI](#)

[GREEN CYN Block 825 WELL 14 BP EXPL](#)

[WALKER RIDGE Block 29 WELL A12 CHEVRON U.S.A. INC.](#)

[WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD](#)

[WALKER RIDGE Block 508 WELL SN220 SHELL](#)

[MISSISSIPPI CYN Block 41 WELL 1 ANADARKO PETROLEUM CORPOR](#)

[MISSISSIPPI CYN Block 393 WELL VX4 SHELL](#)

[MISSISSIPPI CYN Block 651 WELL 2 CHEVRON U.S.A. INC.](#)

[MISSISSIPPI CYN Block 807 WELL MB9ST2 SHELL](#)

[MISSISSIPPI CYN Block 812 WELL KI2 SHELL](#)

### WELLS REACHING TD

[KEATHLEY CYN Block 918 WELL SS5ST ANADARKO PETROLEUM CORPOR](#)

### SUSPENDED

[MISSISSIPPI CYN Block 651 WELL 2 CHEVRON U.S.A. INC.](#)

## NEW LOCATIONS

KEATHLEY CYN ANADARKO PETROLEUM CORPO	918 OCS: 32654	PROSPECT: HADRIAN NORTH WELL: SS5ST2	Status: NEW
875 FLD	Class: DEV	SS	API: 608084008902
LOC 7073' FSL & 648' FWL of Block 00919 KEATHLEY CYN LAT = 26.07798692(26°04'40.753") LON = -92.05968484(-92°03'34.865") X = 1,948,968 Y = 9,463,553 PMD: 20461 PTVD: 18781 PBHL: OH 6690' FNL & 1454' FEL of Block 918 KEATHLEY CYN ATD OH: BP1: BP2: BP3: BP4: BP5: SPUD: SUSP: COMP: RR: CSG= OH OLD(36 @7774 ; 28 @8592 ; 22 @11296 ; 14 @13443 ; 9 7/8LNR @12989-19328)			
WD= 7387 KB= 81	RIG: OCEAN BLACKHAWK / NOBLE DRLG		
Date Reached TD:			
03/25/2026	OH ST02BP00	STO #SS-5ST,PREP TO ST	
SOUTH TIMBALIER CANTIUM, LLC	23 OCS: 166	PROSPECT: WELL: CC15ST2	Status: NEW
BM 2 FLD	Class: DEV	API: 177150022803	
LOC 6104' FSL & 3483' FEL of Block 00023 SOUTH TIMBALIER LAT = 29.00696462(29°00'25.073") LON = -90.15903847(-90°09'32.539") X = 2,375,403 Y = 125,676 PMD: PTVD: ATD OH: BP1: BP2: BP3: BP4: BP5: SPUD: SUSP: COMP: RR: CSG= OH OLD(16 @500 ; 13 5/8 @2282 ; 9 5/8 @10676 ; 7LNR @10610-13928 ; 5 @10340)			
WD= 56 KB=	RIG: ENTERPRISE 205 / ENTERPRISE DRLG		
Date Reached TD:			
03/25/2026	OH ST03BP00	STO #CC-15ST,LOCATION	
SOUTH TIMBALIER CANTIUM, LLC	23 OCS: 386	PROSPECT: WELL: EE14ST5	Status: NEW
BM 2 FLD	Class: DEV	API: 177154077005	
LOC 3826' FNL & 7165' FEL of Block 00023 SOUTH TIMBALIER LAT = 29.02034390(29°01'13.238") LON = -90.17040204(-90°10'13.447") X = 2,371,721 Y = 130,504 PMD: PTVD: ATD OH: BP1: BP2: BP3: BP4: BP5: SPUD: SUSP: COMP: RR: CSG= OH OLD(26 @318 ; 10 3/4 @2514 ; 7 5/8 @7599 ; 5 @11492)			
WD= 53 KB=	RIG: ENTERPRISE 205 / ENTERPRISE DRLG		
Date Reached TD:			
03/25/2026	OH ST05BP00	STO #EE-14ST4,LOCATION	
SOUTH PASS LLOX	6 SL: 22319	PROSPECT: WELL: 1	Status: NEW
6 FLD	Class: DEV	API: 177212055300/255588	
LOC 298' FNL & 108' FWL of Block 00006 SOUTH PASS LAT = 29.11499172(29°06'53.970") LON = -89.03442423(-89°02'03.927")			

X = 2,734,100 Y = 170,400 PMD: 11000 PTVD:  
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 03/22/2026 SUSP: COMP: RR:  
CSG= OH 22 @277 225'

WD= = RIG: / (BARGE?)  
Date Reached TD:

03/25/2026 TD 705 OH ST00BP00 22 @277 W/225'P,RNG 16



### WELLS SPUDDING

<b>GREEN CYN</b>	<b>640</b>	<b>PROSPECT: TAHITI</b>	
<b>CHEVRON U.S.A. INC.</b>	<b>OCS: 20082</b>	<b>WELL: PS12</b>	<b>Status: DRLG</b>

---

**640 FLD** **Class: DEV** **SS** **API: 608114079900**

**LOC** 2935' FSL & 6192' FEL **of Block** 00640 GREEN CYN  
**LAT** = 27.31582371 (27°18'56.965") **LON** = -90.75329106 (-90°45'11.848")  
**X** = 2,369,808 **Y** = 9,918,775 **PMD:** **PTVD:**  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 03/22/2026 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 36 @4708 305'

**WD=** 4302 **KB=** 101 **RIG:** DW CONQUEROR / TRANSOCEAN  
**Date Reached TD:**

03/18/2026 OH ST00BP00 BATCH SET  
03/25/2026 TD 8057 OH ST00BP00 8.6 36 @4708 W/305,P,LWD (NBGR,GR) RNG 22

<b>SOUTH PASS</b>	<b>6</b>	<b>PROSPECT:</b>	
<b>LLOX</b>	<b>SL: 22319</b>	<b>WELL: 1</b>	<b>Status: NEW</b>

---

**6 FLD** **Class: DEV** **API: 177212055300/255588**

**LOC** 298' FNL & 108' FWL **of Block** 00006 SOUTH PASS  
**LAT** = 29.11499172 (29°06'53.970") **LON** = -89.03442423 (-89°02'03.927")  
**X** = 2,734,100 **Y** = 170,400 **PMD:** 11000 **PTVD:**  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 03/22/2026 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 22 @277 225'

**WD=** = **RIG:** / (BARGE?)  
**Date Reached TD:**

03/25/2026 TD 705 OH ST00BP00 22 @277 W/225'P,RNG 16

ACTIVE

ALAMINOS CYN 772 PROSPECT: WHALE  
 SHELL OCS: 35153 WELL: WS402 Status: DRLG

772 FLD Class: EXP API: 608054011300

LOC 2004' FSL & 1776' FWL of Block 00772 ALAMINOS CYN  
 LAT = 26.18711206(26°11'13.603") LON = -94.76103014(-94°45'39.709")  
 X = 1,063,056 Y = 9,506,004 PMD: 21735 PTVD: 21678  
 PBHL: OH 1688' FSL & 1147' FWL of Block 772 ALAMINOS CYN  
 ABHL: OH MD: 21716 TVD: 21658 S 313' @ W 651'  
 ATD OH: 21716 BP1: BP2: BP3: BP4: BP5:

SPUD: 04/08/2025 SUSP: COMP: RR:  
 CSG= OH 38 @9124 202' ; 28 @10795 ; 22 @12725 FIT 11.1 ;  
 16LNR @12379-14640 FIT 11.8 ; 14LNR @14380-18239 FIT 11.8 ; 9 5/8LNR @17468-21711

WD= 8820 KB= 102 RIG: DW POSEIDON / TRANSOCEAN  
 Date Reached TD: 01/20/2026

04/02/2025		OH	ST00BP00		BATCH SET
04/09/2025		OH	ST00BP00		RIGGING UP
04/16/2025	DRLG	12164	OH	ST00BP00	10.5 38 @9124 W/202'P, 28 @10795, LWD (GR, RES, PWD)
04/23/2025	TD	12770	OH	ST00BP00	10.5 LWD (GR, RES, PWD) 22 @12725, M/OFF 4-20-25, WILL RETURN
12/17/2025	TD	12770	OH	ST00BP00	10.5 M/ON 12-13-25, RIGGING UP
12/24/2025	TD	12770	OH	ST00BP00	10.5 RNG RISER
12/31/2025	TD	14650	OH	ST00BP00	9.2 MPD 10.1, FIT 11.07 ON 22, LWD (GR, RES, PWD) PREP TO WL THEN RUN 16
01/07/2026	TD	18370	OH	ST00BP00	10.8 MPD OFF, UNABLE TO WL SECTION AS PLANNED, RAN 16LNR @12379-14640, FIT 11.75 , LWD (GR, RES, PWD) PREP TO WL
01/14/2026	TD	18370	OH	ST00BP00	10.8 MPD OFF, RAN WL, GR. DEN. NEUT, SON, CALP @18370, ATTEMPTED MDT FOR PRESSURES, FAILED TO OPERATE, TOOK MDTs (PRESS & SAMP) PREP TO RUN 14LNR
01/21/2026	TD	18370	OH	ST00BP00	10.8 MPD OFF, RAN 14LNR @14380-18239, PREP TO DRILL OUT
01/28/2026	TD	21716	OH	ST00BP00	9.6 MPD 10.1, FIT 11.84 ON 14LNR, LWD (ARCVIS, DEN, NEUT, STETH) TOOK OPEN HOLE DFIT 10.81, PREP TO LOG
02/04/2026	TD	21716	OH	ST00BP00	9.6 MPD 10.1, RAN WL, MSIP, NGI, 3PPC @21716, TOOK MDT (PRESS) RAN 9 5/8LNR @17468-21711, RAN 10 3/4 X 9 5/8TB @17513, COMPTG
02/11/2026	TD	21716	OH	ST00BP00	9.6 MPD 10.1, COMPTG
02/18/2026	TD	21716	OH	ST00BP00	9.6 MPD 10.1, COMPTG
02/25/2026	TD	21716	OH	ST00BP00	9.6 MPD 10.1, COMPTG
03/04/2026	TD	21716	OH	ST00BP00	9.6 MPD 10.1, COMPTG
03/11/2026	TD	21716	OH	ST00BP00	9.6 MPD 10.1, COMPTG
03/18/2026	TD	21716	OH	ST00BP00	9.6 MPD 10.1, COMPTG, W/O LOOP CURRENT 2.9 KNOTS
03/25/2026	TD	21716	OH	ST00BP00	9.6 MPD 10.1, COMPTG, LOOP CURRENT ABATED 3-18-26

ALAMINOS CYN 857 PROSPECT: GREAT WHITE  
 SHELL OCS: 17565 WELL: GA23 Status: TA

857 FLD Class: DEV API: 608054006000

LOC 2836' FNL & 4006' FWL of Block 00857 ALAMINOS CYN  
 LAT = 26.12847000(26°07'42.492") LON = -94.89819000(-94°53'53.484")  
 X = 1,017,766 Y = 9,485,324 PMD: 18967 PTVD: 18736  
 PBHL: OH 3934' FNL & 2485' FWL of Block 857 ALAMINOS CYN  
 ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 11/08/2007 SUSP: COMP: RR:  
 CSG= OH 36 @8084 193' ; 22 @9169 ; 16 @10476 LOT 9.9 ;  
 13 3/8LNR @10409-11931 LOT 10.4 ; 11 3/4 @14033 LOT 10.2 ; 9 5/8LNR @13636-14622

WD= 7819 KB= 203 RIG: H&P 205 / H&P DRLG  
Date Reached TD:

10/31/2007		OH		(BATCH SET)
11/14/2007 TD	10517	OH	10.0	36 @8084W/193'P, LWD (GR, RES, PWD) @9169, NO SWC, 22 @9169, LWD (GR, RES, PWD) @10517, NO SWC, 16 @10476, M/OFF 11-10-07 (WILL RET
01/07/2026 TD	10517	OH	ST00BP00	10.0 M/ON 1-4-26, RIGGING UP
01/14/2026 TD	11964	OH	ST00BP00	9.0 MPD 9.4, LOT 9.87 ON 16, LWD (GR, RES, PWD) PREP TO RUN 13 3/8LNR
01/21/2026 TD	11964	OH	ST00BP00	9.0 MPD 9.4, RAN 13 3/8LNR @10409-11931, PREP TO DRILL OUT
01/28/2026 TD	14083	OH	ST00BP00	9.6 MPD 10.1, LOT 10.44 ON 13 3/8LNR, LWD (GR, RES, PWD) PREP TO RUN 11 3/4
02/04/2026 TD	14096	OH	ST00BP00	8.6 MPD OFF, RAN 11 3/4 @14033, LOT 10.23, UNABLE TO OPEN REAMER, TIH W/NEW BHA
02/11/2026 TD	14096	OH	ST00BP00	8.6 MPD OFF, PERFORMED RIG MAINTENANCE, PREP TO DRILL AHEAD
02/18/2026 TD	14647	OH	ST00BP00	8.6 MPD OFF, LWD (GR, RES, PWD) PREP TO RUN 9 5/8LNR
02/25/2026 TD	14647	OH	ST00BP00	8.6 MPD, PERFORMED CHECK TRIP W/DUMB IRON BHA, WOW TO RUN 9 7/8LNR
03/04/2026 TD	14647	OH	ST00BP00	8.6 MPD OFF, PERFORMED ANOTHER CHECK TRIP W/DUMB IRON BHA, RAN 9 5/8LNR @13636-14622, PREP TO DRILL OUT 9 5/8 SHOETRACK
03/11/2026 TD	14647	OH	ST00BP00	9.4 MPD OFF, BEGAN DRILLING 9 5/8 SHOETRACK, BHA GOT STK @14642, UNABLE TO JAR FREE, PREP TO RUN WL TO DETERMINE FREE POINT
03/18/2026 TD	14647	OH	ST00BP00	9.4 MPD OFF, BACKED OFF, TF @14416, COULD NOT RECOVER FSH, PREP TO PUMP CEMENT PLUG ON TOF TO BYPASS
03/25/2026 TD	14647	OH	ST00BP00	9.4 MPD OFF, T/A 3-23-26, WILL RETURN TO BYPASS

KEATHLEY CYN 247 PROSPECT: WEST BUMP  
BP EXPL OCS: 25790 WELL: 1 Status: DRLG

247 WC Class: EXP SS API: 608084008000

LOC 4688' FNL & 360' FWL of Block 00291 KEATHLEY CYN  
LAT = 26.70215909 (26°42'07.773") LON = -92.63788429 (-92°38'16.383")  
X = 1,758,600 Y = 9,689,392 PMD: 34548 PTVD: 33548  
PBHL: OH 780' FSL & 757' FWL of Block 247 KEATHLEY CYN  
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 03/18/2026 SUSP: COMP: RR:  
CSG= OH 36 @6100 274' ; 28 @8160

WD= 5722 KB= 104 RIG: DW INVICTUS / TRANSOCEAN  
Date Reached TD:

02/25/2026		OH	ST00BP00	LOCATION
03/18/2026		OH	ST00BP00	RIGGING UP
03/25/2026 DRLG	8708	OH	ST00BP00	12.5 36 @6100 W/274'P, 28 @8160, LWD (GR, RES, APWD)

KEATHLEY CYN 918 PROSPECT: HADRIAN NORTH  
ANADARKO PETROLEUM CORPO OCS: 32654 WELL: SS5ST Status: DRLG

875 FLD Class: DEV Hrzs/SS API: 608084007901

LOC 7073' FSL & 648' FWL of Block 00919 KEATHLEY CYN  
LAT = 26.07798692 (26°04'40.753") LON = -92.05968484 (-92°03'34.865")  
X = 1,948,968 Y = 9,463,553 PMD: 21396 PTVD: 18451  
PBHL: OH 5657' FNL & 1059' FEL of Block 918 KEATHLEY CYN  
ATD OH: 19022 BP1: BP2: BP3: BP4: BP5:

SPUD: 01/29/2026 SUSP: COMP: RR:  
CSG= OH OLD (36 @7774 ; 28 @8592 ; 22 @11296 ; 14 @13443)

9 7/8LNR @12989-19328

WD= 7387 KB= 81 RIG: OCEAN BLACKHAWK / NOBLE DRLG
Date Reached TD: 03/20/2026

02/04/2026 TD 19360 OH ST01BP00 11.6 STO #5 @13605,MPD 12.6,LWD(GR,RES,PWD)
CIRCULATING
02/11/2026 TD 19360 OH ST01BP00 11.7 MPD 12.6,RAN 9 7/8LNR @12989-19328,RAN 10
1/8 X 10 3/4TB @12989,PREP TO DRILL OUT &
TEST LNR
02/18/2026 TD 19360 OH ST01BP00 11.7 MPD 12.6,C/O HOLE,PREP TO DRILL OUT & TEST
LNR
02/25/2026 TD 19360 OH ST01BP00 11.7 MPD 12.6,ENCOUNTERED TAR,SQUEEZED SHOE,
PREP TO DRILL OUT & TEST LNR
03/04/2026 TD 19360 OH ST01BP00 11.7 MPD 12.6,UNABLE TO DRILL OUT DUE TO HOLE
CONDITIONS,WOO
03/11/2026 TD 19360 OH ST01BP00 12.3 NO MPD,CHANGED OUT SUBSEA CONTROL MODULE
ON SUBSEA TREE,PREP TO BYPASS
03/18/2026 TD 19360 OH ST01BP00 12.3 NO MPD,SET CIBP @17191,SET WHIPSTOCK @
17183,MILLED WDW @17152-17172,FIT 13.1,
BYPASSED @17172
03/18/2026 DRLG 17346 BP1 ST01BP01 11.5 MPD 12.29,LWD(GR,RES,PWD)
03/25/2026 TD 19022 BP1 ST01BP01 11.5 MPD 12.3,LWD(GR,RES,PWD)HIT TAR ZONE,
DECISION WAS MADE TO ST,SET 2 CEMENT PLUGS,
TOC @16920(NO OH PLUGS)SET CIBP @13814,SET
WHIPSTOCK @13807,MILLING WDW @13776-13796

GREEN CYN 640 PROSPECT: TAHITI
CHEVRON U.S.A. INC. OCS: 20082 WELL: PS12 Status: DRLG

640 FLD Class: DEV SS API: 608114079900

LOC 2935' FSL & 6192' FEL of Block 00640 GREEN CYN
LAT = 27.31582371(27°18'56.965") LON = -90.75329106(-90°45'11.848")
X = 2,369,808 Y = 9,918,775 PMD: PTVD:
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 03/22/2026 SUSP: COMP: RR:
CSG= OH 36 @4708 305'

WD= 4302 KB= 101 RIG: DW CONQUEROR / TRANSOCEAN
Date Reached TD:

03/18/2026 OH ST00BP00 BATCH SET
03/25/2026 TD 8057 OH ST00BP00 8.6 36 @4708 W/305,P,LWD(NBGR,GR)RNG 22

GREEN CYN 641 PROSPECT: TAHITI
CHEVRON U.S.A. INC. OCS: 16770 WELL: IN3 Status: DRLG

640 FLD Class: INJ SS API: 608114079200

LOC 2536' FSL & 3287' FEL of Block 00596 GREEN CYN
LAT = 27.35813862(27°21'29.299") LON = -90.74348842(-90°44'36.558")
X = 2,372,713 Y = 9,934,216 PMD: 28933 PTVD: 27185
PBHL: OH 2933' FNL & 1731' FWL of Block 641 GREEN CYN
ABHL: OH MD: 28848 TVD: 27104 S 5455' @ E 5006'
ATD OH: 28848 BP1: BP2: BP3: BP4: BP5:

SPUD: 06/28/2025 SUSP: COMP: RR:
CSG= OH 36 @4401 308' ; 22 @6237 FIT 14.0 ; 18LNR @5785-11042 FIT 16.1 ;
16LNR @4393-19634 FIT 16.2 ; 14LNR @19233-22442 FIT 15.1 ; 9 7/8LNR @22116-28833

WD= 4012 KB= 106 RIG: DW ASGARD / TRANSOCEAN
Date Reached TD: 03/10/2026

06/18/2025 OH ST00BP00 BATCH SET
07/02/2025 TD 6275 OH ST00BP00 10.5 36 @4401 W/308'P,LWD(GR,PWD)22 @6237,WOC
07/09/2025 TD 6275 OH ST00BP00 10.5 M/OFF 7-1-25,WILL RETURN

01/21/2026 TD 6275 OH ST00BP00 10.5 MIR TO RESUME DRILLING OPERATIONS  
 01/28/2026 TD 6275 OH ST00BP00 10.5 M/ON 1-19-26,BWM,RAN RISER & BOP,PULLING BOP FOR REPAIR  
 02/04/2026 TD 11187 OH ST00BP00 12.7 REPD BOP,RAN BOP,FIT 14.0 ON 22,LWD(GR,RES,PWD,NBGR)PREP TO RUN 18LNR  
 02/11/2026 DRLG 15067 OH ST00BP00 13.8 MPD 14.6,RAN 18LNR @5785-11042,FIT 16.1,LWD(NBGR,EWR)  
 02/18/2026 TD 19780 OH ST00BP00 14.4 MPD 15.1,LWD(EWR(NBGR,EWR)RAN 16LNR @ 4393-19634,WOC  
 02/25/2026 DRLG 20254 OH ST00BP00 14.4 MPD 15.1,DRILLED OUT 16 SHOE,LOT FAILED,PUMPED LCM,CEMENT SQUEEZE,DRILL OUT,FIT 16.2 ON 16LNR,LWD(NBGR,EWR)  
 03/04/2026 TD 22540 OH ST00BP00 14.4 MPD 15.1,LWD(NBGR,EWR)RAN 14LNR @ 19233-22442,PREP TO DRILL OUT & TEST LNR  
 03/11/2026 TD 28350 OH ST00BP00 13.3 MPD 14.1,TOOK FIT 15.1 ON 14LNR,LWD(NBGR,EWR,DEN,NEUT,GEOTAP)  
 03/11/2026 TD 28350 OH ST00BP00 13.3 MPD 14.1,TOOK FIT 15.1 ON 14LNR,LWD(NBG,REWR,DEN,NEUT,GEOTAP)DP SLIPS BROKE & PIECES WENT INTO HOLE,FSH LIKELY LOCATED AT RCD,UNSUCCESSFUL ATTEMPT TO FSH, ATTEMPTING TO RETRIEVE RCD  
 03/18/2026 TD 28848 OH ST00BP00 13.9 NO MPD,RECD RCD,LWD(NBG,EWR,DEN,NEUT,GEOTAP)RAN 9 7/8LNR @22116-28833,PREP TO RUN TB  
 03/25/2026 TD 28848 OH ST00BP00 13.9 NO MPD,RAN 9 7/8 X 10 3/4TB @22116,PREP TO COMP

**GREEN CYN** **743** **PROSPECT: ATLANTIS**  
**BP EXPL** **OCS: 15607** **WELL: DC105** **Status: DRLG**

**743 FLD** **Class: DEV** **API: 608114079800**

**LOC** 6013' FSL & 6929' FWL **of Block** 00743 GREEN CYN  
**LAT** = 27.22372461 (27°13'25.409") **LON** = -90.03257889 (-90°01'57.284")  
**X** = 2,604,689 **Y** = 9,890,173 **PMD:** 20782 **PTVD:** 18337  
**PBHL:** OH 4104' FSL & 241' FWL **of Block** 743 GREEN CYN  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 02/27/2026 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 36 @7146 230' ; 22 @10475 FIT 11.1

**WD=** 6838 **KB=** 80 **RIG:** OCEAN BLACK HORNET / NOBLE DRLG  
**Date Reached TD:**

02/04/2026 OH ST00BP00 MIR  
 03/04/2026 TD 10528 OH ST00BP00 12.0 36 @7146 W/230'P,LWD(GR,RES,PWD)PREP TO RUN 22  
 03/11/2026 TD 10528 OH ST00BP00 12.0 22 @10475,WOC  
 03/18/2026 TD 10528 OH ST00BP00 12.0 REPG BOP  
 03/25/2026 TD 13840 OH ST00BP00 10.3 MPD 11.5,FIT 11.1 ON 22,LWD(GR,RES,PWD) POOH TO RUN16LNR

**GREEN CYN** **782** **PROSPECT: MAD DOG**  
**BP EXPLORATION & PRODUCT** **OCS: 15610** **WELL: MD15** **Status: DRLG**

**826 FLD** **Class: DEV** **API: 608114061200**

**LOC** 7228' FSL & 6166' FEL **of Block** 00782 GREEN CYN  
**LAT** = 27.18830922 (27°11'17.913") **LON** = -90.26861424 (-90°16'07.011")  
**X** = 2,528,234 **Y** = 9,875,548 **PMD:** 25478 **PTVD:** 22443  
**PBHL:** OH 3471' FNL & 2401' FWL **of Block** 782 GREEN CYN  
**ABHL:** OH **MD:** 25533 **TVD:** 22524 N 5168' @ W 7266'  
**ATD OH:** 25533 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 11/07/2013 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 36 @4886 290' ; 22 @7094 FIT 10.8 ; 16LNR @6488-12455 FIT 15.1 ; 14LNR @12154-19648 FIT 13.6

WD= 4428 KB= 168 RIG: MAD DOG SPAR / VALARIS

Date Reached TD: 02/16/2026

09/11/2013		OH	ST00BP00		(APPROVED PERMIT 9-6-13) (BATCH SET)
10/09/2013		OH	ST00BP00		M/ON 10-7-13, PREP TO RUN 36"
10/16/2013		OH	ST00BP00		M/ON 10-7-13, 36 @4886W/290'P, M/OFF 10-10-13 (WILL RET)
11/13/2013	TD	7125	OH	ST00BP00	14.0 M/ON 11-6-13, LWD (GR, RES) PREP TO RUN 22"
11/20/2013	TD	7125	OH	ST00BP00	14.0 22" @7094, WOC
11/27/2013	TD	7125	OH	ST00BP00	14.0 M/OFF 11-19-13 (WILL RETURN)
12/24/2025	TD	7125	OH	ST00BP00	14.0 M/ON 12-14-25, C/O TO DRILL AHEAD
12/31/2025	DRLG	10664	OH	ST00BP00	10.1 FIT 10.79 ON 22, LWD (GR, RES, PWD)
01/07/2026	TD	12460	OH	ST00BP00	10.2 LWD (GR, RES, PWD) PREP TO RUN 16LNR
01/14/2026	TD	12460	OH	ST00BP00	10.2 16LNR @6488-12455, PREP TO DRILL OUT & TEST LNR
01/21/2026	DRLG	18287	OH	ST00BP00	13.9 FIT 15.06 ON 16LNR, LWD (GR, RES, PWD, SON, NBGR)
01/28/2026	TD	19659	OH	ST00BP00	14.1 LWD (GR, RES, PWD, SON, NBGR) RNG 14LNR
02/04/2026	TD	19659	OH	ST00BP00	14.2 14LNR @12154-19648, WOC
02/11/2026	TD	19659	OH	ST00BP00	14.2 PREP TO DRILL OUT & TEST 14LNR
02/18/2026	TD	25533	OH	ST00BP00	13.0 FIT 13.6 ON 14LNR, LWD (GR, RES, NBGR, PWD, DEN, NEUT, SON, FPWD) CIRC BOTTOM UP
02/25/2026	TD	25533	OH	ST00BP00	13.0 WHILE BACKREAMING OUT OF HOLE, HOLE PACKED OFF & WENT TO LOSSES, STK DP @22620, PREP TO SEVER PIPE
03/04/2026	TD	25533	OH	ST00BP00	13.0 SEVERED DP, TF @21176, PREP TO PB & BYPASS
03/11/2026	TD	25533	OH	ST00BP00	13.0 REPD BOP, PREP TO BYPASS
03/18/2026	TD	25533	OH	ST00BP00	13.0 BYPASSED @19848
03/18/2026	TD	24010	BP1	ST00BP01	12.7 LWD (GR, RES, DEN, NEUT, CALP, ACOUSTIC TESTRAK) ENCOUNTERED TAR, EXPERIENCE BALLOONING & LOSSES, PULL UP TO 22810, SHUT WELL IN, C&C
03/25/2026	TD	24010	BP1	ST00BP01	12.7 PREP TO PB & BYPASS

**GREEN CYN** **825** **PROSPECT: MAD DOG**  
**BP EXPL** **OCS: 20190** **WELL: 14** **Status: DRLG**

**825 FLD** **Class: DEV** **API: 608114072000**

**LOC** 7311' FSL & 6375' FEL of Block 00825 GREEN CYN  
**LAT** = 27.14594440 (27°08'45.400") **LON** = -90.31898077 (-90°19'08.331")  
**X** = 2,512,185 **Y** = 9,859,790 **PMD**: 25223 **PTVD**: 23498  
**PBHL**: OH 342' FSL & 5103' FEL of Block 825 GREEN CYN  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 03/29/2019 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 36 @5335 267' ; 22 @7645 PIT 11.8

WD= 4986 KB= 82 RIG: WEST AURIGA / SEADRILL  
 Date Reached TD:

03/13/2019		OH	ST00BP00		BATCH SET
04/03/2019	TD	7692	OH	ST00BP00	10.5 36 @5335 W/267'P, LWD (ARC) 22 @7645, M/OFF 4-1-19 (WILL RETURN)
03/18/2026	TD	7692	OH	ST00BP00	10.5 M/ON 3-11-26, RIGGING UP
03/25/2026	TD	17080	OH	ST00BP00	10.5 MPD 11.5, PIT 11.8 ON 22, LWD (ARCVIS 900, SONVIS 900, POOH TO RUN 14

**WALKER RIDGE** **29** **PROSPECT: BIG FOOT**  
**CHEVRON U.S.A. INC.** **OCS: 16942** **WELL: A12** **Status: DRLG**

**29 FLD** **Class: DEV** **SS** **API: 608124005900**

**LOC** 7578' FSL & 6940' FEL of Block 00029 WALKER RIDGE  
**LAT** = 26.93254406 (26°55'57.159") **LON** = -90.52019528 (-90°31'12.703")  
**X** = 2,448,260 **Y** = 9,780,858 **PMD**: 23284 **PTVD**: 21486  
**PBHL**: OH 3381' FSL & 7270' FEL of Block 29 WALKER RIDGE  
**ABHL**: OH MD: 23217 TVD: 21452 S 4194' @ W 355'  
**ATD OH:** 23217 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 02/24/2013 SUSP: COMP: RR:
CSG= OH 36 @5590 307' ; 22 @8753 FIT 12.3 ; 16LNR @5677-16836 FIT 13.0 ;
9 7/8LNR @16518-23216

WD= 5189 KB= 226 RIG: MODS 400 / NABORS OS
Date Reached TD: 02/07/2026

Table with columns for Date, Status, Well, Depth, and Description. Includes entries for 12/07/2011, 12/14/2011, 02/27/2013, 03/06/2013, 03/27/2013, 01/07/2026, 01/14/2026, 01/21/2026, 01/28/2026, 02/04/2026, 02/11/2026, 02/18/2026, 02/25/2026, 03/04/2026, 03/11/2026, 03/18/2026, 03/25/2026.

WALKER RIDGE 425 PROSPECT: CHINOOK
MURPHY EXPLORATION & PRO OCS: 16987 WELL: 5 Status: DRLG

469 FLD Class: DEV API: 608124015900

LOC 23' FNL & 7298' FEL of Block 00469 WALKER RIDGE
LAT = 26.51968595(26°31'10.869") LON = -90.53022803(-90°31'48.821")
X = 2,447,902 Y = 9,630,697 PMD: 26880 PTVD: 26183
PBHL: OH 793' FSL & 5559' FWL of Block 425 WALKER RIDGE
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 03/03/2026 SUSP: COMP: RR:
CSG= OH 36 @9229 309' ; 22 @12185 FIT 10.5 ; 18LNR @11917-16864

WD= 8834 KB= 86 RIG: STANLEY LAFOSSE / NOBLE DRLG
Date Reached TD:

Table with columns for Date, Status, Well, Depth, and Description. Includes entries for 02/18/2026, 03/04/2026, 03/11/2026, 03/18/2026, 03/25/2026.

WALKER RIDGE 508 PROSPECT: STONES
SHELL OCS: 17001 WELL: SN220 Status: TA

508 FLD Class: DEV API: 608124016000

LOC 6625' FSL & 6400' FEL of Block 00508 WALKER RIDGE
ACTIVE

LAT = 26.45479041 (26°27'17.245") LON = -90.77089737 (-90°46'15.231")
X = 2,369,600 Y = 9,605,665 PMD: PTVD:
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 03/11/2026 SUSP: COMP: RR:
CSG= OH 38 @9877 186' ; 28 @11369 ; 22 @14454

WD= 9589 KB= 102 RIG: DW PONTUS / TRANSOCEAN
Date Reached TD:

03/11/2026 OH ST00BP00 BATCH SET,PERFORMING RIG MAINTENANCE
BEFORE SPUDDING
03/18/2026 TD 14510 OH ST00BP00 10.4 38 @9877 W/186'P,LWD(EWR-M-5)RAN 28 @11369,
PREP TO RUN 22
03/25/2026 TD 14510 OH ST00BP00 10.4 22 @14454,T/A,M/OFF 3-19-26,WILL RETURN

MISSISSIPPI CYN 41 PROSPECT: KING NORTH
ANADARKO PETROLEUM CORPO OCS: 35962 WELL: 1 Status: DRLG

41 FLD Class: DEV API: 608174152500

LOC 4617' FNL & 837' FWL of Block 00085 MISSISSIPPI CYN
LAT = 28.92228798 (28°55'20.237") LON = -87.96627209 (-87°57'58.580")
X = 1,331,397 Y = 10,497,303 PMD: 17595 PTVD: 13804
PBHL: OH 2794' FSL & 656' FWL of Block 41 MISSISSIPPI CYN
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 03/18/2026 SUSP: COMP: RR:
CSG= OH 36 @5571 307' ; 22 @7507 FIT 10.5

WD= 5184 KB= 80 RIG: VALARIS DS-16 / VALARIS
Date Reached TD:

03/18/2026 OH ST00BP00 RIG ON LOCATION,W/O WEATHER TO JET 36
03/25/2026 DRLG 7680 OH ST00BP00 9.9 36 @5571 W/307'P,WHILE @7560,12.0 MUD,RAN
22 @7507,FIT 10.5,LWD(GR,RES,PWD)

MISSISSIPPI CYN 393 PROSPECT: VICKSBURG
SHELL OCS: 26254 WELL: VX4 Status: DRLG

393 FLD Class: DEV API: 608174152300

LOC 5792' FNL & 836' FEL of Block 00393 MISSISSIPPI CYN
LAT = 28.61433938 (28°36'51.622") LON = -87.91927269 (-87°55'09.382")
X = 1,345,564 Y = 10,385,248 PMD: 25775 PTVD: 24777
PBHL: OH 6734' FSL & 3574' FEL of Block 393 MISSISSIPPI CYN
ABHL: OH MD: 25775 TVD: 24777 S 3320' @ W 2721'
ATD OH: 25775 BP1: BP2: BP3: BP4: BP5:

SPUD: 01/18/2026 SUSP: COMP: RR:
CSG= OH 38 @7700 198' ; 28 @8789 ; 22 @11741 FIT 11.2 ; 16LNR @11299-17893 FIT 13.5 ;
12 1/4 X 11 7/8 @22957 FIT 15.1 ; 8 5/8LNR @22430-25552 FIT 14.8

WD= 7400 KB= 102 RIG: DW PROTEUS / TRANSOCEAN
Date Reached TD: 03/05/2026

01/07/2026 OH ST00BP00 LOCATION
01/21/2026 OH ST00BP00 PREP TO SPUD
01/28/2026 TD 11933 OH ST00BP00 12.0 38 @7700 W/198'P,28 @8789,LWD(ARCVIS,PWD)
22 @11741,PREP TO RUN RISER & BOP
02/04/2026 TD 17960 OH ST00BP00 11.0 CML 11.1,FIT 11.21 ON 22,LWD(GR,RES,PWD)
PREP TO RUN 16LNR
02/11/2026 TD 23005 OH ST00BP00 13.0 CML 13.1,RAN 16LNR @11299-17893,FIT 13.45,
LWD(GR,RES,PWD)PREP TO RUN 12 1/4 X 11 7/8
02/18/2026 DRLG 23899 OH ST00BP00 14.3 CML 14.5,RAN 12 1/4 X 11 7/8 @22957,FIT
15.14,LWD(ARCVIS,MICROSCOPE)
02/25/2026 TD 25557 OH ST00BP00 14.4 CML 14.7,LWD(ARCVIS,MICROSCOPE)RAN 8
5/8LNR @22430-25552,PREP TO DRILL OUT

ACTIVE

03/04/2026 TD 25557 OH ST00BP00 14.4 SHOETRACK  
 CML 14.7, PERFORMED WELLBORE C/O, PREP TO  
 DRILL OUT 8 5/8 SHOETRACK  
 03/11/2026 TD 25775 OH ST00BP00 14.4 CML14.0, TOOK FIT 14.81 ON 8 5/8 LNR,  
 LWD (ARCVIS, NMR, STETH, ADN) PREP TO COMP IN  
 THE OPEN HOLE  
 03/18/2026 TD 25775 OH ST00BP00 14.4 CML 14.0, COMPTG  
 03/25/2026 TD 25775 OH ST00BP00 14.4 CML 14.0, COMPTG

**MISSISSIPPI CYN** **651** **PROSPECT: BALLYMORE**  
**CHEVRON U.S.A. INC.** **OCS: 34454** **WELL: 2** **Status: SUSP**

**651 WC** **Class: INJ** **API: 608174140800**

**LOC** 275' FSL & 3217' FWL **of Block** 00607 MISSISSIPPI CYN  
**LAT** = 28.36692731 (28°22'00.938") **LON** = -88.24938930 (-88°14'57.801")  
**X** = 1,238,737 **Y** = 10,296,275 **PMD:** 30520 **PTVD:** 30069  
**PBHL:** OH 2716' FNL & 4006' FWL **of Block** 651 MISSISSIPPI CYN  
**ABHL:** OH **MD:** 30576 **TVD:** 30162 S 2799' @ E 822'  
**ATD OH:** 21426 **BP1:** 30576 **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 05/01/2019 **SUSP:** 03/18/2026 **COMP:** **RR:** 03/18/2026  
**CSG=** OH 36 @6924 306' ; 28 @7550 ; 22 @11625 FIT 11.8 ; 18LNR @11180-15683 LOT 13.4 ;  
 16 @22608 FIT 15.0 ; 14 @25166 FIT 15.8 ; 11 7/8LNR @24742-27460 FIT 16.1 ;  
 10 1/8LNR @23151-28884 FIT 15.7 ; 10LNR EXTENTION @21096-23204 ; 7LNR @28610-30544

**WD=** 6536 **KB=** 101 **RIG:** DW CONQUERER / TRANSOCEAN  
**Date Reached TD:** 07/25/2019

03/20/2019 OH ST00BP00 LOCATION  
 05/01/2019 OH ST00BP00 BETWEEN WELL MAINTENANCE  
 05/08/2019 TD 11650 OH ST00BP00 13.5 36 @6924 W/306'P, 28 @7550, 22 @11625,  
 LWD (AUTOTRAK, ONTRAK) RNG RISER & BOP  
 05/15/2019 TD 15800 OH ST00BP00 11.0 FIT 11.8 ON 22, LWD (AUTOTRAK, ONTRAK) 18LNR @  
 11180-15683, PREP TO DRILL OUT FOR LOT  
 05/22/2019 TD 21426 OH ST00BP00 12.7 LOT 13.4 ON 18LNR, LWD (AUTOTRAK, ONTRAK,  
 ZONETRAK) PLUGGING BACK TO BYPASS HOLE  
 CONDITIONS  
 05/29/2019 TD 21426 OH ST00BP00 12.7 PB & BYPASSED @18381  
 05/29/2019 TD 22660 BP1 ST00BP01 12.7 LWD (AUTOTRAK, ONTRAK, ZONETRAK) RNG 16  
 06/05/2019 TD 22672 BP1 ST00BP01 12.7 16 @22608, FIT 15.0, MILLED CONE BROKE OFF  
 BHA, C&C WHILE TOH W/JUNK BASKET  
 06/12/2019 TD 23948 BP1 ST00BP01 13.5 RECD JUNK, LWD (AUTOTRAK, ONTRAK, SOUNDTRAK,  
 ZONETRAK) TRIPPING FOR BHA  
 06/19/2019 TD 25200 BP1 ST00BP01 13.8 LWD (AUTOTRAK, ONTRAK, SOUNDTRAK, ZONETRAK) 14 @  
 25166, WOC  
 06/26/2019 TD 27490 BP1 ST00BP01 14.3 FIT 15.8 ON 14, LWD (AUTOTRAK, ONTRAK,  
 SOUNDTRAK, ZONETRAK) PREP TO RUN 11 7/8LNR  
 07/03/2019 DRLG 29150 BP1 ST00BP01 15.0 11 7/8LNR @24742-27460, FIT 16.1,  
 LWD (AUTOTRAK, ONTRAK, SOUNDTRAK, ZONETRAK, ORD,  
 CCN)  
 07/17/2019 DRLG 29725 BP1 ST00BP01 14.8 WHILE @29450, 15.1, LWD (AUTOTRAK, ONTRAK,  
 SOUNDTRAK, ZONETRAK, ORD, CCN) STK & SET 10  
 1/8LNR @23151-28884, FIT 15.7, LWD (AUTOTRAK,  
 ONTRAK)  
 07/24/2019 TD 30287 BP1 ST00BP01 14.8 LWD (AUTOTRAK, ONTRAK - CAME OFF @29745) RIH  
 W/"MAD PASS" LWD (AUTOTRAK.ONTRAK.SOUNDTRAK,  
 MAGTRAK, FRACVIEW, ORD, CCN)  
 07/31/2019 TD 30576 BP1 ST00BP01 14.8 "MAD PASS" LWD (AUTOTRAK, ONTRAK.SOUNDTRAK,  
 MAGTRAK, FRACVIEW, ORD, CCN) @29515-30287,  
 LWD (AUTOTRAK, ONTRAK.SOUNDTRAK, MAGTRAK,  
 FRACVIEW, ORD, CCN) MREX, CDL, CN, FTEX @30540,  
 TAKING RCX/SENTINEL (PRESS & SAMP)  
 08/07/2019 TD 30576 BP1 ST00BP01 14.8 REC'D RCX/SENTINEL (PRESS & SAMP) SCB  
 IMAGE/ACOUSTIC @30520, OH PLUGS, CIBP @27896,  
 SETTING ADDL CEMT PLUGS (CONV CORED)  
 08/14/2019 TD 30576 BP1 ST00BP01 14.8 CIBP @8500, R.R.  
 01/21/2026 TD 30576 BP1 ST00BP01 14.8 RIG IN TRANSIT, WILL BYPASS FOR #2BP2, ORIG  
 PBHL 2836 FNL 4125 FWL BLK 651, ORIG PTDS

01/28/2026	TD	30576	BP1	ST00BP01	14.8	30937 MD 35500 TVD M/ON 1-20-26,BWM,RNG BOP, WILL PB & BYPASS TO DRILL WATER INJECTION WELL
02/04/2026	TD	30576	BP1	ST00BP01	14.8	RAN & TSTD BOP,DRILLING OUT PLUGS TO BYPASS
02/11/2026	TD	30576	BP1	ST00BP01	14.8	DRILLED OUT CIBP,DRILLING OUT CEMENT PLUGS
02/18/2026	TD	30576	BP1	ST00BP01	14.8	DRILLED OUT CEMENT PLUGS,RAN 10LNR EXTENSION @21096-23204,PREP TO DRILL OUT LOWER CEMENT PLUGS
02/25/2026	TD	30576	BP1	ST00BP01	14.8	DRILLED OUT CEMENT PLUG #3 & CIBP,FAILED PRESSURE TEST ON 10.175LNR,PUMPED A 700' PLUG,TESTED PLUG,PREP TO DRILL OUT CEMENT TO BYPASS
03/04/2026	TD	30576	BP1	ST00BP01	14.8	HAD UNSUCCESSFUL ATTEMPT TO BYPASS,SET ADDL PLUG,TOC @28140,DRILLING OUT CEMENT, PREP TO BYPASS
03/11/2026	TD	30576	BP1	ST00BP01	14.8	UNSUCCESSFUL ATTEMPT TO KICK OFF @29500, DRILLED CEMENT TO 30530,TOOK PRESS,RNG 7LNR
03/18/2026	TD	30576	BP1	ST00BP01	14.8	RAN 7LNR @28610-30544,SET T/A PLUG,PULLING RISER & BOP
03/25/2026	TD	30576	BP1	ST00BP01	14.8	PULLED RISER & BOP,R.R.

**MISSISSIPPI CYN** **807** **PROSPECT: OLYMPUS**  
**SHELL** **OCS: 7963** **WELL: MB9ST2** **Status: PERM**

**807 FLD** **Class: DEV** **SS** **API: 608174122502**

**LOC** 6889' FNL & 379' FWL **of Block** 00807 MISSISSIPPI CYN  
**LAT** = 28.16029650 (28°09'37.067") **LON** = -89.23905186 (-89°14'20.587")  
**X** = 919,099 **Y** = 10,225,751 **PMD:** 18150 **PTVD:** 16772  
**PBHL:** OH 3982' FNL & 2929' FWL **of Block** 807 MISSISSIPPI CYN  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**  
**SPUD:** **SUSP:** **COMP:** **RR:**  
**CSG=** OH OLD(38 @3386 ; 32 @4324 ; 28 @5181 ; 22 @5947 ; 18LNR @5593-8797 ; 14 @11771 ; 11  
 7/8LNR @11618-15295 ; 7 5/8LNR @14084-17418)

**WD=** 3036 **KB=** 232 **RIG:** OLYMPUS N-88 / H&P DRLG  
**Date Reached TD:**

03/18/2026 OH ST02BP00 STO MC 806 #MB-9ST

**MISSISSIPPI CYN** **812** **PROSPECT: KAIKIAS**  
**SHELL** **OCS: 34461** **WELL: KI2** **Status: DRLG**

**768 FLD** **Class: INJ** **SS** **API: 608174152400**

**LOC** 6675' FSL & 5760' FEL **of Block** 00812 MISSISSIPPI CYN  
**LAT** = 28.15827055 (28°09'29.774") **LON** = -88.96312064 (-88°57'47.234")  
**X** = 1,008,000 **Y** = 10,223,475 **PMD:** 29835 **PTVD:** 26815  
**PBHL:** OH 7513' FSL & 2732' FWL **of Block** 812 MISSISSIPPI CYN  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**  
**SPUD:** 02/17/2026 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 38 @4832 198' ; 32 @5224 ; 28 @6311 ; 22 @8422 FIT 11.9 ;  
 18LNR @7869-13124 FIT 15.3 ; 14 @24471

**WD=** 4547 **KB=** 87 **RIG:** STENA EVOLUTION / STENA DRILLING  
**Date Reached TD:**

02/18/2026			OH	ST00BP00		PREP TO SPUD
02/25/2026	TD	8468	OH	ST00BP00	13.0	38 @4832 W/198'P,LWD(ARCVIS)RAN 32 @5224, 28 @6311,PREP TO RUN 22
03/04/2026	TD	8478	OH	ST00BP00	10.5	22 @8422,FIT 11.9,LWD(ARCVIS)PREP TO DRILL OUT
03/11/2026	TD	13254	OH	ST00BP00	11.3	LWD(ARCVIS)PREP TO RUN 18LNR

03/18/2026 TD	24543	OH	ST00BP00	14.5	18LNR @7869-13124, FIT 15.33, LWD (ARCVIS) PREP TO RUN 14
03/25/2026 TD	24543	OH	ST00BP00	14.5	14 @24471, DRILLING OUT CEMENT



**WELLS REACHING TD**

**KEATHLEY CYN** **918** **PROSPECT: HADRIAN NORTH**  
**ANADARKO PETROLEUM CORPO** **OCS: 32654** **WELL: SS5ST** **Status: DRLG**

**875 FLD** **Class: DEV** **Hz/SS** **API: 608084007901**

**LOC** 7073' FSL & 648' FWL **of Block** 00919 KEATHLEY CYN  
**LAT** = 26.07798692 (26°04'40.753") **LON** = -92.05968484 (-92°03'34.865")  
**X** = 1,948,968 **Y** = 9,463,553 **PMD:** 21396 **PTVD:** 18451  
**PBHL:** OH 5657' FNL & 1059' FEL **of Block** 918 KEATHLEY CYN  
**ATD OH:** 19022 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 01/29/2026 **SUSP:** **COMP:** **RR:**  
**CSG=** OH OLD(36 @7774 ; 28 @8592 ; 22 @11296 ; 14 @13443)  
 9 7/8LNR @12989-19328

**WD=** 7387 **KB=** 81 **RIG:** OCEAN BLACKHAWK / NOBLE DRLG  
**Date Reached TD:** 03/20/2026

02/04/2026 TD	19360	OH	ST01BP00	11.6	STO #5 @13605,MPD 12.6,LWD (GR,RES,PWD) CIRCULATING
02/11/2026 TD	19360	OH	ST01BP00	11.7	MPD 12.6,RAN 9 7/8LNR @12989-19328,RAN 10 1/8 X 10 3/4TB @12989,PREP TO DRILL OUT & TEST LNR
02/18/2026 TD	19360	OH	ST01BP00	11.7	MPD 12.6,C/O HOLE,PREP TO DRILL OUT & TEST LNR
02/25/2026 TD	19360	OH	ST01BP00	11.7	MPD 12.6,ENCOUNTERED TAR,SQUEEZED SHOE,PREP TO DRILL OUT & TEST LNR
03/04/2026 TD	19360	OH	ST01BP00	11.7	MPD 12.6,UNABLE TO DRILL OUT DUE TO HOLE CONDITIONS,WOO
03/11/2026 TD	19360	OH	ST01BP00	12.3	NO MPD,CHANGED OUT SUBSEA CONTROL MODULE ON SUBSEA TREE,PREP TO BYPASS
03/18/2026 TD	19360	OH	ST01BP00	12.3	NO MPD,SET CIBP @17191,SET WHIPSTOCK @ 17183,MILLED WDW @17152-17172,FIT 13.1, BYPASSED @17172
03/18/2026 DRLG	17346	BP1	ST01BP01	11.5	MPD 12.29,LWD (GR,RES,PWD)
03/25/2026 TD	19022	BP1	ST01BP01	11.5	MPD 12.3,LWD (GR,RES,PWD) HIT TAR ZONE, DECISION WAS MADE TO ST,SET 2 CEMENT PLUGS, TOC @16920(NO OH PLUGS)SET CIBP @13814,SET WHIPSTOCK @13807,MILLING WDW @13776-13796



02/25/2026 TD	30576	BP1 ST00BP01	14.8	EXTENSION @21096-23204, PREP TO DRILL OUT LOWER CEMENT PLUGS
03/04/2026 TD	30576	BP1 ST00BP01	14.8	DRILLED OUT CEMENT PLUG #3 & CIBP, FAILED PRESSURE TEST ON 10.175LNR, PUMPED A 700' PLUG, TESTED PLUG, PREP TO DRILL OUT CEMENT TO BYPASS
03/11/2026 TD	30576	BP1 ST00BP01	14.8	HAD UNSUCCESSFUL ATTEMPT TO BYPASS, SET ADDL PLUG, TOC @28140, DRILLING OUT CEMENT, PREP TO BYPASS
03/18/2026 TD	30576	BP1 ST00BP01	14.8	UNSUCCESSFUL ATTEMPT TO KICK OFF @29500, DRILLED CEMENT TO 30530, TOOK PRESS, RNG 7LNR
03/25/2026 TD	30576	BP1 ST00BP01	14.8	RAN 7LNR @28610-30544, SET T/A PLUG, PULLING RISER & BOP
03/25/2026 TD	30576	BP1 ST00BP01	14.8	PULLED RISER & BOP, R.R.

