

**OFFSHORE OIL SCOUTS ASSOCIATION
GULF ATLANTIC**

WEEKLY DRILLING REPORT

COMBINED

Wednesday, May 20, 2026





OFFSHORE OIL SCOUTS

PROPRIETARY

STATEMENT



This information is provided by exclusive agreement with The Offshore Oil Scouts Association. The recipient acknowledges that the data and materials are proprietary information and trade secret, whether or not any portion thereof may be validly copyrighted or patented. Any reproduction or other use without the express written consent of The Association President will be pursued to the fullest extent of the law.

Table of Contents

NEW LOCATIONS

EUGENE ISLAND Block 275 WELL F11 ARENA OFFSHORE LLC

ACTIVE

ALAMINOS CYN Block 728 WELL WN103 SHELL

KEATHLEY CYN Block 247 WELL 1 BP EXPL

GREEN CYN Block 727 WELL 7 ANADARKO PETROLEUM CORPOR

GREEN CYN Block 743 WELL DC105 BP EXPL

GREEN CYN Block 782 WELL MD15 BP EXPLORATION & PRODUCTI

GREEN CYN Block 807 WELL AP7 CHEVRON U.S.A. INC.

GREEN CYN Block 825 WELL 14 BP EXPL

GREEN CYN Block 944 WELL WA5 BEACON OFFSHORE ENERGY

WALKER RIDGE Block 29 WELL A12 CHEVRON U.S.A. INC.

WALKER RIDGE Block 107 WELL SS2 TALOS ENERGY OFFSHORE LLC

WALKER RIDGE Block 315 WELL MA3 BEACON OFFSHORE ENERGY

WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD

WALKER RIDGE Block 677 WELL PS9 CHEVRON U.S.A. INC.

MISSISSIPPI CYN Block 41 WELL 1 ANADARKO PETROLEUM CORPOR

MISSISSIPPI CYN Block 503 WELL SS1ST LLOG EXPL

MISSISSIPPI CYN Block 612 WELL DV2ST SHELL

MISSISSIPPI CYN Block 807 WELL MB9ST2 SHELL

MISSISSIPPI CYN Block 812 WELL KI2 SHELL

EUGENE ISLAND Block 324 WELL B4ST2 ARENA OFFSHORE LLC

EUGENE ISLAND Block 325 WELL B3ST ARENA OFFSHORE LLC

GRAND ISLE Block 26 WELL X14ST2 CANTIUM, LLC

WELLS REACHING TD

GREEN CYN Block 825 WELL 14 BP EXPL

WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD

SUSPENDED

WALKER RIDGE Block 29 WELL A12 CHEVRON U.S.A. INC.

NEW LOCATIONS

| | | | |
|---------------------------|-------------------|------------------|--------------------|
| EUGENE ISLAND | 275 | PROSPECT: | |
| ARENA OFFSHORE LLC | OCS: 24910 | WELL: F11 | Status: NEW |

276 FLD *Class: DEV* **API: 177104170200**

LOC 6643' FSL & 1232' FWL **of Block** 00276 EUGENE ISLAND
LAT = 28.43032155 (28°25'49.158") **LON** = -91.46966865 (-91°28'10.807")
X = 1,956,166 **Y** = -85,929 **PMD:** **PTVD:**
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: **SUSP:** **COMP:** **RR:**

WD= 180 **KB=** **RIG:** WFD 400 / ENTERPRISE DRLG

Date Reached TD:

05/20/2026 OH ST00BP00 LOCATION



ACTIVE

ALAMINOS CYN **728** **PROSPECT: WHALE**
SHELL **OCS: 31195** **WELL: WN103** **Status: DRLG**

728 WC **Class: EXP** **API: 608054011900**

LOC 1627' FSL & 3169' FEL **of Block** 00728 ALAMINOS CYN
LAT = 26.23005494 (26°13'48.198") **LON** = -94.72843942 (-94°43'42.382")
X = 1,073,951 **Y** = 9,521,467 **PMD**: 23534 **PTVD**: 21448
PBHL: OH 7352' FSL & 4941' FEL **of Block** 728 ALAMINOS CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 11/03/2025 **SUSP:** **COMP:** **RR:**
CSG= OH 38 @8931 198' ; 28 @9843 ; 22 @14790

WD= 8631 **KB=** 102 **RIG:** DW POSEIDON / TRANSOCEAN

Date Reached TD:

| | | | | |
|------------|------|-------|------------------|--|
| 10/15/2025 | | OH | ST00BP00 | BATCH SET |
| 11/12/2025 | DRLG | 14828 | OH ST00BP00 10.0 | MPD 10.62,RAN 38 @8931 W/198'P,28 @9843, LWD(GR,RES,PWD) |
| 11/19/2025 | TD | 14840 | OH ST00BP00 10.5 | MPD 10.73,LWD(GR,RES,PWD)22 @14790,M/OFF 11-13-25,WILL RETURN |
| 05/20/2026 | TD | 14840 | OH ST00BP00 10.5 | M/ON 5-14-26,RNG BOP & RISER TO RESUME DRILLING OPERATIONS |

KEATHLEY CYN **247** **PROSPECT: WEST BUMP**
BP EXPL **OCS: 25790** **WELL: 1** **Status: DRLG**

247 WC **Class: EXP** **SS** **API: 608084008000**

LOC 4687' FNL & 363' FWL **of Block** 00291 KEATHLEY CYN
LAT = 26.70216182 (26°42'07.783") **LON** = -92.63787510 (-92°38'16.350")
X = 1,758,603 **Y** = 9,689,393 **PMD**: 34548 **PTVD**: 33548
PBHL: OH 780' FSL & 757' FWL **of Block** 247 KEATHLEY CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/18/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @6100 274' ; 28 @8160 ; 22 @9979 PIT 13.8 ; 18LNR @9753-14850 FIT 15.3 ;
16LNR @5847-20978 PIT 16.0

WD= 5722 **KB=** 104 **RIG:** DW INVICTUS / TRANSOCEAN

Date Reached TD:

| | | | | |
|------------|------|-------|------------------|---|
| 02/25/2026 | | OH | ST00BP00 | LOCATION |
| 03/18/2026 | | OH | ST00BP00 | RIGGING UP |
| 03/25/2026 | DRLG | 8708 | OH ST00BP00 12.5 | 36 @6100 W/274'P,28 @8160,LWD(GR,RES,APWD) |
| 04/01/2026 | TD | 10071 | OH ST00BP00 13.0 | LWD(GR,RES,APWD)22 @9979,WOC,BOP & MPD TESTING |
| 04/08/2026 | TD | 10071 | OH ST00BP00 13.0 | REPG BOP |
| 04/15/2026 | TD | 10071 | OH ST00BP00 13.0 | REPG BOP,RNG RISER |
| 04/22/2026 | DRLG | 10153 | OH ST00BP00 11.7 | MPD 12.1,PIT 13.8 ON 22,LWD(GR,RES,APWD) |
| 04/29/2026 | TD | 15050 | OH ST00BP00 13.2 | MPD 13.2,LWD(GR,RES,APWD)SET 18LNR @ 9753-14850,PREP TO DRILL OUT & TEST LNR |
| 05/06/2026 | TD | 21138 | OH ST00BP00 13.2 | MPD 14.2,FIT 15.3 ON 18LNR,LWD(GR,RES,APWD) POOH TO RUN LNR |
| 05/13/2026 | TD | 21140 | OH ST00BP00 14.2 | MPD 14.37,RAN 16LNR @5847-20978,PIT 16.0, PREP TO DRILL AHEAD |
| 05/20/2026 | TD | 27750 | OH ST00BP00 15.2 | MPD 15.6,LWD(GR,RES,APWD,SON)PREP TO RUN 14 |

GREEN CYN **727** **PROSPECT: CAESAR TONGA**
ANADARKO PETROLEUM CORPO **OCS: 16783** **WELL: 7** **Status: DRLG**

640 FLD **Class: DEV** **SS** **API: 608114080000**

ACTIVE

LOC 6073' FSL & 4675' FWL **of Block** 00727 GREEN CYN
LAT = 27.23835119(27°14'18.064") **LON** = -90.81889581(-90°49'08.025")
X = 2,348,995 **Y** = 9,890,233 **PMD**: 27320 **PTVD**: 23349
PBHL: OH 13248' FSL & 10' FWL **of Block** 727 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 05/04/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5127 339' ; 22 @6912 FIT 13.7 ; 18LNR @6625-13215

WD= 4707 **KB=** 81 **RIG:** OCEAN BLACKHAWK / NOBLE DRLG
Date Reached TD:

| | | | | |
|------------|------|----|----------|--|
| 04/22/2026 | | OH | ST00BP00 | LOCATION |
| 04/29/2026 | | OH | ST00BP00 | BETWEEN WELL MAINTENANCE |
| 05/06/2026 | DRLG | | 5746 OH | ST00BP00 11.5 36 @5127 W/339'P,LWD(GR,RES,PWD) |
| 05/13/2026 | TD | | 6937 OH | ST00BP00 12.5 LWD(GR,RES,PWD)RAN 22 @6912,PREP TO DRILL OUT |
| 05/20/2026 | TD | | 13349 OH | ST00BP00 13.4 NO MPD,FIT 13.73 ON 22,LWD(GR,RES,PWD)SET 18LNR @6625-13215,WOC |

GREEN CYN **743** **PROSPECT: ATLANTIS**
BP EXPL **OCS: 15607** **WELL: DC105** **Status: DRLG**

743 FLD **Class: DEV** **API: 608114079800**

LOC 6013' FSL & 6929' FWL **of Block** 00743 GREEN CYN
LAT = 27.22372461(27°13'25.409") **LON** = -90.03257889(-90°01'57.284")
X = 2,604,689 **Y** = 9,890,173 **PMD**: 20782 **PTVD**: 18337
PBHL: OH 4104' FSL & 241' FWL **of Block** 743 GREEN CYN
ABHL: OH **MD:** 20830 **TVD:** 18370 S 1898' @ W 6672'
ATD OH: 20830 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 02/27/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @7146 230' ; 22 @10475 FIT 11.1 ; 16LNR @10311-13838 FIT 12.4 ;
 13 5/8LNR @13551-17011 PIT 12.7 ; 9 7/8LNR @16731-20772 PIT 12.6

WD= 6838 **KB=** 80 **RIG:** OCEAN BLACK HORNET / NOBLE DRLG
Date Reached TD: 04/09/2026

| | | | | |
|------------|------|----|----------|---|
| 02/04/2026 | | OH | ST00BP00 | MIR |
| 03/04/2026 | TD | | 10528 OH | ST00BP00 12.0 36 @7146 W/230'P,LWD(GR,RES,PWD)PREP TO RUN 22 |
| 03/11/2026 | TD | | 10528 OH | ST00BP00 12.0 22 @10475,WOC |
| 03/18/2026 | TD | | 10528 OH | ST00BP00 12.0 REPG BOP |
| 03/25/2026 | TD | | 13840 OH | ST00BP00 10.3 MPD 11.5,FIT 11.1 ON 22,LWD(GR,RES,PWD) POOH TO RUN16LNR |
| 04/01/2026 | TD | | 17180 OH | ST00BP00 11.0 MPD 11.5,RAN 16LNR @10311-13838,FIT 12.4, LWD(GR,RES,PWD,SON)RNG 13 5/8LNR |
| 04/08/2026 | DRLG | | 17239 OH | ST00BP00 10.2 MPD 10.37,RAN 13 5/8LNR @13551-17011,PIT 12.67,LWD(GR,RES,PWD,SON) |
| 04/15/2026 | TD | | 20830 OH | ST00BP00 10.2 MPD 10.9,LWD(GR,RES,PWD,SON)PREP TO RUN 9 7/8LNR |
| 04/22/2026 | TD | | 20830 OH | ST00BP00 10.2 MPD 10.9,RAN 9 7/8LNR @16731-20772,PIT 12.64,PREP TO COMP |
| 04/29/2026 | TD | | 20830 OH | ST00BP00 10.2 MPD 10.9,COMPTG |
| 05/06/2026 | TD | | 20830 OH | ST00BP00 10.2 MPD 10.9,COMPTG |
| 05/13/2026 | TD | | 20830 OH | ST00BP00 10.2 MPD 10.9,COMPTG |
| 05/20/2026 | TD | | 20830 OH | ST00BP00 10.2 MPD 10.9,COMPTG |

GREEN CYN **782** **PROSPECT: MAD DOG**
BP EXPLORATION & PRODUCT **OCS: 15610** **WELL: MD15** **Status: DRLG**

826 FLD **Class: DEV** **API: 608114061200**

LOC 7228' FSL & 6166' FEL **of Block** 00782 GREEN CYN

LAT = 27.18830922 (27°11'17.913") **LON** = -90.26861424 (-90°16'07.011")
X = 2,528,234 **Y** = 9,875,548 **PMD**: 25478 **PTVD**: 22443
PBHL: OH 3471' FNL & 2401' FWL **of Block** 782 GREEN CYN
ABHL: OH **MD**: 25533 **TVD**: 22524 N 5168' @ W 7266'
ABHL: BP2 **MD**: 25781 **TVD**: 22522 N 5429' @ W 7198'
ATD OH: 25781 **BP1**: 24014 **BP2**: 25781 **BP3**: **BP4**: **BP5**:

SPUD: 11/07/2013 **SUSP**: **COMP**: **RR**:
CSG= OH 36 @4886 290' ; 22 @7094 FIT 10.8 ; 16LNR @6488-12455 FIT 15.1 ;
 14LNR @12154-19648 FIT 13.6 ; 11 7/8LNR @19443-23275 PIT 13.6 ;
 9 7/8LNR @23048-25743

WD= 4428 **KB**= 168 **RIG**: MAD DOG SPAR / VALARIS
Date Reached TD: 04/23/2026

| | | | | | |
|------------|------|-------|----------|----------|--|
| 09/11/2013 | | OH | ST00BP00 | | (APPROVED PERMIT 9-6-13) (BATCH SET) |
| 10/09/2013 | | OH | ST00BP00 | | M/ON 10-7-13, PREP TO RUN 36" |
| 10/16/2013 | | OH | ST00BP00 | | M/ON 10-7-13, 36 @4886W/290' P, M/OFF 10-10-13 (WILL RET) |
| 11/13/2013 | TD | 7125 | OH | ST00BP00 | 14.0 M/ON 11-6-13, LWD (GR, RES) PREP TO RUN 22" |
| 11/20/2013 | TD | 7125 | OH | ST00BP00 | 14.0 22" @7094, WOC |
| 11/27/2013 | TD | 7125 | OH | ST00BP00 | 14.0 M/OFF 11-19-13 (WILL RETURN) |
| 12/24/2025 | TD | 7125 | OH | ST00BP00 | 14.0 M/ON 12-14-25, C/O TO DRILL AHEAD |
| 12/31/2025 | DRLG | 10664 | OH | ST00BP00 | 10.1 FIT 10.79 ON 22, LWD (GR, RES, PWD) |
| 01/07/2026 | TD | 12460 | OH | ST00BP00 | 10.2 LWD (GR, RES, PWD) PREP TO RUN 16LNR |
| 01/14/2026 | TD | 12460 | OH | ST00BP00 | 10.2 16LNR @6488-12455, PREP TO DRILL OUT & TEST LNR |
| 01/21/2026 | DRLG | 18287 | OH | ST00BP00 | 13.9 FIT 15.06 ON 16LNR, LWD (GR, RES, PWD, SON, NBGR) |
| 01/28/2026 | TD | 19659 | OH | ST00BP00 | 14.1 LWD (GR, RES, PWD, SON, NBGR) RNG 14LNR |
| 02/04/2026 | TD | 19659 | OH | ST00BP00 | 14.2 14LNR @12154-19648, WOC |
| 02/11/2026 | TD | 19659 | OH | ST00BP00 | 14.2 PREP TO DRILL OUT & TEST 14LNR |
| 02/18/2026 | TD | 25533 | OH | ST00BP00 | 13.0 RTD 2-16-26, FIT 13.6 ON 14LNR, LWD (GR, RES, NBGR, PWD, DEN, NEUT, SON, FPWD) CIRC BOTTOM UP |
| 02/25/2026 | TD | 25533 | OH | ST00BP00 | 13.0 WHILE BACKREAMING OUT OF HOLE, HOLE PACKED OFF & WENT TO LOSSES, STK DP @22620, PREP TO SEVER PIPE |
| 03/04/2026 | TD | 25533 | OH | ST00BP00 | 13.0 SEVERED DP, TF @21176, PREP TO PB & BYPASS |
| 03/11/2026 | TD | 25533 | OH | ST00BP00 | 13.0 REPD BOP, PREP TO BYPASS |
| 03/18/2026 | TD | 25533 | OH | ST00BP00 | 13.0 BYPASSED @19848 |
| 03/18/2026 | TD | 24014 | BP1 | ST00BP01 | 12.7 LWD (GR, RES, DEN, NEUT, CALP, ACOUSTIC TESTRAK) ENCOUNTERED TAR, EXPERIENCE BALLOONING & LOSSES, PULL UP TO 22810, SHUT WELL IN, C&C |
| 03/25/2026 | TD | 24014 | BP1 | ST00BP01 | 12.7 PREP TO PB & BYPASS |
| 04/01/2026 | TD | 24014 | BP1 | ST00BP01 | 12.7 BYPASSED @19676 |
| 04/01/2026 | DRLG | 23102 | BP2 | ST00BP02 | 12.7 LWD (GR, RES, PWD) ENCOUNTER TAR @23075 |
| 04/08/2026 | TD | 23300 | BP2 | ST00BP02 | 12.7 LWD (GR, RES, PWD) TOOLS FAILED FROM 23090-23300, PREP TO RUN 11 7/8LNR |
| 04/15/2026 | TD | 23300 | BP2 | ST00BP02 | 12.7 11 7/8LNR @19443-23275, PREP TO DRILL OUT |
| 04/22/2026 | DRLG | 24189 | BP2 | ST00BP02 | 12.7 PIT 13.6 ON 11 7/8LNR, LWD (GR, RES, PWD, SON) |
| 04/29/2026 | TD | 25781 | BP2 | ST00BP02 | 12.7 LWD (GR, RES, PWD, SON) REAMING & HPU REPAIRS |
| 05/06/2026 | TD | 25781 | BP2 | ST00BP02 | 12.7 REAMED TO 25781, RNG 9 7/8LNR |
| 05/13/2026 | TD | 25781 | BP2 | ST00BP02 | 12.7 RAN 9 7/8LNR @23048-25743, PREP TO COMP |
| 05/20/2026 | TD | 25781 | BP2 | ST00BP02 | 12.7 PREP TO COMP |

GREEN CYN **807** **PROSPECT: ANCHOR**
CHEVRON U.S.A. INC. **OCS: 31752** **WELL: AP7** **Status: DRLG**

807 FLD **Class: DEV** **SS** **API: 608114080200**

LOC 4045' FSL & 4475' FWL **of Block** 00807 GREEN CYN
LAT = 27.15117389 (27°09'04.226") **LON** = -91.21088317 (-91°12'39.179")
X = 2,222,075 **Y** = 9,856,525 **PMD**: 33793 **PTVD**: 33536
PBHL: OH 4361' FSL & 6470' FWL **of Block** 807 GREEN CYN
ATD OH: **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 04/28/2026 **SUSP**: **COMP**: **RR**:
CSG= OH 36 @5333 305' ; 22 @10547 FIT 11.7

ACTIVE

WD= 4953 KB= 75 RIG: DW TITAN / TRANSOCEAN

Date Reached TD:

04/29/2026 OH ST00BP00 36 @5333 W/305'P,PREP TO SPUD
 05/06/2026 TD 10577 OH ST00BP00 11.0 LWD(NBGR)RNG 22
 05/13/2026 TD 10577 OH ST00BP00 11.0 22 @10547,RAN BOP,TSTG BOP
 05/20/2026 TD 15628 OH ST00BP00 10.7 MPD 11.26,FIT 11.7 ON 22,LWD(NBGR,ARCVIS)
 PREP TO RUN 18LNR

GREEN CYN 825 PROSPECT: MAD DOG
 BP EXPL OCS: 20190 WELL: 14 Status: DRLG

825 FLD Class: DEV API: 608114072000

LOC 7311' FSL & 6375' FEL of Block 00825 GREEN CYN
 LAT = 27.14594440 (27°08'45.400") LON = -90.31898077 (-90°19'08.331")
 X = 2,512,185 Y = 9,859,790 PMD: 25223 PTV: 23498
 PBHL: OH 342' FSL & 5103' FEL of Block 825 GREEN CYN
 ABHL: OH MD: 24993 TVD: 23277 S 6907' @ W 1259'
 ATD OH: 24993 BP1: 24852 BP2: BP3: BP4: BP5:

SPUD: 03/29/2019 SUSP: COMP: RR:
 CSG= OH 36 @5335 267' ; 22 @7645 PIT 11.8 ; 14 @17044 PIT 13.2 ;
 9 7/8LNR @16797-24973 FIT 13.2
 BP1 9 7/8LNR @16222-24832

WD= 4986 KB= 82 RIG: WEST AURIGA / SEADRILL

Date Reached TD: 05/15/2026

03/13/2019 OH ST00BP00 BATCH SET
 04/03/2019 TD 7692 OH ST00BP00 10.5 36 @5335 W/267'P,LWD(ARC)22 @7645,M/OFF
 4-1-19(WILL RETURN)
 03/18/2026 TD 7692 OH ST00BP00 10.5 M/ON 3-11-26,RIGGING UP
 03/25/2026 TD 17080 OH ST00BP00 10.5 MPD 11.5,PIT 11.8 ON 22,LWD(ARCVIS 900,
 SONVIS 900,POOH TO RUN 14
 04/01/2026 DRLG 20135 OH ST00BP00 11.7 MPD 12.2,RAN 14 @17044,PIT 13.2,LWD(GR,RES,
 PWD,SON)
 04/08/2026 DRLG 24372 OH ST00BP00 11.6 MPD 12.1-12.5,LWD(GR,RES,PWD,SON) DURING
 THE WEEK,ENCOUNTERED FORMATION LOSSES,
 SPOTTED LCM PILL & MPD SQUEEZE OPERATIONS,
 STABILIZED WELL,CONTINUED DRILLING AHEAD
 04/15/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9,RTD 4-7-265,LWD(GR,RES,PWD,SON)
 RAN 9 7/8LNR @16797-24973,COMPTG
 04/22/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9,FIT 13.18 ON 9 7/8LNR,RAN CBL TO
 CHECK BAD CEMENT JOB,WOO
 04/29/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9,PREP TO PB & BYPASS
 05/06/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9,MILLING WDW TO BYPASS
 05/13/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9,MILLED WDW @16730-16757,BYPASSED @
 16757
 05/13/2026 DRLG 21590 BP1 ST00BP01 11.2 MPD 11.8,LWD(GR,RES,PWD,SON)
 05/20/2026 TD 24852 BP1 ST00BP01 11.7 MPD 12.01,LWD(GR,RES,PWD,SON)RAN 9 7/8LNR @
 16222-24832,WOC

GREEN CYN 944 PROSPECT: WINTERFELL
 BEACON OFFSHORE ENERGY OCS: 36061 WELL: WA5 Status: DRLG

944 FLD Class: DEV Hrzs/SS API: 608114080100

LOC 6946' FNL & 2310' FEL of Block 00943 GREEN CYN
 LAT = 27.03080025 (27°01'50.881") LON = -90.99034361 (-90°59'25.237")
 X = 2,294,490 Y = 9,813,854 PMD: 27343 PTV: 22255
 PBHL: OH 2037' FSL & 4940' FWL of Block 944 GREEN CYN
 ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 04/20/2026 SUSP: COMP: RR:
 CSG= OH 36 @5731 273' ; 28 @7196 ; 22 @10008 FIT 14.5 ; 14 @19714

ACTIVE

WD= 5378 KB= 80 RIG: OCEAN BLACK RHINO / NOBLE DRLG

Date Reached TD:

| | | | | | | |
|------------|------|-------|----|----------|------|---|
| 04/22/2026 | DRLG | 5899 | OH | ST00BP00 | 11.5 | 36 @5731 W/273'P,LWD(ARCVIS 900) |
| 04/29/2026 | TD | 8490 | OH | ST00BP00 | 13.0 | WHILE @7300,MUD 11.5,RAN 28 @7196, LWD(ARCVIS 900)OBSERVED PRESSURE & TORQUE LOSS,POOH & FOUND THE DRILL STRING HAD PARTED @8388,RECD FSH,TIH TO DRILL AHEAD |
| 05/06/2026 | TD | 10058 | OH | ST00BP00 | 14.0 | LWD(ARCVIS 900,RAN 22 @10008,RAN BOP,PREP TO DRILL OUT & TEST CSG |
| 05/13/2026 | DRLG | 18400 | OH | ST00BP00 | 13.6 | MPD 14.1,FIT 14.54 ON 22,LWD(ARCVIS 900) |
| 05/20/2026 | TD | 19835 | OH | ST00BP00 | 14.0 | MPD 14.1,LWD(ARCVIS 900)RAN 14 @19714,PREP TO DRILL OUT & TEST CSG |

WALKER RIDGE
CHEVRON U.S.A. INC.

29
OCS: 16942

PROSPECT: BIG FOOT
WELL: A12

Status: SUSP

29 FLD Class: DEV SS API: 608124005900

LOC 7578' FSL & 6940' FEL of Block 00029 WALKER RIDGE
 LAT = 26.93254406(26°55'57.159") LON = -90.52019528(-90°31'12.703")
 X = 2,448,260 Y = 9,780,858 PMD: 23284 PTVD: 21486
 PBHL: OH 3381' FSL & 7270' FEL of Block 29 WALKER RIDGE
 ABHL: OH MD: 23217 TVD: 21452 S 4194' @ W 355'
 ATD OH: 23217 BP1: BP2: BP3: BP4: BP5:

SPUD: 02/24/2013 SUSP: 05/15/2026 COMP: RR: 05/15/2026
 CSG= OH 36 @5590 307' ; 22 @8753 FIT 12.3 ; 16LNR @5677-16836 FIT 13.0 ;
 9 7/8LNR @16518-23216

WD= 5189 KB= 226 RIG: MODS 400 / NABORS OS

Date Reached TD: 02/07/2026

| | | | | | | |
|------------|------|-------|----|----------|------|---|
| 12/07/2011 | | | OH | ST00BP00 | | 'MIOCENE' (WILL BATCH SET CASING) (PERMIT APPROVED 12-1-11) |
| 12/14/2011 | | | OH | ST00BP00 | | M/ON 12-7-11,36 @5590W/307'P,M/OFF 12-8-11(WILL RET) |
| 02/27/2013 | DRLG | 7085 | OH | ST00BP00 | 16.0 | M/ON 2-21-13,LWD(GR,RES,ARC,TELESCOPE,PWD) |
| 03/06/2013 | TD | 8798 | OH | ST00BP00 | 13.0 | LWD(GR,RES,ARC,TELESCOPE,PWD) @8798,NO SWC, 22 @8753,M/OFF 3-2-13(WILL RET) |
| 03/27/2013 | TD | 8798 | OH | ST00BP00 | 13.0 | M/ON 3-22-13,INSTALLED T/A CAP,M/OFF 3-23-13(WILL RET) |
| 01/07/2026 | TD | 8798 | OH | ST00BP00 | 13.0 | M/ON 1-3-26,RIGGING UP |
| 01/14/2026 | TD | 8798 | OH | ST00BP00 | 13.0 | PRESSURE TESTED CSG & TESTED BOP,DRILLING OUT CEMENT |
| 01/21/2026 | TD | 16950 | OH | ST00BP00 | 10.8 | FIT 12.3 ON 22,LWD(ARCVIS,NBGR)PREP TO RUN 16LNR |
| 01/28/2026 | TD | 16950 | OH | ST00BP00 | 10.8 | WHILE POOH HAD LOSSES,RAN 16LNR @ 5677-16836,PREP TO DRILL OUT & TEST LNR |
| 02/04/2026 | TD | 17274 | OH | ST00BP00 | 11.9 | FIT 13.0 ON 16LNR,LWD(ARCVIS,NBGR,SONSCOPE, STETH,SADN)CUTTING LINE PLUGGED,CLEARING LINE |
| 02/11/2026 | TD | 23217 | OH | ST00BP00 | 12.3 | CLEARED PLUGGED CUTTING LINE,LWD(ARCVIS, NBGR,SONSCOPE,STETH,SADN)TOOK STETH PRESSURES,RNG 9 7/8LNR |
| 02/18/2026 | TD | 23217 | OH | ST00BP00 | 12.3 | 9 7/8LNR @16518-23216,PREP TO SET PKR FOR PRESSURE TESTS |
| 02/25/2026 | TD | 23217 | OH | ST00BP00 | 12.3 | PRESSURE TESTED LNR,RNG 9 7/8 X 11.15TB |
| 03/04/2026 | TD | 23217 | OH | ST00BP00 | 12.3 | RAN 9 7/8 X 11.15TB @16518,PREP TO PULL OUTER DRILLING RISER |
| 03/11/2026 | TD | 23217 | OH | ST00BP00 | 12.3 | RISER WORK |
| 03/18/2026 | TD | 23217 | OH | ST00BP00 | 12.3 | RISER WORK |
| 03/25/2026 | TD | 23217 | OH | ST00BP00 | 12.3 | COMPTG |
| 04/01/2026 | TD | 23217 | OH | ST00BP00 | 12.3 | COMPTG |
| 04/08/2026 | TD | 23217 | OH | ST00BP00 | 12.3 | COMPTG |
| 04/15/2026 | TD | 23217 | OH | ST00BP00 | 12.3 | COMPTG |

ACTIVE

04/22/2026 TD 23217 OH ST00BP00 12.3 COMPTG
 04/29/2026 TD 23217 OH ST00BP00 12.3 COMPTG
 05/06/2026 TD 23217 OH ST00BP00 12.3 COMPTG
 05/13/2026 TD 23217 OH ST00BP00 12.3 COMPTG
 05/20/2026 TD 23217 OH ST00BP00 12.3 R.R.

WALKER RIDGE 107 **PROSPECT: DAENERYS**
TALOS ENERGY OFFSHORE LL OCS: 35724 **WELL: SS2** **Status: PERM**

107 WC **Class: EXP/APPR** SS **API: 608124016300**

LOC 5666' FSL & 5128' FEL **of Block** 00107 WALKER RIDGE
LAT = 26.84778160 (26°50'52.014") **LON** = -91.00222936 (-91°00'08.026")
X = 2,291,672 **Y** = 9,747,266 **PMD:** 31300 **PTVD:** 30315
PBHL: OH 6389' FNL & 2854' FEL **of Block** 107 WALKER RIDGE
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: **SUSP:** **COMP:** **RR:**

WD= 5918 **KB=** **RIG:** WEST VELA / SEADRILL
Date Reached TD:

05/13/2026 OH ST00BP00 LOCATION

WALKER RIDGE 315 **PROSPECT: MONUMENT**
BEACON OFFSHORE ENERGY OCS: 35733 **WELL: MA3** **Status: DRLG**

315 FLD **Class: DEV** SS **API: 608124015700**

LOC 453' FNL & 4463' FWL **of Block** 00316 WALKER RIDGE
LAT = 26.66336550 (26°39'48.116") **LON** = -91.55813800 (-91°33'29.297")
X = 2,111,183 **Y** = 9,677,787 **PMD:** 32750 **PTVD:** 31243
PBHL: OH 1062' FNL & 523' FEL **of Block** 315 WALKER RIDGE
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/11/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 42 @6716 283' ; 28 @7989 ; 22 @10493 FIT 13.8 ; 16LNR @9817-18346 FIT 15.6 ;
 14 @27563

WD= 6358 **KB=** 75 **RIG:** DW ATLAS / TRANSOCEAN
Date Reached TD:

11/05/2025 OH ST00BP00 BATCH SET
 04/15/2026 TD 8040 OH ST00BP00 10.5 42 @6716 W/283'P,LWD(ONTRAK II)RAN 28 @
 7989,WOC
 04/22/2026 TD 10544 OH ST00BP00 13.0 LWD(ONTRAK II)RAN 22 @10493,RAN LMRP & BOP,
 INSTALLED MPD HOSES,PREP TO DRILL OUT &
 TEST 22
 04/29/2026 DRLG 11102 OH ST00BP00 13.2 FIT 13.8 ON 22,LWD(ONTRAK II)
 05/06/2026 TD 18516 OH ST00BP00 13.2 LWD(ONTRAK II)RNG 16LNR
 05/13/2026 TD 27645 OH ST00BP00 14.1 MPD 14.9,RAN 16LNR @9817-18346,FIT 15.6,
 LWD(ONTRAK II,ZONETRAK G,SOUNDTRAK) POOH,
 WILL RUN 14
 05/20/2026 TD 27645 OH ST00BP00 14.7 MPD 14.9,RAN 14 @27563,WOC

WALKER RIDGE 425 **PROSPECT: CHINOOK**
MURPHY EXPLORATION & PRO OCS: 16987 **WELL: 5** **Status: DRLG**

469 FLD **Class: DEV** **API: 608124015900**

LOC 23' FNL & 7298' FEL **of Block** 00469 WALKER RIDGE
LAT = 26.51968595 (26°31'10.869") **LON** = -90.53022803 (-90°31'48.821")
X = 2,447,902 **Y** = 9,630,697 **PMD:** 26880 **PTVD:** 26183
PBHL: OH 793' FSL & 5559' FWL **of Block** 425 WALKER RIDGE
ATD OH: 24665 **BP1:** 26825 **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/03/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @9229 309' ; 22 @12185 FIT 10.5 ; 18LNR @11917-16864 FIT 11.6 ;
 16LNR @12539-22742 FIT 14.2 ; 14 @25085 FIT 14.7

WD= 8834 **KB=** 86 **RIG:** STANLEY LAFOSSE / NOBLE DRLG
Date Reached TD: 05/19/2026

| | | | | | |
|------------|------|-------|----------|----------|---|
| 02/18/2026 | | OH | ST00BP00 | | LOCATION |
| 03/04/2026 | | OH | ST00BP00 | | 36 @9229 W/309'P, PREP TO SPUD |
| 03/11/2026 | TD | 12250 | OH | ST00BP00 | 11.5 LWD(GR, RES, PWD)RAN 22 @12185, WOC |
| 03/18/2026 | TD | 12250 | OH | ST00BP00 | 11.5 PRESSURE TESTED BOP, PREP TO DRILL OUT & TAKE FIT |
| 03/25/2026 | TD | 16950 | OH | ST00BP00 | 9.4 FIT 10.5 ON 22, LWD(GR, RES, PWD)RAN 18LNR @ 11917-16864, PREP TO DRILL AHEAD |
| 04/01/2026 | DRLG | 17072 | OH | ST00BP00 | 11.0 MPD 11.15, TOOK FIT 11.6 ON 18LNR, PRESSURE TESTED BOP, LWD(GR, RES, PWD, SON) |
| 04/08/2026 | TD | 22785 | OH | ST00BP00 | 10.5 MPD 11.1, LWD(GR, RES, PWD, SON) PREP TO RUN 16 |
| 04/15/2026 | TD | 22785 | OH | ST00BP00 | 10.5 MPD 11.1, RAN 16LNR @12539-22742, PREP TO DRILL OUT |
| 04/22/2026 | TD | 24665 | OH | ST00BP00 | 12.5 MPD 13.1, FIT 14.2 ON 16LNR, LWD(GR, RES, PWD, SON) DRILL STRING PACKED OFF, C&C, TSTG BOP |
| 04/29/2026 | TD | 24665 | OH | ST00BP00 | 12.5 MPD 13.1, ENCOUNTERED TAR @24662, SET CEMENT PLUG #1, DID NOT TAG TOP, SET ANOTHER CEMENT PLUG, TOC @23323, PREP TO SET ANOTHER CEMENT PLUG BEFORE BYPASSING |
| 05/06/2026 | TD | 24665 | OH | ST00BP00 | 12.5 MPD 13.1, SET ADDL PLUG, TOC @22299, BYPASSED @22764 |
| 05/06/2026 | TD | 25148 | BP1 | ST00BP01 | 12.5 MPD 13.6, LWD(GR, RES, PWD, SON) CBU WHILE EVALUATE TAR SECTION |
| 05/13/2026 | TD | 25148 | BP1 | ST00BP01 | 12.5 MPD OFF, RAN 14 @25085, PREP TO DRILL OUT & TEST CSG |
| 05/20/2026 | TD | 26825 | BP1 | ST00BP01 | 13.6 MPD OFF, FIT 14.68 ON 14, LWD(GR, RES, PWD, SON, DEN, NEUT, FPWD, NMR) PREP TO TAKE TESTRAK PRESSURE SAMPLES |

WALKER RIDGE **677** **PROSPECT: ST MALO**
CHEVRON U.S.A. INC. **OCS: 18753** **WELL: PS9** **Status: DRLG**

678 FLD **Class: DEV** **SS** **API: 608124016200**

LOC 4924' FNL & 261' FWL of Block 00678 WALKER RIDGE
LAT = 26.29692250 (26°17'48.921") **LON** = -91.09201106 (-91°05'31.240")
X = 2,265,381 **Y** = 9,546,596 **PMD:** 30443 **PTVD:** 28864
PBHL: OH 4015' FSL & 494' FEL of Block 677 WALKER RIDGE
ABHL: OH **MD:** 30400 **TVD:** 28835 S 6742' @ W 678'
ATD OH: 30400 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/04/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @7452 313' ; 22 @10516 FIT 13.3 ; 14 @25658 FIT 14.6 ;
 9 7/8LNR @24454-30390

WD= 7038 **KB=** 101 **RIG:** DW CONQUEROR / TRANSOCEAN
Date Reached TD: 05/06/2026

| | | | | | |
|------------|------|-------|----|----------|--|
| 04/08/2026 | TD | 10556 | OH | ST00BP00 | 10.5 36 @7452 W/313'P, LWD(NBGR)RAN 22 @10516, WOC |
| 04/15/2026 | DRLG | 10585 | OH | ST00BP00 | 11.7 RAN RISER & BOP, TOOK FIT 13.3 ON 22, LWD(NBGR, ARCVIS) |
| 04/22/2026 | DRLG | 22028 | OH | ST00BP00 | 11.7 MPD 12.21, MPD FINGERPRINTING, LWD(NBGR, ARCVIS) |
| 04/29/2026 | TD | 25718 | OH | ST00BP00 | 11.7 MPD 12.3, LWD(NBGR, ARCVIS) C&C, RNG 14 |
| 05/06/2026 | DRLG | 26262 | OH | ST00BP00 | 13.2 MPD 13.94, RAN 14 @25658, FIT 14.6, LWD(ARCVIS, SADN, STETH, SONSCOPE) |
| 05/13/2026 | TD | 30400 | OH | ST00BP00 | 13.2 MPD 13.9, LWD(ARCVIS, SADN, STETH, SONSCOPE) RAN 9 7/8LNR @24454-30390, WOC |
| 05/20/2026 | TD | 30400 | OH | ST00BP00 | 13.2 MPD 13.9, MADE UNSUCCESSFUL ATTEMPTS TO SET LNR-TOP PLUG & TA PKR, PREP TO SET TA |

ACTIVE

CEMENT PLUG, WILL RELEASE RIG & RETURN TO
COMP AT A LATER DATE

MISSISSIPPI CYN **41** **PROSPECT: KING NORTH**
ANADARKO PETROLEUM CORPO **OCS: 35962** **WELL: 1** **Status: DRLG**

41 FLD **Class: DEV** **API: 608174152500**

LOC 4617' FNL & 837' FWL **of Block** 00085 MISSISSIPPI CYN
LAT = 28.92228798 (28°55'20.237") **LON** = -87.96627209 (-87°57'58.580")
X = 1,331,397 **Y** = 10,497,303 **PMD:** 17595 **PTVD:** 13804
PBHL: OH 2794' FSL & 656' FWL **of Block** 41 MISSISSIPPI CYN
ABHL: OH **MD:** 17315 **TVD:** 13653 N 7119' @ W 172'
ATD OH: 17315 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/18/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5571 307' ; 22 @7507 FIT 10.5 ; 18LNR @7009-9037 LOT 11.5 ;
14 @13357 LOT 12.5 ; 9 7/8LNR @13032-17310

WD= 5184 **KB=** 80 **RIG:** VALARIS DS-16 / VALARIS
Date Reached TD: 04/10/2026

| | | | | | |
|------------|------|-------|----------|----------|---|
| 03/18/2026 | | OH | ST00BP00 | | RIG ON LOCATION, W/O WEATHER TO JET 36 |
| 03/25/2026 | DRLG | 7680 | OH | ST00BP00 | 9.9 36 @5571 W/307'P, WHILE @7560, 12.0 MUD, RAN 22 @7507, FIT 10.5, LWD (GR, RES, APWD) |
| 04/01/2026 | TD | 9884 | OH | ST00BP00 | 10.4 MPD 11.0, WHILE @9172, LWD (GR, RES, APWD) RAN 18LNR @7009-9037, LOT 11.5, REPG RIG |
| 04/08/2026 | DRLG | 13879 | OH | ST00BP00 | 11.3 MPD 12.0, WHILE @13389, 10.4 MUD, 11.0 MPD, LWD (GR, RES, APWD) RAN 14 @13357, LOT 12.5, DRILLING W/LWD (ABGR, GR, RES, X-BAT, GEOTAP, DEN, NEUT, APWD) |
| 04/15/2026 | TD | 17315 | OH | ST00BP00 | 11.9 NO MPD, LWD (ABGR, GR, RES, X-BAT, GEOTAP, DEN, NEUT, APWD) TOOK MDTs (SAMP) RAN WL, NGI, MSIP, PPC, TLD, HNGS, ZAIT @17206, PREP TO RUN 9 7/8LNR |
| 04/22/2026 | TD | 17315 | OH | ST00BP00 | 11.9 9 7/8LNR @13032-17310, RAN CBL, PREP TO RUN TB |
| 04/29/2026 | TD | 17315 | OH | ST00BP00 | 11.9 9 7/8TB @13032, COMPTG |
| 05/06/2026 | TD | 17315 | OH | ST00BP00 | 11.9 COMPTG |
| 05/06/2026 | TD | 17315 | OH | ST00BP00 | 11.9 COMPTG |
| 05/13/2026 | TD | 17315 | OH | ST00BP00 | 11.9 COMPTG |
| 05/20/2026 | TD | 17315 | OH | ST00BP00 | 11.9 COMPTG |

MISSISSIPPI CYN **503** **PROSPECT: WHO DAT**
LLOG EXPL **OCS: 27277** **WELL: SS1ST** **Status: DRLG**

503 FLD **Class: DEV** **API: 608174113101**

LOC 6054' FSL & 3687' FEL **of Block** 00503 MISSISSIPPI CYN
LAT = 28.46084289 (28°27'39.034") **LON** = -89.01153219 (-89°00'41.516")
X = 994,233 **Y** = 10,333,734 **PMD:** 18404 **PTVD:** 17155
PBHL: OH 5182' FSL & 510' FEL **of Block** 503 MISSISSIPPI CYN
ABHL: OH **MD:** 18468 **TVD:** 17229 S 869' @ E 3176'
ATD OH: 18468 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/17/2026 **SUSP:** **COMP:** **RR:**
CSG= OH OLD (36 @3458 ; 26 @4026 ; 20 @6247 ; 16 @8850 ; 13 5/8 @12275 ; 9 7/8LNR @12054-
15737 ; 7 5/8LNR @14152-17693)
7 3/4LNR @11593-16670 LOT 15.7 ; 5 1/2LNR @16427-18463

WD= 3099 **KB=** 82 **RIG:** WEST NEPTUNE / SEADRILL
Date Reached TD: 04/29/2026

| | | | | | |
|------------|------|-------|----|----------|---|
| 04/22/2026 | DRLG | 15038 | OH | ST01BP00 | 12.8 MPD 13.9, MILLED WDW @11851-11857, FIT 15.19, STO @11857, LWD (ONTRAK, ORD, CCN, TESTRAK, SOUNDTRAK) |
| 04/29/2026 | DRLG | 16927 | OH | ST01BP00 | 13.0 MPD 14.2, WHILE @16835, MUD 13.9, MPD 14.1, |

ACTIVE

LWD (ONTRAK, ORD, CCN, TESTRAK, SOUNDTRAK) RAN 7
3/4LNR @11593-16670, LOT 15.65, LWD (ONTRAK,
DEN, NEUT, TESTRAK)
05/06/2026 TD 18468 OH ST01BP00 14.4 MPD 14.5, LWD (ONTRAK, DEN, NEUT, TESTRAK) PREP
TO RUN 5 1/2LNR
05/13/2026 TD 18468 OH ST01BP00 14.4 MPD OFF, RAN 5 1/2LNR @16427-18463, COMPTG
05/20/2026 TD 18468 OH ST01BP00 14.4 COMPTG

MISSISSIPPI CYN **612** **PROSPECT: DOVER**
SHELL **OCS: 33166** **WELL: DV2ST** **Status: DRLG**

612 FLD **Class: DEV** **API: 608174137401**

LOC 6888' FSL & 3960' FWL **of Block** 00612 MISSISSIPPI CYN
LAT = 28.38717215 (28°23'13.820") **LON** = -88.00093938 (-88°00'03.382")
X = 1,318,680 **Y** = 10,302,888 **PMD**: 29401 **PTVD**: 28797
PBHL: OH 4460' FSL & 4687' FWL **of Block** 612 MISSISSIPPI CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/14/2026 **SUSP:** **COMP:** **RR:**
CSG= OH OLD(38 @7674 ; 28 @8996 ; 22 @12508 ; 18LNR @12178-17927 ; 16LNR @17614-19775 ;
12 1/8 @23789)
9 3/8LNR @22598-26427 FIT 15.9

WD= 7372 **KB=** 102 **RIG:** DW PONTUS / TRANSOCEAN

Date Reached TD:

04/08/2026 OH ST01BP00 STO #DV-2, DRILLING CEMENT TO ST
04/15/2026 OH ST01BP00 MILLED WDW @22781-22806, PREP TO ST
04/22/2026 DRLG 23193 OH ST01BP00 13.0 CML 13.2, STO @22806, LOT 13.4 ON WDW,
LWD (EWR-M5)
04/29/2026 TD 26480 OH ST01BP00 13.1 CML 13.3, LWD (EWR-M5) PREP TO RUN 9 3/8LNR
05/06/2026 TD 26480 OH ST01BP00 13.1 CML 13.3, RAN 9 3/8LNR @22598-26427, PREP TO
DRILL OUT & TAKE FIT
05/13/2026 DRLG 27881 OH ST01BP00 14.7 CML 14.85, FIT 15.9 ON 9 3/8LNR,
LWD (BASESTAR (GR, PWD), RESISTAR (RES)
X-BAT (SON), LITHOSTAR (DEN, NEUT), MAGTRAK (NMR)
, GEOTAP (FPWD)
05/20/2026 TD 28565 OH ST01BP00 14.7 CML 14.85, LWD (BASESTAR (GR, PWD),
RESISTAR (RES) X-BAT (SON), LITHOSTAR (DEN, NEUT)
, MAGTRAK (NMR), GEOTAP (FPWD) EXPERIENCED
LOSSES, EVALUATING PLAN FORWARD

MISSISSIPPI CYN **807** **PROSPECT: OLYMPUS**
SHELL **OCS: 7963** **WELL: MB9ST2** **Status: DRLG**

807 FLD **Class: DEV** **SS** **API: 608174122502**

LOC 6889' FNL & 379' FWL **of Block** 00807 MISSISSIPPI CYN
LAT = 28.16029650 (28°09'37.067") **LON** = -89.23905186 (-89°14'20.587")
X = 919,099 **Y** = 10,225,751 **PMD**: 18150 **PTVD**: 16772
PBHL: OH 3982' FNL & 2929' FWL **of Block** 807 MISSISSIPPI CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: **SUSP:** **COMP:** **RR:**
CSG= OH OLD(38 @3386 ; 32 @4324 ; 28 @5181 ; 22 @5947 ; 18LNR @5593-8797 ; 14 @11771 ; 11
7/8LNR @11618-15295 ; 7 5/8LNR @14084-17418)

WD= 3036 **KB=** 232 **RIG:** OLYMPUS N-88 / H&P DRLG

Date Reached TD:

03/18/2026 OH ST02BP00 STO MC 806 #MB-9ST
05/13/2026 OH ST02BP00 PREP TO MILL WDW
05/20/2026 OH ST02BP00 BEGAN MILLING WDW, PAUSED MILLING DUE TO
TOP DRIVE MAINTENANCE

MISSISSIPPI CYN **812** **PROSPECT: KAIKIAS**
SHELL **OCS: 34461** **WELL: KI2** **Status: DRLG**

768 FLD **Class: INJ** **SS** **API: 608174152400**

LOC 6675' FSL & 5760' FEL **of Block** 00812 MISSISSIPPI CYN
LAT = 28.15827055 (28°09'29.774") **LON** = -88.96312064 (-88°57'47.234")
X = 1,008,000 **Y** = 10,223,475 **PMD:** 29835 **PTVD:** 26815
PBHL: OH 7513' FSL & 2732' FWL **of Block** 812 MISSISSIPPI CYN
ABHL: OH **MD:** 29862 **TVD:** 26854 N 806' @ W 7344'
ATD OH: 29862 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 02/17/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 38 @4832 198' ; 32 @5224 ; 28 @6311 ; 22 @8422 FIT 11.9 ;
 18LNR @7869-13124 FIT 15.3 ; 14 @24471 FIT 15.3 ; 11 7/8LNR @24145-29226 FIT 15.4 ;
 7 5/8LNR @27735-29847

WD= 4547 **KB=** 87 **RIG:** STENA EVOLUTION / STENA DRILLING
Date Reached TD: 05/04/2026

| | | | | | |
|------------|------|-------|----------|---------------|---|
| 02/18/2026 | | OH | ST00BP00 | | PREP TO SPUD |
| 02/25/2026 | TD | 8468 | OH | ST00BP00 13.0 | 38 @4832 W/198'P, LWD (ARCVIS) RAN 32 @5224, 28 @6311, PREP TO RUN 22 |
| 03/04/2026 | TD | 8478 | OH | ST00BP00 10.5 | 22 @8422, FIT 11.9, LWD (ARCVIS) PREP TO DRILL OUT |
| 03/11/2026 | TD | 13254 | OH | ST00BP00 11.3 | LWD (ARCVIS) PREP TO RUN 18LNR |
| 03/18/2026 | TD | 24543 | OH | ST00BP00 14.5 | 18LNR @7869-13124, FIT 15.33, LWD (ARCVIS) PREP TO RUN 14 |
| 03/25/2026 | TD | 24543 | OH | ST00BP00 14.5 | 14 @24471, DRILLING OUT CEMENT |
| 04/01/2026 | TD | 25951 | OH | ST00BP00 14.2 | CML 14.19, FIT 15.27 ON 14, LWD (ARCVIS, STETH, ADN, SONVIS) RAN WL SON, TOOK MDT (FLUID SAMP) @24471-25825, PREP TO RUN RSWC |
| 04/08/2026 | DRLG | 28540 | OH | ST00BP00 14.2 | CML 14.3, RECD RSWC, LWD (ARCVIS, STETH, ADN) |
| 04/15/2026 | TD | 29275 | OH | ST00BP00 14.2 | CML 14.3, TOOK OPEN HOLE FIT 14.8, LWD (ARCVIS, STETH, ADN) RNG 11 7/8LNR |
| 04/22/2026 | TD | 29275 | OH | ST00BP00 14.2 | CML 14.3, ATTEMPTED TO RUN 11 7/8LNR, UNABLE TO GET PAST OBSTRUCTION IN OPEN HOLE, POOH W/LNR, PREP TO C/O |
| 04/29/2026 | TD | 29275 | OH | ST00BP00 14.2 | CML 14.3, RAN C/O BHA TO WORK TIGHT SPOTS, PREP TO RE-RUN 11 7/8LNR |
| 05/06/2026 | DRLG | 29698 | OH | ST00BP00 11.9 | CML 12.0, RAN 11 7/8LNR @24145-29226, FIT 15.35, LWD (ARCVIS, ADN, STETH) |
| 05/13/2026 | TD | 29862 | OH | ST00BP00 12.0 | CML 12.1, LWD (ARCVIS, ADN, STETH) XL ROCK (RSWC) RAN 7 5/8LNR @27735-29847, PREP TO RUN 10 3/4 X 7 5/8TB |
| 05/20/2026 | TD | 29862 | OH | ST00BP00 12.0 | CML 12.1, RAN 10 3/4 X 7 5/8TB @27735, PREP TO COMP |

EUGENE ISLAND **324** **PROSPECT:**
ARENA OFFSHORE LLC **OCS: 36118** **WELL: B4ST2** **Status: PERM**

325 FLD **Class: DEV** **API: 177104169703**

LOC 961' FSL & 2284' FEL **of Block** 00320 EUGENE ISLAND
LAT = 28.25527892 (28°15'19.004") **LON** = -91.43370839 (-91°26'01.350")
X = 1,967,672 **Y** = -149,605 **PMD:** **PTVD:**
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: **SUSP:** **COMP:** **RR:**
CSG= OH OLD (24 @627 ; 18 5/8 @1217 ; 13 5/8 @5500 ; 9 5/8 @8741)

WD= 252 **KB=** **RIG:** WFD 450 / ENTERPRISE DRLG
Date Reached TD:

| | | | | | |
|------------|--|----|----------|--|----------------------|
| 05/13/2026 | | OH | ST03BP00 | | STO #B-4ST, LOCATION |
|------------|--|----|----------|--|----------------------|

ACTIVE

WELLS REACHING TD

GREEN CYN **825** **PROSPECT: MAD DOG**
BP EXPL **OCS: 20190** **WELL: 14** **Status: DRLG**

825 FLD **Class: DEV** **API: 608114072000**

LOC 7311' FSL & 6375' FEL **of Block** 00825 GREEN CYN
LAT = 27.14594440 (27°08'45.400") **LON** = -90.31898077 (-90°19'08.331")
X = 2,512,185 **Y** = 9,859,790 **PMD**: 25223 **PTVD**: 23498
PBHL: OH 342' FSL & 5103' FEL **of Block** 825 GREEN CYN
ABHL: OH **MD**: 24993 **TVD**: 23277 S 6907' @ W 1259'
ATD OH: 24993 **BP1**: 24852 **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 03/29/2019 **SUSP**: **COMP**: **RR**:
CSG= OH 36 @5335 267' ; 22 @7645 PIT 11.8 ; 14 @17044 PIT 13.2 ;
 9 7/8LNR @16797-24973 FIT 13.2
 BP1 9 7/8LNR @16222-24832

WD= 4986 **KB**= 82 **RIG**: WEST AURIGA / SEADRILL
Date Reached TD: 05/15/2026

| | | | | |
|-----------------|-------|-----|---------------|--|
| 03/13/2019 | | OH | ST00BP00 | BATCH SET |
| 04/03/2019 TD | 7692 | OH | ST00BP00 10.5 | 36 @5335 W/267'P,LWD(ARC)22 @7645,M/OFF 4-1-19(WILL RETURN) |
| 03/18/2026 TD | 7692 | OH | ST00BP00 10.5 | M/ON 3-11-26,RIGGING UP |
| 03/25/2026 TD | 17080 | OH | ST00BP00 10.5 | MPD 11.5,PIT 11.8 ON 22,LWD(ARCVIS 900, SONVIS 900,POOH TO RUN 14 |
| 04/01/2026 DRLG | 20135 | OH | ST00BP00 11.7 | MPD 12.2,RAN 14 @17044,PIT 13.2,LWD(GR,RES, PWD,SON) |
| 04/08/2026 DRLG | 24372 | OH | ST00BP00 11.6 | MPD 12.1-12.5,LWD(GR,RES,PWD,SON) DURING THE WEEK,ENCOUNTERED FORMATION LOSSES, SPOTTED LCM PILL & MPD SQUEEZE OPERATIONS, STABILIZED WELL,CONTINUED DRILLING AHEAD |
| 04/15/2026 TD | 24993 | OH | ST00BP00 11.8 | MPD 11.9,RTD 4-7-265,LWD(GR,RES,PWD,SON) RAN 9 7/8LNR @16797-24973,COMPTG |
| 04/22/2026 TD | 24993 | OH | ST00BP00 11.8 | MPD 11.9,FIT 13.18 ON 9 7/8LNR,RAN CBL TO CHECK BAD CEMENT JOB,WOO |
| 04/29/2026 TD | 24993 | OH | ST00BP00 11.8 | MPD 11.9,PREP TO PB & BYPASS |
| 05/06/2026 TD | 24993 | OH | ST00BP00 11.8 | MPD 11.9,MILLING WDW TO BYPASS |
| 05/13/2026 TD | 24993 | OH | ST00BP00 11.8 | MPD 11.9,MILLED WDW @16730-16757,BYPASSED @ 16757 |
| 05/13/2026 DRLG | 21590 | BP1 | ST00BP01 11.2 | MPD 11.8,LWD(GR,RES,PWD,SON) |
| 05/20/2026 TD | 24852 | BP1 | ST00BP01 11.7 | MPD 12.01,LWD(GR,RES,PWD,SON)RAN 9 7/8LNR @ 16222-24832,WOC |

WALKER RIDGE **425** **PROSPECT: CHINOOK**
MURPHY EXPLORATION & PRO **OCS: 16987** **WELL: 5** **Status: DRLG**

469 FLD **Class: DEV** **API: 608124015900**

LOC 23' FNL & 7298' FEL **of Block** 00469 WALKER RIDGE
LAT = 26.51968595 (26°31'10.869") **LON** = -90.53022803 (-90°31'48.821")
X = 2,447,902 **Y** = 9,630,697 **PMD**: 26880 **PTVD**: 26183
PBHL: OH 793' FSL & 5559' FWL **of Block** 425 WALKER RIDGE
ATD OH: 24665 **BP1**: 26825 **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 03/03/2026 **SUSP**: **COMP**: **RR**:
CSG= OH 36 @9229 309' ; 22 @12185 FIT 10.5 ; 18LNR @11917-16864 FIT 11.6 ;
 16LNR @12539-22742 FIT 14.2 ; 14 @25085 FIT 14.7

WD= 8834 **KB**= 86 **RIG**: STANLEY LAFOSSE / NOBLE DRLG
Date Reached TD: 05/19/2026

| | | | | |
|------------|--|----|----------|-------------------------------|
| 02/18/2026 | | OH | ST00BP00 | LOCATION |
| 03/04/2026 | | OH | ST00BP00 | 36 @9229 W/309'P,PREP TO SPUD |

WELLS REACHING TD

| | | | | | | |
|------------|------|-------|-----|----------|------|---|
| 03/11/2026 | TD | 12250 | OH | ST00BP00 | 11.5 | LWD(GR,RES,PWD)RAN 22 @12185,WOC |
| 03/18/2026 | TD | 12250 | OH | ST00BP00 | 11.5 | PRESSURE TESTED BOP,PREP TO DRILL OUT & TAKE FIT |
| 03/25/2026 | TD | 16950 | OH | ST00BP00 | 9.4 | FIT 10.5 ON 22,LWD(GR,RES,PWD)RAN 18LNR @ 11917-16864,PREP TO DRILL AHEAD |
| 04/01/2026 | DRLG | 17072 | OH | ST00BP00 | 11.0 | MPD 11.15,TOOK FIT 11.6 ON 18LNR,PRESSURE TESTED BOP,LWD(GR,RES,PWD,SON) |
| 04/08/2026 | TD | 22785 | OH | ST00BP00 | 10.5 | MPD 11.1,LWD(GR,RES,PWD,SON)PREP TO RUN 16 |
| 04/15/2026 | TD | 22785 | OH | ST00BP00 | 10.5 | MPD 11.1,RAN 16LNR @12539-22742,PREP TO DRILL OUT |
| 04/22/2026 | TD | 24665 | OH | ST00BP00 | 12.5 | MPD 13.1,FIT 14.2 ON 16LNR,LWD(GR,RES,PWD, SON)DRILL STRING PACKED OFF,C&C,TSTG BOP |
| 04/29/2026 | TD | 24665 | OH | ST00BP00 | 12.5 | MPD 13.1,ENCOUNTERED TAR @24662,SET CEMENT PLUG #1,DID NOT TAG TOP,SET ANOTHER CEMENT PLUG,TOC @23323,PREP TO SET ANOTHER CEMENT PLUG BEFORE BYPASSING |
| 05/06/2026 | TD | 24665 | OH | ST00BP00 | 12.5 | MPD 13.1,SET ADDL PLUG,TOC @22299,BYPASSED @22764 |
| 05/06/2026 | TD | 25148 | BP1 | ST00BP01 | 12.5 | MPD 13.6,LWD(GR,RES,PWD,SON)CBU WHILE EVALUATE TAR SECTION |
| 05/13/2026 | TD | 25148 | BP1 | ST00BP01 | 12.5 | MPD OFF,RAN 14 @25085,PREP TO DRILL OUT & TEST CSG |
| 05/20/2026 | TD | 26825 | BP1 | ST00BP01 | 13.6 | MPD OFF,FIT 14.68 ON 14,LWD(GR,RES,PWD,SON, DEN,NEUT,FPWD,NMR)PREP TO TAKE TESTRAK PRESSURE SAMPLES |



SUSPENDED

WALKER RIDGE 29 PROSPECT: BIG FOOT
 CHEVRON U.S.A. INC. OCS: 16942 WELL: A12 Status: SUSP

29 FLD Class: DEV SS API: 608124005900

LOC 7578' FSL & 6940' FEL of Block 00029 WALKER RIDGE
 LAT = 26.93254406(26°55'57.159") LON = -90.52019528(-90°31'12.703")
 X = 2,448,260 Y = 9,780,858 PMD: 23284 PTVD: 21486
 PBHL: OH 3381' FSL & 7270' FEL of Block 29 WALKER RIDGE
 ABHL: OH MD: 23217 TVD: 21452 S 4194' @ W 355'
 ATD OH: 23217 BP1: BP2: BP3: BP4: BP5:

SPUD: 02/24/2013 SUSP: 05/15/2026 COMP: RR: 05/15/2026
 CSG= OH 36 @5590 307' ; 22 @8753 FIT 12.3 ; 16LNR @5677-16836 FIT 13.0 ;
 9 7/8LNR @16518-23216

WD= 5189 KB= 226 RIG: MODS 400 / NABORS OS
 Date Reached TD: 02/07/2026

| | | | | | |
|------------|------|-------|----------|----------|---|
| 12/07/2011 | | OH | ST00BP00 | | 'MIOCENE' (WILL BATCH SET CASING) (PERMIT APPROVED 12-1-11) |
| 12/14/2011 | | OH | ST00BP00 | | M/ON 12-7-11, 36 @5590W/307'P, M/OFF 12-8-11 (WILL RET) |
| 02/27/2013 | DRLG | 7085 | OH | ST00BP00 | 16.0 M/ON 2-21-13, LWD (GR, RES, ARC, TELESCOPE, PWD) |
| 03/06/2013 | TD | 8798 | OH | ST00BP00 | 13.0 LWD (GR, RES, ARC, TELESCOPE, PWD) @8798, NO SWC, 22 @8753, M/OFF 3-2-13 (WILL RET) |
| 03/27/2013 | TD | 8798 | OH | ST00BP00 | 13.0 M/ON 3-22-13, INSTALLED T/A CAP, M/OFF 3-23-13 (WILL RET) |
| 01/07/2026 | TD | 8798 | OH | ST00BP00 | 13.0 M/ON 1-3-26, RIGGING UP |
| 01/14/2026 | TD | 8798 | OH | ST00BP00 | 13.0 PRESSURE TESTED CSG & TESTED BOP, DRILLING OUT CEMENT |
| 01/21/2026 | TD | 16950 | OH | ST00BP00 | 10.8 FIT 12.3 ON 22, LWD (ARCVIS, NBGR) PREP TO RUN 16LNR |
| 01/28/2026 | TD | 16950 | OH | ST00BP00 | 10.8 WHILE POOH HAD LOSSES, RAN 16LNR @ 5677-16836, PREP TO DRILL OUT & TEST LNR |
| 02/04/2026 | TD | 17274 | OH | ST00BP00 | 11.9 FIT 13.0 ON 16LNR, LWD (ARCVIS, NBGR, SONSCOPE, STETH, SADN) CUTTING LINE PLUGGED, CLEARING LINE |
| 02/11/2026 | TD | 23217 | OH | ST00BP00 | 12.3 CLEARED PLUGGED CUTTING LINE, LWD (ARCVIS, NBGR, SONSCOPE, STETH, SADN) TOOK STETH PRESSURES, RNG 9 7/8LNR |
| 02/18/2026 | TD | 23217 | OH | ST00BP00 | 12.3 9 7/8LNR @16518-23216, PREP TO SET PKR FOR PRESSURE TESTS |
| 02/25/2026 | TD | 23217 | OH | ST00BP00 | 12.3 PRESSURE TESTED LNR, RNG 9 7/8 X 11.15TB |
| 03/04/2026 | TD | 23217 | OH | ST00BP00 | 12.3 RAN 9 7/8 X 11.15TB @16518, PREP TO PULL OUTER DRILLING RISER |
| 03/11/2026 | TD | 23217 | OH | ST00BP00 | 12.3 RISER WORK |
| 03/18/2026 | TD | 23217 | OH | ST00BP00 | 12.3 RISER WORK |
| 03/25/2026 | TD | 23217 | OH | ST00BP00 | 12.3 COMPTG |
| 04/01/2026 | TD | 23217 | OH | ST00BP00 | 12.3 COMPTG |
| 04/08/2026 | TD | 23217 | OH | ST00BP00 | 12.3 COMPTG |
| 04/15/2026 | TD | 23217 | OH | ST00BP00 | 12.3 COMPTG |
| 04/22/2026 | TD | 23217 | OH | ST00BP00 | 12.3 COMPTG |
| 04/29/2026 | TD | 23217 | OH | ST00BP00 | 12.3 COMPTG |
| 05/06/2026 | TD | 23217 | OH | ST00BP00 | 12.3 COMPTG |
| 05/13/2026 | TD | 23217 | OH | ST00BP00 | 12.3 COMPTG |
| 05/20/2026 | TD | 23217 | OH | ST00BP00 | 12.3 R.R. |