


**OFFSHORE OIL SCOUTS ASSOCIATION
GULF ATLANTIC**

WEEKLY DRILLING REPORT

COMBINED

Wednesday, May 27, 2026





OFFSHORE OIL SCOUTS

PROPRIETARY

STATEMENT



This information is provided by exclusive agreement with The Offshore Oil Scouts Association. The recipient acknowledges that the data and materials are proprietary information and trade secret, whether or not any portion thereof may be validly copyrighted or patented. Any reproduction or other use without the express written consent of The Association President will be pursued to the fullest extent of the law.

Table of Contents

NEW LOCATIONS

BRETON SND Block 31 WELL 1 LLOX

ACTIVE

ALAMINOS CYN Block 728 WELL WN103 SHELL

KEATHLEY CYN Block 247 WELL 1 BP EXPL

GREEN CYN Block 727 WELL 7 ANADARKO PETROLEUM CORPOR

GREEN CYN Block 743 WELL DC105 BP EXPL

GREEN CYN Block 782 WELL MD15 BP EXPLORATION & PRODUCTI

GREEN CYN Block 807 WELL AP7 CHEVRON U.S.A. INC.

GREEN CYN Block 825 WELL 14 BP EXPL

GREEN CYN Block 944 WELL WA5 BEACON OFFSHORE ENERGY

WALKER RIDGE Block 315 WELL MA3 BEACON OFFSHORE ENERGY

WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD

WALKER RIDGE Block 677 WELL PS9 CHEVRON U.S.A. INC.

WALKER RIDGE Block 678 WELL IS2 CHEVRON U.S.A. INC.

MISSISSIPPI CYN Block 41 WELL 1 ANADARKO PETROLEUM CORPOR

MISSISSIPPI CYN Block 503 WELL SS1ST LLOG EXPL

MISSISSIPPI CYN Block 612 WELL DV2ST SHELL

MISSISSIPPI CYN Block 807 WELL MB9ST2 SHELL

MISSISSIPPI CYN Block 812 WELL KI2 SHELL

EUGENE ISLAND Block 275 WELL F11 ARENA OFFSHORE LLC

SUSPENDED

WALKER RIDGE Block 677 WELL PS9 CHEVRON U.S.A. INC.



GREEN CYN **727** **PROSPECT: CAESAR TONGA**
ANADARKO PETROLEUM CORPO **OCS: 16783** **WELL: 7** **Status: DRLG**

640 FLD **Class: DEV** **SS** **API: 608114080000**

LOC 6073' FSL & 4675' FWL **of Block** 00727 GREEN CYN
LAT = 27.23835119 (27°14'18.064") **LON** = -90.81889581 (-90°49'08.025")

X = 2,348,995 **Y** = 9,890,233 **PMD**: 27320 **PTVD**: 23349

PBHL: OH 13248' FSL & 10' FWL **of Block** 727 GREEN CYN

ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 05/04/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5127 339' ; 22 @6912 FIT 13.7 ; 18LNR @6625-13215 FIT 15.8

WD= 4707 **KB=** 81 **RIG:** OCEAN BLACKHAWK / NOBLE DRLG

Date Reached TD:

04/22/2026		OH	ST00BP00		LOCATION
04/29/2026		OH	ST00BP00		BETWEEN WELL MAINTENANCE
05/06/2026	DRLG	5746	OH	ST00BP00 11.5	36 @5127 W/339'P, LWD (GR, RES, PWD)
05/13/2026	TD	6937	OH	ST00BP00 12.5	LWD (GR, RES, PWD) RAN 22 @6912, PREP TO DRILL OUT
05/20/2026	TD	13349	OH	ST00BP00 13.4	NO MPD, FIT 13.73 ON 22, LWD (GR, RES, PWD) SET 18LNR @6625-13215, WOC
05/27/2026	TD	22066	OH	ST00BP00 14.3	FIT 15.8 ON 18LNR, WHILE @19300, TOOK OPEN HOLE FIT 15.01, ROLLING OVER MUD TO 14.7, LWD (GR, RES, PWD)

GREEN CYN **743** **PROSPECT: ATLANTIS**
BP EXPL **OCS: 15607** **WELL: DC105** **Status: DRLG**

743 FLD **Class: DEV** **API: 608114079800**

LOC 6013' FSL & 6929' FWL **of Block** 00743 GREEN CYN
LAT = 27.22372461 (27°13'25.409") **LON** = -90.03257889 (-90°01'57.284")

X = 2,604,689 **Y** = 9,890,173 **PMD**: 20782 **PTVD**: 18337

PBHL: OH 4104' FSL & 241' FWL **of Block** 743 GREEN CYN

ABHL: OH **MD:** 20830 **TVD:** 18370 S 1898' @ W 6672'

ATD OH: 20830 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 02/27/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @7146 230' ; 22 @10475 FIT 11.1 ; 16LNR @10311-13838 FIT 12.4 ; 13 5/8LNR @13551-17011 PIT 12.7 ; 9 7/8LNR @16731-20772 PIT 12.6

WD= 6838 **KB=** 80 **RIG:** OCEAN BLACK HORNET / NOBLE DRLG

Date Reached TD: 04/09/2026

02/04/2026		OH	ST00BP00		MIR
03/04/2026	TD	10528	OH	ST00BP00 12.0	36 @7146 W/230'P, LWD (GR, RES, PWD) PREP TO RUN 22
03/11/2026	TD	10528	OH	ST00BP00 12.0	22 @10475, WOC
03/18/2026	TD	10528	OH	ST00BP00 12.0	REPG BOP
03/25/2026	TD	13840	OH	ST00BP00 10.3	MPD 11.5, FIT 11.1 ON 22, LWD (GR, RES, PWD) POOH TO RUN 16LNR
04/01/2026	TD	17180	OH	ST00BP00 11.0	MPD 11.5, RAN 16LNR @10311-13838, FIT 12.4, LWD (GR, RES, PWD, SON) RNG 13 5/8LNR
04/08/2026	DRLG	17239	OH	ST00BP00 10.2	MPD 10.37, RAN 13 5/8LNR @13551-17011, PIT 12.67, LWD (GR, RES, PWD, SON)
04/15/2026	TD	20830	OH	ST00BP00 10.2	MPD 10.9, LWD (GR, RES, PWD, SON) PREP TO RUN 9 7/8LNR
04/22/2026	TD	20830	OH	ST00BP00 10.2	MPD 10.9, RAN 9 7/8LNR @16731-20772, PIT 12.64, PREP TO COMP
04/29/2026	TD	20830	OH	ST00BP00 10.2	MPD 10.9, COMPTG
05/06/2026	TD	20830	OH	ST00BP00 10.2	MPD 10.9, COMPTG
05/13/2026	TD	20830	OH	ST00BP00 10.2	MPD 10.9, COMPTG
05/20/2026	TD	20830	OH	ST00BP00 10.2	MPD 10.9, COMPTG

ACTIVE

05/27/2026 TD 20830 OH ST00BP00 10.2 MPD 10.9,COMPTG

GREEN CYN **782** **PROSPECT: MAD DOG**
BP EXPLORATION & PRODUCT **OCS: 15610** **WELL: MD15** **Status: DRLG**

826 FLD **Class: DEV** **API: 608114061200**

LOC 7228' FSL & 6166' FEL **of Block** 00782 GREEN CYN
LAT = 27.18830922 (27°11'17.913") **LON** = -90.26861424 (-90°16'07.011")
X = 2,528,234 **Y** = 9,875,548 **PMD**: 25478 **PTVD**: 22443
PBHL: OH 3471' FNL & 2401' FWL **of Block** 782 GREEN CYN
ABHL: OH **MD**: 25533 **TVD**: 22524 N 5168' @ W 7266'
ABHL: BP2 **MD**: 25781 **TVD**: 22522 N 5429' @ W 7198'
ATD OH: 25781 **BP1**: 24014 **BP2**: 25781 **BP3**: **BP4**: **BP5**:

SPUD: 11/07/2013 **SUSP**: **COMP**: **RR**:
CSG= OH 36 @4886 290' ; 22 @7094 FIT 10.8 ; 16LNR @6488-12455 FIT 15.1 ;
 14LNR @12154-19648 FIT 13.6 ; 11 7/8LNR @19443-23275 PIT 13.6 ;
 9 7/8LNR @23048-25743

WD= 4428 **KB**= 168 **RIG**: MAD DOG SPAR / VALARIS
Date Reached TD: 04/23/2026

09/11/2013		OH	ST00BP00		(APPROVED PERMIT 9-6-13) (BATCH SET)
10/09/2013		OH	ST00BP00		M/ON 10-7-13, PREP TO RUN 36"
10/16/2013		OH	ST00BP00		M/ON 10-7-13, 36 @4886W/290' P, M/OFF 10-10-13 (WILL RET)
11/13/2013 TD	7125	OH	ST00BP00	14.0	M/ON 11-6-13, LWD (GR, RES) PREP TO RUN 22"
11/20/2013 TD	7125	OH	ST00BP00	14.0	22" @7094, WOC
11/27/2013 TD	7125	OH	ST00BP00	14.0	M/OFF 11-19-13 (WILL RETURN)
12/24/2025 TD	7125	OH	ST00BP00	14.0	M/ON 12-14-25, C/O TO DRILL AHEAD
12/31/2025 DRLG	10664	OH	ST00BP00	10.1	FIT 10.79 ON 22, LWD (GR, RES, PWD)
01/07/2026 TD	12460	OH	ST00BP00	10.2	LWD (GR, RES, PWD) PREP TO RUN 16LNR
01/14/2026 TD	12460	OH	ST00BP00	10.2	16LNR @6488-12455, PREP TO DRILL OUT & TEST LNR
01/21/2026 DRLG	18287	OH	ST00BP00	13.9	FIT 15.06 ON 16LNR, LWD (GR, RES, PWD, SON, NBGR)
01/28/2026 TD	19659	OH	ST00BP00	14.1	LWD (GR, RES, PWD, SON, NBGR) RNG 14LNR
02/04/2026 TD	19659	OH	ST00BP00	14.2	14LNR @12154-19648, WOC
02/11/2026 TD	19659	OH	ST00BP00	14.2	PREP TO DRILL OUT & TEST 14LNR
02/18/2026 TD	25533	OH	ST00BP00	13.0	RTD 2-16-26, FIT 13.6 ON 14LNR, LWD (GR, RES, NBGR, PWD, DEN, NEUT, SON, FPWD) CIRC BOTTOM UP
02/25/2026 TD	25533	OH	ST00BP00	13.0	WHILE BACKREAMING OUT OF HOLE, HOLE PACKED OFF & WENT TO LOSSES, STK DP @22620, PREP TO SEVER PIPE
03/04/2026 TD	25533	OH	ST00BP00	13.0	SEVERED DP, TF @21176, PREP TO PB & BYPASS
03/11/2026 TD	25533	OH	ST00BP00	13.0	REPD BOP, PREP TO BYPASS
03/18/2026 TD	25533	OH	ST00BP00	13.0	BYPASSED @19848
03/18/2026 TD	24014	BP1	ST00BP01	12.7	LWD (GR, RES, DEN, NEUT, CALP, ACOUSTIC TESTRAK) ENCOUNTERED TAR, EXPERIENCE BALLOONING & LOSSES, PULL UP TO 22810, SHUT WELL IN, C&C
03/25/2026 TD	24014	BP1	ST00BP01	12.7	PREP TO PB & BYPASS
04/01/2026 TD	24014	BP1	ST00BP01	12.7	BYPASSED @19676
04/01/2026 DRLG	23102	BP2	ST00BP02	12.7	LWD (GR, RES, PWD) ENCOUNTER TAR @23075
04/08/2026 TD	23300	BP2	ST00BP02	12.7	LWD (GR, RES, PWD) TOOLS FAILED FROM 23090-23300, PREP TO RUN 11 7/8LNR
04/15/2026 TD	23300	BP2	ST00BP02	12.7	11 7/8LNR @19443-23275, PREP TO DRILL OUT
04/22/2026 DRLG	24189	BP2	ST00BP02	12.7	PIT 13.6 ON 11 7/8LNR, LWD (GR, RES, PWD, SON)
04/29/2026 TD	25781	BP2	ST00BP02	12.7	LWD (GR, RES, PWD, SON) REAMING & HPU REPAIRS
05/06/2026 TD	25781	BP2	ST00BP02	12.7	REAMED TO 25781, RNG 9 7/8LNR
05/13/2026 TD	25781	BP2	ST00BP02	12.7	RAN 9 7/8LNR @23048-25743, PREP TO COMP
05/20/2026 TD	25781	BP2	ST00BP02	12.7	PREP TO COMP
05/27/2026 TD	25781	BP2	ST00BP02	12.7	COMPTG

GREEN CYN **807** **PROSPECT: ANCHOR**
CHEVRON U.S.A. INC. **OCS: 31752** **WELL: AP7** **Status: DRLG**

807 FLD **Class: DEV** **SS** **API: 608114080200**

ACTIVE

LOC 4045' FSL & 4475' FWL **of Block** 00807 GREEN CYN
LAT = 27.15117389(27°09'04.226") **LON** = -91.21088317(-91°12'39.179")
X = 2,222,075 **Y** = 9,856,525 **PMD**: 33793 **PTVD**: 33536
PBHL: OH 4361' FSL & 6470' FWL **of Block** 807 GREEN CYN
ATD OH: **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 04/28/2026 **SUSP**: **COMP**: **RR**:
CSG= OH 36 @5333 305' ; 22 @10547 FIT 11.7 ; 18LNR @10093-15575 FIT 14.0

WD= 4953 **KB**= 75 **RIG**: DW TITAN / TRANSOCEAN
Date Reached TD:

04/29/2026		OH	ST00BP00	36 @5333 W/305'P,PREP TO SPUD
05/06/2026	TD	10577	OH	ST00BP00 11.0 LWD(NBGR)RNG 22
05/13/2026	TD	10577	OH	ST00BP00 11.0 22 @10547,RAN BOP,TSTG BOP
05/20/2026	TD	15628	OH	ST00BP00 10.7 MPD 11.26,FIT 11.7 ON 22,LWD(NBGR,ARCVIS) PREP TO RUN 18LNR
05/27/2026	DRLG	22646	OH	ST00BP00 12.3 MPD 12.77,RAN 18LNR @10093-15575,FIT 14.0, LWD(NBGR,ARCVIS)

GREEN CYN **825** **PROSPECT: MAD DOG**
BP EXPL **OCS: 20190** **WELL: 14** **Status: DRLG**

825 FLD **Class: DEV** **API: 608114072000**

LOC 7311' FSL & 6375' FEL **of Block** 00825 GREEN CYN
LAT = 27.14594440(27°08'45.400") **LON** = -90.31898077(-90°19'08.331")
X = 2,512,185 **Y** = 9,859,790 **PMD**: 25223 **PTVD**: 23498
PBHL: OH 342' FSL & 5103' FEL **of Block** 825 GREEN CYN
ABHL: OH **MD**: 24993 **TVD**: 23277 S 6907' @ W 1259'
ATD OH: 24993 **BP1**: 24852 **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 03/29/2019 **SUSP**: **COMP**: **RR**:
CSG= OH 36 @5335 267' ; 22 @7645 PIT 11.8 ; 14 @17044 PIT 13.2 ;
9 7/8LNR @16797-24973 FIT 13.2
BP1 9 7/8LNR @16222-24832

WD= 4986 **KB**= 82 **RIG**: WEST AURIGA / SEADRILL
Date Reached TD: 05/15/2026

03/13/2019		OH	ST00BP00	BATCH SET
04/03/2019	TD	7692	OH	ST00BP00 10.5 36 @5335 W/267'P,LWD(ARC)22 @7645,M/OFF 4-1-19(WILL RETURN)
03/18/2026	TD	7692	OH	ST00BP00 10.5 M/ON 3-11-26,RIGGING UP
03/25/2026	TD	17080	OH	ST00BP00 10.5 MPD 11.5,PIT 11.8 ON 22,LWD(ARCVIS 900, SONVIS 900,POOH TO RUN 14
04/01/2026	DRLG	20135	OH	ST00BP00 11.7 MPD 12.2,RAN 14 @17044,PIT 13.2,LWD(GR,RES, PWD,SON)
04/08/2026	DRLG	24372	OH	ST00BP00 11.6 MPD 12.1-12.5,LWD(GR,RES,PWD,SON) DURING THE WEEK,ENCOUNTERED FORMATION LOSSES, SPOTTED LCM PILL & MPD SQUEEZE OPERATIONS, STABILIZED WELL,CONTINUED DRILLING AHEAD
04/15/2026	TD	24993	OH	ST00BP00 11.8 MPD 11.9,RTD 4-7-265,LWD(GR,RES,PWD,SON) RAN 9 7/8LNR @16797-24973,COMPTG
04/22/2026	TD	24993	OH	ST00BP00 11.8 MPD 11.9,FIT 13.18 ON 9 7/8LNR,RAN CBL TO CHECK BAD CEMENT JOB,WOO
04/29/2026	TD	24993	OH	ST00BP00 11.8 MPD 11.9,PREP TO PB & BYPASS
05/06/2026	TD	24993	OH	ST00BP00 11.8 MPD 11.9,MILLING WDW TO BYPASS
05/13/2026	TD	24993	OH	ST00BP00 11.8 MPD 11.9,MILLED WDW @16730-16757,BYPASSED @ 16757
05/13/2026	DRLG	21590	BP1	ST00BP01 11.2 MPD 11.8,LWD(GR,RES,PWD,SON)
05/20/2026	TD	24852	BP1	ST00BP01 11.7 MPD 12.01,LWD(GR,RES,PWD,SON)RAN 9 7/8LNR @ 16222-24832,WOC
05/27/2026	TD	24852	BP1	ST00BP01 11.7 MPD 12.01,WHILE POOH, LOST STABILIZER,POOH W/FSG

GREEN CYN **944** **PROSPECT: WINTERFELL**
BEACON OFFSHORE ENERGY **OCS: 36061** **WELL: WA5** **Status: DRLG**

944 FLD **Class: DEV** **Hzr/SS** **API: 608114080100**

LOC 6946' FNL & 2310' FEL **of Block** 00943 GREEN CYN
LAT = 27.03080025 (27°01'50.881") **LON** = -90.99034361 (-90°59'25.237")
X = 2,294,490 **Y** = 9,813,854 **PMD:** 27343 **PTVD:** 22255
PBHL: OH 2037' FSL & 4940' FWL **of Block** 944 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/20/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5731 273' ; 28 @7196 ; 22 @10008 FIT 14.5 ; 14 @19714 FIT 16.0

WD= 5378 **KB=** 80 **RIG:** OCEAN BLACK RHINO / NOBLE DRLG
Date Reached TD:

04/22/2026	DRLG	5899	OH	ST00BP00	11.5	36 @5731 W/273'P,LWD(ARCVIS 900)
04/29/2026	TD	8490	OH	ST00BP00	13.0	WHILE @7300,MUD 11.5,RAN 28 @7196, LWD(ARCVIS 900)OBSERVED PRESSURE & TORQUE LOSS,POOH & FOUND THE DRILL STRING HAD PARTED @8388,RECD FSH,TIH TO DRILL AHEAD
05/06/2026	TD	10058	OH	ST00BP00	14.0	LWD(ARCVIS 900,RAN 22 @10008,RAN BOP,PREP TO DRILL OUT & TEST CSG
05/13/2026	DRLG	18400	OH	ST00BP00	13.6	MPD 14.1,FIT 14.54 ON 22,LWD(ARCVIS 900)
05/20/2026	TD	19835	OH	ST00BP00	14.0	MPD 14.1,LWD(ARCVIS 900)RAN 14 @19714,PREP TO DRILL OUT & TEST CSG
05/27/2026	DRLG	23678	OH	ST00BP00	14.5	MPD 15.1,TOOK FIT 15.97 ON 14,LWD(ARCVIS 825)

WALKER RIDGE **315** **PROSPECT: MONUMENT**
BEACON OFFSHORE ENERGY **OCS: 35733** **WELL: MA3** **Status: DRLG**

315 FLD **Class: DEV** **SS** **API: 608124015700**

LOC 453' FNL & 4463' FWL **of Block** 00316 WALKER RIDGE
LAT = 26.66336550 (26°39'48.116") **LON** = -91.55813800 (-91°33'29.297")
X = 2,111,183 **Y** = 9,677,787 **PMD:** 32750 **PTVD:** 31243
PBHL: OH 1062' FNL & 523' FEL **of Block** 315 WALKER RIDGE
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/11/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 42 @6716 283' ; 28 @7989 ; 22 @10493 FIT 13.8 ; 16LNR @9817-18346 FIT 15.6 ;
 14 @27563

WD= 6358 **KB=** 75 **RIG:** DW ATLAS / TRANSOCEAN
Date Reached TD:

11/05/2025			OH	ST00BP00		BATCH SET
04/15/2026	TD	8040	OH	ST00BP00	10.5	42 @6716 W/283'P,LWD(ONTRAK II)RAN 28 @ 7989,WOC
04/22/2026	TD	10544	OH	ST00BP00	13.0	LWD(ONTRAK II)RAN 22 @10493,RAN LMRP & BOP, INSTALLED MPD HOSES,PREP TO DRILL OUT & TEST 22
04/29/2026	DRLG	11102	OH	ST00BP00	13.2	FIT 13.8 ON 22,LWD(ONTRAK II)
05/06/2026	TD	18516	OH	ST00BP00	13.2	LWD(ONTRAK II)RNG 16LNR
05/13/2026	TD	27645	OH	ST00BP00	14.1	MPD 14.9,RAN 16LNR @9817-18346,FIT 15.6, LWD(ONTRAK II,ZONETRAK G,SOUNDTRAK)POOH, WILL RUN 14
05/20/2026	TD	27645	OH	ST00BP00	14.7	MPD 14.9,RAN 14 @27563,WOC
05/27/2026	TD	27645	OH	ST00BP00	14.5	MPD 14.9,DRILLING OUT CEMENT TO TEST 14

WALKER RIDGE **425** **PROSPECT: CHINOOK**
MURPHY EXPLORATION & PRO **OCS: 16987** **WELL: 5** **Status: DRLG**

469 FLD

Class: DEV

API: 608124015900

LOC 23' FNL & 7298' FEL of Block 00469 WALKER RIDGE
 LAT = 26.51968595(26°31'10.869") LON = -90.53022803(-90°31'48.821")
 X = 2,447,902 Y = 9,630,697 PMD: 26880 PTVD: 26183
 PBHL: OH 793' FSL & 5559' FWL of Block 425 WALKER RIDGE
 ATD OH: 24665 BP1: 26825 BP2: BP3: BP4: BP5:

SPUD: 03/03/2026 SUSP: COMP: RR:
 CSG= OH 36 @9229 309' ; 22 @12185 FIT 10.5 ; 18LNR @11917-16864 FIT 11.6 ;
 16LNR @12539-22742 FIT 14.2 ; 14 @25085 FIT 14.7 ; 10 1/8LNR @24791-26815

WD= 8834 KB= 86 RIG: STANLEY LAFOSSE / NOBLE DRLG
 Date Reached TD: 05/19/2026

02/18/2026		OH	ST00BP00		LOCATION
03/04/2026		OH	ST00BP00		36 @9229 W/309'P, PREP TO SPUD
03/11/2026	TD	12250	OH	ST00BP00	11.5 LWD(GR, RES, PWD) RAN 22 @12185, WOC
03/18/2026	TD	12250	OH	ST00BP00	11.5 PRESSURE TESTED BOP, PREP TO DRILL OUT & TAKE FIT
03/25/2026	TD	16950	OH	ST00BP00	9.4 FIT 10.5 ON 22, LWD(GR, RES, PWD) RAN 18LNR @ 11917-16864, PREP TO DRILL AHEAD
04/01/2026	DRLG	17072	OH	ST00BP00	11.0 MPD 11.15, TOOK FIT 11.6 ON 18LNR, PRESSURE TESTED BOP, LWD(GR, RES, PWD, SON)
04/08/2026	TD	22785	OH	ST00BP00	10.5 MPD 11.1, LWD(GR, RES, PWD, SON) PREP TO RUN 16
04/15/2026	TD	22785	OH	ST00BP00	10.5 MPD 11.1, RAN 16LNR @12539-22742, PREP TO DRILL OUT
04/22/2026	TD	24665	OH	ST00BP00	12.5 MPD 13.1, FIT 14.2 ON 16LNR, LWD(GR, RES, PWD, SON) DRILL STRING PACKED OFF, C&C, TSTG BOP
04/29/2026	TD	24665	OH	ST00BP00	12.5 MPD 13.1, ENCOUNTERED TAR @24662, SET CEMENT PLUG #1, DID NOT TAG TOP, SET ANOTHER CEMENT PLUG, TOC @23323, PREP TO SET ANOTHER CEMENT PLUG BEFORE BYPASSING
05/06/2026	TD	24665	OH	ST00BP00	12.5 MPD 13.1, SET ADDL PLUG, TOC @22299, BYPASSED @22764
05/06/2026	TD	25148	BP1	ST00BP01	12.5 MPD 13.6, LWD(GR, RES, PWD, SON) CBU WHILE EVALUATE TAR SECTION
05/13/2026	TD	25148	BP1	ST00BP01	12.5 MPD OFF, RAN 14 @25085, PREP TO DRILL OUT & TEST CSG
05/20/2026	TD	26825	BP1	ST00BP01	13.6 MPD OFF, FIT 14.68 ON 14, LWD(GR, RES, PWD, SON, DEN, NEUT, FPWD, NMR) PREP TO TAKE TESTRAK PRESSURE SAMPLES
05/27/2026	TD	26825	BP1	ST00BP01	13.6 TOOK TESTRAK PRESSURE SAMPLES, RAN 10 1/8LNR @24791-26815, WOC

WALKER RIDGE
 CHEVRON U.S.A. INC.

677
 OCS: 18753

PROSPECT: ST MALO
 WELL: PS9

Status: SUSP

678 FLD

Class: DEV

SS

API: 608124016200

LOC 4924' FNL & 261' FWL of Block 00678 WALKER RIDGE
 LAT = 26.29692250(26°17'48.921") LON = -91.09201106(-91°05'31.240")
 X = 2,265,381 Y = 9,546,596 PMD: 30443 PTVD: 28864
 PBHL: OH 4015' FSL & 494' FEL of Block 677 WALKER RIDGE
 ABHL: OH MD: 30400 TVD: 28835 S 6742' @ W 678'
 ATD OH: 30400 BP1: BP2: BP3: BP4: BP5:

SPUD: 04/04/2026 SUSP: 05/24/2026 COMP: RR: 05/24/2026
 CSG= OH 36 @7452 313' ; 22 @10516 FIT 13.3 ; 14 @25658 FIT 14.6 ;
 9 7/8LNR @24454-30390

WD= 7038 KB= 101 RIG: DW CONQUEROR / TRANSOCEAN
 Date Reached TD: 05/06/2026

04/08/2026	TD	10556	OH	ST00BP00	10.5 36 @7452 W/313'P, LWD(NBGR) RAN 22 @10516, WOC
04/15/2026	DRLG	10585	OH	ST00BP00	11.7 RAN RISER & BOP, TOOK FIT 13.3 ON 22,

ACTIVE

04/22/2026	DRLG	22028	OH	ST00BP00	11.7	MPD 12.21,MPD FINGERPRINTING,LWD(NBGR, ARCVIS)
04/29/2026	TD	25718	OH	ST00BP00	11.7	MPD 12.3,LWD(NBGR,ARCVIS)C&C,RNG 14
05/06/2026	DRLG	26262	OH	ST00BP00	13.2	MPD 13.94,RAN 14 @25658,FIT 14.6, LWD(ARCVIS,SADN,STETH,SONSCOPE)
05/13/2026	TD	30400	OH	ST00BP00	13.2	MPD 13.9,LWD(ARCVIS,SADN,STETH,SONSCOPE) RAN 9 7/8LNR @24454-30390,WOC
05/20/2026	TD	30400	OH	ST00BP00	13.2	MPD 13.9,MADE UNSUCCESSFUL ATTEMPTS TO SET LNR-TOP PLUG & TA PKR,PREP TO SET TA CEMENT PLUG,WILL RELEASE RIG & RETURN TO COMP AT A LATER DATE
05/27/2026	TD	30400	OH	ST00BP00	13.2	MPD 13.9,SET CEMENT PLUG, TOC @23887,R.R.

WALKER RIDGE **678** **PROSPECT: ST MALO**
CHEVRON U.S.A. INC. **OCS: 21245** **WELL: IS2** **Status: DRLG**

678 FLD **Class: INJ** **SS** **API: 608124016100**

LOC 4957' FNL & 173' FEL **of Block** 00677 WALKER RIDGE
LAT = 26.29684934 (26°17'48.658") **LON** = -91.09333694 (-91°05'36.013")
X = 2,264,947 **Y** = 9,546,563 **PMD**: 28600 **PTVD**: 28278
PBHL: OH 5040' FNL & 2560' FWL **of Block** 678 WALKER RIDGE
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/31/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @7451 311' ; 22 @10501

WD= 7039 **KB=** 101 **RIG:** DW CONQUEROR / TRANSOCEAN
Date Reached TD:

04/01/2026			OH	ST00BP00		BATCH SET,PREP TO RUN 36
04/08/2026	TD	10550	OH	ST00BP00	12.5	36 @7451 W/311'P,LWD(NBGR)RAN 22 @10501, M/OFF 4-4-26,WILL RETURN
05/27/2026	TD	10550	OH	ST00BP00	12.5	M/ON 5-25-26,PREP TO RUN BOP

MISSISSIPPI CYN **41** **PROSPECT: KING NORTH**
ANADARKO PETROLEUM CORPO **OCS: 35962** **WELL: 1** **Status: DRLG**

41 FLD **Class: DEV** **API: 608174152500**

LOC 4617' FNL & 837' FWL **of Block** 00085 MISSISSIPPI CYN
LAT = 28.92228798 (28°55'20.237") **LON** = -87.96627209 (-87°57'58.580")
X = 1,331,397 **Y** = 10,497,303 **PMD**: 17595 **PTVD**: 13804
PBHL: OH 2794' FSL & 656' FWL **of Block** 41 MISSISSIPPI CYN
ABHL: OH **MD**: 17315 **TVD**: 13653 N 7119' @ W 172'
ATD OH: 17315 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/18/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5571 307' ; 22 @7507 FIT 10.5 ; 18LNR @7009-9037 LOT 11.5 ;
14 @13357 LOT 12.5 ; 9 7/8LNR @13032-17310

WD= 5184 **KB=** 80 **RIG:** VALARIS DS-16 / VALARIS
Date Reached TD: 04/10/2026

03/18/2026			OH	ST00BP00		RIG ON LOCATION,W/O WEATHER TO JET 36
03/25/2026	DRLG	7680	OH	ST00BP00	9.9	36 @5571 W/307'P,WHILE @7560,12.0 MUD,RAN 22 @7507,FIT 10.5,LWD(GR,RES,APWD)
04/01/2026	TD	9884	OH	ST00BP00	10.4	MPD 11.0,WHILE @9172,LWD(GR,RES,APWD)RAN 18LNR @7009-9037,LOT 11.5,REPG RIG
04/08/2026	DRLG	13879	OH	ST00BP00	11.3	MPD 12.0,WHILE @13389,10.4 MUD,11.0 MPD, LWD(GR,RES,APWD)RAN 14 @13357,LOT 12.5, DRILLING W/LWD(ABGR,GR,RES,X-BAT,GEOTAP, DEN,NEUT,APWD)
04/15/2026	TD	17315	OH	ST00BP00	11.9	NO MPD,LWD(ABGR,GR,RES,X-BAT,GEOTAP,DEN, NEUT,APWD)TOOK MDT(SAMP)RAN WL,NGI,MSIP, PPC,TLD,HNGS,ZAIT @17206,PREP TO RUN 9

ACTIVE

04/22/2026 TD 17315 OH ST00BP00 11.9 9 7/8LNR @13032-17310,RAN CBL,PREP TO RUN
 7/8LNR TB
 04/29/2026 TD 17315 OH ST00BP00 11.9 9 7/8TB @13032,COMPTG
 05/06/2026 TD 17315 OH ST00BP00 11.9 COMPTG
 05/06/2026 TD 17315 OH ST00BP00 11.9 COMPTG
 05/13/2026 TD 17315 OH ST00BP00 11.9 COMPTG
 05/20/2026 TD 17315 OH ST00BP00 11.9 COMPTG
 05/27/2026 TD 17315 OH ST00BP00 11.9 COMPTG

MISSISSIPPI CYN **503** **PROSPECT: WHO DAT**
LLOG EXPL **OCS: 27277** **WELL: SS1ST** **Status: DRLG**

503 FLD **Class: DEV** **API: 608174113101**

LOC 6054' FSL & 3687' FEL **of Block** 00503 MISSISSIPPI CYN
LAT = 28.46084289(28°27'39.034") **LON** = -89.01153219(-89°00'41.516")
X = 994,233 **Y** = 10,333,734 **PMD**: 18404 **PTVD**: 17155
PBHL: OH 5182' FSL & 510' FEL **of Block** 503 MISSISSIPPI CYN
ABHL: OH **MD**: 18468 **TVD**: 17229 S 869' @ E 3176'
ATD OH: 18468 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 04/17/2026 **SUSP**: **COMP**: **RR**:
CSG= OH OLD(36 @3458 ; 26 @4026 ; 20 @6247 ; 16 @8850 ; 13 5/8 @12275 ; 9 7/8LNR @12054-15737 ; 7 5/8LNR @14152-17693)
 7 3/4LNR @11593-16670 LOT 15.7 ; 5 1/2LNR @16427-18463

WD= 3099 **KB**= 82 **RIG**: WEST NEPTUNE / SEADRILL
Date Reached TD: 04/29/2026

04/22/2026 DRLG 15038 OH ST01BP00 12.8 MPD 13.9,MILLED WDW @11851-11857,FIT 15.19,
 STO @11857,LWD (ONTRAK,ORD,CCN,TESTRAK,
 SOUNDTRAK)
 04/29/2026 DRLG 16927 OH ST01BP00 13.0 MPD 14.2,WHILE @16835,MUD 13.9,MPD 14.1,
 LWD (ONTRAK,ORD,CCN,TESTRAK,SOUNDTRAK) RAN 7
 3/4LNR @11593-16670,LOT 15.65,LWD (ONTRAK,
 DEN,NEUT,TESTRAK)
 05/06/2026 TD 18468 OH ST01BP00 14.4 MPD 14.5,LWD (ONTRAK,DEN,NEUT,TESTRAK) PREP
 TO RUN 5 1/2LNR
 05/13/2026 TD 18468 OH ST01BP00 14.4 MPD OFF,RAN 5 1/2LNR @16427-18463,COMPTG
 05/20/2026 TD 18468 OH ST01BP00 14.4 COMPTG
 05/27/2026 TD 18468 OH ST01BP00 14.4 COMPTG

MISSISSIPPI CYN **612** **PROSPECT: DOVER**
SHELL **OCS: 33166** **WELL: DV2ST** **Status: DRLG**

612 FLD **Class: DEV** **API: 608174137401**

LOC 6888' FSL & 3960' FWL **of Block** 00612 MISSISSIPPI CYN
LAT = 28.38717215(28°23'13.820") **LON** = -88.00093938(-88°00'03.382")
X = 1,318,680 **Y** = 10,302,888 **PMD**: 29401 **PTVD**: 28797
PBHL: OH 4460' FSL & 4687' FWL **of Block** 612 MISSISSIPPI CYN
ATD OH: **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 04/14/2026 **SUSP**: **COMP**: **RR**:
CSG= OH OLD(38 @7674 ; 28 @8996 ; 22 @12508 ; 18LNR @12178-17927 ; 16LNR @17614-19775 ;
 12 1/8 @23789)
 9 3/8LNR @22598-26427 FIT 15.9

WD= 7372 **KB**= 102 **RIG**: DW PONTUS / TRANSOCEAN
Date Reached TD:

04/08/2026 OH ST01BP00 STO #DV-2,DRILLING CEMENT TO ST
 04/15/2026 OH ST01BP00 MILLED WDW @22781-22806,PREP TO ST
 04/22/2026 DRLG 23193 OH ST01BP00 13.0 CML 13.2,STO @22806,LOT 13.4 ON WDW,
 LWD (EWR-M5)
 04/29/2026 TD 26480 OH ST01BP00 13.1 CML 13.3,LWD (EWR-M5) PREP TO RUN 9 3/8LNR

ACTIVE

PREP TO RUN 14
 03/25/2026 TD 24543 OH ST00BP00 14.5 14 @24471, DRILLING OUT CEMENT
 04/01/2026 TD 25951 OH ST00BP00 14.2 CML 14.19, FIT 15.27 ON 14, LWD (ARCVIS, STETH, ADN, SONVIS) RAN WL SON, TOOK MDT (FLUID SAMP) @24471-25825, PREP TO RUN RSWC
 04/08/2026 DRLG 28540 OH ST00BP00 14.2 CML 14.3, RECD RSWC, LWD (ARCVIS, STETH, ADN)
 04/15/2026 TD 29275 OH ST00BP00 14.2 CML 14.3, TOOK OPEN HOLE FIT 14.8, LWD (ARCVIS, STETH, ADN) RNG 11 7/8LNR
 04/22/2026 TD 29275 OH ST00BP00 14.2 CML 14.3, ATTEMPTED TO RUN 11 7/8LNR, UNABLE TO GET PAST OBSTRUCTION IN OPEN HOLE, POOH W/LNR, PREP TO C/O
 04/29/2026 TD 29275 OH ST00BP00 14.2 CML 14.3, RAN C/O BHA TO WORK TIGHT SPOTS, PREP TO RE-RUN 11 7/8LNR
 05/06/2026 DRLG 29698 OH ST00BP00 11.9 CML 12.0, RAN 11 7/8LNR @24145-29226, FIT 15.35, LWD (ARCVIS, ADN, STETH)
 05/13/2026 TD 29862 OH ST00BP00 12.0 CML 12.1, LWD (ARCVIS, ADN, STETH) XL ROCK (RSWC) RAN 7 5/8LNR @27735-29847, PREP TO RUN 10 3/4 X 7 5/8TB
 05/20/2026 TD 29862 OH ST00BP00 12.0 CML 12.1, RAN 10 3/4 X 7 5/8TB @27735, PREP TO COMP
 05/27/2026 TD 29862 OH ST00BP00 12.0 CML 12.1, COMPTG

EUGENE ISLAND **275** **PROSPECT:**
ARENA OFFSHORE LLC **OCS: 24910** **WELL: F11** **Status: PERM**

276 FLD **Class: DEV** **API: 177104170200**

LOC 6643' FSL & 1232' FWL **of Block** 00276 EUGENE ISLAND
LAT = 28.43032155 (28°25'49.158") **LON** = -91.46966865 (-91°28'10.807")
X = 1,956,166 **Y** = -85,929 **PMD:** **PTVD:**
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: **SUSP:** **COMP:** **RR:**

WD= 180 **KB=** **RIG:** WFD 400 / ENTERPRISE DRLG
Date Reached TD:

05/20/2026 OH ST00BP00 LOCATION

SUSPENDED

WALKER RIDGE 677 PROSPECT: ST MALO
 CHEVRON U.S.A. INC. OCS: 18753 WELL: PS9 Status: SUSP

678 FLD Class: DEV SS API: 608124016200

LOC 4924' FNL & 261' FWL of Block 00678 WALKER RIDGE
 LAT = 26.29692250 (26°17'48.921") LON = -91.09201106 (-91°05'31.240")
 X = 2,265,381 Y = 9,546,596 PMD: 30443 PTVD: 28864
 PBHL: OH 4015' FSL & 494' FEL of Block 677 WALKER RIDGE
 ABHL: OH MD: 30400 TVD: 28835 S 6742' @ W 678'
 ATD OH: 30400 BP1: BP2: BP3: BP4: BP5:

SPUD: 04/04/2026 SUSP: 05/24/2026 COMP: RR: 05/24/2026
 CSG= OH 36 @7452 313' ; 22 @10516 FIT 13.3 ; 14 @25658 FIT 14.6 ;
 9 7/8LNR @24454-30390

WD= 7038 KB= 101 RIG: DW CONQUEROR / TRANSOCEAN
 Date Reached TD: 05/06/2026

04/08/2026 TD	10556	OH	ST00BP00	10.5	36 @7452 W/313'P,LWD(NBGR)RAN 22 @10516, WOC
04/15/2026 DRLG	10585	OH	ST00BP00	11.7	RAN RISER & BOP,TOOK FIT 13.3 ON 22, LWD(NBGR,ARCVIS)
04/22/2026 DRLG	22028	OH	ST00BP00	11.7	MPD 12.21,MPD FINGERPRINTING,LWD(NBGR,ARCVIS)
04/29/2026 TD	25718	OH	ST00BP00	11.7	MPD 12.3,LWD(NBGR,ARCVIS)C&C,RNG 14
05/06/2026 DRLG	26262	OH	ST00BP00	13.2	MPD 13.94,RAN 14 @25658,FIT 14.6, LWD(ARCVIS,SADN,STETH,SONSCOPE)
05/13/2026 TD	30400	OH	ST00BP00	13.2	MPD 13.9,LWD(ARCVIS,SADN,STETH,SONSCOPE) RAN 9 7/8LNR @24454-30390,WOC
05/20/2026 TD	30400	OH	ST00BP00	13.2	MPD 13.9,MADE UNSUCCESSFUL ATTEMPTS TO SET LNR-TOP PLUG & TA PKR,PREP TO SET TA CEMENT PLUG,WILL RELEASE RIG & RETURN TO COMP AT A LATER DATE
05/27/2026 TD	30400	OH	ST00BP00	13.2	MPD 13.9,SET CEMENT PLUG, TOC @23887,R.R.