


**OFFSHORE OIL SCOUTS ASSOCIATION
GULF ATLANTIC**

WEEKLY DRILLING REPORT

COMBINED

Wednesday, May 6, 2026





OFFSHORE OIL SCOUTS

PROPRIETARY

STATEMENT



This information is provided by exclusive agreement with The Offshore Oil Scouts Association. The recipient acknowledges that the data and materials are proprietary information and trade secret, whether or not any portion thereof may be validly copyrighted or patented. Any reproduction or other use without the express written consent of The Association President will be pursued to the fullest extent of the law.

Table of Contents

WELLS SPUDDING

[GREEN CYN Block 727 WELL 7 ANADARKO PETROLEUM CORPOR](#)

ACTIVE

[KEATHLEY CYN Block 247 WELL 1 BP EXPL](#)

[GREEN CYN Block 641 WELL IN3 CHEVRON U.S.A. INC.](#)

[GREEN CYN Block 727 WELL 7 ANADARKO PETROLEUM CORPOR](#)

[GREEN CYN Block 743 WELL DC105 BP EXPL](#)

[GREEN CYN Block 782 WELL MD15 BP EXPLORATION & PRODUCTI](#)

[GREEN CYN Block 807 WELL AP7 CHEVRON U.S.A. INC.](#)

[GREEN CYN Block 825 WELL 14 BP EXPL](#)

[GREEN CYN Block 944 WELL WA5 BEACON OFFSHORE ENERGY](#)

[WALKER RIDGE Block 29 WELL A12 CHEVRON U.S.A. INC.](#)

[WALKER RIDGE Block 315 WELL MA3 BEACON OFFSHORE ENERGY](#)

[WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD](#)

[WALKER RIDGE Block 677 WELL PS9 CHEVRON U.S.A. INC.](#)

[MISSISSIPPI CYN Block 41 WELL 1 ANADARKO PETROLEUM CORPOR](#)

[MISSISSIPPI CYN Block 503 WELL SS1ST LLOG EXPL](#)

[MISSISSIPPI CYN Block 612 WELL DV2ST SHELL](#)

[MISSISSIPPI CYN Block 812 WELL KI2 SHELL](#)

SUSPENDED

[GREEN CYN Block 641 WELL IN3 CHEVRON U.S.A. INC.](#)



WELLS SPUDDING

GREEN CYN 727 PROSPECT: CAESAR TONGA
 ANADARKO PETROLEUM CORPO OCS: 16783 WELL: 7 Status: DRLG

640 FLD Class: DEV SS API: 608114080000

LOC 6073' FSL & 4675' FWL of Block 00727 GREEN CYN
 LAT = 27.23835119 (27°14'18.064") LON = -90.81889581 (-90°49'08.025")
 X = 2,348,995 Y = 9,890,233 PMD: 27320 PTVD: 23349
 PBHL: OH 13248' FSL & 10' FWL of Block 727 GREEN CYN
 ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 05/04/2026 SUSP: COMP: RR:
 CSG= OH 36 @5127 339'

WD= 4707 KB= 81 RIG: OCEAN BLACKHAWK / NOBLE DRLG
 Date Reached TD:

| | | | |
|------------|------|----------|--|
| 04/22/2026 | OH | ST00BP00 | LOCATION |
| 04/29/2026 | OH | ST00BP00 | BETWEEN WELL MAINTENANCE |
| 05/06/2026 | DRLG | 5746 OH | ST00BP00 11.5 36 @5127 W/339'P, LWD (GR, RES, PWD) |



| | | | | | |
|---------------|-------|----|----------|------|---|
| 03/11/2026 TD | 28350 | OH | ST00BP00 | 13.3 | MPD 14.1, TOOK FIT 15.1 ON 14LNR, LWD (NBGR, EWR, DEN, NEUT, GEOTAP) |
| 03/11/2026 TD | 28350 | OH | ST00BP00 | 13.3 | MPD 14.1, TOOK FIT 15.1 ON 14LNR, LWD (NBG, REWR, DEN, NEUT, GEOTAP) DP SLIPS BROKE & PIECES WENT INTO HOLE, FSH LIKELY LOCATED AT RCD, UNSUCCESSFUL ATTEMPT TO FSH, ATTEMPTING TO RETRIEVE RCD |
| 03/18/2026 TD | 28848 | OH | ST00BP00 | 13.9 | NO MPD, RECD RCD, LWD (NBG, EWR, DEN, NEUT, GEOTAP) RAN 9 7/8 LNR @22116-28833, PREP TO RUN TB |
| 03/25/2026 TD | 28848 | OH | ST00BP00 | 13.9 | NO MPD, RAN 9 7/8 X 10 3/4 TB @22116, PREP TO COMP |
| 04/01/2026 TD | 28848 | OH | ST00BP00 | 13.9 | NO MPD, PREP TO COMP |
| 04/08/2026 TD | 28848 | OH | ST00BP00 | 13.9 | NO MPD, COMPTG |
| 04/15/2026 TD | 28848 | OH | ST00BP00 | 13.9 | NO MPD, COMPTG |
| 04/22/2026 TD | 28848 | OH | ST00BP00 | 13.9 | NO MPD, COMPTG |
| 04/29/2026 TD | 28848 | OH | ST00BP00 | 13.9 | NO MPD, COMPTG |
| 05/06/2026 TD | 28848 | OH | ST00BP00 | 13.9 | R.R. |

GREEN CYN **727** **PROSPECT: CAESAR TONGA**
ANADARKO PETROLEUM CORPO **OCS: 16783** **WELL: 7** **Status: DRLG**

640 FLD **Class: DEV** **SS** **API: 608114080000**

LOC 6073' FSL & 4675' FWL **of Block** 00727 GREEN CYN
LAT = 27.23835119 (27°14'18.064") **LON** = -90.81889581 (-90°49'08.025")
X = 2,348,995 **Y** = 9,890,233 **PMD:** 27320 **PTVD:** 23349
PBHL: OH 13248' FSL & 10' FWL **of Block** 727 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 05/04/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5127 339'

WD= 4707 **KB=** 81 **RIG:** OCEAN BLACKHAWK / NOBLE DRLG
Date Reached TD:

| | | | | | |
|-----------------|------|----|----------|------|--------------------------------------|
| 04/22/2026 | | OH | ST00BP00 | | LOCATION |
| 04/29/2026 | | OH | ST00BP00 | | BETWEEN WELL MAINTENANCE |
| 05/06/2026 DRLG | 5746 | OH | ST00BP00 | 11.5 | 36 @5127 W/339'P, LWD (GR, RES, PWD) |

GREEN CYN **743** **PROSPECT: ATLANTIS**
BP EXPL **OCS: 15607** **WELL: DC105** **Status: DRLG**

743 FLD **Class: DEV** **API: 608114079800**

LOC 6013' FSL & 6929' FWL **of Block** 00743 GREEN CYN
LAT = 27.22372461 (27°13'25.409") **LON** = -90.03257889 (-90°01'57.284")
X = 2,604,689 **Y** = 9,890,173 **PMD:** 20782 **PTVD:** 18337
PBHL: OH 4104' FSL & 241' FWL **of Block** 743 GREEN CYN
ABHL: OH **MD:** 20830 **TVD:** 18370 S 1898' @ W 6672'
ATD OH: 20830 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 02/27/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @7146 230' ; 22 @10475 FIT 11.1 ; 16LNR @10311-13838 FIT 12.4 ;
13 5/8LNR @13551-17011 PIT 12.7 ; 9 7/8LNR @16731-20772 PIT 12.6

WD= 6838 **KB=** 80 **RIG:** OCEAN BLACK HORNET / NOBLE DRLG
Date Reached TD: 04/09/2026

| | | | | | |
|---------------|-------|----|----------|------|---|
| 02/04/2026 | | OH | ST00BP00 | | MIR |
| 03/04/2026 TD | 10528 | OH | ST00BP00 | 12.0 | 36 @7146 W/230'P, LWD (GR, RES, PWD) PREP TO RUN 22 |
| 03/11/2026 TD | 10528 | OH | ST00BP00 | 12.0 | 22 @10475, WOC |
| 03/18/2026 TD | 10528 | OH | ST00BP00 | 12.0 | REPG BOP |
| 03/25/2026 TD | 13840 | OH | ST00BP00 | 10.3 | MPD 11.5, FIT 11.1 ON 22, LWD (GR, RES, PWD) POOH TO RUN 16LNR |
| 04/01/2026 TD | 17180 | OH | ST00BP00 | 11.0 | MPD 11.5, RAN 16LNR @10311-13838, FIT 12.4, LWD (GR, RES, PWD, SON) RNG 13 5/8LNR |

| | | | | | | |
|------------|------|-------|----|----------|------|---|
| 04/08/2026 | DRLG | 17239 | OH | ST00BP00 | 10.2 | MPD 10.37,RAN 13 5/8LNR @13551-17011,PIT 12.67,LWD (GR, RES, PWD, SON) |
| 04/15/2026 | TD | 20830 | OH | ST00BP00 | 10.2 | MPD 10.9,LWD (GR, RES, PWD, SON) PREP TO RUN 9 7/8LNR |
| 04/22/2026 | TD | 20830 | OH | ST00BP00 | 10.2 | MPD 10.9,RAN 9 7/8LNR @16731-20772,PIT 12.64,PREP TO COMP |
| 04/29/2026 | TD | 20830 | OH | ST00BP00 | 10.2 | MPD 10.9,COMPTG |
| 05/06/2026 | TD | 20830 | OH | ST00BP00 | 10.2 | MPD 10.9,COMPTG |

GREEN CYN **782** **PROSPECT: MAD DOG**
BP EXPLORATION & PRODUCT **OCS: 15610** **WELL: MD15** **Status: DRLG**

826 FLD **Class: DEV** **API: 608114061200**

LOC 7228' FSL & 6166' FEL **of Block** 00782 GREEN CYN
LAT = 27.18830922 (27°11'17.913") **LON** = -90.26861424 (-90°16'07.011")
X = 2,528,234 **Y** = 9,875,548 **PMD**: 25478 **PTVD**: 22443
PBHL: OH 3471' FNL & 2401' FWL **of Block** 782 GREEN CYN
ABHL: OH **MD**: 25533 **TVD**: 22524 N 5168' @ W 7266'
ATD OH: 25781 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 11/07/2013 **SUSP**: **COMP**: **RR**:
CSG= OH 36 @4886 290' ; 22 @7094 FIT 10.8 ; 16LNR @6488-12455 FIT 15.1 ;
14LNR @12154-19648 FIT 13.6 ; 11 7/8LNR @19443-23275 PIT 13.6

WD= 4428 **KB**= 168 **RIG**: MAD DOG SPAR / VALARIS
Date Reached TD: 04/23/2026

| | | | | | | |
|------------|------|-------|-----|----------|------|--|
| 09/11/2013 | | | OH | ST00BP00 | | (APPROVED PERMIT 9-6-13) (BATCH SET) |
| 10/09/2013 | | | OH | ST00BP00 | | M/ON 10-7-13,PREP TO RUN 36" |
| 10/16/2013 | | | OH | ST00BP00 | | M/ON 10-7-13,36 @4886W/290'P,M/OFF 10-10-13(WILL RET) |
| 11/13/2013 | TD | 7125 | OH | ST00BP00 | 14.0 | M/ON 11-6-13,LWD (GR,RES) PREP TO RUN 22" |
| 11/20/2013 | TD | 7125 | OH | ST00BP00 | 14.0 | 22" @7094, WOC |
| 11/27/2013 | TD | 7125 | OH | ST00BP00 | 14.0 | M/OFF 11-19-13(WILL RETURN) |
| 12/24/2025 | TD | 7125 | OH | ST00BP00 | 14.0 | M/ON 12-14-25,C/O TO DRILL AHEAD |
| 12/31/2025 | DRLG | 10664 | OH | ST00BP00 | 10.1 | FIT 10.79 ON 22,LWD (GR,RES,PWD) |
| 01/07/2026 | TD | 12460 | OH | ST00BP00 | 10.2 | LWD (GR,RES,PWD) PREP TO RUN 16LNR |
| 01/14/2026 | TD | 12460 | OH | ST00BP00 | 10.2 | 16LNR @6488-12455,PREP TO DRILL OUT & TEST LNR |
| 01/21/2026 | DRLG | 18287 | OH | ST00BP00 | 13.9 | FIT 15.06 ON 16LNR,LWD (GR,RES,PWD,SON,NBGR) |
| 01/28/2026 | TD | 19659 | OH | ST00BP00 | 14.1 | LWD (GR,RES,PWD,SON,NBGR) RNG 14LNR |
| 02/04/2026 | TD | 19659 | OH | ST00BP00 | 14.2 | 14LNR @12154-19648,WOC |
| 02/11/2026 | TD | 19659 | OH | ST00BP00 | 14.2 | PREP TO DRILL OUT & TEST 14LNR |
| 02/18/2026 | TD | 25533 | OH | ST00BP00 | 13.0 | RTD 2-16-26,FIT 13.6 ON 14LNR,LWD (GR,RES, NBGR,PWD,DEN,NEUT,SON,FPWD) CIRC BOTTOM UP |
| 02/25/2026 | TD | 25533 | OH | ST00BP00 | 13.0 | WHILE BACKREAMING OUT OF HOLE,HOLE PACKED OFF & WENT TO LOSSES,STK DP @22620,PREP TO SEVER PIPE |
| 03/04/2026 | TD | 25533 | OH | ST00BP00 | 13.0 | SEVERED DP,TF @21176,PREP TO PB & BYPASS |
| 03/11/2026 | TD | 25533 | OH | ST00BP00 | 13.0 | REPD BOP,PREP TO BYPASS |
| 03/18/2026 | TD | 25533 | OH | ST00BP00 | 13.0 | BYPASSED @19848 |
| 03/18/2026 | TD | 24014 | BP1 | ST00BP01 | 12.7 | LWD (GR,RES,DEN,NEUT,CALP,ACOUSTIC TESTRAK) ENCOUNTERED TAR,EXPERIENCE BALLOONING & LOSSES,PULL UP TO 22810,SHUT WELL IN,C&C |
| 03/25/2026 | TD | 24014 | BP1 | ST00BP01 | 12.7 | PREP TO PB & BYPASS |
| 04/01/2026 | TD | 24014 | BP1 | ST00BP01 | 12.7 | BYPASSED @19676 |
| 04/01/2026 | DRLG | 23102 | BP2 | ST00BP02 | 12.7 | LWD (GR,RES,PWD) ENCOUNTER TAR @23075 |
| 04/08/2026 | TD | 23300 | BP2 | ST00BP02 | 12.7 | LWD (GR,RES,PWD) TOOLS FAILED FROM 23090-23300,PREP TO RUN 11 7/8LNR |
| 04/15/2026 | TD | 23300 | BP2 | ST00BP02 | 12.7 | 11 7/8LNR @19443-23275,PREP TO DRILL OUT |
| 04/22/2026 | DRLG | 24189 | BP2 | ST00BP02 | 12.7 | PIT 13.6 ON 11 7/8LNR,LWD (GR,RES,PWD,SON) |
| 04/29/2026 | TD | 25781 | BP2 | ST00BP02 | 12.7 | LWD (GR,RES,PWD,SON) REAMING & HPU REPAIRS |
| 05/06/2026 | TD | 25781 | BP2 | ST00BP02 | 12.7 | REAMED TO 25781,RNG 9 7/8LNR |

GREEN CYN **807** **PROSPECT: ANCHOR**
CHEVRON U.S.A. INC. **OCS: 31752** **WELL: AP7** **Status: DRLG**

807 FLD **Class: DEV** **SS** **API: 608114080200**

ACTIVE

LOC 4045' FSL & 4475' FWL **of Block** 00807 GREEN CYN
LAT = 27.15117389 (27°09'04.226") **LO**N = -91.21088317 (-91°12'39.179")
X = 2,222,075 **Y** = 9,856,525 **PMD**: 33793 **PTVD**: 33536
PBHL: OH 4361' FSL & 6470' FWL **of Block** 807 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/28/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5333 305'

WD= 4953 **KB=** 75 **RIG:** DW TITAN / TRANSOCEAN
Date Reached TD:

04/29/2026 OH ST00BP00 36 @5333 W/305'P, PREP TO SPUD
 05/06/2026 TD 10577 OH ST00BP00 11.0 LWD(NBGR)RNG 22

GREEN CYN **825** **PROSPECT: MAD DOG**
BP EXPL **OCS: 20190** **WELL: 14** **Status: DRLG**

825 FLD **Class: DEV** **API: 608114072000**

LOC 7311' FSL & 6375' FEL **of Block** 00825 GREEN CYN
LAT = 27.14594440 (27°08'45.400") **LO**N = -90.31898077 (-90°19'08.331")
X = 2,512,185 **Y** = 9,859,790 **PMD**: 25223 **PTVD**: 23498
PBHL: OH 342' FSL & 5103' FEL **of Block** 825 GREEN CYN
ABHL: OH **MD:** 24993 **TVD:** 23277 S 6907' @ W 1259'
ATD OH: 24993 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/29/2019 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5335 267' ; 22 @7645 PIT 11.8 ; 14 @17044 PIT 13.2 ;
 9 7/8LNR @16797-24973 FIT 13.2

WD= 4986 **KB=** 82 **RIG:** WEST AURIGA / SEADRILL
Date Reached TD:

03/13/2019 OH ST00BP00 BATCH SET
 04/03/2019 TD 7692 OH ST00BP00 10.5 36 @5335 W/267'P, LWD(ARC) 22 @7645, M/OFF
 4-1-19(WILL RETURN)
 03/18/2026 TD 7692 OH ST00BP00 10.5 M/ON 3-11-26, RIGGING UP
 03/25/2026 TD 17080 OH ST00BP00 10.5 MPD 11.5, PIT 11.8 ON 22, LWD(ARCVIS 900,
 SONVIS 900, POOH TO RUN 14
 04/01/2026 DRLG 20135 OH ST00BP00 11.7 MPD 12.2, RAN 14 @17044, PIT 13.2, LWD(GR, RES,
 PWD, SON)
 04/08/2026 DRLG 24372 OH ST00BP00 11.6 MPD 12.1-12.5, LWD(GR, RES, PWD, SON) DURING
 THE WEEK, ENCOUNTERED FORMATION LOSSES,
 SPOTTED LCM PILL & MPD SQUEEZE OPERATIONS,
 STABILIZED WELL, CONTINUED DRILLING AHEAD
 04/15/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9, RTD 4-7-265, LWD(GR, RES, PWD, SON)
 RAN 9 7/8LNR @16797-24973, COMPTG
 04/22/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9, FIT 13.18 ON 9 7/8LNR, RAN CBL TO
 CHECK BAD CEMENT JOB, WOO
 04/29/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9, PREP TO PB & BYPASS
 05/06/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9, MILLING WDW TO BYPASS

GREEN CYN **944** **PROSPECT: WINTERFELL**
BEACON OFFSHORE ENERGY **OCS: 36061** **WELL: WA5** **Status: DRLG**

944 FLD **Class: DEV** **Hz/SS** **API: 608114080100**

LOC 6947' FNL & 2310' FEL **of Block** 00943 GREEN CYN
LAT = 27.03079750 (27°01'50.871") **LO**N = -90.99034366 (-90°59'25.237")
X = 2,294,490 **Y** = 9,813,853 **PMD**: 27343 **PTVD**: 22255
PBHL: OH 2037' FSL & 4940' FWL **of Block** 944 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/20/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5731 273' ; 28 @7196

WD= 5378 KB= 80 RIG: OCEAN BLACK RHINO / NOBLE DRLG

Date Reached TD:

04/22/2026 DRLG 5899 OH ST00BP00 11.5 36 @5731 W/273'P,LWD(ARCVIS 900)
 04/29/2026 TD 8490 OH ST00BP00 13.0 WHILE @7300,MUD 11.5,RAN 28 @7196,
 LWD(ARCVIS 900)OBSERVED PRESSURE & TORQUE
 LOSS,POOH & FOUND THE DRILL STRING HAD
 PARTED @8388,RECD FSH,TIH TO DRILL AHEAD
 05/06/2026 TD 10058 OH ST00BP00 14.0 LWD(ARCVIS 900,RAN 22 @10008,RAN BOP,PREP
 TO DRILL OUT & TEST CSG

WALKER RIDGE
CHEVRON U.S.A. INC.29
OCS: 16942PROSPECT: BIG FOOT
WELL: A12

Status: DRLG

29 FLD

Class: DEV

SS

API: 608124005900

LOC 7578' FSL & 6940' FEL of Block 00029 WALKER RIDGE
 LAT = 26.93254406(26°55'57.159") LON = -90.52019528(-90°31'12.703")
 X = 2,448,260 Y = 9,780,858 PMD: 23284 PTV: 21486
 PBHL: OH 3381' FSL & 7270' FEL of Block 29 WALKER RIDGE
 ABHL: OH MD: 23217 TVD: 21452 S 4194' @ W 355'
 ATD OH: 23217 BP1: BP2: BP3: BP4: BP5:

SPUD: 02/24/2013 SUSP:

COMP:

RR:

CSG= OH 36 @5590 307' ; 22 @8753 FIT 12.3 ; 16LNR @5677-16836 FIT 13.0 ;
 9 7/8LNR @16518-23216

WD= 5189 KB= 226 RIG: MODS 400 / NABORS OS

Date Reached TD: 02/07/2026

12/07/2011 OH ST00BP00 'MIOCENE' (WILL BATCH SET CASING) (PERMIT
 APPROVED 12-1-11)
 12/14/2011 OH ST00BP00 M/ON 12-7-11,36 @5590W/307'P,M/OFF
 12-8-11 (WILL RET)
 02/27/2013 DRLG 7085 OH ST00BP00 16.0 M/ON 2-21-13, LWD (GR, RES, ARC, TELESCOPE, PWD)
 03/06/2013 TD 8798 OH ST00BP00 13.0 LWD (GR, RES, ARC, TELESCOPE, PWD) @8798, NO SWC,
 22 @8753, M/OFF 3-2-13 (WILL RET)
 03/27/2013 TD 8798 OH ST00BP00 13.0 M/ON 3-22-13, INSTALLED T/A CAP, M/OFF
 3-23-13 (WILL RET)
 01/07/2026 TD 8798 OH ST00BP00 13.0 M/ON 1-3-26, RIGGING UP
 01/14/2026 TD 8798 OH ST00BP00 13.0 PRESSURE TESTED CSG & TESTED BOP, DRILLING
 OUT CEMENT
 01/21/2026 TD 16950 OH ST00BP00 10.8 FIT 12.3 ON 22, LWD (ARCVIS, NBGR) PREP TO RUN
 16LNR
 01/28/2026 TD 16950 OH ST00BP00 10.8 WHILE POOH HAD LOSSES, RAN 16LNR @
 5677-16836, PREP TO DRILL OUT & TEST LNR
 02/04/2026 TD 17274 OH ST00BP00 11.9 FIT 13.0 ON 16LNR, LWD (ARCVIS, NBGR, SONSCOPE,
 STETH, SADN) CUTTING LINE PLUGGED, CLEARING
 LINE
 02/11/2026 TD 23217 OH ST00BP00 12.3 CLEARED PLUGGED CUTTING LINE, LWD (ARCVIS,
 NBGR, SONSCOPE, STETH, SADN) TOOK STETH
 PRESSURES, RNG 9 7/8LNR
 02/18/2026 TD 23217 OH ST00BP00 12.3 9 7/8LNR @16518-23216, PREP TO SET PKR FOR
 PRESSURE TESTS
 02/25/2026 TD 23217 OH ST00BP00 12.3 PRESSURE TESTED LNR, RNG 9 7/8 X 11.15TB
 03/04/2026 TD 23217 OH ST00BP00 12.3 RAN 9 7/8 X 11.15TB @16518, PREP TO PULL
 OUTER DRILLING RISER
 03/11/2026 TD 23217 OH ST00BP00 12.3 RISER WORK
 03/18/2026 TD 23217 OH ST00BP00 12.3 RISER WORK
 03/25/2026 TD 23217 OH ST00BP00 12.3 COMPTG
 04/01/2026 TD 23217 OH ST00BP00 12.3 COMPTG
 04/08/2026 TD 23217 OH ST00BP00 12.3 COMPTG
 04/15/2026 TD 23217 OH ST00BP00 12.3 COMPTG
 04/22/2026 TD 23217 OH ST00BP00 12.3 COMPTG
 04/29/2026 TD 23217 OH ST00BP00 12.3 COMPTG
 05/06/2026 TD 23217 OH ST00BP00 12.3 COMPTG

WALKER RIDGE 315 PROSPECT: MONUMENT
 BEACON OFFSHORE ENERGY OCS: 35733 WELL: MA3 Status: DRLG

315 FLD Class: DEV SS API: 608124015700

LOC 453' FNL & 4463' FWL of Block 00316 WALKER RIDGE
 LAT = 26.66336550 (26°39'48.116") LON = -91.55813800 (-91°33'29.297")
 X = 2,111,183 Y = 9,677,787 PMD: 32750 PTVD: 31243
 PBHL: OH 1062' FNL & 523' FEL of Block 315 WALKER RIDGE
 ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 04/11/2026 SUSP: COMP: RR:
 CSG= OH 42 @6716 283' ; 28 @7989 ; 22 @10493 FIT 13.8

WD= 6358 KB= 75 RIG: DW ATLAS / TRANSOCEAN
 Date Reached TD:

| | | | | |
|-----------------|-------|----|---------------|---|
| 11/05/2025 | | OH | ST00BP00 | BATCH SET |
| 04/15/2026 TD | 8040 | OH | ST00BP00 10.5 | 42 @6716 W/283'P, LWD (ONTRAK II) RAN 28 @ 7989, WOC |
| 04/22/2026 TD | 10544 | OH | ST00BP00 13.0 | LWD (ONTRAK II) RAN 22 @10493, RAN LMRP & BOP, INSTALLED MPD HOSES, PREP TO DRILL OUT & TEST 22 |
| 04/29/2026 DRLG | 11102 | OH | ST00BP00 13.2 | FIT 13.8 ON 22, LWD (ONTRAK II) |
| 05/06/2026 TD | 18516 | OH | ST00BP00 13.2 | LWD (ONTRAK II) RNG 16LNR |

WALKER RIDGE 425 PROSPECT: CHINOOK
 MURPHY EXPLORATION & PRO OCS: 16987 WELL: 5 Status: DRLG

469 FLD Class: DEV API: 608124015900

LOC 23' FNL & 7298' FEL of Block 00469 WALKER RIDGE
 LAT = 26.51968595 (26°31'10.869") LON = -90.53022803 (-90°31'48.821")
 X = 2,447,902 Y = 9,630,697 PMD: 26880 PTVD: 26183
 PBHL: OH 793' FSL & 5559' FWL of Block 425 WALKER RIDGE
 ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 03/03/2026 SUSP: COMP: RR:
 CSG= OH 36 @9229 309' ; 22 @12185 FIT 10.5 ; 18LNR @11917-16864 FIT 11.6 ; 16LNR @12539-22742 FIT 14.2

WD= 8834 KB= 86 RIG: STANLEY LAFOSSE / NOBLE DRLG
 Date Reached TD:

| | | | | |
|-----------------|-------|-----|---------------|--|
| 02/18/2026 | | OH | ST00BP00 | LOCATION |
| 03/04/2026 | | OH | ST00BP00 | 36 @9229 W/309'P, PREP TO SPUD |
| 03/11/2026 TD | 12250 | OH | ST00BP00 11.5 | LWD (GR, RES, PWD) RAN 22 @12185, WOC |
| 03/18/2026 TD | 12250 | OH | ST00BP00 11.5 | PRESSURE TESTED BOP, PREP TO DRILL OUT & TAKE FIT |
| 03/25/2026 TD | 16950 | OH | ST00BP00 9.4 | FIT 10.5 ON 22, LWD (GR, RES, PWD) RAN 18LNR @ 11917-16864, PREP TO DRILL AHEAD |
| 04/01/2026 DRLG | 17072 | OH | ST00BP00 11.0 | MPD 11.15, TOOK FIT 11.6 ON 18LNR, PRESSURE TESTED BOP, LWD (GR, RES, PWD, SON) |
| 04/08/2026 TD | 22785 | OH | ST00BP00 10.5 | MPD 11.1, LWD (GR, RES, PWD, SON) PREP TO RUN 16 |
| 04/15/2026 TD | 22785 | OH | ST00BP00 10.5 | MPD 11.1, RAN 16LNR @12539-22742, PREP TO DRILL OUT |
| 04/22/2026 TD | 24665 | OH | ST00BP00 12.5 | MPD 13.1, FIT 14.2 ON 16LNR, LWD (GR, RES, PWD, SON) DRILL STRING PACKED OFF, C&C, TSTG BOP |
| 04/29/2026 TD | 24665 | OH | ST00BP00 12.5 | MPD 13.1, ENCOUNTERED TAR @24662, SET CEMENT PLUG #1, DID NOT TAG TOP, SET ANOTHER CEMENT PLUG, TOC @23323, PREP TO SET ANOTHER CEMENT PLUG BEFORE BYPASSING |
| 05/06/2026 TD | 24665 | OH | ST00BP00 12.5 | MPD 13.1, SET ADDL PLUG, TOC @22299, BYPASSED @22764 |
| 05/06/2026 TD | 25148 | BP1 | ST00BP01 12.5 | MPD 13.6, LWD (GR, RES, PWD, SON) CBU WHILE EVALUATE TAR SECTION |

WALKER RIDGE 677 PROSPECT: ST MALO
 CHEVRON U.S.A. INC. OCS: 18753 WELL: PS9 Status: DRLG

678 FLD Class: DEV SS API: 608124016200

LOC 4924' FNL & 261' FWL of Block 00678 WALKER RIDGE
 LAT = 26.29692250 (26°17'48.921") LON = -91.09201106 (-91°05'31.240")
 X = 2,265,381 Y = 9,546,596 PMD: 30443 PTVD: 28864
 PBHL: OH 4015' FSL & 494' FEL of Block 677 WALKER RIDGE
 ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 04/04/2026 SUSP: COMP: RR:
 CSG= OH 36 @7452 313' ; 22 @10516 FIT 13.3 ; 14 @25658 FIT 14.6

WD= 7038 KB= 101 RIG: DW CONQUEROR / TRANSOCEAN

Date Reached TD:

| | | | | | |
|-----------------|-------|----|----------|------|--|
| 04/08/2026 TD | 10556 | OH | ST00BP00 | 10.5 | 36 @7452 W/313'P, LWD(NBGR) RAN 22 @10516, WOC |
| 04/15/2026 DRLG | 10585 | OH | ST00BP00 | 11.7 | RAN RISER & BOP, TOOK FIT 13.3 ON 22, LWD(NBGR, ARCVIS) |
| 04/22/2026 DRLG | 22028 | OH | ST00BP00 | 11.7 | MPD 12.21, MPD FINGERPRINTING, LWD(NBGR, ARCVIS) |
| 04/29/2026 TD | 25718 | OH | ST00BP00 | 11.7 | MPD 12.3, LWD(NBGR, ARCVIS) C&C, RNG 14 |
| 05/06/2026 DRLG | 26262 | OH | ST00BP00 | 13.2 | MPD 13.94, RAN 14 @25658, FIT 14.6, LWD(ARCVIS, SADN, STETH, SONSCOPE) |

MISSISSIPPI CYN 41 PROSPECT: KING NORTH
 ANADARKO PETROLEUM CORPO OCS: 35962 WELL: 1 Status: DRLG

41 FLD Class: DEV API: 608174152500

LOC 4617' FNL & 837' FWL of Block 00085 MISSISSIPPI CYN
 LAT = 28.92228798 (28°55'20.237") LON = -87.96627209 (-87°57'58.580")
 X = 1,331,397 Y = 10,497,303 PMD: 17595 PTVD: 13804
 PBHL: OH 2794' FSL & 656' FWL of Block 41 MISSISSIPPI CYN
 ABHL: OH MD: 17315 TVD: 13653 N 7119' @ W 172'
 ATD OH: 17315 BP1: BP2: BP3: BP4: BP5:

SPUD: 03/18/2026 SUSP: COMP: RR:
 CSG= OH 36 @5571 307' ; 22 @7507 FIT 10.5 ; 18LNR @7009-9037 LOT 11.5 ;
 14 @13357 LOT 12.5 ; 9 7/8LNR @13032-17310

WD= 5184 KB= 80 RIG: VALARIS DS-16 / VALARIS

Date Reached TD: 04/10/2026

| | | | | | |
|-----------------|-------|----|----------|------|---|
| 03/18/2026 | | OH | ST00BP00 | | RIG ON LOCATION, W/O WEATHER TO JET 36 |
| 03/25/2026 DRLG | 7680 | OH | ST00BP00 | 9.9 | 36 @5571 W/307'P, WHILE @7560, 12.0 MUD, RAN 22 @7507, FIT 10.5, LWD(GR, RES, APWD) |
| 04/01/2026 TD | 9884 | OH | ST00BP00 | 10.4 | MPD 11.0, WHILE @9172, LWD(GR, RES, APWD) RAN 18LNR @7009-9037, LOT 11.5, REPG RIG |
| 04/08/2026 DRLG | 13879 | OH | ST00BP00 | 11.3 | MPD 12.0, WHILE @13389, 10.4 MUD, 11.0 MPD, LWD(GR, RES, APWD) RAN 14 @13357, LOT 12.5, DRILLING W/LWD(ABGR, GR, RES, X-BAT, GEOTAP, DEN, NEUT, APWD) |
| 04/15/2026 TD | 17315 | OH | ST00BP00 | 11.9 | NO MPD, LWD(ABGR, GR, RES, X-BAT, GEOTAP, DEN, NEUT, APWD) TOOK MDTs (SAMP) RAN WL, NGI, MSIP, PPC, TLD, HNGS, ZAIT @17206, PREP TO RUN 9 7/8LNR |
| 04/22/2026 TD | 17315 | OH | ST00BP00 | 11.9 | 9 7/8LNR @13032-17310, RAN CBL, PREP TO RUN TB |
| 04/29/2026 TD | 17315 | OH | ST00BP00 | 11.9 | 9 7/8TB @13032, COMPTG |
| 05/06/2026 TD | 17315 | OH | ST00BP00 | 11.9 | COMPTG |
| 05/06/2026 TD | 17315 | OH | ST00BP00 | 11.9 | COMPTG |

MISSISSIPPI CYN 503 PROSPECT: WHO DAT
LLOG EXPL OCS: 27277 WELL: SS1ST Status: DRLG

503 FLD Class: DEV API: 608174113101

LOC 6054' FSL & 3687' FEL of Block 00503 MISSISSIPPI CYN
LAT = 28.46084289(28°27'39.034") LON = -89.01153219(-89°00'41.516")
X = 994,233 Y = 10,333,734 PMD: 18404 PTVD: 17155
PBHL: OH 5182' FSL & 510' FEL of Block 503 MISSISSIPPI CYN
ATD OH: 18468 BP1: BP2: BP3: BP4: BP5:

SPUD: 04/17/2026 SUSP: COMP: RR:
CSG= OH OLD(36 @3458 ; 26 @4026 ; 20 @6247 ; 16 @8850 ; 13 5/8 @12275 ; 9 7/8LNR @12054-15737 ; 7 5/8LNR @14152-17693)
7 3/4LNR @11593-16670 LOT 15.7

WD= 3099 KB= 82 RIG: WEST NEPTUNE / SEADRILL
Date Reached TD: 04/29/2026

04/22/2026 DRLG 15038 OH ST01BP00 12.8 MPD 13.9, MILLED WDW @11851-11857, FIT 15.19, STO @11857, LWD (ONTRAK, ORD, CCN, TESTRAK, SOUNDTRAK)
04/29/2026 DRLG 16927 OH ST01BP00 13.0 MPD 14.2, WHILE @16835, MUD 13.9, MPD 14.1, LWD (ONTRAK, ORD, CCN, TESTRAK, SOUNDTRAK) RAN 7 3/4LNR @11593-16670, LOT 15.65, LWD (ONTRAK, DEN, NEUT, TESTRAK)
05/06/2026 TD 18468 OH ST01BP00 14.4 MPD 14.5, LWD (ONTRAK, DEN, NEUT, TESTRAK) PREP TO RUN 5 1/2LNR

MISSISSIPPI CYN 612 PROSPECT: DOVER
SHELL OCS: 33166 WELL: DV2ST Status: DRLG

612 FLD Class: DEV API: 608174137401

LOC 6888' FSL & 3960' FWL of Block 00612 MISSISSIPPI CYN
LAT = 28.38717215(28°23'13.820") LON = -88.00093938(-88°00'03.382")
X = 1,318,680 Y = 10,302,888 PMD: 29401 PTVD: 28797
PBHL: OH 4460' FSL & 4687' FWL of Block 612 MISSISSIPPI CYN
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 04/14/2026 SUSP: COMP: RR:
CSG= OH OLD(38 @7674 ; 28 @8996 ; 22 @12508 ; 18LNR @12178-17927 ; 16LNR @17614-19775 ; 12 1/8 @23789)
9 3/8LNR @22598-26427

WD= 7372 KB= 102 RIG: DW PONTUS / TRANSOCEAN
Date Reached TD:

04/08/2026 OH ST01BP00 STO #DV-2, DRILLING CEMENT TO ST
04/15/2026 OH ST01BP00 MILLED WDW @22781-22806, PREP TO ST
04/22/2026 DRLG 23193 OH ST01BP00 13.0 CML 13.2, STO @22806, LOT 13.4 ON WDW, LWD (EWR-M5)
04/29/2026 TD 26480 OH ST01BP00 13.1 CML 13.3, LWD (EWR-M5) PREP TO RUN 9 3/8LNR
05/06/2026 TD 26480 OH ST01BP00 13.1 CML 13.3, RAN 9 3/8LNR @22598-26427, PREP TO DRILL OUT & TAKE FIT

MISSISSIPPI CYN 812 PROSPECT: KAIKIAS
SHELL OCS: 34461 WELL: KI2 Status: DRLG

768 FLD Class: INJ SS API: 608174152400

LOC 6675' FSL & 5760' FEL of Block 00812 MISSISSIPPI CYN
LAT = 28.15827055(28°09'29.774") LON = -88.96312064(-88°57'47.234")
X = 1,008,000 Y = 10,223,475 PMD: 29835 PTVD: 26815
PBHL: OH 7513' FSL & 2732' FWL of Block 812 MISSISSIPPI CYN
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 02/17/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 38 @4832 198' ; 32 @5224 ; 28 @6311 ; 22 @8422 FIT 11.9 ;
 18LNR @7869-13124 FIT 15.3 ; 14 @24471 FIT 15.3 ; 11 7/8LNR @24145-29226 FIT 15.4

WD= 4547 **KB=** 87 **RIG:** STENA EVOLUTION / STENA DRILLING
Date Reached TD:

| | | | | | |
|------------|------|-------|----------|---------------|---|
| 02/18/2026 | | OH | ST00BP00 | | PREP TO SPUD |
| 02/25/2026 | TD | 8468 | OH | ST00BP00 13.0 | 38 @4832 W/198'P,LWD(ARCVIS)RAN 32 @5224, 28 @6311,PREP TO RUN 22 |
| 03/04/2026 | TD | 8478 | OH | ST00BP00 10.5 | 22 @8422,FIT 11.9,LWD(ARCVIS)PREP TO DRILL OUT |
| 03/11/2026 | TD | 13254 | OH | ST00BP00 11.3 | LWD(ARCVIS)PREP TO RUN 18LNR |
| 03/18/2026 | TD | 24543 | OH | ST00BP00 14.5 | 18LNR @7869-13124,FIT 15.33,LWD(ARCVIS) PREP TO RUN 14 |
| 03/25/2026 | TD | 24543 | OH | ST00BP00 14.5 | 14 @24471,DRILLING OUT CEMENT |
| 04/01/2026 | TD | 25951 | OH | ST00BP00 14.2 | CML 14.19,FIT 15.27 ON 14,LWD(ARCVIS,STETH, SADN,SONVIS)RAN WL SON,TOOK MDT(FLUID SAMP) @24471-25825,PREP TO RUN RSWC |
| 04/08/2026 | DRLG | 28540 | OH | ST00BP00 14.2 | CML 14.3,RECD RSWC,LWD(ARCVIS,STETH,SADN) |
| 04/15/2026 | TD | 29275 | OH | ST00BP00 14.2 | CML 14.3,TOOK OPEN HOLE FIT 14.8, LWD(ARCVIS,STETH,SADN)RNG 11 7/8LNR |
| 04/22/2026 | TD | 29275 | OH | ST00BP00 14.2 | CML 14.3,ATTEMPTED TO RUN 11 7/8LNR,UNABLE TO GET PAST OBSTRUCTION IN OPEN HOLE,POOH W/LNR,PREP TO C/O |
| 04/29/2026 | TD | 29275 | OH | ST00BP00 14.2 | CML 14.3,RAN C/O BHA TO WORK TIGHT SPOTS, PREP TO RE-RUN 11 7/8LNR |
| 05/06/2026 | DRLG | 29698 | OH | ST00BP00 11.9 | CML 12.0,RAN 11 7/8LNR @24145-29226,FIT 15.35,LWD(ARCVIS,SADN,STETH) |



