

**OFFSHORE OIL SCOUTS ASSOCIATION
GULF ATLANTIC**

WEEKLY DRILLING REPORT

COMBINED

Wednesday, July 1, 2026





OFFSHORE OIL SCOUTS

PROPRIETARY

STATEMENT



This information is provided by exclusive agreement with The Offshore Oil Scouts Association. The recipient acknowledges that the data and materials are proprietary information and trade secret, whether or not any portion thereof may be validly copyrighted or patented. Any reproduction or other use without the express written consent of The Association President will be pursued to the fullest extent of the law.

Table of Contents

NEW LOCATIONS

GREEN CYN Block 606 WELL 2 ANADARKO PETROLEUM CORPOR

MISSISSIPPI CYN Block 807 WELL A23ST2 SHELL

MISSISSIPPI CYN Block 816 WELL 4 LLOG EXPL

EUGENE ISLAND Block 275 WELL F9 ARENA OFFSHORE LLC

WELLS SPUDDING

GREEN CYN Block 606 WELL 2 ANADARKO PETROLEUM CORPOR

ACTIVE

GARDEN BANKS Block 959 WELL SP203 SHELL

ALAMINOS CYN Block 728 WELL WN103 SHELL

ALAMINOS CYN Block 857 WELL GA23 SHELL

KEATHLEY CYN Block 247 WELL 1 BP EXPL

KEATHLEY CYN Block 291 WELL 2ST BP EXPL

GREEN CYN Block 726 WELL 6 ANADARKO PETROLEUM CORPOR

GREEN CYN Block 742 WELL DC152 BP EXPL

GREEN CYN Block 782 WELL MD15 BP EXPLORATION & PRODUCTI

GREEN CYN Block 807 WELL AP7 CHEVRON U.S.A. INC.

GREEN CYN Block 825 WELL 14 BP EXPL

GREEN CYN Block 944 WELL WA5 BEACON OFFSHORE ENERGY

WALKER RIDGE Block 315 WELL MA3 BEACON OFFSHORE ENERGY

WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD

WALKER RIDGE Block 678 WELL IS2 CHEVRON U.S.A. INC.

MISSISSIPPI CYN Block 477 WELL 1 SHELL

MISSISSIPPI CYN Block 503 WELL SS1ST LLOG EXPL

MISSISSIPPI CYN Block 807 WELL MB9ST2 SHELL



NEW LOCATIONS

GREEN CYN 606 PROSPECT: K-2
ANADARKO PETROLEUM CORPO OCS: 21807 WELL: 2 Status: NEW

562 FLD Class: DEV SS API: 60811

LOC 874' FSL & 4719' FEL of Block 00562 GREEN CYN
LAT = 27.38845891(27°23'18.452") LON = -90.25925241(-90°15'33.309")
X = 2,529,681 Y = 9,948,394 PMD: 28560 PTVD: 26448
PBHL: OH 2187' FNL & 1326' FEL of Block 606 GREEN CYN
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 06/28/2026 SUSP: COMP: RR:
CSG= OH 36 @4361 302' ; 28 @5147

WD= 3979 KB= 80 RIG: DS-16 / VALARIS
Date Reached TD:

07/01/2026 TD 5290 OH ST00BP00 12.6 36 @4361 W/302'P,RAN 28 @5147,LWD (GR,RES,APWD)WOC

MISSISSIPPI CYN 807 PROSPECT: MARS
SHELL OCS: 7963 WELL: A23ST2 Status: NEW

807 FLD Class: INJ API: 608174049402

LOC 3556' FNL & 5619' FWL of Block 00807 MISSISSIPPI CYN
LAT = 28.16972543(28°10'11.012") LON = -89.22298581(-89°13'22.749")
X = 924,339 Y = 10,229,084 PMD: 18043 PTVD: 15824
PBHL: OH 6526' FNL & 7843' FEL of Block 807 MISSISSIPPI CYN
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: SUSP: COMP: RR:
CSG= OH OLD(36 @3224 ; 26 @4311 ; 20 @5377 ; 16 @7105 ; 14.681LNR @6491-9120 ; 13 3/8LNR @6191-13115 ; 11 3/4LNR @12711-17294)

WD= 2945 KB= RIG: H&P 201 / H&P DRLG
Date Reached TD:

07/01/2026 OH ST02BP00 PREP TO STO #A-23ST

MISSISSIPPI CYN 816 PROSPECT: TIGER
LLOG EXPL OCS: 33178 WELL: 4 Status: NEW

816 FLD Class: EXP API: 608174152700

LOC 4331' FNL & 2776' FEL of Block 00816 MISSISSIPPI CYN
LAT = 28.17436187(28°10'27.703") LON = -88.75747958(-88°45'26.926")
X = 1,074,344 Y = 10,228,309 PMD: 13568 PTVD: 11112
PBHL: OH 6768' FNL & 5931' FEL of Block 816 MISSISSIPPI CYN
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: SUSP: COMP: RR:

WD= 5655 KB= 82 RIG: WEST NEPTUNE / SEADRILL
Date Reached TD:

07/01/2026 OH ST00BP00 LOCATION

EUGENE ISLAND 275 PROSPECT:
ARENA OFFSHORE LLC OCS: 24910 WELL: F9 Status: NEW

276 FLD Class: DEV API: 177104170300

LOC 6636' FSL & 1252' FWL of Block 00276 EUGENE ISLAND

LAT = 28.43030237 (28°25'49.089") **LON** = -91.46960642 (-91°28'10.583")

X = 1,956,186 **Y** = -85,936

PMD:

PTVD:

ATD OH:

BP1:

BP2:

BP3:

BP4:

BP5:

SPUD:

SUSP:

COMP:

RR:

WD= 180 **KB=** **RIG:** WFD 400 / ENTERPRISE DRLG

Date Reached TD:

07/01/2026

OH ST00BP00

LOCATION



WELLS SPUDDING

GREEN CYN	606	PROSPECT: K-2	
ANADARKO PETROLEUM CORPO	OCS: 21807	WELL: 2	Status: NEW

562 FLD	Class: DEV	SS	API: 60811
---------	------------	----	------------

LOC 874' FSL & 4719' FEL of Block 00562 GREEN CYN
LAT = 27.38845891 (27°23'18.452") LON = -90.25925241 (-90°15'33.309")
X = 2,529,681 Y = 9,948,394 PMD: 28560 PTVD: 26448
PBHL: OH 2187' FNL & 1326' FEL of Block 606 GREEN CYN
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 06/28/2026 SUSP: COMP: RR:
CSG= OH 36 @4361 302' ; 28 @5147

WD= 3979 KB= 80 RIG: DS-16 / VALARIS
Date Reached TD:

07/01/2026 TD 5290 OH ST00BP00 12.6 36 @4361 W/302'P,RAN 28 @5147,LWD (GR,RES,
APWD) WOC



ACTIVE**GARDEN BANKS
SHELL****959
OCS: 30876****PROSPECT: SPARTA
WELL: SP203****Status: DRLG****958 FLD****Class: DEV****SS****API: 608074033200****LOC** 7507' FNL & 3623' FWL **of Block** 00959 GARDEN BANKS**LAT** = 27.04154036 (27°02'29.545") **LONG** = -92.23735115 (-92°14'14.464")**X** = 1,888,583 **Y** = 9,813,293 **PMD**: 31560 **PTVD**: 30592**PBHL**: OH 6135' FSL & 1793' FWL **of Block** 959 GARDEN BANKS**PBHL**: BP15694' FSL & 1665' FWL **of Block** 959 GARDEN BANKS**ABHL**: OH **MD**: 31158 **TVD**: 30655 S 2211' @ W 1830'**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:****SPUD**: 09/05/2025 **SUSP**:**COMP**:**RR**:**CSG**= OH 42 @4630 274' ; 32 @5559 ; 28 @6704 ; 22 @10164 FIT 15.4 ; 14 @24315 FIT 16.7**WD**= 4269 **KB**= 87**RIG**: STENA EVOLUTION / STENA DRILLING**Date Reached TD:**

06/04/2025		OH	ST00BP00	BATCH SET
09/10/2025	DRLG	6108	OH	ST00BP00 12.1 42 @4630 W/274'P, 32 @5559, M/OFF 9-6-25, M/ON 9-8-25, LWD (GR, RES, PWD)
09/17/2025	TD	10214	OH	ST00BP00 13.0 28 @6704, LWD (GR, RES, PWD) RNG 22
09/24/2025	TD	10214	OH	ST00BP00 13.0 22 @10164, M/OFF 9-15-25, WILL RETURN
12/10/2025	TD	10214	OH	ST00BP00 13.0 M/ON 12-6-25, RIGGING UP
12/17/2025	TD	10214	OH	ST00BP00 13.0 FINISHED RIGGING UP, PREP TO DRILL AHEAD
12/24/2025	TD	24365	OH	ST00BP00 16.3 CML 15.9, FIT 15.4 ON 22, LWD (GR, RES, PWD, SON) PREP TO RUN 14
12/31/2025	DRLG	24535	OH	ST00BP00 16.3 CML 16.1, RAN 14 @24315, FIT 16.66, LWD (GR, RES, PWD)
01/07/2026	DRLG	31158	OH	ST00BP00 16.3 CML 16.3, LWD (GR, RES, PWD) ORIG MD, 31108, TVD 30615
01/14/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, WELL CONTROL WORK DECISION NOT TO DRILL AHEAD, PREP TO PB & BYPASS
01/21/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, SET 2 OPEN HOLE PLUGS, PREP TO SET KICKOFF PLUG & BYPASS
01/28/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, SET KICKOFF PLUG, TOC @23915, PREP TO BYPASS
02/04/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, DRILLED CEMENT W/BYPASS BHA, OBSERVED LOSSES INDICATING INADEQUATE CEMENT, COULD NOT BYPASS, SET ADDL PLUG, TOC @ 24439, SETTING PLUG #5 TO BYPASS
02/11/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, SET PLUG #5, TOC @23924, PREP TO T/A, WILL RETURN TO BYPASS
02/18/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, T/A 2-10-26, WILL RETURN
06/24/2026	TD	31158	OH	ST00BP00 16.3 M/ON 6-21-26, PREP TO RE-ENTER & BYPASS ORIG PTDS: 31527 MD, 31019 TVD
07/01/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, RAN RISER & BOP, PREP TO PB & BYPASS

**ALAMINOS CYN
SHELL****728
OCS: 31195****PROSPECT: WHALE
WELL: WN103****Status: DRLG****728 WC****Class: DEV****API: 608054011900****LOC** 1627' FSL & 3169' FEL **of Block** 00728 ALAMINOS CYN**LAT** = 26.23005494 (26°13'48.198") **LONG** = -94.72843942 (-94°43'42.382")**X** = 1,073,951 **Y** = 9,521,467 **PMD**: 23560 **PTVD**: 21452**PBHL**: OH 7352' FSL & 4941' FEL **of Block** 728 ALAMINOS CYN**PBHL**: BP17366' FSL & 4955' FEL **of Block** 728 ALAMINOS CYN**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:****SPUD**: 11/03/2025 **SUSP**:**COMP**:**RR**:**CSG**= OH 38 @8931 198' ; 28 @9843 ; 22 @14790 FIT 12.0 ; 16.08 LNR @14387-16395 FIT 12.1 ; 14 LNR @16060-19547**ACTIVE**

WD= 8631 KB= 102 RIG: DW POSEIDON / TRANSOCEAN

Date Reached TD:

10/15/2025		OH	ST00BP00	BATCH SET
11/12/2025 DRLG	14828	OH	ST00BP00 10.0	MPD 10.62,RAN 38 @8931 W/198'P,28 @9843, LWD(GR,RES,PWD)
11/19/2025 TD	14840	OH	ST00BP00 10.5	MPD 10.73,LWD(GR,RES,PWD)22 @14790,M/OFF 11-13-25,WILL RETURN
05/20/2026 TD	14840	OH	ST00BP00 10.5	M/ON 5-14-26,RNG BOP & RISER TO RESUME DRILLING OPERATIONS
05/27/2026 TD	19877	OH	ST00BP00 10.4	MPD 10.94,TOOK FIT 12.06 ON 22,LWD(ARCVIS, SONSCOPE)PREP TO RUN 13 5/8
06/03/2026 TD	19877	OH	ST00BP00 10.4	MPD 10.94,ATTEMPTED TO RUN 13 5/8,COULD NOT GET DOWN,PREP TO C/O & RE-RUN 13 5/8
06/10/2026 TD	19877	OH	ST00BP00 10.8	MPD 10.9,C/O,ATTEMPTED TO RE-RUN 13 5/8, COULD NOT GET DOWN,POOH W/CSG STRING
06/17/2026 TD	19877	OH	ST00BP00 10.8	MPD 10.9,POOH W/13 5/8LNR,PUMPED CEMENT PLUGS @14684,PREP TO BYPASS
06/24/2026 TD	19877	OH	ST00BP00 10.8	MPD 10.9,BYPASSED @14850
06/24/2026 TD	16450	BP1	ST00BP01 10.5	MPD 10.7,TOOK FIT 12.04 ON 22,LWD(ARCVIS) RAN 16.08LNR @14387-16395,PREP TO DRILL OUT,ORIG HOLE PTD:23534 MD,21448 TVD
07/01/2026 TD	19665	BP1	ST00BP01 11.2	MPD 11.4,TOOK FIT 12.07 ON 16.08LNR, LWD(ARCVIS)RAN 14LNR @16060-19547,PREP TO DRILL OUT

ALAMINOS CYN
SHELL

857

PROSPECT: GREAT WHITE

OCS: 17565

WELL: GA23

Status: DRLG

857 FLD

Class: DEV

API: 608054006000

LOC 2836' FNL & 4006' FWL of Block 00857 ALAMINOS CYN

LAT = 26.12847000(26°07'42.492") LON = -94.89819000(-94°53'53.484")

X = 1,017,766 Y = 9,485,324 PMD: 19046 PTVD: 18802

PBHL: OH 3934' FNL & 2485' FWL of Block 857 ALAMINOS CYN

PBHL: BP13848' FNL & 2560' FWL of Block 857 ALAMINOS CYN

ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 11/08/2007 SUSP: COMP: RR:

CSG= OH 36 @8084 193' ; 22 @9169 ; 16 @10476 LOT 9.9 ;

13 3/8LNR @10409-11931 LOT 10.4 ; 11 3/4 @14033 LOT 10.2 ; 9 5/8LNR @13636-14622

WD= 7819 KB= 203 RIG: H&P 205 / H&P DRLG

Date Reached TD:

10/31/2007		OH		(BATCH SET)
11/14/2007 TD	10517	OH	10.0	36 @8084W/193'P,LWD(GR,RES,PWD) @9169,NO SWC,22 @9169,LWD(GR,RES,PWD) @10517,NO SWC, 16 @10476,M/OFF 11-10-07(WILL RET
01/07/2026 TD	10517	OH	ST00BP00 10.0	M/ON 1-4-26,RIGGING UP
01/14/2026 TD	11964	OH	ST00BP00 9.0	MPD 9.4,LOT 9.87 ON 16,LWD(GR,RES,PWD)PREP TO RUN 13 3/8LNR
01/21/2026 TD	11964	OH	ST00BP00 9.0	MPD 9.4,RAN 13 3/8LNR @10409-11931,PREP TO DRILL OUT
01/28/2026 TD	14083	OH	ST00BP00 9.6	MPD 10.1,LOT 10.44 ON 13 3/8LNR,LWD(GR,RES, PWD)PREP TO RUN 11 3/4
02/04/2026 TD	14096	OH	ST00BP00 8.6	MPD OFF,RAN 11 3/4 @14033,LOT 10.23,UNABLE TO OPEN REAMER,TIH W/NEW BHA
02/11/2026 TD	14096	OH	ST00BP00 8.6	MPD OFF,PERFORMED RIG MAINTENANCE,PREP TO DRILL AHEAD
02/18/2026 TD	14647	OH	ST00BP00 8.6	MPD OFF,LWD(GR,RES,PWD)PREP TO RUN 9 5/8LNR
02/25/2026 TD	14647	OH	ST00BP00 8.6	MPD,PERFORMED CHECK TRIP W/DUMB IRON BHA, WOW TO RUN 9 7/8LNR
03/04/2026 TD	14647	OH	ST00BP00 8.6	MPD OFF,PERFORMED ANOTHER CHECK TRIP W/DUMB IRON BHA,RAN 9 5/8LNR @13636-14622, PREP TO DRILL OUT 9 5/8 SHOETRACK
03/11/2026 TD	14647	OH	ST00BP00 9.4	MPD OFF,BEGAN DRILLING 9 5/8 SHOETRACK,BHA GOT STK @14642,UNABLE TO JAR FREE,PREP TO

ACTIVE

03/18/2026 TD 14647 OH ST00BP00 9.4 RUN WL TO DETERMINE FREE POINT
 MPD OFF, BACKED OFF, TF @14416, COULD NOT
 RECOVER FSH, PREP TO PUMP CEMENT PLUG ON
 TOF TO BYPASS
 03/25/2026 TD 14647 OH ST00BP00 9.4 MPD OFF, T/A 3-23-26, WILL RETURN TO BYPASS
 07/01/2026 TD 14647 OH ST00BP00 9.4 MPD OFF, M/ON 6-29-26, PREP TO PB & BYPASS
 ORIG PTDS: 18967 MD, 18736 TVD

KEATHLEY CYN **247** **PROSPECT: WEST BUMP**
BP EXPL **OCS: 25790** **WELL: 1** **Status: DRLG**

247 WC **Class: EXP** **SS** **API: 608084008000**

LOC 4687' FNL & 363' FWL **of Block** 00291 KEATHLEY CYN
LAT = 26.70216182 (26°42'07.783") **LON** = -92.63787510 (-92°38'16.350")
X = 1,758,603 **Y** = 9,689,393 **PMD**: 34548 **PTVD**: 33548
PBHL: OH 780' FSL & 757' FWL **of Block** 247 KEATHLEY CYN
ABHL: OH **MD**: 34226 **TVD**: 33304 N 5657' @ E 433'
ATD OH: 34226 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 03/18/2026 **SUSP**: **COMP**: **RR**:
CSG= OH 36 @6100 274' ; 28 @8160 ; 22 @9979 PIT 13.8 ; 18LNR @9753-14850 FIT 15.3 ;
 16LNR @5847-20978 PIT 16.0 ; 14 @27696 FIT 17.6 ; 11 7/8LNR @21122-29801 PIT 16.0

WD= 5722 **KB**= 104 **RIG**: DW INVICTUS / TRANSOCEAN
Date Reached TD: 06/10/2026

02/25/2026 OH ST00BP00 LOCATION
 03/18/2026 OH ST00BP00 RIGGING UP
 03/25/2026 DRLG 8708 OH ST00BP00 12.5 36 @6100 W/274'P, 28 @8160, LWD (GR, RES, APWD)
 04/01/2026 TD 10071 OH ST00BP00 13.0 LWD (GR, RES, APWD) 22 @9979, WOC, BOP & MPD
 TESTING
 04/08/2026 TD 10071 OH ST00BP00 13.0 REPG BOP
 04/15/2026 TD 10071 OH ST00BP00 13.0 REPG BOP, RNG RISER
 04/22/2026 DRLG 10153 OH ST00BP00 11.7 MPD 12.1, PIT 13.8 ON 22, LWD (GR, RES, APWD)
 04/29/2026 TD 15050 OH ST00BP00 13.2 MPD 13.2, LWD (GR, RES APWD) SET 18LNR @
 9753-14850, PREP TO DRILL OUT & TEST LNR
 05/06/2026 TD 21138 OH ST00BP00 13.2 MPD 14.2, FIT 15.3 ON 18LNR, LWD (GR, RES, APWD)
 POOH TO RUN LNR
 05/13/2026 TD 21140 OH ST00BP00 14.2 MPD 14.37, RAN 16LNR @5847-20978, PIT 16.0,
 PREP TO DRILL AHEAD
 05/20/2026 TD 27750 OH ST00BP00 15.2 MPD 15.6, LWD (GR, RES, APWD, SON) PREP TO RUN
 14
 05/27/2026 TD 27750 OH ST00BP00 15.2 MPD 15.6, RAN 14 @27696, PREP TO DRILL OUT
 06/03/2026 TD 29851 OH ST00BP00 14.2 MPD 15.6, TOOK FIT 17.6 ON 14, LWD (GR, RES,
 APWD, SON, DEN) RAN 11 7/8LNR @21122-29801,
 PREP TO DRILL OUT
 06/10/2026 TD 33800 OH ST00BP00 14.6 MPD 15.3, PIT 16.0 .ON 11 7/8LNR, LWD (GR, RES,
 APWD, SON, DEN) RIG MAINTENANCE-REPAIRS
 06/17/2026 TD 34226 OH ST00BP00 15.1 MPD 15.3, LWD (GR, RES, SON, DEN, FPWD) DURING
 PRESSURE PROGRAM, POOH ENCOUNTERED LOSSES @
 32849, PUMPTED LCM PILLS, POOH TO SURFACE,
 PREP TO PUMP CEMENT IN OPEN HOLE
 06/24/2026 TD 34226 OH ST00BP00 15.1 NO MPD, SET 2 OH PLUGS, PREP TO P&A, WILL STO
 FOR KC 291 #2ST
 07/01/2026 TD 34226 OH ST00BP00 15.1 MPD 15.3, MILLING WDW TO STO FOR KC 291
 #2ST

KEATHLEY CYN **291** **PROSPECT: WEST BUMP**
BP EXPL **OCS: 19545** **WELL: 2ST** **Status: PERM**

291 WC **Class: EXP** **SS** **API: 608084008001**

LOC 4687' FNL & 363' FWL **of Block** 00291 KEATHLEY CYN
LAT = 26.70216182 (26°42'07.783") **LON** = -92.63787509 (-92°38'16.350")
X = 1,758,603 **Y** = 9,689,393 **PMD**: 36146 **PTVD**: 33517
PBHL: OH 3808' FNL & 5334' FWL **of Block** 291 KEATHLEY CYN
ATD OH: **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

ACTIVE

SPUD: **SUSP:** **COMP:** **RR:**
CSG= OH OLD(36 @6100 ; 28 @8160 ; 22 @9979 ; 18LNR @9753-14850 ; 16LNR @5847-20978 ; 14 @27696 ; 11 7/8LNR @21122-29801)

WD= 5722 **KB=** 104 **RIG:** DW INVICTUS / TRANSOCEAN
Date Reached TD:

06/24/2026 OH ST01BP00 STO BLK 247 #1, LOCATION

GREEN CYN **726** **PROSPECT: CAESAR TONGA**
ANADARKO PETROLEUM CORPO **OCS: 24179** **WELL: 6** **Status: DRLG**

640 FLD **Class: DEV** **SS** **API: 608114080000**

LOC 6073' FSL & 4675' FWL **of Block** 00727 GREEN CYN
LAT = 27.23835119(27°14'18.064") **LON** = -90.81889581(-90°49'08.025")
X = 2,348,995 **Y** = 9,890,233 **PMD:** 27320 **PTVD:** 23349
PBHL: OH 13237' FSL & 5' FEL **of Block** 726 GREEN CYN
ABHL: OH **MD:** 27335 **TVD:** 23369 N 7166' @ W 4680'
ATD OH: 27335 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 05/04/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5127 339' ; 22 @6912 FIT 13.7 ; 18LNR @6625-13215 FIT 15.8 ;
 14 @23265 FIT 15.5 ; 9 7/8LNR @27328

WD= 4707 **KB=** 81 **RIG:** OCEAN BLACKHAWK / NOBLE DRLG
Date Reached TD: 06/16/2026

04/22/2026 OH ST00BP00 LOCATION
 04/29/2026 OH ST00BP00 BETWEEN WELL MAINTENANCE
 05/06/2026 DRLG 5746 OH ST00BP00 11.5 36 @5127 W/339'P, LWD(GR, RES, PWD)
 05/13/2026 TD 6937 OH ST00BP00 12.5 LWD(GR, RES, PWD) RAN 22 @6912, PREP TO DRILL
 OUT
 05/20/2026 TD 13349 OH ST00BP00 13.4 NO MPD, FIT 13.73 ON 22, LWD(GR, RES, PWD) SET
 18LNR @6625-13215, WOC
 05/27/2026 TD 22066 OH ST00BP00 14.3 FIT 15.8 ON 18LNR, WHILE @19300, TOOK OPEN
 HOLE FIT 15.01, ROLLING OVER MUD TO 14.7,
 LWD(GR, RES, PWD)
 06/03/2026 TD 23300 OH ST00BP00 14.3 MPD 15.1, LWD(GR, RES, PWD) WHILE POOH, HOLE
 PACKED OFF, TWISTED OFF DP, TF @9068, FSG
 06/10/2026 TD 23300 OH ST00BP00 15.1 MPD OFF, RECD FSH, RNG 14
 06/17/2026 TD 27335 OH ST00BP00 14.1 MPD 14.9, RAN 14 @23265, FIT 15.49, WHILE @
 26180, TOOK DFIT 15.0, LWD(GR, RES, PWD, X-BAT,
 ALD, CTN, GEOTAP) C&C
 06/24/2026 TD 27335 OH ST00BP00 14.8 NO MPD, ATTEMPTED WL, NGI, DEN, NEUT, ZAIT, HIT
 BRDG @23315, RECONFIGURED TOOL STRING TO
 NGI W/A JAR TO COLLECT SAMPLES, HIT BRDG @
 23315, NO SAMP OR LOGS RECD, RAN 9 7/8LNR @
 23006-27328, WOC
 06/24/2026 TD 27335 OH ST00BP00 14.8 ANADARKO PAST THEIR PTD BY 15' WHICH PUT
 THE WELL IN BLK 726 INSTEAD OF 727, THIS
 REQUIRED ANADARKO TO CHANGE THE BLOCK, WELL
 & OCS #
 ORIG PBHL: 13248 FSL 10 FWL BLK 727, ORIG
 WELL #7, ORIG OCS16783
 07/01/2026 TD 27335 OH ST00BP00 14.8 NO MPD, RAN CIBP @27710, RNG 10 1/8 X 10 3/4
 TB

GREEN CYN **742** **PROSPECT: ATLANTIS**
BP EXPL **OCS: 15606** **WELL: DC152** **Status: DRLG**

743 FLD **Class: DEV** **API: 608114080400**

LOC 6582' FSL & 7050' FWL **of Block** 00743 WALKER RIDGE
LAT = 26.22395891(26°13'26.252") **LON** = -90.05804918(-90°03'28.977")
X = 2,604,810 **Y** = 9,526,422 **PMD:** **PTVD:**
PBHL: OH F L & F L **of Block** 742 GREEN CYN

ACTIVE

ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 06/24/2026 SUSP: COMP: RR:

CSG= OH 36 @7132 299'

WD= 6833 KB= 80 RIG: OCEAN BLACK HORNET / NOBLE DRLG

Date Reached TD:

06/24/2026 OH ST00BP00 BATCH SET,36 @7132 W/299'P,PREP TO SPUD
07/01/2026 TD 10592 OH ST00BP00 12.0 LWD(GR,RES,PWD)RNG 22

GREEN CYN 782 PROSPECT: MAD DOG
BP EXPLORATION & PRODUCT OCS: 15610 WELL: MD15 Status: DRLG

826 FLD Class: DEV API: 608114061200

LOC 7228' FSL & 6166' FEL of Block 00782 GREEN CYN
LAT = 27.18830922 (27°11'17.913") LON = -90.26861424 (-90°16'07.011")
X = 2,528,234 Y = 9,875,548 PMD: 25478 PTV: 22443
PBHL: OH 3471' FNL & 2401' FWL of Block 782 GREEN CYN
ABHL: OH MD: 25533 TVD: 22524 N 5168' @ W 7266'
ABHL: BP2 MD: 25781 TVD: 22522 N 5429' @ W 7198'
ATD OH: 25781 BP1: 24014 BP2: 25781 BP3: BP4: BP5:

SPUD: 11/07/2013 SUSP: COMP: RR:
CSG= OH 36 @4886 290' ; 22 @7094 FIT 10.8 ; 16LNR @6488-12455 FIT 15.1 ;
14LNR @12154-19648 FIT 13.6 ; 11 7/8LNR @19443-23275 PIT 13.6 ;
9 7/8LNR @23048-25743

WD= 4428 KB= 168 RIG: MAD DOG SPAR / VALARIS
Date Reached TD: 04/23/2026

09/11/2013 OH ST00BP00 (APPROVED PERMIT 9-6-13) (BATCH SET)
10/09/2013 OH ST00BP00 M/ON 10-7-13,PREP TO RUN 36"
10/16/2013 OH ST00BP00 M/ON 10-7-13,36 @4886W/290'P,M/OFF
10-10-13(WILL RET)
11/13/2013 TD 7125 OH ST00BP00 14.0 M/ON 11-6-13,LWD(GR,RES)PREP TO RUN 22"
11/20/2013 TD 7125 OH ST00BP00 14.0 22" @7094, WOC
11/27/2013 TD 7125 OH ST00BP00 14.0 M/OFF 11-19-13(WILL RETURN)
12/24/2025 TD 7125 OH ST00BP00 14.0 M/ON 12-14-25,C/O TO DRILL AHEAD
12/31/2025 DRLG 10664 OH ST00BP00 10.1 FIT 10.79 ON 22,LWD(GR,RES,PWD)
01/07/2026 TD 12460 OH ST00BP00 10.2 LWD(GR,RES,PWD)PREP TO RUN 16LNR
01/14/2026 TD 12460 OH ST00BP00 10.2 16LNR @6488-12455,PREP TO DRILL OUT & TEST
LNR
01/21/2026 DRLG 18287 OH ST00BP00 13.9 FIT 15.06 ON 16LNR,LWD(GR,RES,PWD,SON,NBGR)
01/28/2026 TD 19659 OH ST00BP00 14.1 LWD(GR,RES,PWD,SON,NBGR)RNG 14LNR
02/04/2026 TD 19659 OH ST00BP00 14.2 14LNR @12154-19648,WOC
02/11/2026 TD 19659 OH ST00BP00 14.2 PREP TO DRILL OUT & TEST 14LNR
02/18/2026 TD 25533 OH ST00BP00 13.0 RTD 2-16-26,FIT 13.6 ON 14LNR,LWD(GR,RES,
NBGR,PWD,DEN,NEUT,SON,FPWD)CIRC BOTTOM UP
02/25/2026 TD 25533 OH ST00BP00 13.0 WHILE BACKREAMING OUT OF HOLE,HOLE PACKED
OFF & WENT TO LOSSES,STK DP @22620,PREP TO
SEVER PIPE
03/04/2026 TD 25533 OH ST00BP00 13.0 SEVERED DP,TF @21176,PREP TO PB & BYPASS
03/11/2026 TD 25533 OH ST00BP00 13.0 REPD BOP,PREP TO BYPASS
03/18/2026 TD 25533 OH ST00BP00 13.0 BYPASSED @19848
03/18/2026 TD 24014 BP1 ST00BP01 12.7 LWD(GR,RES,DEN,NEUT,CALP,ACOUSTIC TESTRAK)
ENCOUNTERED TAR,EXPERIENCE BALLOONING &
LOSSES,PULL UP TO 22810,SHUT WELL IN,C&C
03/25/2026 TD 24014 BP1 ST00BP01 12.7 PREP TO PB & BYPASS
04/01/2026 TD 24014 BP1 ST00BP01 12.7 BYPASSED @19676
04/01/2026 DRLG 23102 BP2 ST00BP02 12.7 LWD(GR,RES,PWD)ENCOUNTER TAR @23075
04/08/2026 TD 23300 BP2 ST00BP02 12.7 LWD(GR,RES,PWD)TOOLS FAILED FROM
23090-23300,PREP TO RUN 11 7/8LNR
04/15/2026 TD 23300 BP2 ST00BP02 12.7 11 7/8LNR @19443-23275,PREP TO DRILL OUT
04/22/2026 DRLG 24189 BP2 ST00BP02 12.7 PIT 13.6 ON 11 7/8LNR,LWD(GR,RES,PWD,SON)
04/29/2026 TD 25781 BP2 ST00BP02 12.7 LWD(GR,RES,PWD,SON)REAMING & HPU REPAIRS
05/06/2026 TD 25781 BP2 ST00BP02 12.7 REAMED TO 25781,RNG 9 7/8LNR
05/13/2026 TD 25781 BP2 ST00BP02 12.7 RAN 9 7/8LNR @23048-25743,PREP TO COMP

ACTIVE

05/20/2026 TD	25781	BP2 ST00BP02 12.7 PREP TO COMP
05/27/2026 TD	25781	BP2 ST00BP02 12.7 COMPTG
06/03/2026 TD	25781	BP2 ST00BP02 12.7 COMPTG
06/10/2026 TD	25781	BP2 ST00BP02 12.7 COMPTG
06/17/2026 TD	25781	BP2 ST00BP02 12.7 COMPTG
06/24/2026 TD	25781	BP2 ST00BP02 12.7 COMPTG
07/01/2026 TD	25781	BP2 ST00BP02 12.7 COMPTG

GREEN CYN	807	PROSPECT: ANCHOR	
CHEVRON U.S.A. INC.	OCS: 31752	WELL: AP7	Status: DRLG

807 FLD	Class: DEV	SS	API: 608114080200
----------------	-------------------	-----------	--------------------------

LOC 4045' FSL & 4475' FWL **of Block** 00807 GREEN CYN
LAT = 27.15117389(27°09'04.226") **LOD** = -91.21088317(-91°12'39.179")
X = 2,222,075 **Y** = 9,856,525 **PMD**: 33793 **PTVD**: 33536
PBHL: OH 4361' FSL & 6470' FWL **of Block** 807 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/28/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5333 305' ; 22 @10547 FIT 11.7 ; 18LNR @10093-15575 FIT 14.0 ;
 16LNR @8003-24855 FIT 16.1 ; 14LNR @24460-30040 FIT 16.2

WD= 4953 **KB=** 75 **RIG:** DW TITAN / TRANSOCEAN
Date Reached TD:

04/29/2026		OH ST00BP00	36 @5333 W/305'P, PREP TO SPUD
05/06/2026 TD	10577	OH ST00BP00 11.0	LWD(NBGR)RNG 22
05/13/2026 TD	10577	OH ST00BP00 11.0	22 @10547, RAN BOP, TSTG BOP
05/20/2026 TD	15628	OH ST00BP00 10.7	MPD 11.26, FIT 11.7 ON 22, LWD(NBGR, ARCVIS) PREP TO RUN 18LNR
05/27/2026 DRLG	22646	OH ST00BP00 12.3	MPD 12.77, RAN 18LNR @10093-15575, FIT 14.0, LWD(NBGR, ARCVIS)
06/03/2026 TD	24930	OH ST00BP00 13.0	MPD 13.15, LWD(NBGR, ARCVIS) RAN 16LNR @ 8003-24855, PREP TO TEST BOP
06/10/2026 TD	30164	OH ST00BP00 14.9	MPD 15.56, TOOK FIT 16.1 ON 16LNR, LWD(NBGR, ARCVIS) WHILE @29096 HAD LOSSES, DECREASED MPD TO 15.5, HOLE PACKED OFF, RECD DP, HAD 5 BBL GAIN, SHUT IN, PREP TO RUN 14LNR
06/17/2026 DRLG	30615	OH ST00BP00 14.9	MPD 15.59, RAN 14LNR @24460-30040, TOOK DFIT 16.2, LWD(NBGR, ARCVIS, SONSCOPE, STETH, ADN)
06/24/2026 TD	33710	OH ST00BP00 14.9	MPD 15.63, LWD(NBGR, ARCVIS, SONSCOPE, STETH, ADN) WHILE @33710, DP STUCK, WHILE ATTEMPTING TO POOH, DP PARTED, TF @28190, FSG UNSUCCESSFUL, SEVERED DP @32256, UNABLE TO FREE DP, PREP TO RE-SEVER
07/01/2026 TD	33710	OH ST00BP00 14.9	MPD 15.63, SEVERED DP @32167, SET OH PLUGS, TOC @29420, DRLG CEMENT TO BYPASS

GREEN CYN	825	PROSPECT: MAD DOG	
BP EXPL	OCS: 20190	WELL: 14	Status: DRLG

825 FLD	Class: DEV	API: 608114072000
----------------	-------------------	--------------------------

LOC 7311' FSL & 6375' FEL **of Block** 00825 GREEN CYN
LAT = 27.14594440(27°08'45.400") **LOD** = -90.31898077(-90°19'08.331")
X = 2,512,185 **Y** = 9,859,790 **PMD**: 25223 **PTVD**: 23498
PBHL: OH 342' FSL & 5103' FEL **of Block** 825 GREEN CYN
ABHL: OH **MD**: 24993 **TVD**: 23277 S 6907' @ E 1259'
ABHL: BP1 **MD**: 24852 **TVD**: 23242 S 6816' @ E 1245'
ATD OH: 24993 **BP1:** 24852 **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/29/2019 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5335 267' ; 22 @7645 PIT 11.8 ; 14 @17044 PIT 13.2 ;
 9 7/8LNR @16797-24973 FIT 13.2
 BP1 9 7/8LNR @16222-24832

WD= 4986 **KB=** 82 **RIG:** WEST AURIGA / SEADRILL

ACTIVE

Date Reached TD: 05/15/2026

03/13/2019		OH	ST00BP00	BATCH SET
04/03/2019 TD	7692	OH	ST00BP00 10.5	36 @5335 W/267'P, LWD(ARC) 22 @7645, M/OFF 4-1-19(WILL RETURN)
03/18/2026 TD	7692	OH	ST00BP00 10.5	M/ON 3-11-26, RIGGING UP
03/25/2026 TD	17080	OH	ST00BP00 10.5	MPD 11.5, PIT 11.8 ON 22, LWD(ARCVIS 900, SONVIS 900, POOH TO RUN 14
04/01/2026 DRLG	20135	OH	ST00BP00 11.7	MPD 12.2, RAN 14 @17044, PIT 13.2, LWD(GR, RES, PWD, SON)
04/08/2026 DRLG	24372	OH	ST00BP00 11.6	MPD 12.1-12.5, LWD(GR, RES, PWD, SON) DURING THE WEEK, ENCOUNTERED FORMATION LOSSES, SPOTTED LCM PILL & MPD SQUEEZE OPERATIONS, STABILIZED WELL, CONTINUED DRILLING AHEAD
04/15/2026 TD	24993	OH	ST00BP00 11.8	MPD 11.9, RTD 4-7-265, LWD(GR, RES, PWD, SON) RAN 9 7/8LNR @16797-24973, COMPTG
04/22/2026 TD	24993	OH	ST00BP00 11.8	MPD 11.9, FIT 13.18 ON 9 7/8LNR, RAN CBL TO CHECK BAD CEMENT JOB, WOO
04/29/2026 TD	24993	OH	ST00BP00 11.8	MPD 11.9, PREP TO PB & BYPASS
05/06/2026 TD	24993	OH	ST00BP00 11.8	MPD 11.9, MILLING WDW TO BYPASS
05/13/2026 TD	24993	OH	ST00BP00 11.8	MPD 11.9, MILLED WDW @16730-16757, BYPASSED @ 16757
05/13/2026 DRLG	21590	BP1	ST00BP01 11.2	MPD 11.8, LWD(GR, RES, PWD, SON)
05/20/2026 TD	24852	BP1	ST00BP01 11.7	MPD 12.01, LWD(GR, RES, PWD, SON) RAN 9 7/8LNR @ 16222-24832, WOC
05/27/2026 TD	24852	BP1	ST00BP01 11.7	MPD 12.01, WHILE POOH, LOST STABILIZER, POOH W/FSG
06/03/2026 TD	24852	BP1	ST00BP01 11.7	MPD 12.01, COMPTG
06/10/2026 TD	24852	BP1	ST00BP01 11.7	MPD 12.01, COMPTG
06/17/2026 TD	24852	BP1	ST00BP01 11.7	MPD 12.01, COMPTG
06/24/2026 TD	24852	BP1	ST00BP01 11.7	MPD 12.01, COMPTG
07/01/2026 TD	24852	BP1	ST00BP01 11.7	MPD 12.01, COMPTG

GREEN CYN

944

PROSPECT: WINTERFELL

BEACON OFFSHORE ENERGY

OCS: 36061

WELL: WA5

Status: DRLG

944 FLD

Class: DEV

Hrz/SS

API: 608114080100

LOC 6946' FNL & 2310' FEL of Block 00943 GREEN CYN

LAT = 27.03080025(27°01'50.881") LON = -90.99034361(-90°59'25.237")

X = 2,294,490 Y = 9,813,854 PMD: 27343 PTVD: 22255

PBHL: OH 2037' FSL & 4940' FWL of Block 944 GREEN CYN

ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 04/20/2026 SUSP:

COMP:

RR:

CSG= OH 36 @5731 273' ; 28 @7196 ; 22 @10008 FIT 14.5 ; 14 @19714 FIT 16.0 ; 10 X 9 7/8LNR @19523-25690

WD= 5378 KB= 80

RIG: OCEAN BLACK RHINO / NOBLE DRLG

Date Reached TD:

04/22/2026 DRLG	5899	OH	ST00BP00 11.5	36 @5731 W/273'P, LWD(ARCVIS 900)
04/29/2026 TD	8490	OH	ST00BP00 13.0	WHILE @7300, MUD 11.5, RAN 28 @7196, LWD(ARCVIS 900) OBSERVED PRESSURE & TORQUE LOSS, POOH & FOUND THE DRILL STRING HAD PARTED @8388, RECD FSH, TIH TO DRILL AHEAD
05/06/2026 TD	10058	OH	ST00BP00 14.0	LWD(ARCVIS 900, RAN 22 @10008, RAN BOP, PREP TO DRILL OUT & TEST CSG
05/13/2026 DRLG	18400	OH	ST00BP00 13.6	MPD 14.1, FIT 14.54 ON 22, LWD(ARCVIS 900)
05/20/2026 TD	19835	OH	ST00BP00 14.0	MPD 14.1, LWD(ARCVIS 900) RAN 14 @19714, PREP TO DRILL OUT & TEST CSG
05/27/2026 DRLG	23678	OH	ST00BP00 14.5	MPD 15.1, TOOK FIT 15.97 ON 14, LWD(ARCVIS 825)
06/03/2026 TD	25690	OH	ST00BP00 15.0	MPD 15.25, LWD(ARCVIS 825) RNG 9 7/8LNR
06/10/2026 TD	25690	OH	ST00BP00 15.0	MPD 15.25, TESTED BOP, RAN 10 1/8 X 9 7/8LNR @19523-25690, C/O, POOH W/C/O ASSEMBLY
06/17/2026 TD	25690	OH	ST00BP00 15.0	MPD 15.25, RAN 10 1/8 X 9 7/8TB @19523, INSTALLING XMAS TREE
06/24/2026 TD	25690	OH	ST00BP00 15.0	MPD 15.25, INSTALLED XMAS TREE, C/O TB

ACTIVE

07/01/2026 TD 25690 OH ST00BP00 15.0 MPD 15.25,C/O TB, TIH W/MULTI FINGER
CALIPER TOOL FOR CSG DIAGNOSTICS

WALKER RIDGE **315** **PROSPECT: MONUMENT**
BEACON OFFSHORE ENERGY **OCS: 35733** **WELL: MA3** **Status: DRLG**

315 FLD **Class: DEV** **SS** **API: 608124015700**

LOC 453' FNL & 4463' FWL **of Block** 00316 WALKER RIDGE
LAT = 26.66336550 (26°39'48.116") **Lon** = -91.55813800 (-91°33'29.297")
X = 2,111,183 **Y** = 9,677,787 **PMD:** 32750 **PTVD:** 31243
PBHL: OH 1062' FNL & 523' FEL **of Block** 315 WALKER RIDGE
ABHL: OH **MD:** 32250 **TVD:** 30825 S 726' @ W 4740'
ATD OH: 32250 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/11/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 42 @6716 283' ; 28 @7989 ; 22 @10493 FIT 13.8 ; 16LNR @9817-18346 FIT 15.6 ;
14 @27563 FIT 15.6 ; 10.05LNR @27352-32250

WD= 6358 **KB=** 75 **RIG:** DW ATLAS / TRANSOCEAN
Date Reached TD: 06/01/2026

11/05/2025 OH ST00BP00 BATCH SET
04/15/2026 TD 8040 OH ST00BP00 10.5 42 @6716 W/283'P, LWD(ONTRAK II) RAN 28 @
7989, WOC
04/22/2026 TD 10544 OH ST00BP00 13.0 LWD(ONTRAK II) RAN 22 @10493, RAN LMRP & BOP,
INSTALLED MPD HOSES, PREP TO DRILL OUT &
TEST 22
04/29/2026 DRLG 11102 OH ST00BP00 13.2 FIT 13.8 ON 22, LWD(ONTRAK II)
05/06/2026 TD 18516 OH ST00BP00 13.2 LWD(ONTRAK II) RNG 16LNR
05/13/2026 TD 27645 OH ST00BP00 14.1 MPD 14.9, RAN 16LNR @9817-18346, FIT 15.6,
LWD(ONTRAK II, ZONETRAK G, SOUNDTRAK) POOH,
WILL RUN 14
05/20/2026 TD 27645 OH ST00BP00 14.7 MPD 14.9, RAN 14 @27563, WOC
05/27/2026 TD 27645 OH ST00BP00 14.5 MPD 14.9, DRILLING OUT CEMENT TO TEST 14
06/03/2026 TD 32250 OH ST00BP00 14.4 MPD 15.26, TOOK FIT 15.55 ON 14, LWD(ONTRAK
II, ZONETRAK G, SOUNDTRAK, TESTRAK, CCN, ORD)
CBU, PREP TO TEST BOP
06/10/2026 TD 32250 OH ST00BP00 14.4 MPD 15.26, TESTED BOP, PREP TO WL LOG
06/17/2026 TD 32250 OH ST00BP00 14.4 MPD 15.26, RAN WL, STK-8 @28945, RAN WL, MCI @
32220, TOOK RDTs (PRESS & SAMP) RAN 10.05LNR @
27352-32250, WOC
06/24/2026 TD 32250 OH ST00BP00 14.4 MPD 15.26, C/O BOREHOLE, POOH W/WELLBORE C/O
ASSEMBLY
07/01/2026 TD 32250 OH ST00BP00 14.4 MPD 15.26, RNG 10.05 TB

WALKER RIDGE **425** **PROSPECT: CHINOOK**
MURPHY EXPLORATION & PRO **OCS: 16987** **WELL: 5** **Status: DRLG**

469 FLD **Class: DEV** **API: 608124015900**

LOC 23' FNL & 7298' FEL **of Block** 00469 WALKER RIDGE
LAT = 26.51968595 (26°31'10.869") **Lon** = -90.53022803 (-90°31'48.821")
X = 2,447,902 **Y** = 9,630,697 **PMD:** 26880 **PTVD:** 26183
PBHL: OH 793' FSL & 5559' FWL **of Block** 425 WALKER RIDGE
ABHL: BP1 **MD:** 26825 **TVD:** 26063 N 571' @ W 3092'
ATD OH: 24665 **BP1:** 26825 **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/03/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @9229 309' ; 22 @12185 FIT 10.5 ; 18LNR @11917-16864 FIT 11.6 ;
16LNR @12539-22742 FIT 14.2 ; 14 @25085 FIT 14.7 ; 10 1/8LNR @24791-26815

WD= 8834 **KB=** 86 **RIG:** STANLEY LAFOSSE / NOBLE DRLG
Date Reached TD: 05/19/2026

02/18/2026 OH ST00BP00 LOCATION
03/04/2026 OH ST00BP00 36 @9229 W/309'P, PREP TO SPUD
03/11/2026 TD 12250 OH ST00BP00 11.5 LWD(GR, RES, PWD) RAN 22 @12185, WOC

03/18/2026 TD	12250	OH	ST00BP00	11.5	PRESSURE TESTED BOP, PREP TO DRILL OUT & TAKE FIT
03/25/2026 TD	16950	OH	ST00BP00	9.4	FIT 10.5 ON 22, LWD (GR, RES, PWD) RAN 18LNR @ 11917-16864, PREP TO DRILL AHEAD
04/01/2026 DRLG	17072	OH	ST00BP00	11.0	MPD 11.15, TOOK FIT 11.6 ON 18LNR, PRESSURE TESTED BOP, LWD (GR, RES, PWD, SON)
04/08/2026 TD	22785	OH	ST00BP00	10.5	MPD 11.1, LWD (GR, RES, PWD, SON) PREP TO RUN 16
04/15/2026 TD	22785	OH	ST00BP00	10.5	MPD 11.1, RAN 16LNR @12539-22742, PREP TO DRILL OUT
04/22/2026 TD	24665	OH	ST00BP00	12.5	MPD 13.1, FIT 14.2 ON 16LNR, LWD (GR, RES, PWD, SON) DRILL STRING PACKED OFF, C&C, TSTG BOP
04/29/2026 TD	24665	OH	ST00BP00	12.5	MPD 13.1, ENCOUNTERED TAR @24662, SET CEMENT PLUG #1, DID NOT TAG TOP, SET ANOTHER CEMENT PLUG, TOC @23323, PREP TO SET ANOTHER CEMENT PLUG BEFORE BYPASSING
05/06/2026 TD	24665	OH	ST00BP00	12.5	MPD 13.1, SET ADDL PLUG, TOC @22299, BYPASSED @22764
05/06/2026 TD	25148	BP1	ST00BP01	12.5	MPD 13.6, LWD (GR, RES, PWD, SON) CBU WHILE EVALUATE TAR SECTION
05/13/2026 TD	25148	BP1	ST00BP01	12.5	MPD OFF, RAN 14 @25085, PREP TO DRILL OUT & TEST CSG
05/20/2026 TD	26825	BP1	ST00BP01	13.6	MPD OFF, FIT 14.68 ON 14, LWD (GR, RES, PWD, SON, DEN, NEUT, FPWD, NMR) PREP TO TAKE TESTRAK PRESSURE SAMPLES
05/27/2026 TD	26825	BP1	ST00BP01	13.6	TOOK TESTRAK PRESSURE SAMPLES, RAN 10 1/8LNR @24791-26815, WOC
06/03/2026 TD	26825	BP1	ST00BP01	13.6	RAN 10 1/8 TB @24801, PRESSURE TESTING CSG
06/10/2026 TD	26825	BP1	ST00BP01	13.6	PRESSURE TESTED BOP, COMPTG
06/17/2026 TD	26825	BP1	ST00BP01	13.6	COMPTG
06/24/2026 TD	26825	BP1	ST00BP01	13.6	COMPTG
07/01/2026 TD	26825	BP1	ST00BP01	13.6	CIBP @26700, PREP TO R.R.

WALKER RIDGE
CHEVRON U.S.A. INC.

678

PROSPECT: ST MALO

OCS: 21245

WELL: IS2

Status: DRLG

678 FLD

Class: INJ

SS

API: 608124016100

LOC 4957' FNL & 173' FEL **of Block** 00677 WALKER RIDGE
LAT = 26.29684934 (26°17'48.658") **LO**N = -91.09333694 (-91°05'36.013")
X = 2,264,947 **Y** = 9,546,563 **PMD**: 28600 **PTVD**: 28278
PBHL: OH 5040' FNL & 2560' FWL **of Block** 678 WALKER RIDGE
ATD OH: **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 03/31/2026 SUSP:

COMP:

RR:

CSG= OH 36 @7451 311' ; 22 @10501 FIT 13.2 ; 14LNR @7125-24200 FIT 14.5

WD= 7039 KB= 101 RIG: DW CONQUEROR / TRANSOCEAN

Date Reached TD:

04/01/2026		OH	ST00BP00		BATCH SET, PREP TO RUN 36
04/08/2026 TD	10550	OH	ST00BP00	12.5	36 @7451 W/311'P, LWD (NBGR) RAN 22 @10501, M/OFF 4-4-26, WILL RETURN
05/27/2026 TD	10550	OH	ST00BP00	12.5	M/ON 5-25-26, PREP TO RUN BOP
06/03/2026 DRLG	22720	OH	ST00BP00	11.7	MPD 12.29, RAN BOP, TOOK FIT 13.2 ON 22, LWD (NBGR, ARCVIS)
06/10/2026 TD	24265	OH	ST00BP00	11.7	MPD 12.31, LWD (NBGR, ARCVIS) RAN 14LNR @ 7125-24200, PREP TO DRILL OUT
06/17/2026 TD	27032	OH	ST00BP00	12.6	MPD 13.3, TOOK FIT 14.5 ON 14LNR, WHILE @ 26960, MW 13.3, MPD 13.6, PERFORMED DYNAMIC PORE PRESSURE TEST TO 13.3, REDUCED MW FROM 13.0, MPD 13.6 TO 12.6, MPD 13.6, LWD (ARCVIS, NBGR, SONSCOPE) HAD LOSSES, STK DP @27032, PREP TO SEVER DP
06/24/2026 TD	27032	OH	ST00BP00	12.6	MPD 13.3, SEVERED DP @25497, PLACED ABANDONMENT PLUG, TOC @25135, SET KO PLUG, TOC @23472, PREP TO BYPASS
07/01/2026 TD	27032	OH	ST00BP00	12.6	MPD 13.3, PB & BYPASSED @24373
07/01/2026 TD	26922	BP1	ST00BP01	12.6	MPD 13.3, LWD (ARCVIS, NBGR, SONSCOPE) RNG 11 7/8LNR

ACTIVE

MISSISSIPPI CYN	477	PROSPECT: SISCO	
SHELL	OCS: 36962	WELL: 1	Status: DRLG

477 WC	Class: EXP	API: 608174152600
---------------	-------------------	--------------------------

LOC 6170' FSL & 5791' FWL **of Block** 00477 MISSISSIPPI CYN
LAT = 28.51480163(28°30'53.286") **Lon** = -88.14444392(-88°08'39.998")
X = 1,272,991 **Y** = 10,349,690 **PMD**: 30605 **PTVD**: 30522
PBHL: OH 5332' FSL & 5306' FWL **of Block** 477 MISSISSIPPI CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 06/22/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 38 @7132 197' ; 28 @8586 ; 22 @12775

WD= 6833 **KB=** 102 **RIG:** DW PONTUS / TRANSOCEAN
Date Reached TD:

06/10/2026		OH	ST00BP00	LOCATION
06/24/2026 TD	8640	OH	ST00BP00	8.6 MPD OFF,RAN 38 @7132 W/197'P,LWD(EWR-M5) PREP TO RUN 28
07/01/2026 TD	12839	OH	ST00BP00	13.6 MPD OFF,LWD(EWR-M5)RAN 28 @8586,RAN 22 @ 12775,RNG RISER & BOP

MISSISSIPPI CYN	503	PROSPECT: WHO DAT	
LLOG EXPL	OCS: 27277	WELL: SS1ST	Status: DRLG

503 FLD	Class: DEV	API: 608174113101
----------------	-------------------	--------------------------

LOC 6054' FSL & 3687' FEL **of Block** 00503 MISSISSIPPI CYN
LAT = 28.46084289(28°27'39.034") **Lon** = -89.01153219(-89°00'41.516")
X = 994,233 **Y** = 10,333,734 **PMD**: 18404 **PTVD**: 17155
PBHL: OH 5182' FSL & 510' FEL **of Block** 503 MISSISSIPPI CYN
ABHL: OH **MD**: 18468 **TVD**: 17229 S 869' @ E 3176'
ATD OH: 18468 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/17/2026 **SUSP:** **COMP:** **RR:**
CSG= OH OLD(36 @3458 ; 26 @4026 ; 20 @6247 ; 16 @8850 ; 13 5/8 @12275 ; 9 7/8LNR @12054-15737
 ; 7 5/8LNR @14152-17693)
 7 3/4LNR @11593-16670 LOT 15.7 ; 5 1/2LNR @16427-18463

WD= 3099 **KB=** 82 **RIG:** WEST NEPTUNE / SEADRILL
Date Reached TD: 04/29/2026

04/22/2026 DRLG	15038	OH	ST01BP00	12.8 MPD 13.9,MILLED WDW @11851-11857,FIT 15.19, STO @11857,LWD(ONTRAK,ORD,CCN,TESTRAK, SOUNDTRAK)
04/29/2026 DRLG	16927	OH	ST01BP00	13.0 MPD 14.2,WHILE @16835,MUD 13.9,MPD 14.1, LWD(ONTRAK,ORD,CCN,TESTRAK,SOUNDTRAK)RAN 7 3/4LNR @11593-16670,LOT 15.65,LWD(ONTRAK, DEN,NEUT,TESTRAK)
05/06/2026 TD	18468	OH	ST01BP00	14.4 MPD 14.5,LWD(ONTRAK,DEN,NEUT,TESTRAK)PREP TO RUN 5 1/2LNR
05/13/2026 TD	18468	OH	ST01BP00	14.4 MPD OFF,RAN 5 1/2LNR @16427-18463,COMPTG
05/20/2026 TD	18468	OH	ST01BP00	14.4 COMPTG
05/27/2026 TD	18468	OH	ST01BP00	14.4 COMPTG
06/03/2026 TD	18468	OH	ST01BP00	14.4 COMPTG
06/10/2026 TD	18468	OH	ST01BP00	14.4 COMPTG
06/17/2026 TD	18468	OH	ST01BP00	14.4 COMPTG
06/24/2026 TD	18468	OH	ST01BP00	14.4 COMPTG
07/01/2026 TD	18468	OH	ST01BP00	14.4 COMPTG

MISSISSIPPI CYN	807	PROSPECT: OLYMPUS	
SHELL	OCS: 7963	WELL: MB9ST2	Status: DRLG

807 FLD	Class: DEV	SS	API: 608174122502
----------------	-------------------	-----------	--------------------------

LOC 6889' FNL & 379' FWL **of Block** 00807 MISSISSIPPI CYN

ACTIVE

LAT = 28.16029650(28°09'37.067") **LON** = -89.23905186(-89°14'20.587")

X = 919,099 **Y** = 10,225,751 **PMD**: 18150 **PTVD**: 16772

PBHL: OH 3982' FNL & 2929' FWL **of Block** 807 MISSISSIPPI CYN

ABHL: OH **MD**: 18314 **TVD**: 16821 N 2988' @ E 2255'

ATD OH: 18314 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 05/20/2023 **SUSP**: **COMP**: **RR**:

CSG= OH OLD(38 @3386 ; 32 @4324 ; 28 @5181 ; 22 @5947 ; 18LNR @5593-8797 ; 14 @11771 ; 11 7/8LNR @11618-15295 ; 7 5/8LNR @14084-17418)
7 5/8LNR @13006-18309

WD= 3036 **KB**= 232 **RIG**: OLYMPUS N-88 / H&P DRLG

Date Reached TD: 06/03/2026

03/18/2026		OH	ST02BP00		STO MC 806 #MB-9ST
05/13/2026		OH	ST02BP00		PREP TO MILL WDW
05/20/2026		OH	ST02BP00		BEGAN MILLING WDW, PAUSED MILLING DUE TO TOP DRIVE MAINTENANCE
05/27/2026 TD	13663	OH	ST02BP00	13.0	MPD OFF, MILLED WDW @13438-13463, FIT 14.1, STO @13463, PREP TO RUN POLISH MILL ASSEMBLY
06/03/2026 DRLG	17402	OH	ST02BP00	12.5	MPD 13.4, LWD(GEOVIS, ARCVIS, SONSCOPE, STETH, ADN)
06/10/2026 TD	18314	OH	ST02BP00	12.5	MPD 13.2, LWD(GEOVIS, ARCVIS, SONSCOPE, STETH, ADN) SET PKR, REPG BOP
06/17/2026 TD	18314	OH	ST02BP00	12.5	REPD BOP, RAN 7 5/8LNR @13006-18309, PREP TO RUN TB
06/24/2026 TD	18314	OH	ST02BP00	12.5	MPD 13.2, TOP DRIVE MAINTENANCE, PREP TO RUN TB
07/01/2026 TD	18314	OH	ST02BP00	12.5	MPD 13.2, RAN 7 5/8 TB @13046, PREP TO RUN UPPER TB

