


**OFFSHORE OIL SCOUTS ASSOCIATION
GULF ATLANTIC**

WEEKLY DRILLING REPORT

COMBINED

Wednesday, July 15, 2026





OFFSHORE OIL SCOUTS

PROPRIETARY

STATEMENT



This information is provided by exclusive agreement with The Offshore Oil Scouts Association. The recipient acknowledges that the data and materials are proprietary information and trade secret, whether or not any portion thereof may be validly copyrighted or patented. Any reproduction or other use without the express written consent of The Association President will be pursued to the fullest extent of the law.

Table of Contents

NEW LOCATIONS

[KEATHLEY CYN Block 736 WELL 2 LLOG EXPL](#)

[BAY MARCHAND Block 1 WELL 90ST CANTIUM, LLC](#)

ACTIVE

[GARDEN BANKS Block 959 WELL SP203 SHELL](#)

[ALAMINOS CYN Block 728 WELL WN103 SHELL](#)

[ALAMINOS CYN Block 857 WELL GA23 SHELL](#)

[KEATHLEY CYN Block 291 WELL 2ST BP EXPL](#)

[GREEN CYN Block 606 WELL 2 ANADARKO PETROLEUM CORPOR](#)

[GREEN CYN Block 726 WELL 6 ANADARKO PETROLEUM CORPOR](#)

[GREEN CYN Block 742 WELL DC152 BP EXPL](#)

[GREEN CYN Block 782 WELL MD15 BP EXPLORATION & PRODUCTI](#)

[GREEN CYN Block 807 WELL AP7 CHEVRON U.S.A. INC.](#)

[GREEN CYN Block 825 WELL 14 BP EXPL](#)

[GREEN CYN Block 944 WELL WA5 BEACON OFFSHORE ENERGY](#)

[WALKER RIDGE Block 107 WELL SS2 TALOS ENERGY OFFSHORE LLC](#)

[WALKER RIDGE Block 315 WELL MA3 BEACON OFFSHORE ENERGY](#)

[WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD](#)

[WALKER RIDGE Block 678 WELL IS2 CHEVRON U.S.A. INC.](#)

[MISSISSIPPI CYN Block 477 WELL 1 SHELL](#)

[MISSISSIPPI CYN Block 503 WELL SS1ST LLOG EXPL](#)

[MISSISSIPPI CYN Block 807 WELL A23ST2 SHELL](#)

[MISSISSIPPI CYN Block 807 WELL MB9ST2 SHELL](#)

[MISSISSIPPI CYN Block 816 WELL 4 LLOG EXPL](#)

[EUGENE ISLAND Block 325 WELL B2ST ARENA OFFSHORE LLC](#)

SUSPENDED

[WALKER RIDGE Block 315 WELL MA3 BEACON OFFSHORE ENERGY](#)

[WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD](#)

[MISSISSIPPI CYN Block 503 WELL SS1ST LLOG EXPL](#)

NEW LOCATIONS

KEATHLEY CYN	736	PROSPECT: CASTILE	
LLOG EXPL	OCS: 36077	WELL: 2	Status: NEW

736 FLD **Class: DEV** **SS** **API: 608084008100**

LOC 2384' FSL & 6672' FWL **of Block** 00736 KEATHLEY CYN
LAT = 26.24118959 (26°14'28.283") **LON** = -92.37836105 (-92°22'42.100")
X = 1,844,112 **Y** = 9,522,224 **PMD:** 31600 **PTVD:** 30989
PBHL: OH 6060' FSL & 7431' FWL **of Block** 736 KEATHLEY CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: **SUSP:** **COMP:** **RR:**

WD= 6689 **KB=** 82 **RIG:** WEST NEPTUNE / SEADRILL
Date Reached TD:

07/15/2026 OH ST00BP00 LOCATION

BAY MARCHAND	1	PROSPECT:	
CANTIUM, LLC	SL: 1365	WELL: 90ST	Status: NEW

2 FLD **Class: DEV** **API: 177142023201**

LOC 6964' FSL & 7947' FEL **of Block** 00001 BAY MARCHAND
LAT = 29.10716924 (29°06'25.809") **LON** = -90.15199048 (-90°09'07.166")
X = 2,377,281 **Y** = 162,136 **PMD:** **PTVD:**
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: **SUSP:** **COMP:** **RR:**

CSG= OH OLD(16 @386 ; 9 5/8 @2437 ; 7 @7570)

WD= 29 **KB=** **RIG:** / Unknown
Date Reached TD:

07/15/2026 OH ST01BP00 STO #90 @5518,MILLED WDW @5505-5518

ACTIVE**GARDEN BANKS
SHELL****959
OCS: 30876****PROSPECT: SPARTA
WELL: SP203****Status: DRLG****958 FLD****Class: DEV****SS****API: 608074033200**

LOC 7507' FNL & 3623' FWL **of Block** 00959 GARDEN BANKS
LAT = 27.04154036 (27°02'29.545") **LON** = -92.23735115 (-92°14'14.464")
X = 1,888,583 **Y** = 9,813,293 **PMD**: 31560 **PTVD**: 30592
PBHL: OH 6135' FSL & 1793' FWL **of Block** 959 GARDEN BANKS
PBHL: BP15694' FSL & 1665' FWL **of Block** 959 GARDEN BANKS
ABHL: OH **MD**: 31158 **TVD**: 30655 S 2211' @ W 1830'
ATD OH: **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 09/05/2025 **SUSP**: **COMP**: **RR**:
CSG= OH 42 @4630 274' ; 32 @5559 ; 28 @6704 ; 22 @10164 FIT 15.4 ; 14 @24315 FIT 16.7

WD= 4269 **KB**= 87 **RIG**: STENA EVOLUTION / STENA DRILLING**Date Reached TD:**

06/04/2025		OH	ST00BP00	BATCH SET
09/10/2025	DRLG	6108	OH	ST00BP00 12.1 42 @4630 W/274'P, 32 @5559, M/OFF 9-6-25, M/ON 9-8-25, LWD (GR, RES, PWD)
09/17/2025	TD	10214	OH	ST00BP00 13.0 28 @6704, LWD (GR, RES, PWD) RNG 22
09/24/2025	TD	10214	OH	ST00BP00 13.0 22 @10164, M/OFF 9-15-25, WILL RETURN
12/10/2025	TD	10214	OH	ST00BP00 13.0 M/ON 12-6-25, RIGGING UP
12/17/2025	TD	10214	OH	ST00BP00 13.0 FINISHED RIGGING UP, PREP TO DRILL AHEAD
12/24/2025	TD	24365	OH	ST00BP00 16.3 CML 15.9, FIT 15.4 ON 22, LWD (GR, RES, PWD, SON) PREP TO RUN 14
12/31/2025	DRLG	24535	OH	ST00BP00 16.3 CML 16.1, RAN 14 @24315, FIT 16.66, LWD (GR, RES, PWD)
01/07/2026	DRLG	31158	OH	ST00BP00 16.3 CML 16.3, LWD (GR, RES, PWD) ORIG MD, 31108, TVD 30615
01/14/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, WELL CONTROL WORK DECISION NOT TO DRILL AHEAD, PREP TO PB & BYPASS
01/21/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, SET 2 OPEN HOLE PLUGS, PREP TO SET KICKOFF PLUG & BYPASS
01/28/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, SET KICKOFF PLUG, TOC @23915, PREP TO BYPASS
02/04/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, DRILLED CEMENT W/BYPASS BHA, OBSERVED LOSSES INDICATING INADEQUATE CEMENT, COULD NOT BYPASS, SET ADDL PLUG, TOC @ 24439, SETTING PLUG #5 TO BYPASS
02/11/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, SET PLUG #5, TOC @23924, PREP TO T/A, WILL RETURN TO BYPASS
02/18/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, T/A 2-10-26, WILL RETURN
06/24/2026	TD	31158	OH	ST00BP00 16.3 M/ON 6-21-26, PREP TO RE-ENTER & BYPASS ORIG PTDS: 31527 MD, 31019 TVD
07/01/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, RAN RISER & BOP, PREP TO PB & BYPASS
07/08/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, REPD CML SYSTEM, PREP TO RUN WHIPTSTOCK & BYPASS
07/15/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, RAN & SET WHIPTSTOCK TO MILL WDW @ 23448, WHILE MILLING WDW MILLS TWISTED OFF, TF @23404, PREP TO SET PLUG TO ISOLATE FSH THEN RUN NEW WHIPTSTOCK & BYPASS

**ALAMINOS CYN
SHELL****728
OCS: 31195****PROSPECT: WHALE
WELL: WN103****Status: DRLG****728 WC****Class: DEV****API: 608054011900**

LOC 1627' FSL & 3169' FEL **of Block** 00728 ALAMINOS CYN
LAT = 26.23005494 (26°13'48.198") **LON** = -94.72843942 (-94°43'42.382")
X = 1,073,951 **Y** = 9,521,467 **PMD**: 23560 **PTVD**: 21452
PBHL: OH 7352' FSL & 4941' FEL **of Block** 728 ALAMINOS CYN

ACTIVE

PBHL: BP17366' FSL & 4955' FEL **of Block** 728 ALAMINOS CYN

ABHL: BP1 MD: 23590 TVD: 21460 N 5783' @ W 1792'

ATD OH: 19877 **BP1:** 23590 **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 11/03/2025 **SUSP:**

COMP:

RR:

CSG= OH 38 @8931 198' ; 28 @9843 ; 22 @14790 FIT 12.0 ;
16.08LNR @14387-16395 FIT 12.1 ; 14LNR @16060-19547 FIT 12.6 ;
9 5/8LNR @19245-23585

WD= 8631 **KB=** 102 **RIG:** DW POSEIDON / TRANSOCEAN

Date Reached TD: 07/06/2026

10/15/2025		OH	ST00BP00	BATCH SET
11/12/2025	DRLG	14828	OH	ST00BP00 10.0 MPD 10.62,RAN 38 @8931 W/198'P,28 @9843, LWD(GR,RES,PWD)
11/19/2025	TD	14840	OH	ST00BP00 10.5 MPD 10.73,LWD(GR,RES,PWD)22 @14790,M/OFF 11-13-25,WILL RETURN
05/20/2026	TD	14840	OH	ST00BP00 10.5 M/ON 5-14-26,RNG BOP & RISER TO RESUME DRILLING OPERATIONS
05/27/2026	TD	19877	OH	ST00BP00 10.4 MPD 10.94,TOOK FIT 12.06 ON 22,LWD(ARCVIS, SONSCOPE)PREP TO RUN 13 5/8
06/03/2026	TD	19877	OH	ST00BP00 10.4 MPD 10.94,ATTEMPTED TO RUN 13 5/8,COULD NOT GET DOWN,PREP TO C/O & RE-RUN 13 5/8
06/10/2026	TD	19877	OH	ST00BP00 10.8 MPD 10.9,C/O,ATTEMPTED TO RE-RUN 13 5/8, COULD NOT GET DOWN,POOH W/CSG STRING
06/17/2026	TD	19877	OH	ST00BP00 10.8 MPD 10.9,POOH W/13 5/8LNR,PUMPED CEMENT PLUGS @14684,PREP TO BYPASS
06/24/2026	TD	19877	OH	ST00BP00 10.8 MPD 10.9,BYPASSED @14850
06/24/2026	TD	16450	BP1	ST00BP01 10.5 MPD 10.7,TOOK FIT 12.04 ON 22,LWD(ARCVIS) RAN 16.08LNR @14387-16395,PREP TO DRILL OUT,ORIG HOLE PTD:23534 MD,21448 TVD
07/01/2026	TD	19665	BP1	ST00BP01 11.2 MPD 11.4,TOOK FIT 12.07 ON 16.08LNR, LWD(ARCVIS)RAN 14LNR @16060-19547,PREP TO DRILL OUT
07/08/2026	TD	23590	BP1	ST00BP01 9.5 MPD 10.3,TOOK FIT 12.61 ON 14,LWD(ARCVIS, SONSCOPE,STETH,SADN)C&C,TAKING FPWD PRESSURES
07/15/2026	TD	23590	BP1	ST00BP01 9.5 MPD 10.3,TOOK FPWD PRESSURES,PERFORMED OPEN HOLE LOT TO 12.12,RAN WL,HDRS,HNGS, PPC,MAST,NGI @23590,RAN 9 5/8LNR @ 19245-23585,PREP TO RUN 9 5/8 X 10 3/4TB

ALAMINOS CYN

857

PROSPECT: GREAT WHITE

SHELL

OCS: 17565

WELL: GA23

Status: DRLG

857 FLD

Class: DEV

API: 608054006000

LOC 2836' FNL & 4006' FWL **of Block** 00857 ALAMINOS CYN

LAT = 26.12847000 (26°07'42.492") **LON** = -94.89819000 (-94°53'53.484")

X = 1,017,766 **Y** = 9,485,324 **PMD:** 19046 **PTVD:** 18802

PBHL: OH 3934' FNL & 2485' FWL **of Block** 857 ALAMINOS CYN

PBHL: BP13848' FNL & 2560' FWL **of Block** 857 ALAMINOS CYN

ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 11/08/2007 **SUSP:**

COMP:

RR:

CSG= OH 36 @8084 193' ; 22 @9169 ; 16 @10476 LOT 9.9 ;
13 3/8LNR @10409-11931 LOT 10.4 ; 11 3/4 @14033 LOT 10.2 ; 9 5/8LNR @13636-14622

WD= 7819 **KB=** 203 **RIG:** H&P 205 / H&P DRLG

Date Reached TD:

10/31/2007		OH		(BATCH SET)
11/14/2007	TD	10517	OH	10.0 36 @8084W/193'P,LWD(GR,RES,PWD) @9169,NO SWC,22 @9169,LWD(GR,RES,PWD) @10517,NO SWC, 16 @10476,M/OFF 11-10-07(WILL RET
01/07/2026	TD	10517	OH	ST00BP00 10.0 M/ON 1-4-26,RIGGING UP
01/14/2026	TD	11964	OH	ST00BP00 9.0 MPD 9.4,LOT 9.87 ON 16,LWD(GR,RES,PWD) PREP

ACTIVE

01/21/2026 TD 11964 OH ST00BP00 9.0 MPD 9.4, RAN 13 3/8LNR @10409-11931, PREP TO DRILL OUT

01/28/2026 TD 14083 OH ST00BP00 9.6 MPD 10.1, LOT 10.44 ON 13 3/8LNR, LWD (GR, RES, PWD) PREP TO RUN 11 3/4

02/04/2026 TD 14096 OH ST00BP00 8.6 MPD OFF, RAN 11 3/4 @14033, LOT 10.23, UNABLE TO OPEN REAMER, TIH W/NEW BHA

02/11/2026 TD 14096 OH ST00BP00 8.6 MPD OFF, PERFORMED RIG MAINTENANCE, PREP TO DRILL AHEAD

02/18/2026 TD 14647 OH ST00BP00 8.6 MPD OFF, LWD (GR, RES, PWD) PREP TO RUN 9 5/8LNR

02/25/2026 TD 14647 OH ST00BP00 8.6 MPD, PERFORMED CHECK TRIP W/DUMB IRON BHA, WOW TO RUN 9 7/8LNR

03/04/2026 TD 14647 OH ST00BP00 8.6 MPD OFF, PERFORMED ANOTHER CHECK TRIP W/DUMB IRON BHA, RAN 9 5/8LNR @13636-14622, PREP TO DRILL OUT 9 5/8 SHOETRACK

03/11/2026 TD 14647 OH ST00BP00 9.4 MPD OFF, BEGAN DRILLING 9 5/8 SHOETRACK, BHA GOT STK @14642, UNABLE TO JAR FREE, PREP TO RUN WL TO DETERMINE FREE POINT

03/18/2026 TD 14647 OH ST00BP00 9.4 MPD OFF, BACKED OFF, TF @14416, COULD NOT RECOVER FSH, PREP TO PUMP CEMENT PLUG ON TOF TO BYPASS

03/25/2026 TD 14647 OH ST00BP00 9.4 MPD OFF, T/A 3-23-26, WILL RETURN TO BYPASS

07/01/2026 TD 14647 OH ST00BP00 9.4 MPD OFF, M/ON 6-29-26, PREP TO PB & BYPASS ORIG PTDS: 18967 MD, 18736 TVD

07/08/2026 TD 14647 OH ST00BP00 9.4 MPD OFF, RIG MAINTENANCE, TSTD BOP, PREP TO BYPASS

07/15/2026 TD 14647 OH ST00BP00 9.4 PREP TO CUT & PULL 11 3/4 & BYPASS IN THE OPEN HOLE

KEATHLEY CYN
BP EXPL
291**PROSPECT: WEST BUMP****OCS: 19545****WELL: 2ST****Status: DRLG****291 WC****Class: EXP****SS****API: 608084008001****LOC** 4687' FNL & 363' FWL **of Block** 00291 KEATHLEY CYN**LAT** = 26.70216182 (26°42'07.783") **LON** = -92.63787509 (-92°38'16.350")**X** = 1,758,603 **Y** = 9,689,393 **PMD**: 36146 **PTVD**: 33517**PBHL**: OH 3808' FNL & 5334' FWL **of Block** 291 KEATHLEY CYN**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:****SPUD:** 07/01/2026 **SUSP:****COMP:****RR:****CSG**= OH OLD(36 @6100 ; 28 @8160 ; 22 @9979 ; 18LNR @9753-14850 ; 16LNR @5847-20978 ; 14 @27696 ; 11 7/8LNR @21122-29801)**WD**= 5722 **KB**= 104 **RIG**: DW INVICTUS / TRANSOCEAN**Date Reached TD:**

06/24/2026 OH ST01BP00 STO BLK 247 #1, LOCATION

07/08/2026 DRLG 27800 OH ST01BP00 15.2 MPD 15.4, MILLED WDW @26862-26892, STO BLK 247 #1 @26892, LWD (GR, RES, FPWD, DEN, SON)

07/15/2026 TD 29404 OH ST01BP00 14.7 MPD OFF, LWD (GR, RES, FPWD) HAVING ISSUES GETTING THROUGH WDW DURING C/O RUNS, PREP TO POLISH WDW PRIOR TO RUNNING 11 7/8LNR

GREEN CYN**ANADARKO PETROLEUM CORPO****606****PROSPECT: K-2****OCS: 21807****WELL: 2****Status: DRLG****562 FLD****Class: DEV****SS****API: 608114080500****LOC** 869' FSL & 4722' FEL **of Block** 00562 GREEN CYN**LAT** = 27.38844535 (27°23'18.403") **LON** = -90.25926199 (-90°15'33.343")**X** = 2,529,678 **Y** = 9,948,389 **PMD**: 28560 **PTVD**: 26448**PBHL**: OH 2187' FNL & 1326' FEL **of Block** 606 GREEN CYN**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:****ACTIVE**

SPUD: 06/28/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @4361 302' ; 28 @5147 ; 22 @8540 FIT 13.1

WD= 3979 **KB=** 80 **RIG:** DS-16 / VALARIS
Date Reached TD:

07/01/2026 TD 5290 OH ST00BP00 12.6 36 @4361 W/302'P,RAN 28 @5147,LWD (GR,RES,APWD)WOC
 07/08/2026 TD 8565 OH ST00BP00 11.5 LWD (GR,RES,APWD)RAN 22 @8540,RAN RISER & BOP,REPG BOP
 07/15/2026 TD 13010 OH ST00BP00 12.4 FIT 13.12 ON 22,LWD (GR,RES,APWD) PREP TO RUN 18LNR

GREEN CYN **726** **PROSPECT: CAESAR TONGA**
ANADARKO PETROLEUM CORPO **OCS: 24179** **WELL: 6** **Status: DRLG**

640 FLD **Class: DEV** **SS** **API: 608114080000**

LOC 6073' FSL & 4675' FWL **of Block** 00727 GREEN CYN
LAT = 27.23835119(27°14'18.064") **LON** = -90.81889581(-90°49'08.025")
X = 2,348,995 **Y** = 9,890,233 **PMD:** 27320 **PTVD:** 23349
PBHL: OH 13237' FSL & 5' FEL **of Block** 726 GREEN CYN
ABHL: OH **MD:** 27335 **TVD:** 23369 N 7166' @ W 4680'
ATD OH: 27335 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 05/04/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5127 339' ; 22 @6912 FIT 13.7 ; 18LNR @6625-13215 FIT 15.8 ;
 14 @23265 FIT 15.5 ; 9 7/8LNR @27328

WD= 4707 **KB=** 81 **RIG:** OCEAN BLACKHAWK / NOBLE DRLG
Date Reached TD: 06/16/2026

04/22/2026 OH ST00BP00 LOCATION
 04/29/2026 OH ST00BP00 BETWEEN WELL MAINTENANCE
 05/06/2026 DRLG 5746 OH ST00BP00 11.5 36 @5127 W/339'P,LWD (GR,RES,PWD)
 05/13/2026 TD 6937 OH ST00BP00 12.5 LWD (GR,RES,PWD)RAN 22 @6912,PREP TO DRILL OUT
 05/20/2026 TD 13349 OH ST00BP00 13.4 NO MPD,FIT 13.73 ON 22,LWD (GR,RES,PWD) SET 18LNR @6625-13215,WOC
 05/27/2026 TD 22066 OH ST00BP00 14.3 FIT 15.8 ON 18LNR,WHILE @19300,TOOK OPEN HOLE FIT 15.01,ROLLING OVER MUD TO 14.7,LWD (GR,RES,PWD)
 06/03/2026 TD 23300 OH ST00BP00 14.3 MPD 15.1,LWD (GR,RES,PWD)WHILE POOH,HOLE PACKED OFF,TWISTED OFF DP,TF @9068,FSG
 06/10/2026 TD 23300 OH ST00BP00 15.1 MPD OFF,RECD FSH,RNG 14
 06/17/2026 TD 27335 OH ST00BP00 14.1 MPD 14.9,RAN 14 @23265,FIT 15.49,WHILE @ 26180,TOOK DFIT 15.0,LWD (GR,RES,PWD,X-BAT,ALD,CTN,GEOTAP)C&C
 06/24/2026 TD 27335 OH ST00BP00 14.8 NO MPD,ATTEMPTED WL,NGI,DEN,NEUT,ZAIT,HIT BRDG @23315,RECONFIGURED TOOL STRING TO NGI W/A JAR TO COLLECT SAMPLES,HIT BRDG @ 23315,NO SAMP OR LOGS RECD,RAN 9 7/8LNR @ 23006-27328,WOC
 06/24/2026 TD 27335 OH ST00BP00 14.8 ANADARKO PAST THEIR PTD BY 15' WHICH PUT THE WELL IN BLK 726 INSTEAD OF 727,THIS REQUIRED ANADARKO TO CHANGE THE BLOCK,WELL & OCS #
 ORIG PBHL: 13248 FSL 10 FWL BLK 727,ORIG WELL #7,ORIG OCS16783
 07/01/2026 TD 27335 OH ST00BP00 14.8 NO MPD,RAN CIBP @27710,RNG 10 1/8 X 10 3/4 TB
 07/08/2026 TD 27335 OH ST00BP00 14.8 RAN 10 1/8 X 3/4TB @23006,COMPTG
 07/15/2026 TD 27335 OH ST00BP00 14.8 COMPTG

GREEN CYN **742** **PROSPECT: ATLANTIS**
BP EXPL **OCS: 15606** **WELL: DC152** **Status: DRLG**

743 FLD

Class: DEV

API: 608114080400

LOC 6582' FSL & 7050' FWL of Block 00743 GREEN CYN
 LAT = 27.22528047 (27°13'31.010") LON = -90.03216544 (-90°01'55.796")
 X = 2,604,810 Y = 9,890,742 PMD: 21494 PTVD: 17873
 PBHL: OH 7636' FSL & 215' FEL of Block 742 GREEN CYN
 ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 06/24/2026 SUSP: COMP: RR:
 CSG= OH 36 @7132 299' ; 22 @10562 ; 16 @13531 PIT 12.1

WD= 6833 KB= 80 RIG: OCEAN BLACK HORNET / NOBLE DRLG
 Date Reached TD:

06/24/2026		OH	ST00BP00	BATCH SET, 36 @7132 W/299'P, PREP TO SPUD
07/01/2026	TD	10592	OH	ST00BP00 12.0 LWD (GR, RES, PWD) RNG 22
07/08/2026	TD	10592	OH	ST00BP00 12.0 RAN 22 @10562, PREP TO DRILL OUT
07/15/2026	TD	13536	OH	ST00BP00 10.6 LWD (GR, RES, PWD, SON) RAN 16 @13531, PIT 12.1, PREP TO DRILL AHEAD

GREEN CYN	782	PROSPECT: MAD DOG	
BP EXPLORATION & PRODUCT	OCS: 15610	WELL: MD15	Status: DRLG

826 FLD

Class: DEV

API: 608114061200

LOC 7228' FSL & 6166' FEL of Block 00782 GREEN CYN
 LAT = 27.18830922 (27°11'17.913") LON = -90.26861424 (-90°16'07.011")
 X = 2,528,234 Y = 9,875,548 PMD: 25478 PTVD: 22443
 PBHL: OH 3471' FNL & 2401' FWL of Block 782 GREEN CYN
 ABHL: OH MD: 25533 TVD: 22524 N 5168' @ W 7266'
 ABHL: BP2 MD: 25781 TVD: 22522 N 5429' @ W 7198'
 ATD OH: 25781 BP1: 24014 BP2: 25781 BP3: BP4: BP5:

SPUD: 11/07/2013 SUSP: COMP: RR:
 CSG= OH 36 @4886 290' ; 22 @7094 FIT 10.8 ; 16LNR @6488-12455 FIT 15.1 ;
 14LNR @12154-19648 FIT 13.6 ; 11 7/8LNR @19443-23275 PIT 13.6 ;
 9 7/8LNR @23048-25743

WD= 4428 KB= 168 RIG: MAD DOG SPAR / VALARIS
 Date Reached TD: 04/23/2026

09/11/2013		OH	ST00BP00	(APPROVED PERMIT 9-6-13) (BATCH SET)
10/09/2013		OH	ST00BP00	M/ON 10-7-13, PREP TO RUN 36"
10/16/2013		OH	ST00BP00	M/ON 10-7-13, 36 @4886W/290'P, M/OFF 10-10-13 (WILL RET)
11/13/2013	TD	7125	OH	ST00BP00 14.0 M/ON 11-6-13, LWD (GR, RES) PREP TO RUN 22"
11/20/2013	TD	7125	OH	ST00BP00 14.0 22" @7094, WOC
11/27/2013	TD	7125	OH	ST00BP00 14.0 M/OFF 11-19-13 (WILL RETURN)
12/24/2025	TD	7125	OH	ST00BP00 14.0 M/ON 12-14-25, C/O TO DRILL AHEAD
12/31/2025	DRLG	10664	OH	ST00BP00 10.1 FIT 10.79 ON 22, LWD (GR, RES, PWD)
01/07/2026	TD	12460	OH	ST00BP00 10.2 LWD (GR, RES, PWD) PREP TO RUN 16LNR
01/14/2026	TD	12460	OH	ST00BP00 10.2 16LNR @6488-12455, PREP TO DRILL OUT & TEST LNR
01/21/2026	DRLG	18287	OH	ST00BP00 13.9 FIT 15.06 ON 16LNR, LWD (GR, RES, PWD, SON, NBGR)
01/28/2026	TD	19659	OH	ST00BP00 14.1 LWD (GR, RES, PWD, SON, NBGR) RNG 14LNR
02/04/2026	TD	19659	OH	ST00BP00 14.2 14LNR @12154-19648, WOC
02/11/2026	TD	19659	OH	ST00BP00 14.2 PREP TO DRILL OUT & TEST 14LNR
02/18/2026	TD	25533	OH	ST00BP00 13.0 RTD 2-16-26, FIT 13.6 ON 14LNR, LWD (GR, RES, NBGR, PWD, DEN, NEUT, SON, FPWD) CIRC BOTTOM UP
02/25/2026	TD	25533	OH	ST00BP00 13.0 WHILE BACKREAMING OUT OF HOLE, HOLE PACKED OFF & WENT TO LOSSES, STK DP @22620, PREP TO SEVER PIPE
03/04/2026	TD	25533	OH	ST00BP00 13.0 SEVERED DP, TF @21176, PREP TO PB & BYPASS
03/11/2026	TD	25533	OH	ST00BP00 13.0 REPD BOP, PREP TO BYPASS
03/18/2026	TD	25533	OH	ST00BP00 13.0 BYPASSED @19848
03/18/2026	TD	24014	BP1	ST00BP01 12.7 LWD (GR, RES, DEN, NEUT, CALP, ACOUSTIC TESTRAK) ENCOUNTERED TAR, EXPERIENCE BALLOONING &

ACTIVE

LOSSES,PULL UP TO 22810,SHUT WELL IN,C&C
 03/25/2026 TD 24014 BP1 ST00BP01 12.7 PREP TO PB & BYPASS
 04/01/2026 TD 24014 BP1 ST00BP01 12.7 BYPASSED @19676
 04/01/2026 DRLG 23102 BP2 ST00BP02 12.7 LWD(GR,RES,PWD)ENCOUNTER TAR @23075
 04/08/2026 TD 23300 BP2 ST00BP02 12.7 LWD(GR,RES,PWD)TOOLS FAILED FROM
 23090-23300,PREP TO RUN 11 7/8LNR
 04/15/2026 TD 23300 BP2 ST00BP02 12.7 11 7/8LNR @19443-23275,PREP TO DRILL OUT
 04/22/2026 DRLG 24189 BP2 ST00BP02 12.7 PIT 13.6 ON 11 7/8LNR,LWD(GR,RES,PWD,SON)
 04/29/2026 TD 25781 BP2 ST00BP02 12.7 LWD(GR,RES,PWD,SON)REAMING & HPU REPAIRS
 05/06/2026 TD 25781 BP2 ST00BP02 12.7 REAMED TO 25781,RNG 9 7/8LNR
 05/13/2026 TD 25781 BP2 ST00BP02 12.7 RAN 9 7/8LNR @23048-25743,PREP TO COMP
 05/20/2026 TD 25781 BP2 ST00BP02 12.7 PREP TO COMP
 05/27/2026 TD 25781 BP2 ST00BP02 12.7 COMPTG
 06/03/2026 TD 25781 BP2 ST00BP02 12.7 COMPTG
 06/10/2026 TD 25781 BP2 ST00BP02 12.7 COMPTG
 06/17/2026 TD 25781 BP2 ST00BP02 12.7 COMPTG
 06/24/2026 TD 25781 BP2 ST00BP02 12.7 COMPTG
 07/01/2026 TD 25781 BP2 ST00BP02 12.7 COMPTG
 07/08/2026 TD 25781 BP2 ST00BP02 12.7 COMPTG
 07/15/2026 TD 25781 BP2 ST00BP02 12.7 COMPTG

GREEN CYN

807

PROSPECT: ANCHOR

CHEVRON U.S.A. INC.

OCS: 31752

WELL: AP7

Status: DRLG

807 FLD

Class: DEV

SS

API: 608114080200

LOC 4045' FSL & 4475' FWL of Block 00807 GREEN CYN

LAT = 27.15117389(27°09'04.226") LON = -91.21088317(-91°12'39.179")

X = 2,222,075 Y = 9,856,525 PMD: 33793 PTVD: 33536

PBHL: OH 4361' FSL & 6470' FWL of Block 807 GREEN CYN

ABHL: OH MD: 33710 TVD: 33482 S 211' @ E 480'

ATD OH: 33710 BP1: BP2: BP3: BP4: BP5:

SPUD: 04/28/2026 SUSP:

COMP:

RR:

CSG= OH 36 @5333 305' ; 22 @10547 FIT 11.7 ; 18LNR @10093-15575 FIT 14.0 ;
 16LNR @8003-24855 FIT 16.1 ; 14LNR @24460-30040 FIT 16.2 ; 10LNR @29362-33634

WD= 4953 KB= 75 RIG: DW TITAN / TRANSOCEAN

Date Reached TD: 07/02/2026

04/29/2026 OH ST00BP00 36 @5333 W/305'P,PREP TO SPUD
 05/06/2026 TD 10577 OH ST00BP00 11.0 LWD(NBGR)RNG 22
 05/13/2026 TD 10577 OH ST00BP00 11.0 22 @10547,RAN BOP,TSTG BOP
 05/20/2026 TD 15628 OH ST00BP00 10.7 MPD 11.26,FIT 11.7 ON 22,LWD(NBGR,ARCVIS)
 PREP TO RUN 18LNR
 05/27/2026 DRLG 22646 OH ST00BP00 12.3 MPD 12.77,RAN 18LNR @10093-15575,FIT 14.0,
 LWD(NBGR,ARCVIS)
 06/03/2026 TD 24930 OH ST00BP00 13.0 MPD 13.15,LWD(NBGR,ARCVIS)RAN 16LNR @
 8003-24855,PREP TO TEST BOP
 06/10/2026 TD 30164 OH ST00BP00 14.9 MPD 15.56,TOOK FIT 16.1 ON 16LNR,LWD(NBGR,
 ARCVIS)WHILE @29096 HAD LOSSES,DECREASED
 MPD TO 15.5,HOLE PACKED OFF,RECD DP,HAD 5
 BBL GAIN,SHUT IN,PREP TO RUN 14LNR
 06/17/2026 DRLG 30615 OH ST00BP00 14.9 MPD 15.59,RAN 14LNR @24460-30040,TOOK DFIT
 16.2,LWD(NBGR,ARCVIS,SONSCOPE,STETH,ADN)
 06/24/2026 TD 33710 OH ST00BP00 14.9 MPD 15.63,LWD(NBGR,ARCVIS,SONSCOPE,STETH,
 ADN)WHILE @33710,DP STUCK,WHILE ATTEMPTING
 TO POOH,DP PARTED,TF @28190,FSG
 UNSUCCESSFUL,SEVERED DP @32256,UNABLE TO
 FREE DP,PREP TO RE-SEVER
 07/01/2026 TD 33710 OH ST00BP00 14.9 MPD 15.63,SEVERED DP @32167,SET OH PLUGS,
 TOC @29420,DRLG CEMENT TO BYPASS
 07/08/2026 TD 33710 OH ST00BP00 14.9 MPD 15.63,BYPASSED @30160
 07/08/2026 TD 33710 BP1 ST00BP01 14.9 MPD 15.63,LWD(NBGR,ARCVIS)RAN WL,HXPT,HLDS,
 QCNT,PPC,MSIP @33700,LOGGING
 07/15/2026 TD 33710 BP1 ST00BP01 14.9 MPD 15.63,RAN WL #2,PPC,HLDS @33600,RAN
 STK & SET 10LNR @29362-33634,RNG 10 1/4 TB

ACTIVE

GREEN CYN	825	PROSPECT: MAD DOG	
BP EXPL	OCS: 20190	WELL: 14	Status: DRLG
825 FLD	Class: DEV	API: 608114072000	
LOC 7311' FSL & 6375' FEL of Block 00825 GREEN CYN LAT = 27.14594440 (27°08'45.400") LON = -90.31898077 (-90°19'08.331") X = 2,512,185 Y = 9,859,790 PMD : 25223 PTVD : 23498 PBHL : OH 342' FSL & 5103' FEL of Block 825 GREEN CYN ABHL : OH MD : 24993 TVD : 23277 S 6907' @ E 1259' ABHL : BP1 MD : 24852 TVD : 23242 S 6816' @ E 1245' ATD OH : 24993 BP1 : 24852 BP2 : BP3 : BP4 : BP5 : SPUD : 03/29/2019 SUSP : COMP : RR : CSG = OH 36 @5335 267' ; 22 @7645 PIT 11.8 ; 14 @17044 PIT 13.2 ; 9 7/8LNR @16797-24973 FIT 13.2 BP1 9 7/8LNR @16222-24832 WD = 4986 KB = 82 RIG : WEST AURIGA / SEADRILL Date Reached TD : 05/15/2026			
03/13/2019	OH	ST00BP00	BATCH SET
04/03/2019 TD	7692	OH	ST00BP00 10.5 36 @5335 W/267'P, LWD (ARC) 22 @7645, M/OFF 4-1-19 (WILL RETURN)
03/18/2026 TD	7692	OH	ST00BP00 10.5 M/ON 3-11-26, RIGGING UP
03/25/2026 TD	17080	OH	ST00BP00 10.5 MPD 11.5, PIT 11.8 ON 22, LWD (ARCVIS 900, SONVIS 900, POOH TO RUN 14
04/01/2026 DRLG	20135	OH	ST00BP00 11.7 MPD 12.2, RAN 14 @17044, PIT 13.2, LWD (GR, RES, PWD, SON)
04/08/2026 DRLG	24372	OH	ST00BP00 11.6 MPD 12.1-12.5, LWD (GR, RES, PWD, SON) DURING THE WEEK, ENCOUNTERED FORMATION LOSSES, SPOTTED LCM PILL & MPD SQUEEZE OPERATIONS, STABILIZED WELL, CONTINUED DRILLING AHEAD
04/15/2026 TD	24993	OH	ST00BP00 11.8 MPD 11.9, RTD 4-7-265, LWD (GR, RES, PWD, SON)
04/22/2026 TD	24993	OH	ST00BP00 11.8 MPD 11.9, FIT 13.18 ON 9 7/8LNR, RAN CBL TO CHECK BAD CEMENT JOB, WOO
04/29/2026 TD	24993	OH	ST00BP00 11.8 MPD 11.9, PREP TO PB & BYPASS
05/06/2026 TD	24993	OH	ST00BP00 11.8 MPD 11.9, MILLING WDW TO BYPASS
05/13/2026 TD	24993	OH	ST00BP00 11.8 MPD 11.9, MILLED WDW @16730-16757, BYPASSED @ 16757
05/13/2026 DRLG	21590	BP1	ST00BP01 11.2 MPD 11.8, LWD (GR, RES, PWD, SON)
05/20/2026 TD	24852	BP1	ST00BP01 11.7 MPD 12.01, LWD (GR, RES, PWD, SON) RAN 9 7/8LNR @ 16222-24832, WOC
05/27/2026 TD	24852	BP1	ST00BP01 11.7 MPD 12.01, WHILE POOH, LOST STABILIZER, POOH W/FSG
06/03/2026 TD	24852	BP1	ST00BP01 11.7 MPD 12.01, COMPTG
06/10/2026 TD	24852	BP1	ST00BP01 11.7 MPD 12.01, COMPTG
06/17/2026 TD	24852	BP1	ST00BP01 11.7 MPD 12.01, COMPTG
06/24/2026 TD	24852	BP1	ST00BP01 11.7 MPD 12.01, COMPTG
07/01/2026 TD	24852	BP1	ST00BP01 11.7 MPD 12.01, COMPTG
07/08/2026 TD	24852	BP1	ST00BP01 11.7 MPD 12.01, COMPTG
07/15/2026 TD	24852	BP1	ST00BP01 11.7 MPD 12.01, COMPTG
GREEN CYN	944	PROSPECT: WINTERFELL	
BEACON OFFSHORE ENERGY	OCS: 36061	WELL: WA5	Status: DRLG
944 FLD	Class: DEV	Hrz/SS	API: 608114080100
LOC 6946' FNL & 2310' FEL of Block 00943 GREEN CYN LAT = 27.03080025 (27°01'50.881") LON = -90.99034361 (-90°59'25.237") X = 2,294,490 Y = 9,813,854 PMD : 27343 PTVD : 22255 PBHL : OH 2037' FSL & 4940' FWL of Block 944 GREEN CYN ATD OH : BP1 : BP2 : BP3 : BP4 : BP5 : SPUD : 04/20/2026 SUSP : COMP : RR : ACTIVE			

CSG= OH 36 @5731 273' ; 28 @7196 ; 22 @10008 FIT 14.5 ; 14 @19714 FIT 16.0 ;
10 X 9 7/8LNR @19523-25690

WD= 5378 KB= 80 RIG: OCEAN BLACK RHINO / NOBLE DRLG
Date Reached TD:

04/22/2026 DRLG	5899	OH	ST00BP00	11.5	36 @5731 W/273'P,LWD(ARCVIS 900)
04/29/2026 TD	8490	OH	ST00BP00	13.0	WHILE @7300,MUD 11.5,RAN 28 @7196, LWD(ARCVIS 900)OBSERVED PRESSURE & TORQUE LOSS,POOH & FOUND THE DRILL STRING HAD PARTED @8388,RECD FSH,TIH TO DRILL AHEAD
05/06/2026 TD	10058	OH	ST00BP00	14.0	LWD(ARCVIS 900,RAN 22 @10008,RAN BOP,PREP TO DRILL OUT & TEST CSG
05/13/2026 DRLG	18400	OH	ST00BP00	13.6	MPD 14.1,FIT 14.54 ON 22,LWD(ARCVIS 900)
05/20/2026 TD	19835	OH	ST00BP00	14.0	MPD 14.1,LWD(ARCVIS 900)RAN 14 @19714,PREP TO DRILL OUT & TEST CSG
05/27/2026 DRLG	23678	OH	ST00BP00	14.5	MPD 15.1,TOOK FIT 15.97 ON 14,LWD(ARCVIS 825)
06/03/2026 TD	25690	OH	ST00BP00	15.0	MPD 15.25,LWD(ARCVIS 825)RNG 9 7/8LNR
06/10/2026 TD	25690	OH	ST00BP00	15.0	MPD 15.25,TESTED BOP,RAN 10 1/8 X 9 7/8LNR @19523-25690,C/O,POOH W/C/O ASSEMBLY
06/17/2026 TD	25690	OH	ST00BP00	15.0	MPD 15.25,RAN 10 1/8 X 9 7/8TB @19523, INSTALLING XMAS TREE
06/24/2026 TD	25690	OH	ST00BP00	15.0	MPD 15.25,INSTALLED XMAS TREE,C/O TB
07/01/2026 TD	25690	OH	ST00BP00	15.0	MPD 15.25,C/O TB,TIH W/MULTI FINGER CALIPER TOOL FOR CSG DIAGNOSTICS
07/08/2026 TD	25690	OH	ST00BP00	15.0	MPD 15.25,RAN MULTI FINGER CALIPER TOOL @ 25398,POSSIBLE LEAK IN 9 7/8LNR,PREP TO SQUEEZE
07/15/2026 TD	25690	OH	ST00BP00	15.0	MPD 15.25,PERFORMED CEMENT SQZ TO REPAIR LEAK IN 10 1/8 X 9 7/8LNR,SQZ JOB FAILED, SET CAST IRON CEMENT RET @23335,PREP TO T/A

WALKER RIDGE 107 PROSPECT: DAENERYS
TALOS ENERGY OFFSHORE LL OCS: 35724 WELL: SS2 Status: DRLG

107 WC Class: EXP/APPR SS API: 608124016300

LOC 5648' FSL & 5131' FEL of Block 00107 WALKER RIDGE
LAT = 26.84773226(26°50'51.836") LON = -91.00224249(-91°00'08.073")
X = 2,291,668 Y = 9,747,248 PMD: 30218 PTVD: 29800
PBHL: OH 7345' FNL & 5188' FEL of Block 107 WALKER RIDGE
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 07/01/2026 SUSP: COMP: RR:
CSG= OH 36 @6316 311' ; 28 @7492 ; 22 @9808 LOT 13.8

WD= 5923 KB= 82 RIG: WEST VELA / SEADRILL
Date Reached TD:

05/13/2026		OH	ST00BP00		LOCATION
07/08/2026 TD	9868	OH	ST00BP00	11.5	36 @6316 W/311'P,28 @7492,22 @9808, LWD(ARCVIS)RNG BOP & RISER
07/15/2026 TD	15450	OH	ST00BP00	13.2	RAN BOP & RISER,TOOK LOT 13.8 ON 22, LWD(ARCVIS)RNG 18LNR

WALKER RIDGE 315 PROSPECT: MONUMENT
BEACON OFFSHORE ENERGY OCS: 35733 WELL: MA3 Status: SUSP

315 FLD Class: DEV SS API: 608124015700

LOC 453' FNL & 4463' FWL of Block 00316 WALKER RIDGE
LAT = 26.66336550(26°39'48.116") LON = -91.55813800(-91°33'29.297")
X = 2,111,183 Y = 9,677,787 PMD: 32750 PTVD: 31243
PBHL: OH 1062' FNL & 523' FEL of Block 315 WALKER RIDGE
ABHL: OH MD: 32250 TVD: 30825 S 726' @ W 4740'

ACTIVE

ATD OH: 32250 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/11/2026 **SUSP:** 07/09/2026 **COMP:** **RR:** 07/09/2026

CSG= OH 42 @6716 283' ; 28 @7989 ; 22 @10493 FIT 13.8 ; 16LNR @9817-18346 FIT 15.6 ;
14 @27563 FIT 15.6 ; 10.05LNR @27352-32250

WD= 6358 **KB=** 75 **RIG:** DW ATLAS / TRANSOCEAN

Date Reached TD: 06/01/2026

11/05/2025		OH	ST00BP00	BATCH SET
04/15/2026 TD	8040	OH	ST00BP00 10.5	42 @6716 W/283'P, LWD(ONTRAK II) RAN 28 @ 7989, WOC
04/22/2026 TD	10544	OH	ST00BP00 13.0	LWD(ONTRAK II) RAN 22 @10493, RAN LMRP & BOP, INSTALLED MPD HOSES, PREP TO DRILL OUT & TEST 22
04/29/2026 DRLG	11102	OH	ST00BP00 13.2	FIT 13.8 ON 22, LWD(ONTRAK II)
05/06/2026 TD	18516	OH	ST00BP00 13.2	LWD(ONTRAK II) RNG 16LNR
05/13/2026 TD	27645	OH	ST00BP00 14.1	MPD 14.9, RAN 16LNR @9817-18346, FIT 15.6, LWD(ONTRAK II, ZONETRAK G, SOUNDTRAK) POOH, WILL RUN 14
05/20/2026 TD	27645	OH	ST00BP00 14.7	MPD 14.9, RAN 14 @27563, WOC
05/27/2026 TD	27645	OH	ST00BP00 14.5	MPD 14.9, DRILLING OUT CEMENT TO TEST 14
06/03/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26, TOOK FIT 15.55 ON 14, LWD(ONTRAK II, ZONETRAK G, SOUNDTRAK, TESTRAK, CCN, ORD) CBU, PREP TO TEST BOP
06/10/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26, TESTED BOP, PREP TO WL LOG
06/17/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26, RAN WL, STK-8 @28945, RAN WL, MCI @ 32220, TOOK RDTs (PRESS & SAMP) RAN 10.05LNR @ 27352-32250, WOC
06/24/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26, C/O BOREHOLE, POOH W/WELLBORE C/O ASSEMBLY
07/01/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26, RNG 10.05 TB
07/08/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26, RAN 10.05TB @27352, PREP TO R.R.
07/15/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26, R.R.

WALKER RIDGE

MURPHY EXPLORATION & PRO

425

OCS: 16987

PROSPECT: CHINOOK

WELL: 5

Status: SUSP

469 FLD

Class: DEV

API: 608124015900

LOC 23' FNL & 7298' FEL of Block 00469 WALKER RIDGE

LAT = 26.51968595 (26°31'10.869") **LON** = -90.53022803 (-90°31'48.821")

X = 2,447,902 **Y** = 9,630,697 **PMD:** 26880 **PTVD:** 26183

PBHL: OH 793' FSL & 5559' FWL of Block 425 WALKER RIDGE

ABHL: BP1 **MD:** 26825 **TVD:** 26063 N 571' @ W 3092'

ATD OH: 24665 **BP1:** 26825 **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/03/2026 **SUSP:** 07/15/2026 **COMP:** **RR:** 07/15/2026

CSG= OH 36 @9229 309' ; 22 @12185 FIT 10.5 ; 18LNR @11917-16864 FIT 11.6 ;
16LNR @12539-22742 FIT 14.2 ; 14 @25085 FIT 14.7 ; 10 1/8LNR @24791-26815

WD= 8834 **KB=** 86 **RIG:** STANLEY LAFOSSE / NOBLE DRLG

Date Reached TD: 05/19/2026

02/18/2026		OH	ST00BP00	LOCATION
03/04/2026		OH	ST00BP00	36 @9229 W/309'P, PREP TO SPUD
03/11/2026 TD	12250	OH	ST00BP00 11.5	LWD(GR, RES, PWD) RAN 22 @12185, WOC
03/18/2026 TD	12250	OH	ST00BP00 11.5	PRESSURE TESTED BOP, PREP TO DRILL OUT & TAKE FIT
03/25/2026 TD	16950	OH	ST00BP00 9.4	FIT 10.5 ON 22, LWD(GR, RES, PWD) RAN 18LNR @ 11917-16864, PREP TO DRILL AHEAD
04/01/2026 DRLG	17072	OH	ST00BP00 11.0	MPD 11.15, TOOK FIT 11.6 ON 18LNR, PRESSURE TESTED BOP, LWD(GR, RES, PWD, SON)
04/08/2026 TD	22785	OH	ST00BP00 10.5	MPD 11.1, LWD(GR, RES, PWD, SON) PREP TO RUN 16
04/15/2026 TD	22785	OH	ST00BP00 10.5	MPD 11.1, RAN 16LNR @12539-22742, PREP TO DRILL OUT
04/22/2026 TD	24665	OH	ST00BP00 12.5	MPD 13.1, FIT 14.2 ON 16LNR, LWD(GR, RES, PWD,

ACTIVE

04/29/2026	TD	24665	OH	ST00BP00	12.5	SON) DRILL STRING PACKED OFF, C&C, TSTG BOP MPD 13.1, ENCOUNTERED TAR @24662, SET CEMENT PLUG #1, DID NOT TAG TOP, SET ANOTHER CEMENT PLUG, TOC @23323, PREP TO SET ANOTHER CEMENT PLUG BEFORE BYPASSING
05/06/2026	TD	24665	OH	ST00BP00	12.5	MPD 13.1, SET ADDL PLUG, TOC @22299, BYPASSED @22764
05/06/2026	TD	25148	BP1	ST00BP01	12.5	MPD 13.6, LWD (GR, RES, PWD, SON) CBU WHILE EVALUATE TAR SECTION
05/13/2026	TD	25148	BP1	ST00BP01	12.5	MPD OFF, RAN 14 @25085, PREP TO DRILL OUT & TEST CSG
05/20/2026	TD	26825	BP1	ST00BP01	13.6	MPD OFF, FIT 14.68 ON 14, LWD (GR, RES, PWD, SON, DEN, NEUT, FPWD, NMR) PREP TO TAKE TESTRAK PRESSURE SAMPLES
05/27/2026	TD	26825	BP1	ST00BP01	13.6	TOOK TESTRAK PRESSURE SAMPLES, RAN 10 1/8LNR @24791-26815, WOC
06/03/2026	TD	26825	BP1	ST00BP01	13.6	RAN 10 1/8 TB @24801, PRESSURE TESTING CSG
06/10/2026	TD	26825	BP1	ST00BP01	13.6	PRESSURE TESTED BOP, COMPTG
06/17/2026	TD	26825	BP1	ST00BP01	13.6	COMPTG
06/24/2026	TD	26825	BP1	ST00BP01	13.6	COMPTG
07/01/2026	TD	26825	BP1	ST00BP01	13.6	CIBP @26700, PREP TO R.R.
07/08/2026	TD	26825	BP1	ST00BP01	13.6	PREP TO R.R.
07/15/2026	TD	26825	BP1	ST00BP01	13.6	R.R.

WALKER RIDGE
CHEVRON U.S.A. INC.

678
OCS: 21245

PROSPECT: ST MALO
WELL: IS2

Status: DRLG

678 FLD

Class: INJ

SS

API: 608124016100

LOC 4957' FNL & 173' FEL of Block 00677 WALKER RIDGE
LAT = 26.29684934 (26°17'48.658") LON = -91.09333694 (-91°05'36.013")

X = 2,264,947 Y = 9,546,563 PMD: 28600 PTVD: 28278

PBHL: OH 5040' FNL & 2560' FWL of Block 678 WALKER RIDGE

ABHL: BP1 MD: 28322 TVD: 28008 S 107' @ E 2619'

ATD OH: 27032 BP1: 28322 BP2: BP3: BP4: BP5:

SPUD: 03/31/2026 SUSP:

COMP:

RR:

CSG= OH 36 @7451 311' ; 22 @10501 FIT 13.2 ; 14LNR @7125-24200 FIT 14.5 ;
11 7/8LNR @23544-26917 FIT 12.7

WD= 7039 KB= 101 RIG: DW CONQUEROR / TRANSOCEAN

Date Reached TD: 07/04/2026

04/01/2026		OH	ST00BP00		BATCH SET, PREP TO RUN 36
04/08/2026	TD	10550	OH	ST00BP00	12.5 36 @7451 W/311' P, LWD (NBGR) RAN 22 @10501, M/OFF 4-4-26, WILL RETURN
05/27/2026	TD	10550	OH	ST00BP00	12.5 M/ON 5-25-26, PREP TO RUN BOP
06/03/2026	DRLG	22720	OH	ST00BP00	11.7 MPD 12.29, RAN BOP, TOOK FIT 13.2 ON 22, LWD (NBGR, ARCVIS)
06/10/2026	TD	24265	OH	ST00BP00	11.7 MPD 12.31, LWD (NBGR, ARCVIS) RAN 14LNR @ 7125-24200, PREP TO DRILL OUT
06/17/2026	TD	27032	OH	ST00BP00	12.6 MPD 13.3, TOOK FIT 14.5 ON 14LNR, WHILE @ 26960, MW 13.3, MPD 13.6, PERFORMED DYNAMIC PORE PRESSURE TEST TO 13.3, REDUCED MW FROM 13.0, MPD 13.6 TO 12.6, MPD 13.6, LWD (ARCVIS, NBGR, SONSCOPE) HAD LOSSES, STK DP @27032, PREP TO SEVER DP
06/24/2026	TD	27032	OH	ST00BP00	12.6 MPD 13.3, SEVERED DP @25497, PLACED ABANDONMENT PLUG, TOC @25135, SET KO PLUG, TOC @23472, PREP TO BYPASS
07/01/2026	TD	27032	OH	ST00BP00	12.6 MPD 13.3, PB & BYPASSED @24373
07/01/2026	TD	26922	BP1	ST00BP01	12.6 MPD 13.3, LWD (ARCVIS, NBGR, SONSCOPE) RNG 11 7/8LNR
07/08/2026	TD	28322	BP1	ST00BP01	10.5 MPD 11.2, RAN 11 7/8LNR @23544-26917, FIT 12.7, LWD (ARCVIS, NBGR, SONSCOPE) WHILE @28322, HAD 2 BBL GAIN, SHUT IN, STABILIZING WELL
07/15/2026	TD	28322	BP1	ST00BP01	10.5 MPD 11.2, STABILIZED WELL W/MPD 11.7, ROLLED

ACTIVE

OVER TO 11.6 SURFACE MUD, WHILE @26281, HAD
TOTAL LOSSES, POOH, PUMPED BASE OIL, RNG 9
7/8LNR

MISSISSIPPI CYN
SHELL

477
OCS: 36962

PROSPECT: SISCO
WELL: 1

Status: DRLG

477 WC

Class: EXP

API: 608174152600

LOC 6170' FSL & 5791' FWL of Block 00477 MISSISSIPPI CYN
LAT = 28.51480163(28°30'53.286") LON = -88.14444392(-88°08'39.998")
X = 1,272,991 Y = 10,349,690 PMD: 30605 PTVD: 30522
PBHL: OH 5332' FSL & 5306' FWL of Block 477 MISSISSIPPI CYN
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 06/22/2026 SUSP: COMP: RR:
CSG= OH 38 @7132 197' ; 28 @8586 ; 22 @12775 FIT 12.1 ; 18LNR @12600-19039

WD= 6833 KB= 102 RIG: DW PONTUS / TRANSOCEAN
Date Reached TD:

06/10/2026		OH	ST00BP00		LOCATION
06/24/2026	TD	8640	OH	ST00BP00	8.6 MPD OFF, RAN 38 @7132 W/197'P, LWD(EWR-M5) PREP TO RUN 28
07/01/2026	TD	12839	OH	ST00BP00	13.6 MPD OFF, LWD(EWR-M5) RAN 28 @8586, RAN 22 @ 12775, RNG RISER & BOP
07/08/2026	DRLG	15780	OH	ST00BP00	12.1 CML 11.8, TOOK FIT 12.1 ON 22, LWD(BASESTAR, RESISTAR, XBAT)
07/15/2026	TD	19200	OH	ST00BP00	12.1 CML 11.9, LWD(BASESTAR, RESISTAR, XBAT) RAN 18LNR @12600-19039, WOC

MISSISSIPPI CYN
LLOG EXPL

503
OCS: 27277

PROSPECT: WHO DAT
WELL: SS1ST

Status: SUSP

503 FLD

Class: DEV

API: 608174113101

LOC 6054' FSL & 3687' FEL of Block 00503 MISSISSIPPI CYN
LAT = 28.46084289(28°27'39.034") LON = -89.01153219(-89°00'41.516")
X = 994,233 Y = 10,333,734 PMD: 18404 PTVD: 17155
PBHL: OH 5182' FSL & 510' FEL of Block 503 MISSISSIPPI CYN
ABHL: OH MD: 18468 TVD: 17229 S 869' @ E 3176'
ATD OH: 18468 BP1: BP2: BP3: BP4: BP5:

SPUD: 04/17/2026 SUSP: 07/12/2026 COMP: RR: 07/12/2026
CSG= OH OLD(36 @3458 ; 26 @4026 ; 20 @6247 ; 16 @8850 ; 13 5/8 @12275 ; 9 7/8LNR @12054-
15737 ; 7 5/8LNR @14152-17693)
7 3/4LNR @11593-16670 LOT 15.7 ; 5 1/2LNR @16427-18463

WD= 3099 KB= 82 RIG: WEST NEPTUNE / SEADRILL
Date Reached TD: 04/29/2026

04/22/2026	DRLG	15038	OH	ST01BP00	12.8 MPD 13.9, MILLED WDW @11851-11857, FIT 15.19, STO @11857, LWD (ONTRAK, ORD, CCN, TESTRAK, SOUNDTRAK)
04/29/2026	DRLG	16927	OH	ST01BP00	13.0 MPD 14.2, WHILE @16835, MUD 13.9, MPD 14.1, LWD (ONTRAK, ORD, CCN, TESTRAK, SOUNDTRAK) RAN 7 3/4LNR @11593-16670, LOT 15.65, LWD (ONTRAK, DEN, NEUT, TESTRAK)
05/06/2026	TD	18468	OH	ST01BP00	14.4 MPD 14.5, LWD (ONTRAK, DEN, NEUT, TESTRAK) PREP TO RUN 5 1/2LNR
05/13/2026	TD	18468	OH	ST01BP00	14.4 MPD OFF, RAN 5 1/2LNR @16427-18463, COMPTG
05/20/2026	TD	18468	OH	ST01BP00	14.4 COMPTG
05/27/2026	TD	18468	OH	ST01BP00	14.4 COMPTG
06/03/2026	TD	18468	OH	ST01BP00	14.4 COMPTG
06/10/2026	TD	18468	OH	ST01BP00	14.4 COMPTG
06/17/2026	TD	18468	OH	ST01BP00	14.4 COMPTG
06/24/2026	TD	18468	OH	ST01BP00	14.4 COMPTG

ACTIVE

07/01/2026 TD 18468 OH ST01BP00 14.4 COMPTG
 07/08/2026 TD 18468 OH ST01BP00 14.4 COMPTG
 07/15/2026 TD 18468 OH ST01BP00 14.4 R.R.

MISSISSIPPI CYN
 SHELL

807
 OCS: 7963

PROSPECT: MARS
 WELL: A23ST2

Status: DRLG

807 FLD

Class: INJ

API: 608174049402

LOC 3556' FNL & 5619' FWL of Block 00807 MISSISSIPPI CYN
 LAT = 28.16972543 (28°10'11.012") LON = -89.22298581 (-89°13'22.749")
 X = 924,339 Y = 10,229,084 PMD: 18043 PTVD: 15824
 PBHL: OH 6526' FNL & 7843' FEL of Block 807 MISSISSIPPI CYN
 ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 07/03/2026 SUSP: COMP: RR:
 CSG= OH OLD(36 @3224 ; 26 @4311 ; 20 @5377 ; 16 @7105 ; 14.681LNR @6491-9120 ; 13 3/8LNR @6191-13115 ; 11 3/4LNR @12711-17294)

WD= 2945 KB= RIG: H&P 201 / H&P DRLG
 Date Reached TD:

07/01/2026 OH ST02BP00 PREP TO STO #A-23ST
 07/08/2026 TD 9356 OH ST02BP00 12.5 MPD OFF, MILLED WDW @9211-9241, STO @9241,
 FIT 13.62, PREP TO RUN MILLING BHA
 07/15/2026 TD 13660 OH ST02BP00 12.6 MPD 13.0, LWD (ONTRAK) PERFORMED OPEN HOLE
 FIT 13.3, RNG 11 7/8LNR

MISSISSIPPI CYN
 SHELL

807
 OCS: 7963

PROSPECT: OLYMPUS
 WELL: MB9ST2

Status: DRLG

807 FLD

Class: DEV

SS

API: 608174122502

LOC 6889' FNL & 379' FWL of Block 00807 MISSISSIPPI CYN
 LAT = 28.16029650 (28°09'37.067") LON = -89.23905186 (-89°14'20.587")
 X = 919,099 Y = 10,225,751 PMD: 18150 PTVD: 16772
 PBHL: OH 3982' FNL & 2929' FWL of Block 807 MISSISSIPPI CYN
 ABHL: OH MD: 18314 TVD: 16821 N 2988' @ E 2255'
 ATD OH: 18314 BP1: BP2: BP3: BP4: BP5:

SPUD: 05/20/2023 SUSP: COMP: RR:
 CSG= OH OLD(38 @3386 ; 32 @4324 ; 28 @5181 ; 22 @5947 ; 18LNR @5593-8797 ; 14 @11771 ; 11 7/8LNR @11618-15295 ; 7 5/8LNR @14084-17418)
 7 5/8LNR @13006-18309

WD= 3036 KB= 232 RIG: OLYMPUS N-88 / H&P DRLG
 Date Reached TD: 06/03/2026

03/18/2026 OH ST02BP00 STO MC 806 #MB-9ST
 05/13/2026 OH ST02BP00 PREP TO MILL WDW
 05/20/2026 OH ST02BP00 BEGAN MILLING WDW, PAUSED MILLING DUE TO
 TOP DRIVE MAINTENANCE
 05/27/2026 TD 13663 OH ST02BP00 13.0 MPD OFF, MILLED WDW @13438-13463, FIT 14.1,
 STO @13463, PREP TO RUN POLISH MILL
 ASSEMBLY
 06/03/2026 DRLG 17402 OH ST02BP00 12.5 MPD 13.4, LWD (GEOVIS, ARCVIS, SONSCOPE, STETH,
 ADN)
 06/10/2026 TD 18314 OH ST02BP00 12.5 MPD 13.2, LWD (GEOVIS, ARCVIS, SONSCOPE, STETH,
 ADN) SET PKR, REPG BOP
 06/17/2026 TD 18314 OH ST02BP00 12.5 REPD BOP, RAN 7 5/8LNR @13006-18309, PREP TO
 RUN TB
 06/24/2026 TD 18314 OH ST02BP00 12.5 MPD 13.2, TOP DRIVE MAINTENANCE, PREP TO RUN
 TB
 07/01/2026 TD 18314 OH ST02BP00 12.5 MPD 13.2, RAN 7 5/8 TB @13046, PREP TO RUN
 UPPER TB
 07/08/2026 TD 18314 OH ST02BP00 12.5 MPD 13.2, INSTALLED PRODUCTION RISER, PREP

ACTIVE

07/15/2026 TD 18314 OH ST02BP00 12.5 MPD 13.2,RAN 8 5/8 UPPER TB @3491,C/O

MISSISSIPPI CYN
LLOG EXPL

816
OCS: 33178

PROSPECT: TAGGERT
WELL: 4

Status: DRLG

816 FLD

Class: DEV

API: 608174152700

LOC 4331' FNL & 2776' FEL of Block 00816 MISSISSIPPI CYN
LAT = 28.17436187(28°10'27.703") LON = -88.75747958(-88°45'26.926")
X = 1,074,344 Y = 10,228,309 PMD: 13568 PTVD: 11112
PBHL: OH 6768' FNL & 5931' FEL of Block 816 MISSISSIPPI CYN
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: SUSP: COMP: RR:

WD= 5655 KB= 82 RIG: WEST NEPTUNE / SEADRILL
Date Reached TD:

07/01/2026 OH ST00BP00 LOCATION
07/15/2026 OH ST00BP00 RIGGING UP

EUGENE ISLAND
ARENA OFFSHORE LLC

325
OCS: 36119

PROSPECT:
WELL: B2ST

Status: PERM

325 FLD

Class: DEV

API: 177104169501

LOC 965' FSL & 2288' FEL of Block 00320 EUGENE ISLAND
LAT = 28.25528991(28°15'19.044") LON = -91.43372082(-91°26'01.395")
X = 1,967,668 Y = -149,601 PMD: PTVD:
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: SUSP: COMP: RR:

CSG= OH OLD(24 @629 ; 18 5/8 @1223 ; 13 3/8 @5240 ; 9 5/8 @7395)

WD= 252 KB= RIG: WFD 450 / ENTERPRISE DRLG
Date Reached TD:

07/08/2026 OH ST01BP00 STO #B-2, LOCATION

SUSPENDED

WALKER RIDGE	315	PROSPECT: MONUMENT	
BEACON OFFSHORE ENERGY	OCS: 35733	WELL: MA3	Status: SUSP

315 FLD	Class: DEV	SS	API: 608124015700
----------------	-------------------	-----------	--------------------------

LOC 453' FNL & 4463' FWL **of Block** 00316 WALKER RIDGE
LAT = 26.66336550 (26°39'48.116") **LON** = -91.55813800 (-91°33'29.297")
X = 2,111,183 **Y** = 9,677,787 **PMD**: 32750 **PTVD**: 31243
PBHL: OH 1062' FNL & 523' FEL **of Block** 315 WALKER RIDGE
ABHL: OH **MD**: 32250 **TVD**: 30825 S 726' @ W 4740'
ATD OH: 32250 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 04/11/2026 **SUSP**: 07/09/2026 **COMP**: **RR**: 07/09/2026
CSG= OH 42 @6716 283' ; 28 @7989 ; 22 @10493 FIT 13.8 ; 16LNR @9817-18346 FIT 15.6 ;
 14 @27563 FIT 15.6 ; 10.05LNR @27352-32250

WD= 6358 **KB**= 75 **RIG**: DW ATLAS / TRANSOCEAN
Date Reached TD: 06/01/2026

11/05/2025		OH	ST00BP00	BATCH SET
04/15/2026 TD	8040	OH	ST00BP00 10.5	42 @6716 W/283'P, LWD (ONTRAK II) RAN 28 @ 7989, WOC
04/22/2026 TD	10544	OH	ST00BP00 13.0	LWD (ONTRAK II) RAN 22 @10493, RAN LMRP & BOP, INSTALLED MPD HOSES, PREP TO DRILL OUT & TEST 22
04/29/2026 DRLG	11102	OH	ST00BP00 13.2	FIT 13.8 ON 22, LWD (ONTRAK II)
05/06/2026 TD	18516	OH	ST00BP00 13.2	LWD (ONTRAK II) RNG 16LNR
05/13/2026 TD	27645	OH	ST00BP00 14.1	MPD 14.9, RAN 16LNR @9817-18346, FIT 15.6, LWD (ONTRAK II, ZONETRAK G, SOUNDTRAK) POOH, WILL RUN 14
05/20/2026 TD	27645	OH	ST00BP00 14.7	MPD 14.9, RAN 14 @27563, WOC
05/27/2026 TD	27645	OH	ST00BP00 14.5	MPD 14.9, DRILLING OUT CEMENT TO TEST 14
06/03/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26, TOOK FIT 15.55 ON 14, LWD (ONTRAK II, ZONETRAK G, SOUNDTRAK, TESTRAK, CCN, ORD) CBU, PREP TO TEST BOP
06/10/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26, TESTED BOP, PREP TO WL LOG
06/17/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26, RAN WL, STK-8 @28945, RAN WL, MCI @ 32220, TOOK RDTs (PRESS & SAMP) RAN 10.05LNR @ 27352-32250, WOC
06/24/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26, C/O BOREHOLE, POOH W/WELLBORE C/O ASSEMBLY
07/01/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26, RNG 10.05 TB
07/08/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26, RAN 10.05TB @27352, PREP TO R.R.
07/15/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26, R.R.

WALKER RIDGE	425	PROSPECT: CHINOOK	
MURPHY EXPLORATION & PRO	OCS: 16987	WELL: 5	Status: SUSP

469 FLD	Class: DEV	API: 608124015900
----------------	-------------------	--------------------------

LOC 23' FNL & 7298' FEL **of Block** 00469 WALKER RIDGE
LAT = 26.51968595 (26°31'10.869") **LON** = -90.53022803 (-90°31'48.821")
X = 2,447,902 **Y** = 9,630,697 **PMD**: 26880 **PTVD**: 26183
PBHL: OH 793' FSL & 5559' FWL **of Block** 425 WALKER RIDGE
ABHL: BP1 **MD**: 26825 **TVD**: 26063 N 571' @ W 3092'
ATD OH: 24665 **BP1**: 26825 **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 03/03/2026 **SUSP**: 07/15/2026 **COMP**: **RR**: 07/15/2026
CSG= OH 36 @9229 309' ; 22 @12185 FIT 10.5 ; 18LNR @11917-16864 FIT 11.6 ;
 16LNR @12539-22742 FIT 14.2 ; 14 @25085 FIT 14.7 ; 10 1/8LNR @24791-26815

WD= 8834 **KB**= 86 **RIG**: STANLEY LAFOSSE / NOBLE DRLG
Date Reached TD: 05/19/2026

SUSPENDED

02/18/2026		OH	ST00BP00	LOCATION
03/04/2026		OH	ST00BP00	36 @9229 W/309'P, PREP TO SPUD
03/11/2026	TD	12250	OH	ST00BP00 11.5 LWD(GR, RES, PWD) RAN 22 @12185, WOC
03/18/2026	TD	12250	OH	ST00BP00 11.5 PRESSURE TESTED BOP, PREP TO DRILL OUT & TAKE FIT
03/25/2026	TD	16950	OH	ST00BP00 9.4 FIT 10.5 ON 22, LWD(GR, RES, PWD) RAN 18LNR @ 11917-16864, PREP TO DRILL AHEAD
04/01/2026	DRLG	17072	OH	ST00BP00 11.0 MPD 11.15, TOOK FIT 11.6 ON 18LNR, PRESSURE TESTED BOP, LWD(GR, RES, PWD, SON)
04/08/2026	TD	22785	OH	ST00BP00 10.5 MPD 11.1, LWD(GR, RES, PWD, SON) PREP TO RUN 16
04/15/2026	TD	22785	OH	ST00BP00 10.5 MPD 11.1, RAN 16LNR @12539-22742, PREP TO DRILL OUT
04/22/2026	TD	24665	OH	ST00BP00 12.5 MPD 13.1, FIT 14.2 ON 16LNR, LWD(GR, RES, PWD, SON) DRILL STRING PACKED OFF, C&C, TSTG BOP
04/29/2026	TD	24665	OH	ST00BP00 12.5 MPD 13.1, ENCOUNTERED TAR @24662, SET CEMENT PLUG #1, DID NOT TAG TOP, SET ANOTHER CEMENT PLUG, TOC @23323, PREP TO SET ANOTHER CEMENT PLUG BEFORE BYPASSING
05/06/2026	TD	24665	OH	ST00BP00 12.5 MPD 13.1, SET ADDL PLUG, TOC @22299, BYPASSED @22764
05/06/2026	TD	25148	BP1	ST00BP01 12.5 MPD 13.6, LWD(GR, RES, PWD, SON) CBU WHILE EVALUATE TAR SECTION
05/13/2026	TD	25148	BP1	ST00BP01 12.5 MPD OFF, RAN 14 @25085, PREP TO DRILL OUT & TEST CSG
05/20/2026	TD	26825	BP1	ST00BP01 13.6 MPD OFF, FIT 14.68 ON 14, LWD(GR, RES, PWD, SON, DEN, NEUT, FPWD, NMR) PREP TO TAKE TESTRAK PRESSURE SAMPLES
05/27/2026	TD	26825	BP1	ST00BP01 13.6 TOOK TESTRAK PRESSURE SAMPLES, RAN 10 1/8LNR @24791-26815, WOC
06/03/2026	TD	26825	BP1	ST00BP01 13.6 RAN 10 1/8 TB @24801, PRESSURE TESTING CSG
06/10/2026	TD	26825	BP1	ST00BP01 13.6 PRESSURE TESTED BOP, COMPTG
06/17/2026	TD	26825	BP1	ST00BP01 13.6 COMPTG
06/24/2026	TD	26825	BP1	ST00BP01 13.6 COMPTG
07/01/2026	TD	26825	BP1	ST00BP01 13.6 CIBP @26700, PREP TO R.R.
07/08/2026	TD	26825	BP1	ST00BP01 13.6 PREP TO R.R.
07/15/2026	TD	26825	BP1	ST00BP01 13.6 R.R.

MISSISSIPPI CYN
LLOG EXPL

503
OCS: 27277

PROSPECT: WHO DAT
WELL: SS1ST

Status: SUSP

503 FLD

Class: DEV

API: 608174113101

LOC 6054' FSL & 3687' FEL of Block 00503 MISSISSIPPI CYN
LAT = 28.46084289(28°27'39.034") LON = -89.01153219(-89°00'41.516")
X = 994,233 Y = 10,333,734 PMD: 18404 PTVD: 17155
PBHL: OH 5182' FSL & 510' FEL of Block 503 MISSISSIPPI CYN
ABHL: OH MD: 18468 TVD: 17229 S 869' @ E 3176'
ATD OH: 18468 BP1: BP2: BP3: BP4: BP5:

SPUD: 04/17/2026 SUSP: 07/12/2026 COMP: RR: 07/12/2026
CSG= OH OLD(36 @3458 ; 26 @4026 ; 20 @6247 ; 16 @8850 ; 13 5/8 @12275 ; 9 7/8LNR @12054-15737 ; 7 5/8LNR @14152-17693)
7 3/4LNR @11593-16670 LOT 15.7 ; 5 1/2LNR @16427-18463

WD= 3099 KB= 82 RIG: WEST NEPTUNE / SEADRILL
Date Reached TD: 04/29/2026

04/22/2026	DRLG	15038	OH	ST01BP00 12.8	MPD 13.9, MILLED WDW @11851-11857, FIT 15.19, STO @11857, LWD (ONTRAK, ORD, CCN, TESTRAK, SOUNDTRAK)
04/29/2026	DRLG	16927	OH	ST01BP00 13.0	MPD 14.2, WHILE @16835, MUD 13.9, MPD 14.1, LWD (ONTRAK, ORD, CCN, TESTRAK, SOUNDTRAK) RAN 7 3/4LNR @11593-16670, LOT 15.65, LWD (ONTRAK, DEN, NEUT, TESTRAK)
05/06/2026	TD	18468	OH	ST01BP00 14.4	MPD 14.5, LWD (ONTRAK, DEN, NEUT, TESTRAK) PREP TO RUN 5 1/2LNR
05/13/2026	TD	18468	OH	ST01BP00 14.4	MPD OFF, RAN 5 1/2LNR @16427-18463, COMPTG

SUSPENDED

05/20/2026	TD	18468	OH	ST01BP00	14.4	COMPTG
05/27/2026	TD	18468	OH	ST01BP00	14.4	COMPTG
06/03/2026	TD	18468	OH	ST01BP00	14.4	COMPTG
06/10/2026	TD	18468	OH	ST01BP00	14.4	COMPTG
06/17/2026	TD	18468	OH	ST01BP00	14.4	COMPTG
06/24/2026	TD	18468	OH	ST01BP00	14.4	COMPTG
07/01/2026	TD	18468	OH	ST01BP00	14.4	COMPTG
07/08/2026	TD	18468	OH	ST01BP00	14.4	COMPTG
07/15/2026	TD	18468	OH	ST01BP00	14.4	R.R.

