

**OFFSHORE OIL SCOUTS ASSOCIATION
GULF ATLANTIC**

WEEKLY DRILLING REPORT

DEEP WATER

Wednesday, March 11, 2026





OFFSHORE OIL SCOUTS

PROPRIETARY

STATEMENT



This information is provided by exclusive agreement with The Offshore Oil Scouts Association. The recipient acknowledges that the data and materials are proprietary information and trade secret, whether or not any portion thereof may be validly copyrighted or patented. Any reproduction or other use without the express written consent of The Association President will be pursued to the fullest extent of the law.

Table of Contents

NEW LOCATIONS

WALKER RIDGE Block 508 WELL SN220 SHELL

ACTIVE

ALAMINOS CYN Block 772 WELL WS402 SHELL

ALAMINOS CYN Block 857 WELL GA23 SHELL

KEATHLEY CYN Block 918 WELL 5ST ANADARKO PETROLEUM CORPOR

GREEN CYN Block 641 WELL IN3 CHEVRON U.S.A. INC.

GREEN CYN Block 680 WELL 8 ANADARKO PETROLEUM CORPOR

GREEN CYN Block 743 WELL DC105 BP EXPL

GREEN CYN Block 782 WELL MD15 BP EXPLORATION & PRODUCTI

GREEN CYN Block 807 WELL AP4ST CHEVRON U.S.A. INC.

GREEN CYN Block 868 WELL 3ST BP EXPL

WALKER RIDGE Block 29 WELL A12 CHEVRON U.S.A. INC.

WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD

MISSISSIPPI CYN Block 385 WELL 4 MURPHY EXPLORATION & PROD

MISSISSIPPI CYN Block 393 WELL VX4 SHELL

MISSISSIPPI CYN Block 522 WELL 7 BP EXPL

MISSISSIPPI CYN Block 651 WELL 2 CHEVRON U.S.A. INC.

MISSISSIPPI CYN Block 759 WELL ZA2ST BEACON OFFSHORE ENERGY

MISSISSIPPI CYN Block 812 WELL KI2 SHELL

WELLS REACHING TD

MISSISSIPPI CYN Block 393 WELL VX4 SHELL

SUSPENDED

GREEN CYN Block 807 WELL AP4ST CHEVRON U.S.A. INC.

GREEN CYN Block 868 WELL 3ST BP EXPL

MISSISSIPPI CYN Block 385 WELL 4 MURPHY EXPLORATION & PROD

NEW LOCATIONS

WALKER RIDGE	508	PROSPECT: STONES	
SHELL	OCS: 17001	WELL: SN220	Status: NEW

508 FLD **Class: DEV** **API: 608124016000**

LOC 6625' FSL & 6400' FEL **of Block** 00508 WALKER RIDGE
LAT = 26.45479041 (26°27'17.245") **LON** = -90.77089737 (-90°46'15.231")
X = 2,369,600 **Y** = 9,605,665 **PMD:** **PTVD:**
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: **SUSP:** **COMP:** **RR:**

WD= 9589 **KB=** **RIG:** DW PONTUS / TRANSOCEAN
Date Reached TD:

03/11/2026 OH ST00BP00 BATCH SET, PERFORMING RIG MAINTENANCE
BEFORE SPUDDING



10/31/2007 OH (BATCH SET)
 11/14/2007 TD 10517 OH 10.0 36 @8084W/193'P, LWD (GR, RES, PWD) @9169, NO SWC, 22 @9169, LWD (GR, RES, PWD) @10517, NO SWC, 16 @10476, M/OFF 11-10-07 (WILL RET
 01/07/2026 TD 10517 OH ST00BP00 10.0 M/ON 1-4-26, RIGGING UP
 01/14/2026 TD 11964 OH ST00BP00 9.0 MPD 9.4, LOT 9.87 ON 16, LWD (GR, RES, PWD) PREP TO RUN 13 3/8LNR
 01/21/2026 TD 11964 OH ST00BP00 9.0 MPD 9.4, RAN 13 3/8LNR @10409-11931, PREP TO DRILL OUT
 01/28/2026 TD 14083 OH ST00BP00 9.6 MPD 10.1, LOT 10.44 ON 13 3/8LNR, LWD (GR, RES, PWD) PREP TO RUN 11 3/4
 02/04/2026 TD 14096 OH ST00BP00 8.6 MPD OFF, RAN 11 3/4 @14033, LOT 10.23, UNABLE TO OPEN REAMER, TIH W/NEW BHA
 02/11/2026 TD 14096 OH ST00BP00 8.6 MPD OFF, PERFORMED RIG MAINTENANCE, PREP TO DRILL AHEAD
 02/18/2026 TD 14647 OH ST00BP00 8.6 MPD OFF, LWD (GR, RES, PWD) PREP TO RUN 9 5/8LNR
 02/25/2026 TD 14647 OH ST00BP00 8.6 MPD, PERFORMED CHECK TRIP W/DUMB IRON BHA, WOW TO RUN 9 7/8LNR
 03/04/2026 TD 14647 OH ST00BP00 8.6 MPD OFF, PERFORMED ANOTHER CHECK TRIP W/DUMB IRON BHA, RAN 9 5/8LNR @13636-14622, PREP TO DRILL OUT 9 5/8 SHOETRACK
 03/11/2026 TD 14647 OH ST00BP00 9.4 MPD OFF, BEGAN DRILLING 9 5/8 SHOETRACK, BHA GOT STK @14642, UNABLE TO JAR FREE, PREP TO RUN WL TO DETERMINE FREE POINT

KEATHLEY CYN **918** **PROSPECT: HADRIAN NORTH**
ANADARKO PETROLEUM CORPO **OCS: 32654** **WELL: 5ST** **Status: DRLG**

875 FLD **Class: DEV** **Hzr/SS** **API: 608084007901**

LOC 7073' FSL & 648' FWL **of Block** 00919 KEATHLEY CYN
LAT = 26.07798692 (26°04'40.753") **LON** = -92.05968484 (-92°03'34.865")
X = 1,948,968 **Y** = 9,463,553 **PMD:** 21396 **PTVD:** 18451
PBHL: OH 5657' FNL & 1059' FEL **of Block** 918 KEATHLEY CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 01/29/2026 **SUSP:** **COMP:** **RR:**
CSG= OH OLD(36 @7774 ; 28 @8592 ; 22 @11296 ; 14 @13443)
 9 7/8LNR @12989-19328

WD= 7387 **KB=** 81 **RIG:** OCEAN BLACKHAWK / NOBLE DRLG
Date Reached TD:

02/04/2026 TD 19360 OH ST01BP00 11.6 STO #5 @13605, MPD 12.6, LWD (GR, RES, PWD) CIRCULATING
 02/11/2026 TD 19360 OH ST01BP00 11.7 MPD 12.6, RAN 9 7/8LNR @12989-19328, RAN 10 1/8 X 10 3/4TB @12989, PREP TO DRILL OUT & TEST LNR
 02/18/2026 TD 19360 OH ST01BP00 11.7 MPD 12.6, C/O HOLE, PREP TO DRILL OUT & TEST LNR
 02/25/2026 TD 19360 OH ST01BP00 11.7 MPD 12.6, ENCOUNTERED TAR, SQUEEZED SHOE, PREP TO DRILL OUT & TEST LNR
 03/04/2026 TD 19360 OH ST01BP00 11.7 MPD 12.6, UNABLE TO DRILL OUT DUE TO HOLE CONDITIONS, WOO
 03/11/2026 TD 19360 OH ST01BP00 12.3 NO MPD, CHANGED OUT SUBSEA CONTROL MODULE ON SUBSEA TREE, PREP TO BYPASS

GREEN CYN **641** **PROSPECT: TAHITI**
CHEVRON U.S.A. INC. **OCS: 16770** **WELL: IN3** **Status: DRLG**

640 FLD **Class: INJ** **SS** **API: 608114079200**

LOC 2536' FSL & 3287' FEL **of Block** 00596 GREEN CYN
LAT = 27.35813862 (27°21'29.299") **LON** = -90.74348842 (-90°44'36.558")
X = 2,372,713 **Y** = 9,934,216 **PMD:** 28933 **PTVD:** 27185
PBHL: OH 2933' FNL & 1731' FWL **of Block** 641 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

ACTIVE

SPUD: 06/28/2025 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @4401 308' ; 22 @6237 FIT 14.0 ; 18LNR @5785-11042 FIT 16.1 ;
 16LNR @4393-19634 FIT 16.2 ; 14LNR @19233-22442 FIT 15.1

WD= 4012 **KB=** 106 **RIG:** DW ASGARD / TRANSOCEAN
Date Reached TD:

06/18/2025		OH	ST00BP00	BATCH SET
07/02/2025	TD	6275	OH	ST00BP00 10.5 36 @4401 W/308'P,LWD(GR,PWD)22 @6237,WOC
07/09/2025	TD	6275	OH	ST00BP00 10.5 M/OFF 7-1-25,WILL RETURN
01/21/2026	TD	6275	OH	ST00BP00 10.5 MIR TO RESUME DRILLING OPERATIONS
01/28/2026	TD	6275	OH	ST00BP00 10.5 M/ON 1-19-26,BWM,RAN RISER & BOP,PULLING BOP FOR REPAIR
02/04/2026	TD	11187	OH	ST00BP00 12.7 REPD BOP,RAN BOP,FIT 14.0 ON 22,LWD(GR,RES,PWD,NBGR)PREP TO RUN 18LNR
02/11/2026	DRLG	15067	OH	ST00BP00 13.8 MPD 14.6,RAN 18LNR @5785-11042,FIT 16.1,LWD(NBGR,EWR)
02/18/2026	TD	19780	OH	ST00BP00 14.4 MPD 15.1,LWD(EWR(NBGR,EWR)RAN 16LNR @4393-19634,WOC
02/25/2026	DRLG	20254	OH	ST00BP00 14.4 MPD 15.1,DRILLED OUT 16 SHOE,LOT FAILED,PUMPED LCM,CEMENT SQUEEZE,DRILL OUT,FIT 16.2 ON 16LNR,LWD(NBGR,EWR)
03/04/2026	TD	22540	OH	ST00BP00 14.4 MPD 15.1,LWD(NBGR,EWR)RAN 14LNR @19233-22442,PREP TO DRILL OUT & TEST LNR
03/11/2026	TD	28350	OH	ST00BP00 13.3 MPD 14.1,TOOK FIT 15.1 ON 14LNR,LWD(NBGR,EWR,DEN,NEUT,GEOTAP)
03/11/2026	TD	28350	OH	ST00BP00 13.3 MPD 14.1,TOOK FIT 15.1 ON 14LNR,LWD(NBG,REWR,DEN,NEUT,GEOTAP)DP SLIPS BROKE & PIECES WENT INTO HOLE,FSH LIKELY LOCATED AT RCD,UNSUCCESSFUL ATTEMPT TO FSH,ATTEMPTING TO RETRIEVE RCD

GREEN CYN **680** **PROSPECT: BANDIT**
ANADARKO PETROLEUM CORPO **OCS: 22987** **WELL: 8** **Status: DRLG**

680 FLD **Class: EXP** **SS** **API: 608114079400**

LOC 2799' FSL & 3000' FWL of Block 00680 GREEN CYN
LAT = 27.27518670 (27°16'30.672") **LON** = -90.96961747 (-90°58'10.623")
X = 2,299,800 **Y** = 9,902,799 **PMD:** 38000 **PTVD:**
ATD OH: 36535 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 09/03/2025 **SUSP:** **COMP:** **RR:**
CSG= OH 42 @5397 304' ; 28 @6366 ; 22 @9763 FIT 12.5 ; 18LNR @9466-17071 FIT 15.1 ;
 16LNR @8456-20960 FIT 16.6 ; 14 @23805 FIT 16.4 ; 11 7/8LNR @23484-24683 FIT 16.4 ;
 9 7/8LNR @24407-30310 FIT 16.4

WD= 5013 **KB=** 80 **RIG:** DS-16 / VALARIS
Date Reached TD: 02/16/2026

08/27/2025		OH	ST00BP00	RIG ON LOCATION,PERFORMING BETWEEN WELL MAINTENANCE
09/03/2025		OH	ST00BP00	PERFORMING BETWEEN WELL MAINTENANCE
09/10/2025	TD	9800	OH	ST00BP00 12.0 42 @5397 W/304'P,LWD(GR,RES,APWD)28 @6366,22 @9763,WOC
09/17/2025	TD	9800	OH	ST00BP00 10.5 RAN RISER & BOP,TSTD MPD,BOP TEST FAILED,PULLING RISER & BOP
09/24/2025	DRLG	9975	OH	ST00BP00 10.5 MPD 11.2,FIT 12.5 ON 22,REPD BOP,RERAN BOP & RISER,LWD(GR,RES,APWD,ABGR)
10/01/2025	DRLG	15395	OH	ST00BP00 11.2 MPD 11.6,LWD(GR,RES,APWD,ABGR)
10/08/2025	TD	17090	OH	ST00BP00 11.3 MPD 11.6,LWD(GR,RES,APWD,ABGR)18LNR @9466-17071,PREP TO TEST LNR
10/15/2025	TD	21020	OH	ST00BP00 14.0 MPD 14.2,FIT 15.10 ON 18LNR,LWD(GR,RES,APWD,ABGR,SON)PREP TO RUN 16LNR
10/22/2025	DRLG	22474	OH	ST00BP00 15.2 MPD 16.0,RAN 16LNR @8456-20960,FIT 16.6,LWD(GR,RES,ABGR,SON,DEN,NEUT,APWD)
10/29/2025	TD	24003	OH	ST00BP00 15.2 MPD 16.2,LWD(GR,RES,ABGR,SON,DEN,NEUT,APWD)WELL BEGAN TO FLOW WHEN TRYING TO REDUCE

ACTIVE

02/04/2026 OH ST00BP00 MIR
 03/04/2026 TD 10528 OH ST00BP00 12.0 36 @7146 W/230'P,LWD (GR,RES,PWD) PREP TO
 RUN 22
 03/11/2026 TD 10528 OH ST00BP00 12.0 22 @10475,WOC

GREEN CYN 782 PROSPECT: MAD DOG
BP EXPLORATION & PRODUCT OCS: 15610 WELL: MD15 Status: DRLG

826 FLD Class: DEV API: 608114061200

LOC 7228' FSL & 6166' FEL **of Block** 00782 GREEN CYN
LAT = 27.18830922 (27°11'17.913") **LON** = -90.26861424 (-90°16'07.011")
X = 2,528,234 **Y** = 9,875,548 **PMD**: 25478 **PTVD**: 22443
PBHL: OH 3471' FNL & 2401' FWL **of Block** 782 GREEN CYN
ABHL: OH **MD**: 25533 **TVD**: 22524 N 5168' @ W 7266'
ATD OH: 25533 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 11/07/2013 **SUSP**: **COMP**: **RR**:
CSG= OH 36 @4886 290' ; 22 @7094 FIT 10.8 ; 16LNR @6488-12455 FIT 15.1 ;
 14LNR @12154-19648 FIT 13.6

WD= 4428 **KB**= 168 **RIG**: MAD DOG SPAR / VALARIS
Date Reached TD: 02/16/2026

09/11/2013 OH ST00BP00 (APPROVED PERMIT 9-6-13) (BATCH SET)
 10/09/2013 OH ST00BP00 M/ON 10-7-13, PREP TO RUN 36"
 10/16/2013 OH ST00BP00 M/ON 10-7-13, 36 @4886W/290'P, M/OFF
 10-10-13 (WILL RET)
 11/13/2013 TD 7125 OH ST00BP00 14.0 M/ON 11-6-13, LWD (GR, RES) PREP TO RUN 22"
 11/20/2013 TD 7125 OH ST00BP00 14.0 22" @7094, WOC
 11/27/2013 TD 7125 OH ST00BP00 14.0 M/OFF 11-19-13 (WILL RETURN)
 12/24/2025 TD 7125 OH ST00BP00 14.0 M/ON 12-14-25, C/O TO DRILL AHEAD
 12/31/2025 DRLG 10664 OH ST00BP00 10.1 FIT 10.79 ON 22, LWD (GR, RES, PWD)
 01/07/2026 TD 12460 OH ST00BP00 10.2 LWD (GR, RES, PWD) PREP TO RUN 16LNR
 01/14/2026 TD 12460 OH ST00BP00 10.2 16LNR @6488-12455, PREP TO DRILL OUT & TEST
 LNR
 01/21/2026 DRLG 18287 OH ST00BP00 13.9 FIT 15.06 ON 16LNR, LWD (GR, RES, PWD, SON, NBGR)
 01/28/2026 TD 19659 OH ST00BP00 14.1 LWD (GR, RES, PWD, SON, NBGR) RNG 14LNR
 02/04/2026 TD 19659 OH ST00BP00 14.2 14LNR @12154-19648, WOC
 02/11/2026 TD 19659 OH ST00BP00 14.2 PREP TO DRILL OUT & TEST 14LNR
 02/18/2026 TD 25533 OH ST00BP00 13.0 FIT 13.6 ON 14LNR, LWD (GR, RES, NBGR, PWD, DEN,
 NEUT, SON, FPWD) CIRC BOTTOM UP
 02/25/2026 TD 25533 OH ST00BP00 13.0 WHILE BACKREAMING OUT OF HOLE, HOLE PACKED
 OFF & WENT TO LOSSES, STK DP @22620, PREP TO
 SEVER PIPE
 03/04/2026 TD 25533 OH ST00BP00 13.0 SEVERED DP, TF @21176, PREP TO PB & BYPASS
 03/11/2026 TD 25533 OH ST00BP00 13.0 REPD BOP, PREP TO BYPASS

GREEN CYN 807 PROSPECT: ANCHOR
CHEVRON U.S.A. INC. OCS: 31752 WELL: AP4ST Status: SUSP

807 FLD Class: DEV API: 608114076101

LOC 4140' FSL & 4160' FWL **of Block** 00807 GREEN CYN
LAT = 27.15144755 (27°09'05.211") **LON** = -91.21184754 (-91°12'42.651")
X = 2,221,760 **Y** = 9,856,620 **PMD**: 34201 **PTVD**: 33113
PBHL: OH 6892' FNL & 3414' FWL **of Block** 807 GREEN CYN
ABHL: OH **MD**: 34287 **TVD**: 33154 N 5226' @ W 902'
ATD OH: 34287 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 08/29/2025 **SUSP**: 03/04/2026 **COMP**: **RR**: 03/04/2026
CSG= OH OLD (36 @5365 ; 28 @5676 ; 22 @10502 ; 18LNR @10115-15448 ; 16LNR @8048-24029 ;
 14LNR @22659-27240 ; 11 7/8LNR @26917-30800)
 10LNR @26642-34261

WD= 4954 **KB**= 75 **RIG**: DW TITAN / TRANSOCEAN
Date Reached TD: 09/04/2025

ACTIVE

09/03/2025 DRLG 32245 OH ST01BP00 15.0 MPD 15.7,STO #AP-4 @31002,LWD(ARCVIS,SONSCOPE,ADN)ENCOUNTERED BALLOONING,CONTINUING DRILLING AHEAD
 09/10/2025 TD 34287 OH ST01BP00 15.0 MPD 15.8,LWD(ARVCIS,SONSCOPE,ADN)REAMING,PREP TO TAKE STETH PRESSURES
 09/17/2025 TD 34287 OH ST01BP00 15.0 MPD 15.74,TOOK STETH PRESSURES,WHILE RNG 10LNR,HAD BALLOONING,PERFORMED BLEED CYCLES,RAN 10LNR @26642-34261,ATTEMPT TO SET LNR HANGER,WAS UNSUCCESSFUL,LNR CEMENTED WHILE IN TENSION,PREP FOR TOP-DOWN SQUEEZE
 09/24/2025 DRLG 34287 OH ST01BP00 15.0 MPD 15.74,RNG 10.25 X 11.25TB
 10/01/2025 TD 34287 OH ST01BP00 15.0 MPD 15.8,UNABLE TO RUN TB PAST 22740,POOH,FOUND MISSING COLLARS & STABILIZERS,COULD NOT PULL STRING THROUGH WELLHEAD,SET CEMENT PLUG FROM 9035-8486,CUT & PULLED 10.25 TB,LOWER PART ASSUMED TO DROP TO TOC @8486,TAGGED,TF @7079,PREP TO FSH
 10/08/2025 TD 34287 OH ST01BP00 15.0 MPD 15.8,FSG FOR DRILL COLLAR & CENTRALIZER DEBRIS,MULTIPLE DEPTHS
 10/15/2025 TD 34287 OH ST01BP00 15.0 FSG
 10/22/2025 TD 34287 OH ST01BP00 15.0 FSG
 10/29/2025 TD 34287 OH ST01BP00 15.0 FSG
 11/05/2025 TD 34287 OH ST01BP00 15.0 FSG
 11/12/2025 TD 34287 OH ST01BP00 15.0 FSG
 11/19/2025 TD 34287 OH ST01BP00 15.0 FSG
 11/26/2025 TD 34287 OH ST01BP00 15.0 FSG
 12/03/2025 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPLETED FSG OPERATIONS,RAN 10 1/4TB @26642,PREP TO TEST TB
 12/10/2025 TD 34287 OH ST01BP00 15.0 MPD 15.8,TESTED PRODUCTION TB,PREP TO COMP
 12/17/2025 TD 34287 OH ST01BP00 15.0 MPD 15.8,PREP TO COMP
 12/24/2025 TD 34287 OH ST01BP00 15.0 MPD 15.8,FOUND LEAK IN BOP,SWAPPING OUT BOP BEFORE COMPLETING WELL
 12/31/2025 TD 34287 OH ST01BP00 15.0 MPD 15.8,RAN BOP #2,PREP TO COMP
 01/07/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG
 01/14/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG
 01/21/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG
 01/28/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG
 02/04/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG
 02/11/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG
 02/18/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG
 02/25/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG
 03/04/2026 TD 34287 OH ST01BP00 15.0 MPD 15.8,COMPTG
 03/11/2026 TD 34287 OH ST01BP00 15.0 R.R.

GREEN CYN **868** **PROSPECT: MAD DOG**
BP EXPL **OCs: 33859** **WELL: 3ST** **Status: SUSP**

868 FLD **Class: INJ** **SS** **API: 608114078801**

LOC 1808' FNL & 4353' FWL **of Block** 00868 GREEN CYN
LAT = 27.12209393 (27°07'19.538") **LON** = -90.38394502 (-90°23'02.202")
X = 2,491,233 **Y** = 9,850,672 **PMD:** 23027 **PTVD:** 22729
PBHL: OH 2786' FNL & 2757' FWL **of Block** 868 GREEN CYN
ABHL: OH **MD:** 22985 **TVD:** 22689 S 977' @ W 1586'
ATD OH: 22985 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 12/28/2025 **SUSP:** 03/05/2026 **COMP:** **RR:** 03/05/2026
CSG= OH OLD(36 @4735 ; 28 @5850 ; 22 @8782 ; 14 @17321)
 9 7/8LNR @16783-22925

WD= 4362 **KB=** 103 **RIG:** DW INVICTUS / TRANSOCEAN
Date Reached TD: 01/02/2026

01/07/2026 TD 22985 OH ST01BP00 12.7 STO #3 @17411,LWD(GR,RES,APWD,FPWD,NBGR,SON,DEN,NEUT)PREP TO LOG
 01/14/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,RAN WL,NGI @22935,TOOK MDTs(PRESS & SAMP) FROM 22121-22817,PREP

01/21/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,RAN 9 7/8LNR @16783-22925,PREP TO COMP
 01/28/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG
 02/04/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG
 02/11/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG
 02/18/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG
 02/25/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG
 03/04/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG
 03/11/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,R.R.

WALKER RIDGE **29** **PROSPECT: BIG FOOT**
CHEVRON U.S.A. INC. **OCS: 16942** **WELL: A12** **Status: DRLG**

29 FLD **Class: DEV** **SS** **API: 608124005900**

LOC 7578' FSL & 6940' FEL **of Block** 00029 WALKER RIDGE
LAT = 26.93254406(26°55'57.159") **LON** = -90.52019528(-90°31'12.703")
X = 2,448,260 **Y** = 9,780,858 **PMD:** 23284 **PTVD:** 21486
PBHL: OH 3381' FSL & 7270' FEL **of Block** 29 WALKER RIDGE
ABHL: OH **MD:** 23217 **TVD:** 21452 S 4194' @ W 355'
ATD OH: 23217 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 02/24/2013 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5590 307' ; 22 @8753 FIT 12.3 ; 16LNR @5677-16836 FIT 13.0 ;
 9 7/8LNR @16518-23216

WD= 5189 **KB=** 226 **RIG:** MODS 400 / NABORS OS
Date Reached TD: 02/07/2026

12/07/2011 OH ST00BP00 'MIOCENE' (WILL BATCH SET CASING) (PERMIT APPROVED 12-1-11)
 12/14/2011 OH ST00BP00 M/ON 12-7-11,36 @5590W/307'P,M/OFF 12-8-11 (WILL RET)
 02/27/2013 DRLG 7085 OH ST00BP00 16.0 M/ON 2-21-13, LWD (GR, RES, ARC, TELESCOPE, PWD)
 03/06/2013 TD 8798 OH ST00BP00 13.0 LWD (GR, RES, ARC, TELESCOPE, PWD) @8798, NO SWC, 22 @8753, M/OFF 3-2-13 (WILL RET)
 03/27/2013 TD 8798 OH ST00BP00 13.0 M/ON 3-22-13, INSTALLED T/A CAP, M/OFF 3-23-13 (WILL RET)
 01/07/2026 TD 8798 OH ST00BP00 13.0 M/ON 1-3-26, RIGGING UP
 01/14/2026 TD 8798 OH ST00BP00 13.0 PRESSURE TESTED CSG & TESTED BOP, DRILLING OUT CEMENT
 01/21/2026 TD 16950 OH ST00BP00 10.8 FIT 12.3 ON 22, LWD (ARCVIS, NBGR) PREP TO RUN 16LNR
 01/28/2026 TD 16950 OH ST00BP00 10.8 WHILE POOH HAD LOSSES, RAN 16LNR @ 5677-16836, PREP TO DRILL OUT & TEST LNR
 02/04/2026 TD 17274 OH ST00BP00 11.9 FIT 13.0 ON 16LNR, LWD (ARCVIS, NBGR, SONSCOPE, STETH, SADN) CUTTING LINE PLUGGED, CLEARING LINE
 02/11/2026 TD 23217 OH ST00BP00 12.3 CLEARED PLUGGED CUTTING LINE, LWD (ARCVIS, NBGR, SONSCOPE, STETH, SADN) TOOK STETH PRESSURES, RNG 9 7/8LNR
 02/18/2026 TD 23217 OH ST00BP00 12.3 9 7/8LNR @16518-23216, PREP TO SET PKR FOR PRESSURE TESTS
 02/25/2026 TD 23217 OH ST00BP00 12.3 PRESSURE TESTED LNR, RNG 9 7/8 X 11.15TB
 03/04/2026 TD 23217 OH ST00BP00 12.3 RAN 9 7/8 X 11.15TB @16518, PREP TO PULL OUTER DRILLING RISER
 03/11/2026 TD 23217 OH ST00BP00 12.3 RISER WORK

WALKER RIDGE **425** **PROSPECT: CHINOOK**
MURPHY EXPLORATION & PRO **OCS: 16987** **WELL: 5** **Status: DRLG**

469 FLD **Class: DEV** **API: 608124015900**

LOC 23' FNL & 7298' FEL **of Block** 00469 WALKER RIDGE
LAT = 26.51968595(26°31'10.869") **LON** = -90.53022803(-90°31'48.821")
X = 2,447,902 **Y** = 9,630,697 **PMD:** 26880 **PTVD:** 26183
PBHL: OH 793' FSL & 5559' FWL **of Block** 425 WALKER RIDGE
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

ACTIVE

SPUD: 03/03/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @9229 309' ; 22 @12250

WD= 8834 **KB=** 86 **RIG:** STANLEY LAFOSSE / NOBLE DRLG
Date Reached TD:

02/18/2026 OH ST00BP00 LOCATION
 03/04/2026 OH ST00BP00 36 @9229 W/309'P, PREP TO SPUD
 03/11/2026 TD 12250 OH ST00BP00 11.5 LWD(GR, RES, PWD)RAN 22 @12250, WOC

MISSISSIPPI CYN **385** **PROSPECT: BANJO**
MURPHY EXPLORATION & PRO **OCS: 35821** **WELL: 4** **Status: SUSP**

429 FLD **Class: EXP** **API: 608174152000**

LOC 3919' FSL & 5946' FWL **of Block** 00385 MISSISSIPPI CYN
LAT = 28.59394988 (28°35'38.220") **LON** = -88.34229783 (-88°20'32.272")
X = 1,209,786 **Y** = 10,379,119 **PMD:** 13124 **PTVD:** 12882
PBHL: OH 4298' FSL & 6776' FWL **of Block** 385 MISSISSIPPI CYN
ABHL: OH **MD:** 12906 **TVD:** 12724 S 122' @ E 691'
ABHL: BP1 **MD:** 12697 **TVD:** 12596 S 167' @ E 479'
ATD OH: 12906 **BP1:** 12684 **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 11/22/2025 **SUSP:** 02/20/2026 **COMP:** **RR:** 02/20/2026
CSG= OH 36 @6439 316' ; 28 @7055 ; 22 @9014 FIT 10.7 ; 18LNR @8629-9999 FIT 11.1 ;
 14 @11039 FIT 11.9 ; 11 7/8LNR @10685-12035 FIT 12.3 ; 9 7/8LNR @11869-12681

WD= 6033 **KB=** 87 **RIG:** STANLEY LAFOSSE / NOBLE DRLG
Date Reached TD: 02/13/2026

11/19/2025 OH ST00BP00 LOCATION
 11/26/2025 TD 7200 OH ST00BP00 8.6 36 @6439 W/316'P, LWD(GR, RES, PWD)28 @7055,) WOC
 12/03/2025 TD 9064 OH ST00BP00 12.5 22 @9014, LWD(GR, RES, PWD)M/OFF 11-30-25, WILL RETURN
 01/14/2026 TD 10044 OH ST00BP00 9.8 M/ON 1-6-26, TOOK FIT 10.74 ON 22, LWD(GR, RES, PWD)OBSERVED GAINS, MONITORED PRESSURES & VOLUMES, TIH W/18
 01/21/2026 DRLG 11895 OH ST00BP00 10.1 18LNR @8629-9999, FIT 11.1, RAN 14 @11039, FIT 11.89, LWD(GR, RES, PWD, SON)
 01/28/2026 TD 12906 OH ST00BP00 11.8 WHILE @12070, MUD 11.1, LWD(GR, RES, PWD, SON) RAN 11 7/8LNR @10685-12035, FIT 12.29, LWD(GR, RES, PWD, DEN, NEUT) GAINS WERE OBSERVED, WEIGHTED UP, C&C
 02/04/2026 TD 12906 OH ST00BP00 11.8 PERFORMED & COMPLETED PRESSURE TEST PROGRAM, PUMPED CEMENT PLUGS, TOC @12423 TO CONTROL GAINS, PREP TO DRILL OUT TO PERFORM WL LOGS
 02/11/2026 TD 12906 OH ST00BP00 11.8 DECISION WAS MADE TO NOT DRILL OUT & LOG BECAUSE OF CONCERNS FOR WELLBORE STABILITY, DRILLED OUT & BYPASSED @12040, WHILE @12550, BYPASS HOLE, MUD 11.6, LWD(GR, RES, PWD, DEN, NEUT) RAN WL, CSNG, XMR, DSN, SDL, STXB, MCI, RDT(PRESS & SAMP) @12550
 02/11/2026 TD 12684 BP1 ST00BP01 11.6 LWD(GR, RES, PWD, DEN, NEUT) PREP TO WL LOG
 02/18/2026 TD 12697 BP1 ST00BP01 11.6 RAN RDT(PRESS & SAMP) LWD(GR, RES, PWD, DEN, NEUT) RAN 9 7/8LNR @11869-12681, TSTG BOP
 02/25/2026 TD 12697 BP1 ST00BP01 11.6 R.R. (HOLD FOR ABHL IN THE BYPASS HOLE)
 03/04/2026 TD 12697 BP1 ST00BP01 11.6 (HOLD FOR ABHL IN THE BYPASS HOLE)
 03/11/2026 TD 12697 BP1 ST00BP01 11.6 ADDED ABHL

MISSISSIPPI CYN **393** **PROSPECT: VICKSBURG**
SHELL **OCS: 26254** **WELL: VX4** **Status: DRLG**

393 FLD **Class: DEV** **API: 608174152300**

LOC 5792' FNL & 836' FEL **of Block** 00393 MISSISSIPPI CYN

ACTIVE

LAT = 28.61433938 (28°36'51.622") **LON** = -87.91927269 (-87°55'09.382")

X = 1,345,564 **Y** = 10,385,248 **PMD**: 25775 **PTVD**: 24777

PBHL: OH 6734' FSL & 3574' FEL **of Block** 393 MISSISSIPPI CYN

ABHL: OH **MD**: 25775 **TVD**: 24777 S 3320' @ W 2721'

ATD OH: 25775 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 01/18/2026 **SUSP**:

COMP:

RR:

CSG= OH 38 @7700 198' ; 28 @8789 ; 22 @11741 FIT 11.2 ; 16LNR @11299-17893 FIT 13.5 ;
12 1/4 X 11 7/8 @22957 FIT 15.1 ; 8 5/8LNR @22430-25552 FIT 14.8

WD= 7400 **KB**= 102 **RIG**: DW PROTEUS / TRANSOCEAN

Date Reached TD: 03/05/2026

Date	Time	OH	ST00BP00	LOCATION
01/07/2026				LOCATION
01/21/2026				PREP TO SPUD
01/28/2026	TD	11933	OH ST00BP00 12.0	38 @7700 W/198'P, 28 @8789, LWD (ARCVIS, PWD) 22 @11741, PREP TO RUN RISER & BOP
02/04/2026	TD	17960	OH ST00BP00 11.0	CML 11.1, FIT 11.21 ON 22, LWD (GR, RES, PWD) PREP TO RUN 16LNR
02/11/2026	TD	23005	OH ST00BP00 13.0	CML 13.1, RAN 16LNR @11299-17893, FIT 13.45, LWD (GR, RES, PWD) PREP TO RUN 12 1/4 X 11 7/8
02/18/2026	DRLG	23899	OH ST00BP00 14.3	CML 14.5, RAN 12 1/4 X 11 7/8 @22957, FIT 15.14, LWD (ARCVIS, MICROSCOPE)
02/25/2026	TD	25557	OH ST00BP00 14.4	CML 14.7, LWD (ARCVIS, MICROSCOPE) RAN 8 5/8LNR @22430-25552, PREP TO DRILL OUT SHOETRACK
03/04/2026	TD	25557	OH ST00BP00 14.4	CML 14.7, PERFORMED WELLBORE C/O, PREP TO DRILL OUT 8 5/8 SHOETRACK
03/11/2026	TD	25775	OH ST00BP00 14.4	CML 14.0, TOOK FIT 14.81 ON 8 5/8 LNR, LWD (ARCVIS, NMR, STETH, ADN) PREP TO COMP IN THE OPEN HOLE

MISSISSIPPI CYN

BP EXPL

522

OCS: 8823

PROSPECT: NAKIKA

WELL: 7

Status: DRLG

522 FLD

Class: DEV

API: 608174152100

LOC 3195' FSL & 2704' FWL **of Block** 00522 MISSISSIPPI CYN

LAT = 28.46337181 (28°27'48.139") **LON** = -88.10418881 (-88°06'15.080")

X = 1,285,744 **Y** = 10,330,875 **PMD**: 15500 **PTVD**: 15476

PBHL: OH 3808' FSL & 3056' FWL **of Block** 522 MISSISSIPPI CYN

ABHL: OH **MD**: 15523 **TVD**: 15499 S 318' @ W 110'

ATD OH: 15523 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 12/21/2025 **SUSP**:

COMP:

RR:

CSG= OH 36 @7282 189' ; 28 @9062 ; 16 @12436 FIT 11.8 ; 9 7/8LNR @12250-15490

WD= 7012 **KB**= 81 **RIG**: OCEAN BLACK LION / DIAMOND OS

Date Reached TD: 01/08/2026

Date	Time	OH	ST00BP00	LOCATION
12/24/2025	DRLG	7571	OH ST00BP00 16.0	36 @7282W/189, LWD (GR, RES, APWD)
12/31/2025	TD	12528	OH ST00BP00 13.5	28 @9062, LWD (GR, RES, APWD) 16 @12436, WOC
01/07/2026	TD	12528	OH ST00BP00 10.6	RAN BOP & RISER, PREP TO DRILL OUT & TEST 16
01/14/2026	TD	15523	OH ST00BP00 10.4	MPD 11.37, FIT 11.81 ON 16, LWD (GR, RES, PWD, ABGR, FPWD, SON, DEN, NEUT) BEGAN RNG 9 7/8LNR, HIT OBSTRUCTION @11087, POOH WHILE DISCUSSING FORWARD PLAN
01/21/2026	TD	15523	OH ST00BP00 10.4	MPD 11.37, MILLED OUT OBSTRUCTIONS IN 16, C/O PRIOR TO RUNNING 9 7/8LNR
01/28/2026	TD	15523	OH ST00BP00 10.4	MPD 11.37, RAN 9 7/8LNR @12250-15490, PERFORMING DOWN HOLE FIT
02/04/2026	TD	15523	OH ST00BP00 10.4	MPD 11.37, COMPTG
02/11/2026	TD	15523	OH ST00BP00 10.4	MPD 11.37, COMPTG
02/18/2026	TD	15523	OH ST00BP00 10.4	MPD 11.37, COMPTG
02/25/2026	TD	15523	OH ST00BP00 10.4	MPD 11.37, COMPTG
03/04/2026	TD	15523	OH ST00BP00 10.4	MPD 11.37, COMPTG
03/11/2026	TD	15523	OH ST00BP00 10.4	MPD 11.37, COMPTG

ACTIVE

MISSISSIPPI CYN 651 PROSPECT: BALLYMORE
 CHEVRON U.S.A. INC. OCS: 34454 WELL: 2 Status: DRLG

651 WC Class: INJ API: 608174140800

LOC 275' FSL & 3217' FWL of Block 00607 MISSISSIPPI CYN
 LAT = 28.36692731(28°22'00.938") LON = -88.24938930(-88°14'57.801")
 X = 1,238,737 Y = 10,296,275 PMD: 30520 PTVD: 30069
 PBHL: OH 2716' FNL & 4006' FWL of Block 651 MISSISSIPPI CYN
 ABHL: OH MD: 30576 TVD: 30162 S 2799' @ E 822'
 ATD OH: 21426 BP1: 30576 BP2: BP3: BP4: BP5:

SPUD: 05/01/2019 SUSP: COMP: RR:
 CSG= OH 36 @6924 306' ; 28 @7550 ; 22 @11625 FIT 11.8 ; 18LNR @11180-15683 LOT 13.4 ;
 16 @22608 FIT 15.0 ; 14 @25166 FIT 15.8 ; 11 7/8LNR @24742-27460 FIT 16.1 ;
 10 1/8LNR @23151-28884 FIT 15.7 ; 10LNR EXTENTION @21096-23204

WD= 6536 KB= 101 RIG: DW CONQUERER / TRANSOCEAN

Date Reached TD:

Date Reached	TD	OH	ST00BP00	LOCATION
03/20/2019		OH	ST00BP00	LOCATION
05/01/2019		OH	ST00BP00	BETWEEN WELL MAINTENANCE
05/08/2019	TD	11650	OH ST00BP00 13.5	36 @6924 W/306'P,28 @7550,22 @11625, LWD(AUTOTRAK,ONTRAK)RNG RISER & BOP
05/15/2019	TD	15800	OH ST00BP00 11.0	FIT 11.8 ON 22,LWD(AUTOTRAK,ONTRAK)18LNR @ 11180-15683,PREP TO DRILL OUT FOR LOT
05/22/2019	TD	21426	OH ST00BP00 12.7	LOT 13.4 ON 18LNR,LWD(AUTOTRAK,ONTRAK, ZONETRAK)PLUGGING BACK TO BYPASS HOLE CONDITIONS
05/29/2019	TD	21426	OH ST00BP00 12.7	PB & BYPASSED @18381
05/29/2019	TD	22660	BP1 ST00BP01 12.7	LWD(AUTOTRAK,ONTRAK,ZONETRAK)RNG 16
06/05/2019	TD	22672	BP1 ST00BP01 12.7	16 @22608,FIT 15.0,MILLED CONE BROKE OFF BHA,C&C WHILE TOH W/JUNK BASKET
06/12/2019	TD	23948	BP1 ST00BP01 13.5	RECD JUNK,LWD(AUTOTRAK,ONTRAK,SOUNDTRAK, ZONETRAK)TRIPPING FOR BHA
06/19/2019	TD	25200	BP1 ST00BP01 13.8	LWD(AUTOTRAK,ONTRAK,SOUNDTRAK,ZONETRAK)14 @ 25166,WOC
06/26/2019	TD	27490	BP1 ST00BP01 14.3	FIT 15.8 ON 14,LWD(AUTOTRAK,ONTRAK, SOUNDTRAK,ZONETRAK)PREP TO RUN 11 7/8LNR
07/03/2019	DRLG	29150	BP1 ST00BP01 15.0	11 7/8LNR @24742-27460,FIT 16.1, LWD(AUTOTRAK,ONTRAK,SOUNDTRAK,ZONETRAK,ORD, CCN)
07/17/2019	DRLG	29725	BP1 ST00BP01 14.8	WHILE @29450,15.1,LWD(AUTOTRAK,ONTRAK, SOUNDTRAK,ZONETRAK,ORD,CCN)STK & SET 10 1/8LNR @23151-28884,FIT 15.7,LWD(AUTOTRAK, ONTRAK)
07/24/2019	TD	30287	BP1 ST00BP01 14.8	LWD(AUTOTRAK,ONTRAK - CAME OFF @29745) RIH W/"MAD PASS" LWD(AUTOTRAK.ONTRAK.SOUNDTRAK, MAGTRAK,FRACVIEW,ORD,CCN)
07/31/2019	TD	30576	BP1 ST00BP01 14.8	"MAD PASS" LWD(AUTOTRAK,ONTRAK.SOUNDTRAK, MAGTRAK,FRACVIEW,ORD,CCN) @29515-30287, LWD(AUTOTRAK,ONTRAK.SOUNDTRAK,MAGTRAK, FRACVIEW,ORD,CCN)MREX,CDL,CN,FTEX @30540, TAKING RCX/SENTINEL(PRESS & SAMP)
08/07/2019	TD	30576	BP1 ST00BP01 14.8	REC'D RCX/SENTINEL(PRESS & SAMP)SCB IMAGE/ACOUSTIC @30520,OH PLUGS,CIBP @27896, SETTING ADDL CEMT PLUGS(CONV CORED)
08/14/2019	TD	30576	BP1 ST00BP01 14.8	CIBP @8500,R.R.
01/21/2026	TD	30576	BP1 ST00BP01 14.8	RIG IN TRANSIT,WILL BYPASS FOR #2BP2,ORIG PBHL 2836 FNL 4125 FWL BLK 651,ORIG PTDS 30937 MD 35500 TVD
01/28/2026	TD	30576	BP1 ST00BP01 14.8	M/ON 1-20-26,BWM,RNG BOP, WILL PB & BYPASS TO DRILL WATER INJECTION WELL
02/04/2026	TD	30576	BP1 ST00BP01 14.8	RAN & TSTD BOP,DRILLING OUT PLUGS TO BYPASS
02/11/2026	TD	30576	BP1 ST00BP01 14.8	DRILLED OUT CIBP,DRILLING OUT CEMENT PLUGS
02/18/2026	TD	30576	BP1 ST00BP01 14.8	DRILLED OUT CEMENT PLUGS,RAN 10LNR EXTENSION @21096-23204,PREP TO DRILL OUT

02/25/2026 TD 30576 BP1 ST00BP01 14.8 LOWER CEMENT PLUGS
 DRILLED OUT CEMENT PLUG #3 & CIBP, FAILED
 PRESSURE TEST ON 10.175LNR, PUMPED A 700'
 PLUG, TESTED PLUG, PREP TO DRILL OUT CEMENT
 TO BYPASS

03/04/2026 TD 30576 BP1 ST00BP01 14.8 HAD UNSUCCESSFUL ATTEMPT TO BYPASS, SET
 ADDL PLUG, TOC @28140, DRILLING OUT CEMENT,
 PREP TO BYPASS

03/11/2026 TD 30576 BP1 ST00BP01 14.8 UNSUCCESSFUL ATTEMPT TO KICK OFF @29500,
 DRILLED CEMENT TO 30530, TOOK PRESS, RNG
 7LNR

MISSISSIPPI CYN 759 **PROSPECT: ZEPHYRUS**
BEACON OFFSHORE ENERGY OCS: 35833 **WELL: ZA2ST** **Status: DRLG**

759 FLD **Class: DEV** **SS** **API: 608174151601**

LOC 3148' FSL & 5157' FEL **of Block** 00759 MISSISSIPPI CYN
LAT = 28.18509906(28°11'06.357") **LON** = -89.40424635(-89°24'15.287")
X = 866,043 **Y** = 10,235,788 **PMD**: 26694 **PTVD**: 24742
PBHL: OH 578' FSL & 7144' FWL **of Block** 759 MISSISSIPPI CYN
ABHL: OH **MD**: 26270 **TVD**: 24421 S 2514' @ W 3534'
ATD OH: 26270 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 12/07/2025 **SUSP**: **COMP**: **RR**:
CSG= OH OLD(38 @3806 ; 32 @4259 ; 28 @5737 ; 22 @8765 ; 18LNR @7884-11389 ; 16LNR @10995-
 14392 ; 14 @22455)
 9 7/8LNR @18027-26261

WD= 3533 **KB**= 75 **RIG**: DW ATLAS / TRANSOCEAN
Date Reached TD: 12/23/2025

12/10/2025 TD 18428 OH ST00BP00 15.5 MPD OFF, MILLED WDW @18374-18418, FIT 16.76,
 STO #ZA-2 @18418, NO LWD, TIH W/BHA TO DRILL
 AHEAD

12/17/2025 TD 24765 OH ST00BP00 15.6 LWD(ONTRAK II, ZONETRAK G, SOUNDTRAK, TESTRAK,
 LITHOTRAK(ORD,CCN)POOH TO TEST BOP & MPD

12/24/2025 DRLG 25155 OH ST00BP00 15.7 MPD 16.38, TSTD BOP & MPD, FINGERPRINTED MPD,
 LWD(ONTRAK II, ZONETRAK G, SOUNDTRAK, TESTRAK,
 LITHOTRAK)

12/31/2025 TD 26270 OH ST00BP00 16.3 MPD 16.57, WHILE @25315, TOOK OPEN HOLE DFIT
 16.69, LWD(ONTRAK II, ZONETRAK G, SOUNDTRAK,
 TESTRAK, LITHOTRAK) PREP TO WL LOG

01/07/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, RAN WL, MCI, STRATAEXAMINER, SON @
 26200, TOOK RDTs(PRESS & SAMP) TOOK ROT SWC,
 RNG 9 7/8LNR

01/07/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, RAN 9 7/8LNR @18027-26261, RAN 9
 7/8TB @18027, PREP TO COMP

01/21/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, PREP TO COMP

01/28/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, COMPTG

02/04/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, COMPTG

02/11/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, COMPTG

02/18/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, COMPTG

02/25/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, COMPTG

03/04/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, COMPTG

03/11/2026 TD 26270 OH ST00BP00 16.3 MPD 16.57, PREP TO R.R.

MISSISSIPPI CYN 812 **PROSPECT: KAIKIAS**
SHELL OCS: 34461 **WELL: KI2** **Status: DRLG**

768 FLD **Class: INJ** **SS** **API: 608174152400**

LOC 6675' FSL & 5760' FEL **of Block** 00812 MISSISSIPPI CYN
LAT = 28.15827055(28°09'29.774") **LON** = -88.96312064(-88°57'47.234")
X = 1,008,000 **Y** = 10,223,475 **PMD**: 29835 **PTVD**: 26815
PBHL: OH 7513' FSL & 2732' FWL **of Block** 812 MISSISSIPPI CYN
ATD OH: **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 02/17/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 38 @4832 198' ; 32 @5224 ; 28 @6311 ; 22 @8422 FIT 11.9

WD= 4547 **KB=** 87 **RIG:** STENA EVOLUTION / STENA DRILLING
Date Reached TD:

02/18/2026		OH	ST00BP00		PREP TO SPUD
02/25/2026 TD	8468	OH	ST00BP00	13.0	38 @4832 W/198'P, LWD (ARCVIS) RAN 32 @5224, 28 @6311, PREP TO RUN 22
03/04/2026 TD	8478	OH	ST00BP00	10.5	22 @8422, FIT 11.9, LWD (ARCVIS) PREP TO DRILL OUT
03/11/2026 TD	13254	OH	ST00BP00	11.3	LWD (ARCVIS) PREP TO RUN 18LNR



WELLS REACHING TD

MISSISSIPPI CYN 393 PROSPECT: VICKSBURG
SHELL OCS: 26254 WELL: VX4 Status: DRLG

393 FLD Class: DEV API: 608174152300

LOC 5792' FNL & 836' FEL of Block 00393 MISSISSIPPI CYN
LAT = 28.61433938(28°36'51.622") LON = -87.91927269(-87°55'09.382")
X = 1,345,564 Y = 10,385,248 PMD: 25775 PTVD: 24777
PBHL: OH 6734' FSL & 3574' FEL of Block 393 MISSISSIPPI CYN
ABHL: OH MD: 25775 TVD: 24777 S 3320' @ W 2721'
ATD OH: 25775 BP1: BP2: BP3: BP4: BP5:

SPUD: 01/18/2026 SUSP: COMP: RR:
CSG= OH 38 @7700 198' ; 28 @8789 ; 22 @11741 FIT 11.2 ; 16LNR @11299-17893 FIT 13.5 ;
12 1/4 X 11 7/8 @22957 FIT 15.1 ; 8 5/8LNR @22430-25552 FIT 14.8

WD= 7400 KB= 102 RIG: DW PROTEUS / TRANSOCEAN
Date Reached TD: 03/05/2026

01/07/2026		OH	ST00BP00	LOCATION
01/21/2026		OH	ST00BP00	PREP TO SPUD
01/28/2026	TD	11933	OH	ST00BP00 12.0 38 @7700 W/198'P, 28 @8789, LWD (ARCVIS, PWD) 22 @11741, PREP TO RUN RISER & BOP
02/04/2026	TD	17960	OH	ST00BP00 11.0 CML 11.1, FIT 11.21 ON 22, LWD (GR, RES, PWD) PREP TO RUN 16LNR
02/11/2026	TD	23005	OH	ST00BP00 13.0 CML 13.1, RAN 16LNR @11299-17893, FIT 13.45, LWD (GR, RES, PWD) PREP TO RUN 12 1/4 X 11 7/8
02/18/2026	DRLG	23899	OH	ST00BP00 14.3 CML 14.5, RAN 12 1/4 X 11 7/8 @22957, FIT 15.14, LWD (ARCVIS, MICROSCOPE)
02/25/2026	TD	25557	OH	ST00BP00 14.4 CML 14.7, LWD (ARCVIS, MICROSCOPE) RAN 8 5/8LNR @22430-25552, PREP TO DRILL OUT SHOETRACK
03/04/2026	TD	25557	OH	ST00BP00 14.4 CML 14.7, PERFORMED WELLBORE C/O, PREP TO DRILL OUT 8 5/8 SHOETRACK
03/11/2026	TD	25775	OH	ST00BP00 14.4 CML 14.0, TOOK FIT 14.81 ON 8 5/8 LNR, LWD (ARCVIS, NMR, STETH, ADN) PREP TO COMP IN THE OPEN HOLE

GREEN CYN **868** **PROSPECT: MAD DOG**
BP EXPL **OCS: 33859** **WELL: 3ST** **Status: SUSP**

868 FLD **Class: INJ** **SS** **API: 608114078801**

LOC 1808' FNL & 4353' FWL **of Block** 00868 GREEN CYN
LAT = 27.12209393 (27°07'19.538") **LON** = -90.38394502 (-90°23'02.202")
X = 2,491,233 **Y** = 9,850,672 **PMD:** 23027 **PTVD:** 22729
PBHL: OH 2786' FNL & 2757' FWL **of Block** 868 GREEN CYN
ABHL: OH **MD:** 22985 **TVD:** 22689 S 977' @ W 1586'
ATD OH: 22985 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 12/28/2025 **SUSP:** 03/05/2026 **COMP:** **RR:** 03/05/2026
CSG= OH OLD(36 @4735 ; 28 @5850 ; 22 @8782 ; 14 @17321)
 9 7/8LNR @16783-22925

WD= 4362 **KB=** 103 **RIG:** DW INVICTUS / TRANSOCEAN
Date Reached TD: 01/02/2026

01/07/2026 TD	22985	OH	ST01BP00	12.7	STO #3 @17411, LWD (GR, RES, APWD, FPWD, NBGR, SON, DEN, NEUT) PREP TO LOG
01/14/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, RAN WL, NGI @22935, TOOK MDTs (PRESS & SAMP) FROM 22121-22817, PREP TO RUN 9 7/8LNR
01/21/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, RAN 9 7/8LNR @16783-22925, PREP TO COMP
01/28/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, COMPTG
02/04/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, COMPTG
02/11/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, COMPTG
02/18/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, COMPTG
02/25/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, COMPTG
03/04/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, COMPTG
03/11/2026 TD	22985	OH	ST01BP00	12.7	MPD 12.75, R.R.

MISSISSIPPI CYN **385** **PROSPECT: BANJO**
MURPHY EXPLORATION & PRO **OCS: 35821** **WELL: 4** **Status: SUSP**

429 FLD **Class: EXP** **API: 608174152000**

LOC 3919' FSL & 5946' FWL **of Block** 00385 MISSISSIPPI CYN
LAT = 28.59394988 (28°35'38.220") **LON** = -88.34229783 (-88°20'32.272")
X = 1,209,786 **Y** = 10,379,119 **PMD:** 13124 **PTVD:** 12882
PBHL: OH 4298' FSL & 6776' FWL **of Block** 385 MISSISSIPPI CYN
ABHL: OH **MD:** 12906 **TVD:** 12724 S 122' @ E 691'
ABHL: BP1 **MD:** 12697 **TVD:** 12596 S 167' @ E 479'
ATD OH: 12906 **BP1:** 12684 **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 11/22/2025 **SUSP:** 02/20/2026 **COMP:** **RR:** 02/20/2026
CSG= OH 36 @6439 316' ; 28 @7055 ; 22 @9014 FIT 10.7 ; 18LNR @8629-9999 FIT 11.1 ;
 14 @11039 FIT 11.9 ; 11 7/8LNR @10685-12035 FIT 12.3 ; 9 7/8LNR @11869-12681

WD= 6033 **KB=** 87 **RIG:** STANLEY LAFOSSE / NOBLE DRLG
Date Reached TD: 02/13/2026

11/19/2025		OH	ST00BP00		LOCATION
11/26/2025 TD	7200	OH	ST00BP00	8.6	36 @6439 W/316' P, LWD (GR, RES, PWD) 28 @7055,) WOC
12/03/2025 TD	9064	OH	ST00BP00	12.5	22 @9014, LWD (GR, RES, PWD) M/OFF 11-30-25, WILL RETURN
01/14/2026 TD	10044	OH	ST00BP00	9.8	M/ON 1-6-26, TOOK FIT 10.74 ON 22, LWD (GR, RES, PWD) OBSERVED GAINS, MONITORED PRESSURES & VOLUMES, TIH W/18
01/21/2026 DRLG	11895	OH	ST00BP00	10.1	18LNR @8629-9999, FIT 11.1, RAN 14 @11039, FIT 11.89, LWD (GR, RES, PWD, SON)
01/28/2026 TD	12906	OH	ST00BP00	11.8	WHILE @12070, MUD 11.1, LWD (GR, RES, PWD, SON) RAN 11 7/8LNR @10685-12035, FIT 12.29, LWD (GR, RES, PWD, DEN, NEUT) GAINS WERE

SUSPENDED

02/04/2026 TD	12906	OH	ST00BP00	11.8	OBSERVED, WEIGHTED UP, C&C PERFORMED & COMPLETED PRESSURE TEST PROGRAM, PUMPED CEMENT PLUGS, TOC @12423 TO CONTROL GAINS, PREP TO DRILL OUT TO PERFORM WL LOGS
02/11/2026 TD	12906	OH	ST00BP00	11.8	DECISION WAS MADE TO NOT DRILL OUT & LOG BECAUSE OF CONCERNS FOR WELLBORE STABILITY, DRILLED OUT & BYPASSED @12040, WHILE @12550, BYPASS HOLE, MUD 11.6, LWD (GR, RES, PWD, DEN, NEUT) RAN WL, CSNG, XMR, DSN, SDL, STXB, MCI, RDT (PRESS & SAMP) @12550
02/11/2026 TD	12684	BP1	ST00BP01	11.6	LWD (GR, RES, PWD, DEN, NEUT) PREP TO WL LOG
02/18/2026 TD	12697	BP1	ST00BP01	11.6	RAN RDT (PRESS & SAMP) LWD (GR, RES, PWD, DEN, NEUT) RAN 9 7/8 LNR @11869-12681, TSTG BOP
02/25/2026 TD	12697	BP1	ST00BP01	11.6	R.R. (HOLD FOR ABHL IN THE BYPASS HOLE)
03/04/2026 TD	12697	BP1	ST00BP01	11.6	(HOLD FOR ABHL IN THE BYPASS HOLE)
03/11/2026 TD	12697	BP1	ST00BP01	11.6	ADDED ABHL

