

**OFFSHORE OIL SCOUTS ASSOCIATION
GULF ATLANTIC**

WEEKLY DRILLING REPORT

DEEP WATER

Wednesday, March 25, 2026





OFFSHORE OIL SCOUTS

PROPRIETARY

STATEMENT



This information is provided by exclusive agreement with The Offshore Oil Scouts Association. The recipient acknowledges that the data and materials are proprietary information and trade secret, whether or not any portion thereof may be validly copyrighted or patented. Any reproduction or other use without the express written consent of The Association President will be pursued to the fullest extent of the law.

Table of Contents

NEW LOCATIONS

KEATHLEY CYN Block 918 WELL SS5ST2 ANADARKO PETROLEUM CORPOR

WELLS SPUDDING

GREEN CYN Block 640 WELL PS12 CHEVRON U.S.A. INC.

ACTIVE

ALAMINOS CYN Block 772 WELL WS402 SHELL

ALAMINOS CYN Block 857 WELL GA23 SHELL

KEATHLEY CYN Block 247 WELL 1 BP EXPL

KEATHLEY CYN Block 918 WELL SS5ST ANADARKO PETROLEUM CORPOR

GREEN CYN Block 640 WELL PS12 CHEVRON U.S.A. INC.

GREEN CYN Block 641 WELL IN3 CHEVRON U.S.A. INC.

GREEN CYN Block 743 WELL DC105 BP EXPL

GREEN CYN Block 782 WELL MD15 BP EXPLORATION & PRODUCTI

GREEN CYN Block 825 WELL 14 BP EXPL

WALKER RIDGE Block 29 WELL A12 CHEVRON U.S.A. INC.

WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD

WALKER RIDGE Block 508 WELL SN220 SHELL

MISSISSIPPI CYN Block 41 WELL 1 ANADARKO PETROLEUM CORPOR

MISSISSIPPI CYN Block 393 WELL VX4 SHELL

MISSISSIPPI CYN Block 651 WELL 2 CHEVRON U.S.A. INC.

MISSISSIPPI CYN Block 807 WELL MB9ST2 SHELL

MISSISSIPPI CYN Block 812 WELL KI2 SHELL

WELLS REACHING TD

KEATHLEY CYN Block 918 WELL SS5ST ANADARKO PETROLEUM CORPOR

SUSPENDED

MISSISSIPPI CYN Block 651 WELL 2 CHEVRON U.S.A. INC.

ACTIVE**ALAMINOS CYN
SHELL****772
OCS: 35153****PROSPECT: WHALE
WELL: WS402****Status: DRLG****772 FLD****Class: EXP****API: 608054011300****LOC** 2004' FSL & 1776' FWL **of Block** 00772 ALAMINOS CYN**LAT** = 26.18711206(26°11'13.603") **LON** = -94.76103014(-94°45'39.709")**X** = 1,063,056 **Y** = 9,506,004 **PMD**: 21735 **PTVD**: 21678**PBHL**: OH 1688' FSL & 1147' FWL **of Block** 772 ALAMINOS CYN**ABHL**: OH **MD**: 21716 **TVD**: 21658 S 313' @ W 651'**ATD OH**: 21716 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:**SPUD**: 04/08/2025 **SUSP**: **COMP**: **RR**:**CSG**= OH 38 @9124 202' ; 28 @10795 ; 22 @12725 FIT 11.1 ;

16LNR @12379-14640 FIT 11.8 ; 14LNR @14380-18239 FIT 11.8 ; 9 5/8LNR @17468-21711

WD= 8820 **KB**= 102 **RIG**: DW POSEIDON / TRANSOCEAN**Date Reached TD**: 01/20/2026

04/02/2025		OH	ST00BP00		BATCH SET
04/09/2025		OH	ST00BP00		RIGGING UP
04/16/2025	DRLG		12164	OH	ST00BP00 10.5 38 @9124 W/202'P, 28 @10795, LWD (GR, RES, PWD)
04/23/2025	TD		12770	OH	ST00BP00 10.5 LWD (GR, RES, PWD) 22 @12725, M/OFF 4-20-25, WILL RETURN
12/17/2025	TD		12770	OH	ST00BP00 10.5 M/ON 12-13-25, RIGGING UP
12/24/2025	TD		12770	OH	ST00BP00 10.5 RNG RISER
12/31/2025	TD		14650	OH	ST00BP00 9.2 MPD 10.1, FIT 11.07 ON 22, LWD (GR, RES, PWD) PREP TO WL THEN RUN 16
01/07/2026	TD		18370	OH	ST00BP00 10.8 MPD OFF, UNABLE TO WL SECTION AS PLANNED, RAN 16LNR @12379-14640, FIT 11.75 , LWD (GR, RES, PWD) PREP TO WL
01/14/2026	TD		18370	OH	ST00BP00 10.8 MPD OFF, RAN WL, GR. DEN. NEUT, SON, CALP @18370, ATTEMPTED MDT FOR PRESSURES, FAILED TO OPERATE, TOOK MDTs (PRESS & SAMP) PREP TO RUN 14LNR
01/21/2026	TD		18370	OH	ST00BP00 10.8 MPD OFF, RAN 14LNR @14380-18239, PREP TO DRILL OUT
01/28/2026	TD		21716	OH	ST00BP00 9.6 MPD 10.1, FIT 11.84 ON 14LNR, LWD (ARCVIS, DEN, NEUT, STETH) TOOK OPEN HOLE DFIT 10.81, PREP TO LOG
02/04/2026	TD		21716	OH	ST00BP00 9.6 MPD 10.1, RAN WL, MSIP, NGI, 3PPC @21716, TOOK MDT (PRESS) RAN 9 5/8LNR @17468-21711, RAN 10 3/4 X 9 5/8TB @17513, COMPTG
02/11/2026	TD		21716	OH	ST00BP00 9.6 MPD 10.1, COMPTG
02/18/2026	TD		21716	OH	ST00BP00 9.6 MPD 10.1, COMPTG
02/25/2026	TD		21716	OH	ST00BP00 9.6 MPD 10.1, COMPTG
03/04/2026	TD		21716	OH	ST00BP00 9.6 MPD 10.1, COMPTG
03/11/2026	TD		21716	OH	ST00BP00 9.6 MPD 10.1, COMPTG
03/18/2026	TD		21716	OH	ST00BP00 9.6 MPD 10.1, COMPTG, W/O LOOP CURRENT 2.9 KNOTS
03/25/2026	TD		21716	OH	ST00BP00 9.6 MPD 10.1, COMPTG, LOOP CURRENT ABATED 3-18-26

**ALAMINOS CYN
SHELL****857
OCS: 17565****PROSPECT: GREAT WHITE
WELL: GA23****Status: TA****857 FLD****Class: DEV****API: 608054006000****LOC** 2836' FNL & 4006' FWL **of Block** 00857 ALAMINOS CYN**LAT** = 26.12847000(26°07'42.492") **LON** = -94.89819000(-94°53'53.484")**X** = 1,017,766 **Y** = 9,485,324 **PMD**: 18967 **PTVD**: 18736**PBHL**: OH 3934' FNL & 2485' FWL **of Block** 857 ALAMINOS CYN**ATD OH**: **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:**SPUD**: 11/08/2007 **SUSP**: **COMP**: **RR**:**CSG**= OH 36 @8084 193' ; 22 @9169 ; 16 @10476 LOT 9.9 ;

13 3/8LNR @10409-11931 LOT 10.4 ; 11 3/4 @14033 LOT 10.2 ; 9 5/8LNR @13636-14622

ACTIVE

WD= 7819 KB= 203 RIG: H&P 205 / H&P DRLG
 Date Reached TD:

10/31/2007		OH		(BATCH SET)
11/14/2007 TD	10517	OH	10.0	36 @8084W/193'P, LWD (GR, RES, PWD) @9169, NO SWC, 22 @9169, LWD (GR, RES, PWD) @10517, NO SWC, 16 @10476, M/OFF 11-10-07 (WILL RET
01/07/2026 TD	10517	OH	ST00BP00	10.0 M/ON 1-4-26, RIGGING UP
01/14/2026 TD	11964	OH	ST00BP00	9.0 MPD 9.4, LOT 9.87 ON 16, LWD (GR, RES, PWD) PREP TO RUN 13 3/8LNR
01/21/2026 TD	11964	OH	ST00BP00	9.0 MPD 9.4, RAN 13 3/8LNR @10409-11931, PREP TO DRILL OUT
01/28/2026 TD	14083	OH	ST00BP00	9.6 MPD 10.1, LOT 10.44 ON 13 3/8LNR, LWD (GR, RES, PWD) PREP TO RUN 11 3/4
02/04/2026 TD	14096	OH	ST00BP00	8.6 MPD OFF, RAN 11 3/4 @14033, LOT 10.23, UNABLE TO OPEN REAMER, TIH W/NEW BHA
02/11/2026 TD	14096	OH	ST00BP00	8.6 MPD OFF, PERFORMED RIG MAINTENANCE, PREP TO DRILL AHEAD
02/18/2026 TD	14647	OH	ST00BP00	8.6 MPD OFF, LWD (GR, RES, PWD) PREP TO RUN 9 5/8LNR
02/25/2026 TD	14647	OH	ST00BP00	8.6 MPD, PERFORMED CHECK TRIP W/DUMB IRON BHA, WOW TO RUN 9 7/8LNR
03/04/2026 TD	14647	OH	ST00BP00	8.6 MPD OFF, PERFORMED ANOTHER CHECK TRIP W/DUMB IRON BHA, RAN 9 5/8LNR @13636-14622, PREP TO DRILL OUT 9 5/8 SHOETRACK
03/11/2026 TD	14647	OH	ST00BP00	9.4 MPD OFF, BEGAN DRILLING 9 5/8 SHOETRACK, BHA GOT STK @14642, UNABLE TO JAR FREE, PREP TO RUN WL TO DETERMINE FREE POINT
03/18/2026 TD	14647	OH	ST00BP00	9.4 MPD OFF, BACKED OFF, TF @14416, COULD NOT RECOVER FSH, PREP TO PUMP CEMENT PLUG ON TOF TO BYPASS
03/25/2026 TD	14647	OH	ST00BP00	9.4 MPD OFF, T/A 3-23-26, WILL RETURN TO BYPASS

KEATHLEY CYN 247 PROSPECT: WEST BUMP
 BP EXPL OCS: 25790 WELL: 1 Status: DRLG

247 WC Class: EXP SS API: 608084008000

LOC 4688' FNL & 360' FWL of Block 00291 KEATHLEY CYN
 LAT = 26.70215909 (26°42'07.773") LON = -92.63788429 (-92°38'16.383")
 X = 1,758,600 Y = 9,689,392 PMD: 34548 PTVD: 33548
 PBHL: OH 780' FSL & 757' FWL of Block 247 KEATHLEY CYN
 ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 03/18/2026 SUSP: COMP: RR:
 CSG= OH 36 @6100 274' ; 28 @8160

WD= 5722 KB= 104 RIG: DW INVICTUS / TRANSOCEAN
 Date Reached TD:

02/25/2026		OH	ST00BP00	LOCATION
03/18/2026		OH	ST00BP00	RIGGING UP
03/25/2026 DRLG	8708	OH	ST00BP00	12.5 36 @6100 W/274'P, 28 @8160, LWD (GR, RES, APWD)

KEATHLEY CYN 918 PROSPECT: HADRIAN NORTH
 ANADARKO PETROLEUM CORPO OCS: 32654 WELL: SS5ST Status: DRLG

875 FLD Class: DEV Hrzs/SS API: 608084007901

LOC 7073' FSL & 648' FWL of Block 00919 KEATHLEY CYN
 LAT = 26.07798692 (26°04'40.753") LON = -92.05968484 (-92°03'34.865")
 X = 1,948,968 Y = 9,463,553 PMD: 21396 PTVD: 18451
 PBHL: OH 5657' FNL & 1059' FEL of Block 918 KEATHLEY CYN
 ATD OH: 19022 BP1: BP2: BP3: BP4: BP5:

SPUD: 01/29/2026 SUSP: COMP: RR:
 CSG= OH OLD (36 @7774 ; 28 @8592 ; 22 @11296 ; 14 @13443)

9 7/8LNR @12989-19328

WD= 7387 KB= 81 RIG: OCEAN BLACKHAWK / NOBLE DRLG
Date Reached TD: 03/20/2026

02/04/2026 TD 19360 OH ST01BP00 11.6 STO #5 @13605,MPD 12.6,LWD(GR,RES,PWD)
CIRCULATING
02/11/2026 TD 19360 OH ST01BP00 11.7 MPD 12.6,RAN 9 7/8LNR @12989-19328,RAN 10
1/8 X 10 3/4TB @12989,PREP TO DRILL OUT &
TEST LNR
02/18/2026 TD 19360 OH ST01BP00 11.7 MPD 12.6,C/O HOLE,PREP TO DRILL OUT & TEST
LNR
02/25/2026 TD 19360 OH ST01BP00 11.7 MPD 12.6,ENCOUNTERED TAR,SQUEEZED SHOE,
PREP TO DRILL OUT & TEST LNR
03/04/2026 TD 19360 OH ST01BP00 11.7 MPD 12.6,UNABLE TO DRILL OUT DUE TO HOLE
CONDITIONS,WOO
03/11/2026 TD 19360 OH ST01BP00 12.3 NO MPD,CHANGED OUT SUBSEA CONTROL MODULE
ON SUBSEA TREE,PREP TO BYPASS
03/18/2026 TD 19360 OH ST01BP00 12.3 NO MPD,SET CIBP @17191,SET WHIPSTOCK @
17183,MILLED WDW @17152-17172,FIT 13.1,
BYPASSED @17172
03/18/2026 DRLG 17346 BP1 ST01BP01 11.5 MPD 12.29,LWD(GR,RES,PWD)
03/25/2026 TD 19022 BP1 ST01BP01 11.5 MPD 12.3,LWD(GR,RES,PWD)HIT TAR ZONE,
DECISION WAS MADE TO ST,SET 2 CEMENT PLUGS,
TOC @16920(NO OH PLUGS)SET CIBP @13814,SET
WHIPSTOCK @13807,MILLING WDW @13776-13796

GREEN CYN 640 PROSPECT: TAHITI
CHEVRON U.S.A. INC. OCS: 20082 WELL: PS12 Status: DRLG

640 FLD Class: DEV SS API: 608114079900

LOC 2935' FSL & 6192' FEL of Block 00640 GREEN CYN
LAT = 27.31582371(27°18'56.965") LON = -90.75329106(-90°45'11.848")
X = 2,369,808 Y = 9,918,775 PMD: PTVD:
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 03/22/2026 SUSP: COMP: RR:
CSG= OH 36 @4708 305'

WD= 4302 KB= 101 RIG: DW CONQUEROR / TRANSOCEAN
Date Reached TD:

03/18/2026 OH ST00BP00 BATCH SET
03/25/2026 TD 8057 OH ST00BP00 8.6 36 @4708 W/305,P,LWD(NBGR,GR)RNG 22

GREEN CYN 641 PROSPECT: TAHITI
CHEVRON U.S.A. INC. OCS: 16770 WELL: IN3 Status: DRLG

640 FLD Class: INJ SS API: 608114079200

LOC 2536' FSL & 3287' FEL of Block 00596 GREEN CYN
LAT = 27.35813862(27°21'29.299") LON = -90.74348842(-90°44'36.558")
X = 2,372,713 Y = 9,934,216 PMD: 28933 PTVD: 27185
PBHL: OH 2933' FNL & 1731' FWL of Block 641 GREEN CYN
ABHL: OH MD: 28848 TVD: 27104 S 5455' @ E 5006'
ATD OH: 28848 BP1: BP2: BP3: BP4: BP5:

SPUD: 06/28/2025 SUSP: COMP: RR:
CSG= OH 36 @4401 308' ; 22 @6237 FIT 14.0 ; 18LNR @5785-11042 FIT 16.1 ;
16LNR @4393-19634 FIT 16.2 ; 14LNR @19233-22442 FIT 15.1 ; 9 7/8LNR @22116-28833

WD= 4012 KB= 106 RIG: DW ASGARD / TRANSOCEAN
Date Reached TD: 03/10/2026

06/18/2025 OH ST00BP00 BATCH SET
07/02/2025 TD 6275 OH ST00BP00 10.5 36 @4401 W/308'P,LWD(GR,PWD)22 @6237,WOC
07/09/2025 TD 6275 OH ST00BP00 10.5 M/OFF 7-1-25,WILL RETURN

01/21/2026 TD 6275 OH ST00BP00 10.5 MIR TO RESUME DRILLING OPERATIONS
 01/28/2026 TD 6275 OH ST00BP00 10.5 M/ON 1-19-26,BWM,RAN RISER & BOP,PULLING
 BOP FOR REPAIR
 02/04/2026 TD 11187 OH ST00BP00 12.7 REPD BOP,RAN BOP,FIT 14.0 ON 22,LWD(GR,RES,
 PWD,NBGR)PREP TO RUN 18LNR
 02/11/2026 DRLG 15067 OH ST00BP00 13.8 MPD 14.6,RAN 18LNR @5785-11042,FIT 16.1,
 LWD(NBGR,EWR)
 02/18/2026 TD 19780 OH ST00BP00 14.4 MPD 15.1,LWD(EWR(NBGR,EWR)RAN 16LNR @
 4393-19634,WOC
 02/25/2026 DRLG 20254 OH ST00BP00 14.4 MPD 15.1,DRILLED OUT 16 SHOE,LOT FAILED,
 PUMPED LCM,CEMENT SQUEEZE,DRILL OUT,FIT
 16.2 ON 16LNR,LWD(NBGR,EWR)
 03/04/2026 TD 22540 OH ST00BP00 14.4 MPD 15.1,LWD(NBGR,EWR)RAN 14LNR @
 19233-22442,PREP TO DRILL OUT & TEST LNR
 03/11/2026 TD 28350 OH ST00BP00 13.3 MPD 14.1,TOOK FIT 15.1 ON 14LNR,LWD(NBGR,
 EWR,DEN,NEUT,GEOTAP)
 03/11/2026 TD 28350 OH ST00BP00 13.3 MPD 14.1,TOOK FIT 15.1 ON 14LNR,LWD(NBG,
 REWR,DEN,NEUT,GEOTAP)DP SLIPS BROKE &
 PIECES WENT INTO HOLE,FSH LIKELY LOCATED
 AT RCD,UNSUCCESSFUL ATTEMPT TO FSH,
 ATTEMPTING TO RETRIEVE RCD
 03/18/2026 TD 28848 OH ST00BP00 13.9 NO MPD,RECD RCD,LWD(NBG,EWR,DEN,NEUT,
 GEOTAP)RAN 9 7/8LNR @22116-28833,PREP TO
 RUN TB
 03/25/2026 TD 28848 OH ST00BP00 13.9 NO MPD,RAN 9 7/8 X 10 3/4TB @22116,PREP TO
 COMP

GREEN CYN **743** **PROSPECT: ATLANTIS**
BP EXPL **OCS: 15607** **WELL: DC105** **Status: DRLG**

743 FLD **Class: DEV** **API: 608114079800**

LOC 6013' FSL & 6929' FWL **of Block** 00743 GREEN CYN
LAT = 27.22372461 (27°13'25.409") **LON** = -90.03257889 (-90°01'57.284")
X = 2,604,689 **Y** = 9,890,173 **PMD:** 20782 **PTVD:** 18337
PBHL: OH 4104' FSL & 241' FWL **of Block** 743 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 02/27/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @7146 230' ; 22 @10475 FIT 11.1

WD= 6838 **KB=** 80 **RIG:** OCEAN BLACK HORNET / NOBLE DRLG
Date Reached TD:

02/04/2026 OH ST00BP00 MIR
 03/04/2026 TD 10528 OH ST00BP00 12.0 36 @7146 W/230'P,LWD(GR,RES,PWD)PREP TO
 RUN 22
 03/11/2026 TD 10528 OH ST00BP00 12.0 22 @10475,WOC
 03/18/2026 TD 10528 OH ST00BP00 12.0 REPG BOP
 03/25/2026 TD 13840 OH ST00BP00 10.3 MPD 11.5,FIT 11.1 ON 22,LWD(GR,RES,PWD)
 POOH TO RUN16LNR

GREEN CYN **782** **PROSPECT: MAD DOG**
BP EXPLORATION & PRODUCT **OCS: 15610** **WELL: MD15** **Status: DRLG**

826 FLD **Class: DEV** **API: 608114061200**

LOC 7228' FSL & 6166' FEL **of Block** 00782 GREEN CYN
LAT = 27.18830922 (27°11'17.913") **LON** = -90.26861424 (-90°16'07.011")
X = 2,528,234 **Y** = 9,875,548 **PMD:** 25478 **PTVD:** 22443
PBHL: OH 3471' FNL & 2401' FWL **of Block** 782 GREEN CYN
ABHL: OH **MD:** 25533 **TVD:** 22524 N 5168' @ W 7266'
ATD OH: 25533 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 11/07/2013 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @4886 290' ; 22 @7094 FIT 10.8 ; 16LNR @6488-12455 FIT 15.1 ;
 14LNR @12154-19648 FIT 13.6

WD= 4428 KB= 168 RIG: MAD DOG SPAR / VALARIS

Date Reached TD: 02/16/2026

09/11/2013		OH	ST00BP00		(APPROVED PERMIT 9-6-13) (BATCH SET)
10/09/2013		OH	ST00BP00		M/ON 10-7-13, PREP TO RUN 36"
10/16/2013		OH	ST00BP00		M/ON 10-7-13, 36 @4886W/290'P, M/OFF 10-10-13 (WILL RET)
11/13/2013	TD	7125	OH	ST00BP00	14.0 M/ON 11-6-13, LWD (GR, RES) PREP TO RUN 22"
11/20/2013	TD	7125	OH	ST00BP00	14.0 22" @7094, WOC
11/27/2013	TD	7125	OH	ST00BP00	14.0 M/OFF 11-19-13 (WILL RETURN)
12/24/2025	TD	7125	OH	ST00BP00	14.0 M/ON 12-14-25, C/O TO DRILL AHEAD
12/31/2025	DRLG	10664	OH	ST00BP00	10.1 FIT 10.79 ON 22, LWD (GR, RES, PWD)
01/07/2026	TD	12460	OH	ST00BP00	10.2 LWD (GR, RES, PWD) PREP TO RUN 16LNR
01/14/2026	TD	12460	OH	ST00BP00	10.2 16LNR @6488-12455, PREP TO DRILL OUT & TEST LNR
01/21/2026	DRLG	18287	OH	ST00BP00	13.9 FIT 15.06 ON 16LNR, LWD (GR, RES, PWD, SON, NBGR)
01/28/2026	TD	19659	OH	ST00BP00	14.1 LWD (GR, RES, PWD, SON, NBGR) RNG 14LNR
02/04/2026	TD	19659	OH	ST00BP00	14.2 14LNR @12154-19648, WOC
02/11/2026	TD	19659	OH	ST00BP00	14.2 PREP TO DRILL OUT & TEST 14LNR
02/18/2026	TD	25533	OH	ST00BP00	13.0 FIT 13.6 ON 14LNR, LWD (GR, RES, NBGR, PWD, DEN, NEUT, SON, FPWD) CIRC BOTTOM UP
02/25/2026	TD	25533	OH	ST00BP00	13.0 WHILE BACKREAMING OUT OF HOLE, HOLE PACKED OFF & WENT TO LOSSES, STK DP @22620, PREP TO SEVER PIPE
03/04/2026	TD	25533	OH	ST00BP00	13.0 SEVERED DP, TF @21176, PREP TO PB & BYPASS
03/11/2026	TD	25533	OH	ST00BP00	13.0 REPD BOP, PREP TO BYPASS
03/18/2026	TD	25533	OH	ST00BP00	13.0 BYPASSED @19848
03/18/2026	TD	24010	BP1	ST00BP01	12.7 LWD (GR, RES, DEN, NEUT, CALP, ACOUSTIC TESTRAK) ENCOUNTERED TAR, EXPERIENCE BALLOONING & LOSSES, PULL UP TO 22810, SHUT WELL IN, C&C
03/25/2026	TD	24010	BP1	ST00BP01	12.7 PREP TO PB & BYPASS

GREEN CYN

BP EXPL

825

OCS: 20190

PROSPECT: MAD DOG

WELL: 14

Status: DRLG

825 FLD

Class: DEV

API: 608114072000

LOC 7311' FSL & 6375' FEL of Block 00825 GREEN CYN
 LAT = 27.14594440 (27°08'45.400") LON = -90.31898077 (-90°19'08.331")
 X = 2,512,185 Y = 9,859,790 PMD: 25223 PTV: 23498
 PBHL: OH 342' FSL & 5103' FEL of Block 825 GREEN CYN
 ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 03/29/2019 SUSP: COMP: RR:
 CSG= OH 36 @5335 267' ; 22 @7645 PIT 11.8

WD= 4986 KB= 82 RIG: WEST AURIGA / SEADRILL

Date Reached TD:

03/13/2019		OH	ST00BP00		BATCH SET
04/03/2019	TD	7692	OH	ST00BP00	10.5 36 @5335 W/267'P, LWD (ARC) 22 @7645, M/OFF 4-1-19 (WILL RETURN)
03/18/2026	TD	7692	OH	ST00BP00	10.5 M/ON 3-11-26, RIGGING UP
03/25/2026	TD	17080	OH	ST00BP00	10.5 MPD 11.5, PIT 11.8 ON 22, LWD (ARCVIS 900, SONVIS 900, POOH TO RUN 14

WALKER RIDGE

CHEVRON U.S.A. INC.

29

OCS: 16942

PROSPECT: BIG FOOT

WELL: A12

Status: DRLG

29 FLD

Class: DEV

SS

API: 608124005900

LOC 7578' FSL & 6940' FEL of Block 00029 WALKER RIDGE
 LAT = 26.93254406 (26°55'57.159") LON = -90.52019528 (-90°31'12.703")
 X = 2,448,260 Y = 9,780,858 PMD: 23284 PTV: 21486
 PBHL: OH 3381' FSL & 7270' FEL of Block 29 WALKER RIDGE
 ABHL: OH MD: 23217 TVD: 21452 S 4194' @ W 355'
 ATD OH: 23217 BP1: BP2: BP3: BP4: BP5:

SPUD: 02/24/2013 SUSP: COMP: RR:
CSG= OH 36 @5590 307' ; 22 @8753 FIT 12.3 ; 16LNR @5677-16836 FIT 13.0 ;
9 7/8LNR @16518-23216

WD= 5189 KB= 226 RIG: MODS 400 / NABORS OS
Date Reached TD: 02/07/2026

Table with columns for Date, Status, Well, Depth, and Description. Includes entries for 12/07/2011, 12/14/2011, 02/27/2013, 03/06/2013, 03/27/2013, 01/07/2026, 01/14/2026, 01/21/2026, 01/28/2026, 02/04/2026, 02/11/2026, 02/18/2026, 02/25/2026, 03/04/2026, 03/11/2026, 03/18/2026, 03/25/2026.

WALKER RIDGE 425 PROSPECT: CHINOOK
MURPHY EXPLORATION & PRO OCS: 16987 WELL: 5 Status: DRLG

469 FLD Class: DEV API: 608124015900

LOC 23' FNL & 7298' FEL of Block 00469 WALKER RIDGE
LAT = 26.51968595(26°31'10.869") LON = -90.53022803(-90°31'48.821")
X = 2,447,902 Y = 9,630,697 PMD: 26880 PTVD: 26183
PBHL: OH 793' FSL & 5559' FWL of Block 425 WALKER RIDGE
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 03/03/2026 SUSP: COMP: RR:
CSG= OH 36 @9229 309' ; 22 @12185 FIT 10.5 ; 18LNR @11917-16864

WD= 8834 KB= 86 RIG: STANLEY LAFOSSE / NOBLE DRLG
Date Reached TD:

Table with columns for Date, Status, Well, Depth, and Description. Includes entries for 02/18/2026, 03/04/2026, 03/11/2026, 03/18/2026, 03/25/2026.

WALKER RIDGE 508 PROSPECT: STONES
SHELL OCS: 17001 WELL: SN220 Status: TA

508 FLD Class: DEV API: 608124016000

LOC 6625' FSL & 6400' FEL of Block 00508 WALKER RIDGE
ACTIVE

LAT = 26.45479041 (26°27'17.245") LON = -90.77089737 (-90°46'15.231")
X = 2,369,600 Y = 9,605,665 PMD: PTVD:
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 03/11/2026 SUSP: COMP: RR:
CSG= OH 38 @9877 186' ; 28 @11369 ; 22 @14454

WD= 9589 KB= 102 RIG: DW PONTUS / TRANSOCEAN
Date Reached TD:

03/11/2026 OH ST00BP00 BATCH SET,PERFORMING RIG MAINTENANCE
BEFORE SPUDDING
03/18/2026 TD 14510 OH ST00BP00 10.4 38 @9877 W/186'P,LWD(EWR-M-5)RAN 28 @11369,
PREP TO RUN 22
03/25/2026 TD 14510 OH ST00BP00 10.4 22 @14454,T/A,M/OFF 3-19-26,WILL RETURN

MISSISSIPPI CYN 41 PROSPECT: KING NORTH
ANADARKO PETROLEUM CORPO OCS: 35962 WELL: 1 Status: DRLG

41 FLD Class: DEV API: 608174152500

LOC 4617' FNL & 837' FWL of Block 00085 MISSISSIPPI CYN
LAT = 28.92228798 (28°55'20.237") LON = -87.96627209 (-87°57'58.580")
X = 1,331,397 Y = 10,497,303 PMD: 17595 PTVD: 13804
PBHL: OH 2794' FSL & 656' FWL of Block 41 MISSISSIPPI CYN
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 03/18/2026 SUSP: COMP: RR:
CSG= OH 36 @5571 307' ; 22 @7507 FIT 10.5

WD= 5184 KB= 80 RIG: VALARIS DS-16 / VALARIS
Date Reached TD:

03/18/2026 OH ST00BP00 RIG ON LOCATION,W/O WEATHER TO JET 36
03/25/2026 DRLG 7680 OH ST00BP00 9.9 36 @5571 W/307'P,WHILE @7560,12.0 MUD,RAN
22 @7507,FIT 10.5,LWD(GR,RES,PWD)

MISSISSIPPI CYN 393 PROSPECT: VICKSBURG
SHELL OCS: 26254 WELL: VX4 Status: DRLG

393 FLD Class: DEV API: 608174152300

LOC 5792' FNL & 836' FEL of Block 00393 MISSISSIPPI CYN
LAT = 28.61433938 (28°36'51.622") LON = -87.91927269 (-87°55'09.382")
X = 1,345,564 Y = 10,385,248 PMD: 25775 PTVD: 24777
PBHL: OH 6734' FSL & 3574' FEL of Block 393 MISSISSIPPI CYN
ABHL: OH MD: 25775 TVD: 24777 S 3320' @ W 2721'
ATD OH: 25775 BP1: BP2: BP3: BP4: BP5:

SPUD: 01/18/2026 SUSP: COMP: RR:
CSG= OH 38 @7700 198' ; 28 @8789 ; 22 @11741 FIT 11.2 ; 16LNR @11299-17893 FIT 13.5 ;
12 1/4 X 11 7/8 @22957 FIT 15.1 ; 8 5/8LNR @22430-25552 FIT 14.8

WD= 7400 KB= 102 RIG: DW PROTEUS / TRANSOCEAN
Date Reached TD: 03/05/2026

01/07/2026 OH ST00BP00 LOCATION
01/21/2026 OH ST00BP00 PREP TO SPUD
01/28/2026 TD 11933 OH ST00BP00 12.0 38 @7700 W/198'P,28 @8789,LWD(ARCVIS,PWD)
22 @11741,PREP TO RUN RISER & BOP
02/04/2026 TD 17960 OH ST00BP00 11.0 CML 11.1,FIT 11.21 ON 22,LWD(GR,RES,PWD)
PREP TO RUN 16LNR
02/11/2026 TD 23005 OH ST00BP00 13.0 CML 13.1,RAN 16LNR @11299-17893,FIT 13.45,
LWD(GR,RES,PWD)PREP TO RUN 12 1/4 X 11 7/8
02/18/2026 DRLG 23899 OH ST00BP00 14.3 CML 14.5,RAN 12 1/4 X 11 7/8 @22957,FIT
15.14,LWD(ARCVIS,MICROSCOPE)
02/25/2026 TD 25557 OH ST00BP00 14.4 CML 14.7,LWD(ARCVIS,MICROSCOPE)RAN 8
5/8LNR @22430-25552,PREP TO DRILL OUT

ACTIVE

03/04/2026 TD 25557 OH ST00BP00 14.4 SHOETRACK
 CML 14.7, PERFORMED WELLBORE C/O, PREP TO
 DRILL OUT 8 5/8 SHOETRACK
 03/11/2026 TD 25775 OH ST00BP00 14.4 CML14.0, TOOK FIT 14.81 ON 8 5/8 LNR,
 LWD (ARCVIS, NMR, STETH, ADN) PREP TO COMP IN
 THE OPEN HOLE
 03/18/2026 TD 25775 OH ST00BP00 14.4 CML 14.0, COMPTG
 03/25/2026 TD 25775 OH ST00BP00 14.4 CML 14.0, COMPTG

MISSISSIPPI CYN **651** **PROSPECT: BALLYMORE**
CHEVRON U.S.A. INC. **OCS: 34454** **WELL: 2** **Status: SUSP**

651 WC **Class: INJ** **API: 608174140800**

LOC 275' FSL & 3217' FWL **of Block** 00607 MISSISSIPPI CYN
LAT = 28.36692731 (28°22'00.938") **LON** = -88.24938930 (-88°14'57.801")
X = 1,238,737 **Y** = 10,296,275 **PMD:** 30520 **PTVD:** 30069
PBHL: OH 2716' FNL & 4006' FWL **of Block** 651 MISSISSIPPI CYN
ABHL: OH **MD:** 30576 **TVD:** 30162 S 2799' @ E 822'
ATD OH: 21426 **BP1:** 30576 **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 05/01/2019 **SUSP:** 03/18/2026 **COMP:** **RR:** 03/18/2026
CSG= OH 36 @6924 306' ; 28 @7550 ; 22 @11625 FIT 11.8 ; 18LNR @11180-15683 LOT 13.4 ;
 16 @22608 FIT 15.0 ; 14 @25166 FIT 15.8 ; 11 7/8LNR @24742-27460 FIT 16.1 ;
 10 1/8LNR @23151-28884 FIT 15.7 ; 10LNR EXTENTION @21096-23204 ; 7LNR @28610-30544

WD= 6536 **KB=** 101 **RIG:** DW CONQUERER / TRANSOCEAN
Date Reached TD: 07/25/2019

03/20/2019 OH ST00BP00 LOCATION
 05/01/2019 OH ST00BP00 BETWEEN WELL MAINTENANCE
 05/08/2019 TD 11650 OH ST00BP00 13.5 36 @6924 W/306'P, 28 @7550, 22 @11625,
 LWD (AUTOTRAK, ONTRAK) RNG RISER & BOP
 05/15/2019 TD 15800 OH ST00BP00 11.0 FIT 11.8 ON 22, LWD (AUTOTRAK, ONTRAK) 18LNR @
 11180-15683, PREP TO DRILL OUT FOR LOT
 05/22/2019 TD 21426 OH ST00BP00 12.7 LOT 13.4 ON 18LNR, LWD (AUTOTRAK, ONTRAK,
 ZONETRAK) PLUGGING BACK TO BYPASS HOLE
 CONDITIONS
 05/29/2019 TD 21426 OH ST00BP00 12.7 PB & BYPASSED @18381
 05/29/2019 TD 22660 BP1 ST00BP01 12.7 LWD (AUTOTRAK, ONTRAK, ZONETRAK) RNG 16
 06/05/2019 TD 22672 BP1 ST00BP01 12.7 16 @22608, FIT 15.0, MILLED CONE BROKE OFF
 BHA, C&C WHILE TOH W/JUNK BASKET
 06/12/2019 TD 23948 BP1 ST00BP01 13.5 RECD JUNK, LWD (AUTOTRAK, ONTRAK, SOUNDTRAK,
 ZONETRAK) TRIPPING FOR BHA
 06/19/2019 TD 25200 BP1 ST00BP01 13.8 LWD (AUTOTRAK, ONTRAK, SOUNDTRAK, ZONETRAK) 14 @
 25166, WOC
 06/26/2019 TD 27490 BP1 ST00BP01 14.3 FIT 15.8 ON 14, LWD (AUTOTRAK, ONTRAK,
 SOUNDTRAK, ZONETRAK) PREP TO RUN 11 7/8LNR
 07/03/2019 DRLG 29150 BP1 ST00BP01 15.0 11 7/8LNR @24742-27460, FIT 16.1,
 LWD (AUTOTRAK, ONTRAK, SOUNDTRAK, ZONETRAK, ORD,
 CCN)
 07/17/2019 DRLG 29725 BP1 ST00BP01 14.8 WHILE @29450, 15.1, LWD (AUTOTRAK, ONTRAK,
 SOUNDTRAK, ZONETRAK, ORD, CCN) STK & SET 10
 1/8LNR @23151-28884, FIT 15.7, LWD (AUTOTRAK,
 ONTRAK)
 07/24/2019 TD 30287 BP1 ST00BP01 14.8 LWD (AUTOTRAK, ONTRAK - CAME OFF @29745) RIH
 W/"MAD PASS" LWD (AUTOTRAK.ONTRAK.SOUNDTRAK,
 MAGTRAK, FRACVIEW, ORD, CCN)
 07/31/2019 TD 30576 BP1 ST00BP01 14.8 "MAD PASS" LWD (AUTOTRAK, ONTRAK.SOUNDTRAK,
 MAGTRAK, FRACVIEW, ORD, CCN) @29515-30287,
 LWD (AUTOTRAK, ONTRAK.SOUNDTRAK, MAGTRAK,
 FRACVIEW, ORD, CCN) MREX, CDL, CN, FTEX @30540,
 TAKING RCX/SENTINEL (PRESS & SAMP)
 08/07/2019 TD 30576 BP1 ST00BP01 14.8 REC'D RCX/SENTINEL (PRESS & SAMP) SCB
 IMAGE/ACOUSTIC @30520, OH PLUGS, CIBP @27896,
 SETTING ADDL CEMT PLUGS (CONV CORED)
 08/14/2019 TD 30576 BP1 ST00BP01 14.8 CIBP @8500, R.R.
 01/21/2026 TD 30576 BP1 ST00BP01 14.8 RIG IN TRANSIT, WILL BYPASS FOR #2BP2, ORIG
 PBHL 2836 FNL 4125 FWL BLK 651, ORIG PTDS

01/28/2026	TD	30576	BP1	ST00BP01	14.8	30937 MD 35500 TVD M/ON 1-20-26,BWM,RNG BOP, WILL PB & BYPASS TO DRILL WATER INJECTION WELL
02/04/2026	TD	30576	BP1	ST00BP01	14.8	RAN & TSTD BOP,DRILLING OUT PLUGS TO BYPASS
02/11/2026	TD	30576	BP1	ST00BP01	14.8	DRILLED OUT CIBP,DRILLING OUT CEMENT PLUGS
02/18/2026	TD	30576	BP1	ST00BP01	14.8	DRILLED OUT CEMENT PLUGS,RAN 10LNR EXTENSION @21096-23204,PREP TO DRILL OUT LOWER CEMENT PLUGS
02/25/2026	TD	30576	BP1	ST00BP01	14.8	DRILLED OUT CEMENT PLUG #3 & CIBP,FAILED PRESSURE TEST ON 10.175LNR,PUMPED A 700' PLUG,TESTED PLUG,PREP TO DRILL OUT CEMENT TO BYPASS
03/04/2026	TD	30576	BP1	ST00BP01	14.8	HAD UNSUCCESSFUL ATTEMPT TO BYPASS,SET ADDL PLUG,TOC @28140,DRILLING OUT CEMENT, PREP TO BYPASS
03/11/2026	TD	30576	BP1	ST00BP01	14.8	UNSUCCESSFUL ATTEMPT TO KICK OFF @29500, DRILLED CEMENT TO 30530,TOOK PRESS,RNG 7LNR
03/18/2026	TD	30576	BP1	ST00BP01	14.8	RAN 7LNR @28610-30544,SET T/A PLUG,PULLING RISER & BOP
03/25/2026	TD	30576	BP1	ST00BP01	14.8	PULLED RISER & BOP,R.R.

MISSISSIPPI CYN **807** **PROSPECT: OLYMPUS**
SHELL **OCS: 7963** **WELL: MB9ST2** **Status: PERM**

807 FLD **Class: DEV** **SS** **API: 608174122502**

LOC 6889' FNL & 379' FWL **of Block** 00807 MISSISSIPPI CYN
LAT = 28.16029650 (28°09'37.067") **LON** = -89.23905186 (-89°14'20.587")
X = 919,099 **Y** = 10,225,751 **PMD:** 18150 **PTVD:** 16772
PBHL: OH 3982' FNL & 2929' FWL **of Block** 807 MISSISSIPPI CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**
SPUD: **SUSP:** **COMP:** **RR:**
CSG= OH OLD(38 @3386 ; 32 @4324 ; 28 @5181 ; 22 @5947 ; 18LNR @5593-8797 ; 14 @11771 ; 11
 7/8LNR @11618-15295 ; 7 5/8LNR @14084-17418)

WD= 3036 **KB=** 232 **RIG:** OLYMPUS N-88 / H&P DRLG
Date Reached TD:

03/18/2026 OH ST02BP00 STO MC 806 #MB-9ST

MISSISSIPPI CYN **812** **PROSPECT: KAIKIAS**
SHELL **OCS: 34461** **WELL: KI2** **Status: DRLG**

768 FLD **Class: INJ** **SS** **API: 608174152400**

LOC 6675' FSL & 5760' FEL **of Block** 00812 MISSISSIPPI CYN
LAT = 28.15827055 (28°09'29.774") **LON** = -88.96312064 (-88°57'47.234")
X = 1,008,000 **Y** = 10,223,475 **PMD:** 29835 **PTVD:** 26815
PBHL: OH 7513' FSL & 2732' FWL **of Block** 812 MISSISSIPPI CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**
SPUD: 02/17/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 38 @4832 198' ; 32 @5224 ; 28 @6311 ; 22 @8422 FIT 11.9 ;
 18LNR @7869-13124 FIT 15.3 ; 14 @24471

WD= 4547 **KB=** 87 **RIG:** STENA EVOLUTION / STENA DRILLING
Date Reached TD:

02/18/2026			OH	ST00BP00		PREP TO SPUD
02/25/2026	TD	8468	OH	ST00BP00	13.0	38 @4832 W/198'P,LWD(ARCVIS)RAN 32 @5224, 28 @6311,PREP TO RUN 22
03/04/2026	TD	8478	OH	ST00BP00	10.5	22 @8422,FIT 11.9,LWD(ARCVIS)PREP TO DRILL OUT
03/11/2026	TD	13254	OH	ST00BP00	11.3	LWD(ARCVIS)PREP TO RUN 18LNR

03/18/2026 TD	24543	OH	ST00BP00	14.5	18LNR @7869-13124, FIT 15.33, LWD (ARCVIS) PREP TO RUN 14
03/25/2026 TD	24543	OH	ST00BP00	14.5	14 @24471, DRILLING OUT CEMENT



WELLS REACHING TD

KEATHLEY CYN **918** **PROSPECT: HADRIAN NORTH**
ANADARKO PETROLEUM CORPO **OCS: 32654** **WELL: SS5ST** **Status: DRLG**

875 FLD **Class: DEV** **Hrz/SS** **API: 608084007901**

LOC 7073' FSL & 648' FWL **of Block** 00919 KEATHLEY CYN
LAT = 26.07798692 (26°04'40.753") **LON** = -92.05968484 (-92°03'34.865")
X = 1,948,968 **Y** = 9,463,553 **PMD:** 21396 **PTVD:** 18451
PBHL: OH 5657' FNL & 1059' FEL **of Block** 918 KEATHLEY CYN
ATD OH: 19022 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 01/29/2026 **SUSP:** **COMP:** **RR:**
CSG= OH OLD(36 @7774 ; 28 @8592 ; 22 @11296 ; 14 @13443)
 9 7/8LNR @12989-19328

WD= 7387 **KB=** 81 **RIG:** OCEAN BLACKHAWK / NOBLE DRLG
Date Reached TD: 03/20/2026

02/04/2026 TD	19360	OH	ST01BP00	11.6	STO #5 @13605,MPD 12.6,LWD (GR,RES,PWD) CIRCULATING
02/11/2026 TD	19360	OH	ST01BP00	11.7	MPD 12.6,RAN 9 7/8LNR @12989-19328,RAN 10 1/8 X 10 3/4TB @12989,PREP TO DRILL OUT & TEST LNR
02/18/2026 TD	19360	OH	ST01BP00	11.7	MPD 12.6,C/O HOLE,PREP TO DRILL OUT & TEST LNR
02/25/2026 TD	19360	OH	ST01BP00	11.7	MPD 12.6,ENCOUNTERED TAR,SQUEEZED SHOE,PREP TO DRILL OUT & TEST LNR
03/04/2026 TD	19360	OH	ST01BP00	11.7	MPD 12.6,UNABLE TO DRILL OUT DUE TO HOLE CONDITIONS,WO
03/11/2026 TD	19360	OH	ST01BP00	12.3	NO MPD,CHANGED OUT SUBSEA CONTROL MODULE ON SUBSEA TREE,PREP TO BYPASS
03/18/2026 TD	19360	OH	ST01BP00	12.3	NO MPD,SET CIBP @17191,SET WHIPSTOCK @ 17183,MILLED WDW @17152-17172,FIT 13.1, BYPASSED @17172
03/18/2026 DRLG	17346	BP1	ST01BP01	11.5	MPD 12.29,LWD (GR,RES,PWD)
03/25/2026 TD	19022	BP1	ST01BP01	11.5	MPD 12.3,LWD (GR,RES,PWD) HIT TAR ZONE, DECISION WAS MADE TO ST,SET 2 CEMENT PLUGS, TOC @16920(NO OH PLUGS)SET CIBP @13814,SET WHIPSTOCK @13807,MILLING WDW @13776-13796

SUSPENDED

MISSISSIPPI CYN 651 PROSPECT: BALLYMORE
 CHEVRON U.S.A. INC. OCS: 34454 WELL: 2 Status: SUSP

651 WC Class: INJ API: 608174140800

LOC 275' FSL & 3217' FWL of Block 00607 MISSISSIPPI CYN
 LAT = 28.36692731(28°22'00.938") LON = -88.24938930(-88°14'57.801")
 X = 1,238,737 Y = 10,296,275 PMD: 30520 PTVD: 30069
 PBHL: OH 2716' FNL & 4006' FWL of Block 651 MISSISSIPPI CYN
 ABHL: OH MD: 30576 TVD: 30162 S 2799' @ E 822'
 ATD OH: 21426 BP1: 30576 BP2: BP3: BP4: BP5:
 SPUD: 05/01/2019 SUSP: 03/18/2026 COMP: RR: 03/18/2026
 CSG= OH 36 @6924 306' ; 28 @7550 ; 22 @11625 FIT 11.8 ; 18LNR @11180-15683 LOT 13.4 ;
 16 @22608 FIT 15.0 ; 14 @25166 FIT 15.8 ; 11 7/8LNR @24742-27460 FIT 16.1 ;
 10 1/8LNR @23151-28884 FIT 15.7 ; 10LNR EXTENTION @21096-23204 ; 7LNR @28610-30544

WD= 6536 KB= 101 RIG: DW CONQUERER / TRANSOCEAN
 Date Reached TD: 07/25/2019

Date	Time	OH	ST	BP	Time	Description
03/20/2019		OH	ST00BP00			LOCATION
05/01/2019		OH	ST00BP00			BETWEEN WELL MAINTENANCE
05/08/2019	TD	11650	OH	ST00BP00	13.5	36 @6924 W/306'P,28 @7550,22 @11625, LWD(AUTOTRAK,ONTRAK)RNG RISER & BOP
05/15/2019	TD	15800	OH	ST00BP00	11.0	FIT 11.8 ON 22,LWD(AUTOTRAK,ONTRAK)18LNR @ 11180-15683,PREP TO DRILL OUT FOR LOT
05/22/2019	TD	21426	OH	ST00BP00	12.7	LOT 13.4 ON 18LNR,LWD(AUTOTRAK,ONTRAK, ZONETRAK)PLUGGING BACK TO BYPASS HOLE CONDITIONS
05/29/2019	TD	21426	OH	ST00BP00	12.7	PB & BYPASSED @18381
05/29/2019	TD	22660	BP1	ST00BP01	12.7	LWD(AUTOTRAK,ONTRAK,ZONETRAK)RNG 16
06/05/2019	TD	22672	BP1	ST00BP01	12.7	16 @22608,FIT 15.0,MILLED CONE BROKE OFF BHA,C&C WHILE TOH W/JUNK BASKET
06/12/2019	TD	23948	BP1	ST00BP01	13.5	RECD JUNK,LWD(AUTOTRAK,ONTRAK,SOUNDTRAK, ZONETRAK)TRIPPING FOR BHA
06/19/2019	TD	25200	BP1	ST00BP01	13.8	LWD(AUTOTRAK,ONTRAK,SOUNDTRAK,ZONETRAK)14 @ 25166,WOC
06/26/2019	TD	27490	BP1	ST00BP01	14.3	FIT 15.8 ON 14,LWD(AUTOTRAK,ONTRAK, SOUNDTRAK,ZONETRAK)PREP TO RUN 11 7/8LNR
07/03/2019	DRLG	29150	BP1	ST00BP01	15.0	11 7/8LNR @24742-27460,FIT 16.1, LWD(AUTOTRAK,ONTRAK,SOUNDTRAK,ZONETRAK,ORD, CCN)
07/17/2019	DRLG	29725	BP1	ST00BP01	14.8	WHILE @29450,15.1,LWD(AUTOTRAK,ONTRAK, SOUNDTRAK,ZONETRAK,ORD,CCN)STK & SET 10 1/8LNR @23151-28884,FIT 15.7,LWD(AUTOTRAK, ONTRAK)
07/24/2019	TD	30287	BP1	ST00BP01	14.8	LWD(AUTOTRAK,ONTRAK - CAME OFF @29745) RIH W/"MAD PASS" LWD(AUTOTRAK.ONTRAK.SOUNDTRAK, MAGTRAK,FRACVIEW,ORD,CCN)
07/31/2019	TD	30576	BP1	ST00BP01	14.8	"MAD PASS" LWD(AUTOTRAK,ONTRAK.SOUNDTRAK, MAGTRAK,FRACVIEW,ORD,CCN) @29515-30287, LWD(AUTOTRAK,ONTRAK.SOUNDTRAK,MAGTRAK, FRACVIEW,ORD,CCN)MREX,CDL,CN,FTEX @30540, TAKING RCX/SENTINEL(PRESS & SAMP)
08/07/2019	TD	30576	BP1	ST00BP01	14.8	REC'D RCX/SENTINEL(PRESS & SAMP)SCB IMAGE/ACOUSTIC @30520,OH PLUGS,CIBP @27896, SETTING ADDL CEMT PLUGS(CONV CORED)
08/14/2019	TD	30576	BP1	ST00BP01	14.8	CIBP @8500,R.R.
01/21/2026	TD	30576	BP1	ST00BP01	14.8	RIG IN TRANSIT,WILL BYPASS FOR #2BP2,ORIG PBHL 2836 FNL 4125 FWL BLK 651,ORIG PTDS 30937 MD 35500 TVD
01/28/2026	TD	30576	BP1	ST00BP01	14.8	M/ON 1-20-26,BWM,RNG BOP, WILL PB & BYPASS TO DRILL WATER INJECTION WELL
02/04/2026	TD	30576	BP1	ST00BP01	14.8	RAN & TSTD BOP,DRILLING OUT PLUGS TO BYPASS
02/11/2026	TD	30576	BP1	ST00BP01	14.8	DRILLED OUT CIBP,DRILLING OUT CEMENT PLUGS
02/18/2026	TD	30576	BP1	ST00BP01	14.8	DRILLED OUT CEMENT PLUGS,RAN 10LNR

02/25/2026 TD	30576	BP1 ST00BP01	14.8	EXTENSION @21096-23204, PREP TO DRILL OUT LOWER CEMENT PLUGS
03/04/2026 TD	30576	BP1 ST00BP01	14.8	DRILLED OUT CEMENT PLUG #3 & CIBP, FAILED PRESSURE TEST ON 10.175LNR, PUMPED A 700' PLUG, TESTED PLUG, PREP TO DRILL OUT CEMENT TO BYPASS
03/11/2026 TD	30576	BP1 ST00BP01	14.8	HAD UNSUCCESSFUL ATTEMPT TO BYPASS, SET ADDL PLUG, TOC @28140, DRILLING OUT CEMENT, PREP TO BYPASS
03/18/2026 TD	30576	BP1 ST00BP01	14.8	UNSUCCESSFUL ATTEMPT TO KICK OFF @29500, DRILLED CEMENT TO 30530, TOOK PRESS, RNG 7LNR
03/25/2026 TD	30576	BP1 ST00BP01	14.8	RAN 7LNR @28610-30544, SET T/A PLUG, PULLING RISER & BOP
03/25/2026 TD	30576	BP1 ST00BP01	14.8	PULLED RISER & BOP, R.R.

