

**OFFSHORE OIL SCOUTS ASSOCIATION  
GULF ATLANTIC**

**WEEKLY DRILLING REPORT**

**DEEP WATER**

**Wednesday, March 4, 2026**





# OFFSHORE OIL SCOUTS

PROPRIETARY

STATEMENT



***This information is provided by exclusive agreement with The Offshore Oil Scouts Association. The recipient acknowledges that the data and materials are proprietary information and trade secret, whether or not any portion thereof may be validly copyrighted or patented. Any reproduction or other use without the express written consent of The Association President will be pursued to the fullest extent of the law.***

## Table of Contents

### WELLS SPUDDING

GREEN CYN Block 743 WELL DC105 BP EXPL

### ACTIVE

ALAMINOS CYN Block 772 WELL WS402 SHELL

ALAMINOS CYN Block 857 WELL GA23 SHELL

KEATHLEY CYN Block 247 WELL 1 BP EXPL

KEATHLEY CYN Block 918 WELL 5ST ANADARKO PETROLEUM CORPOR

GREEN CYN Block 641 WELL IN3 CHEVRON U.S.A. INC.

GREEN CYN Block 680 WELL 8 ANADARKO PETROLEUM CORPOR

GREEN CYN Block 743 WELL DC105 BP EXPL

GREEN CYN Block 782 WELL MD15 BP EXPLORATION & PRODUCTI

GREEN CYN Block 807 WELL AP4ST CHEVRON U.S.A. INC.

GREEN CYN Block 868 WELL 3ST BP EXPL

WALKER RIDGE Block 29 WELL A12 CHEVRON U.S.A. INC.

WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD

MISSISSIPPI CYN Block 385 WELL 4 MURPHY EXPLORATION & PROD

MISSISSIPPI CYN Block 393 WELL VX4 SHELL

MISSISSIPPI CYN Block 522 WELL 7 BP EXPL

MISSISSIPPI CYN Block 651 WELL 2 CHEVRON U.S.A. INC.

MISSISSIPPI CYN Block 759 WELL ZA2ST BEACON OFFSHORE ENERGY

MISSISSIPPI CYN Block 812 WELL KI2 SHELL





## ACTIVE

ALAMINOS CYN 772 PROSPECT: WHALE  
SHELL OCS: 35153 WELL: WS402 Status: DRLG

772 FLD Class: EXP API: 608054011300

LOC 2004' FSL & 1776' FWL of Block 00772 ALAMINOS CYN  
LAT = 26.18711206(26°11'13.603") LON = -94.76103014(-94°45'39.709")  
X = 1,063,056 Y = 9,506,004 PMD: 21735 PTV: 21678  
PBHL: OH 1688' FSL & 1147' FWL of Block 772 ALAMINOS CYN  
ABHL: OH MD: 21716 TVD: 21658 S 313' @ W 651'  
ATD OH: 21716 BP1: BP2: BP3: BP4: BP5:

SPUD: 04/08/2025 SUSP: COMP: RR:  
CSG= OH 38 @9124 202' ; 28 @10795 ; 22 @12725 FIT 11.1 ;  
16LNR @12379-14640 FIT 11.8 ; 14LNR @14380-18239 FIT 11.8 ; 9 5/8LNR @17468-21711

WD= 8820 KB= 102 RIG: DW POSEIDON / TRANSOCEAN  
Date Reached TD: 01/20/2026

04/02/2025		OH	ST00BP00		BATCH SET
04/09/2025		OH	ST00BP00		RIGGING UP
04/16/2025	DRLG 12164	OH	ST00BP00	10.5	38 @9124 W/202'P, 28 @10795, LWD (GR, RES, PWD)
04/23/2025	TD 12770	OH	ST00BP00	10.5	LWD (GR, RES, PWD) 22 @12725, M/OFF 4-20-25, WILL RETURN
12/17/2025	TD 12770	OH	ST00BP00	10.5	M/ON 12-13-25, RIGGING UP
12/24/2025	TD 12770	OH	ST00BP00	10.5	RNG RISER
12/31/2025	TD 14650	OH	ST00BP00	9.2	MPD 10.1, FIT 11.07 ON 22, LWD (GR, RES, PWD) PREP TO WL THEN RUN 16
01/07/2026	TD 18370	OH	ST00BP00	10.8	MPD OFF, UNABLE TO WL SECTION AS PLANNED, RAN 16LNR @12379-14640, FIT 11.75 , LWD (GR, RES, PWD) PREP TO WL
01/14/2026	TD 18370	OH	ST00BP00	10.8	MPD OFF, RAN WL, GR. DEN. NEUT, SON, CALP @18370, ATTEMPTED MDT FOR PRESSURES, FAILED TO OPERATE, TOOK MDTs (PRESS & SAMP) PREP TO RUN 14LNR
01/21/2026	TD 18370	OH	ST00BP00	10.8	MPD OFF, RAN 14LNR @14380-18239, PREP TO DRILL OUT
01/28/2026	TD 21716	OH	ST00BP00	9.6	MPD 10.1, FIT 11.84 ON 14LNR, LWD (ARCVIS, DEN, NEUT, STETH) TOOK OPEN HOLE DFIT 10.81, PREP TO LOG
02/04/2026	TD 21716	OH	ST00BP00	9.6	MPD 10.1, RAN WL, MSIP, NGI, 3PPC @21716, TOOK MDT (PRESS) RAN 9 5/8LNR @17468-21711, RAN 10 3/4 X 9 5/8TB @17513, COMPTG
02/11/2026	TD 21716	OH	ST00BP00	9.6	MPD 10.1, COMPTG
02/18/2026	TD 21716	OH	ST00BP00	9.6	MPD 10.1, COMPTG
02/25/2026	TD 21716	OH	ST00BP00	9.6	MPD 10.1, COMPTG
03/04/2026	TD 21716	OH	ST00BP00	9.6	MPD 10.1, COMPTG

ALAMINOS CYN 857 PROSPECT: GREAT WHITE  
SHELL OCS: 17565 WELL: GA23 Status: DRLG

857 FLD Class: DEV API: 608054006000

LOC 2836' FNL & 4006' FWL of Block 00857 ALAMINOS CYN  
LAT = 26.12847000(26°07'42.492") LON = -94.89819000(-94°53'53.484")  
X = 1,017,766 Y = 9,485,324 PMD: 18967 PTV: 18736  
PBHL: OH 3934' FNL & 2485' FWL of Block 857 ALAMINOS CYN  
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 11/08/2007 SUSP: COMP: RR:  
CSG= OH 36 @8084 193' ; 22 @9169 ; 16 @10476 LOT 9.9 ;  
13 3/8LNR @10409-11931 LOT 10.4 ; 11 3/4 @14033 LOT 10.2 ; 9 5/8LNR @13636-14622

WD= 7819 KB= 203 RIG: H&P 205 / H&P DRLG  
Date Reached TD:

10/31/2007		OH		(BATCH SET)
11/14/2007	TD	10517	OH	10.0 36 @8084W/193'P,LWD(GR,RES,PWD) @9169,NO SWC,22 @9169,LWD(GR,RES,PWD) @10517,NO SWC,16 @10476,M/OFF 11-10-07(WILL RET
01/07/2026	TD	10517	OH	ST00BP00 10.0 M/ON 1-4-26,RIGGING UP
01/14/2026	TD	11964	OH	ST00BP00 9.0 MPD 9.4,LOT 9.87 ON 16,LWD(GR,RES,PWD)PREP TO RUN 13 3/8LNR
01/21/2026	TD	11964	OH	ST00BP00 9.0 MPD 9.4,RAN 13 3/8LNR @10409-11931,PREP TO DRILL OUT
01/28/2026	TD	14083	OH	ST00BP00 9.6 MPD 10.1,LOT 10.44 ON 13 3/8LNR,LWD(GR,RES,PWD)PREP TO RUN 11 3/4
02/04/2026	TD	14096	OH	ST00BP00 8.6 MPD OFF,RAN 11 3/4 @14033,LOT 10.23,UNABLE TO OPEN REAMER,TIH W/NEW BHA
02/11/2026	TD	14096	OH	ST00BP00 8.6 MPD OFF,PERFORMED RIG MAINTENANCE,PREP TO DRILL AHEAD
02/18/2026	TD	14647	OH	ST00BP00 8.6 MPD OFF,LWD(GR,RES,PWD)PREP TO RUN 9 5/8LNR
02/25/2026	TD	14647	OH	ST00BP00 8.6 MPD,PERFORMED CHECK TRIP W/DUMB IRON BHA,WOW TO RUN 9 7/8LNR
03/04/2026	TD	14647	OH	ST00BP00 8.6 MPD OFF,PERFORMED ANOTHER CHECK TRIP W/DUMB IRON BHA,RAN 9 5/8LNR @13636-14622,PREP TO DRILL OUT 9 5/8 SHOETRACK

**KEATHLEY CYN** **247** **PROSPECT: WEST BUMP**  
**BP EXPL** **OCS: 25790** **WELL: 1** **Status: PERM**

**247 WC** **Class: EXP** **SS** **API: 608084008000**

**LOC** 4688' FNL & 360' FWL **of Block** 00291 KEATHLEY CYN  
**LAT** = 26.70215909 (26°42'07.773") **LON** = -92.63788429 (-92°38'16.383")  
**X** = 1,758,600 **Y** = 9,689,392 **PMD:** 34548 **PTVD:** 33548  
**PBHL:** OH 780' FSL & 757' FWL **of Block** 247 KEATHLEY CYN  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** **SUSP:** **COMP:** **RR:**

**WD=** 5722 **KB=** 43 **RIG:** DW INVICTUS / TRANSOCEAN  
**Date Reached TD:**

02/25/2026 OH ST00BP00 LOCATION

**KEATHLEY CYN** **918** **PROSPECT: HADRIAN NORTH**  
**ANADARKO PETROLEUM CORPO** **OCS: 32654** **WELL: 5ST** **Status: DRLG**

**875 FLD** **Class: DEV** **Hzr/SS** **API: 608084007901**

**LOC** 7073' FSL & 648' FWL **of Block** 00919 KEATHLEY CYN  
**LAT** = 26.07798692 (26°04'40.753") **LON** = -92.05968484 (-92°03'34.865")  
**X** = 1,948,968 **Y** = 9,463,553 **PMD:** 21396 **PTVD:** 18451  
**PBHL:** OH 5657' FNL & 1059' FEL **of Block** 918 KEATHLEY CYN  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 01/29/2026 **SUSP:** **COMP:** **RR:**

**CSG=** OH OLD(36 @7774 ; 28 @8592 ; 22 @11296 ; 14 @13443)  
 9 7/8LNR @12989-19328

**WD=** 7387 **KB=** 81 **RIG:** OCEAN BLACKHAWK / NOBLE DRLG

**Date Reached TD:**

02/04/2026	TD	19360	OH	ST01BP00 11.6	STO #5 @13605,MPD 12.6,LWD(GR,RES,PWD) CIRCULATING
02/11/2026	TD	19360	OH	ST01BP00 11.7	MPD 12.6,RAN 9 7/8LNR @12989-19328,RAN 10 1/8 X 10 3/4TB @12989,PREP TO DRILL OUT & TEST LNR
02/18/2026	TD	19360	OH	ST01BP00 11.7	MPD 12.6,C/O HOLE,PREP TO DRILL OUT & TEST LNR
02/25/2026	TD	19360	OH	ST01BP00 11.7	MPD 12.6,ENCOUNTERED TAR,SQUEEZED SHOE,PREP TO DRILL OUT & TEST LNR

03/04/2026 TD 19360 OH ST01BP00 11.7 MPD 12.6, UNABLE TO DRILL OUT DUE TO HOLE CONDITIONS, WOO

**GREEN CYN** **441** **PROSPECT: TAHITI**  
**CHEVRON U.S.A. INC.** **OCS: 16770** **WELL: IN3** **Status: DRLG**

**640 FLD** **Class: INJ** **SS** **API: 608114079200**

**LOC** 2536' FSL & 3287' FEL **of Block** 00596 GREEN CYN  
**LAT** = 27.35813862 (27°21'29.299") **LON** = -90.74348842 (-90°44'36.558")  
**X** = 2,372,713 **Y** = 9,934,216 **PMD:** 28933 **PTVD:** 27185  
**PBHL:** OH 2933' FNL & 1731' FWL **of Block** 641 GREEN CYN  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 06/28/2025 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 36 @4401 308' ; 22 @6237 FIT 14.0 ; 18LNR @5785-11042 FIT 16.1 ;  
 16LNR @4393-19634 FIT 16.2 ; 14LNR @19233-22442

**WD=** 4012 **KB=** 106 **RIG:** DW ASGARD / TRANSOCEAN  
**Date Reached TD:**

06/18/2025 OH ST00BP00 BATCH SET  
 07/02/2025 TD 6275 OH ST00BP00 10.5 36 @4401 W/308'P, LWD (GR, PWD) 22 @6237, WOC  
 07/09/2025 TD 6275 OH ST00BP00 10.5 M/OFF 7-1-25, WILL RETURN  
 01/21/2026 TD 6275 OH ST00BP00 10.5 MIR TO RESUME DRILLING OPERATIONS  
 01/28/2026 TD 6275 OH ST00BP00 10.5 M/ON 1-19-26, BWM, RAN RISER & BOP, PULLING BOP FOR REPAIR  
 02/04/2026 TD 11187 OH ST00BP00 12.7 REPD BOP, RAN BOP, FIT 14.0 ON 22, LWD (GR, RES, PWD, NBGR) PREP TO RUN 18LNR  
 02/11/2026 DRLG 15067 OH ST00BP00 13.8 MPD 14.6, RAN 18LNR @5785-11042, FIT 16.1, LWD (NBGR, EWR)  
 02/18/2026 TD 19780 OH ST00BP00 14.4 MPD 15.1, LWD (EWR (NBGR, EWR) RAN 16LNR @ 4393-19634, WOC  
 02/25/2026 DRLG 20254 OH ST00BP00 14.4 MPD 15.1, DRILLED OUT 16 SHOE, LOT FAILED, PUMPED LCM, CEMENT SQUEEZE, DRILL OUT, FIT 16.2 ON 16LNR, LWD (NBGR, EWR)  
 03/04/2026 TD 22540 OH ST00BP00 14.4 MPD 15.1, LWD (NBGR, EWR) RAN 14LNR @ 19233-22442, PREP TO DRILL OUT & TEST LNR

**GREEN CYN** **680** **PROSPECT: BANDIT**  
**ANADARKO PETROLEUM CORPO** **OCS: 22987** **WELL: 8** **Status: DRLG**

**680 FLD** **Class: EXP** **SS** **API: 608114079400**

**LOC** 2799' FSL & 3000' FWL **of Block** 00680 GREEN CYN  
**LAT** = 27.27518670 (27°16'30.672") **LON** = -90.96961747 (-90°58'10.623")  
**X** = 2,299,800 **Y** = 9,902,799 **PMD:** 38000 **PTVD:**  
**ATD OH:** 36535 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 09/03/2025 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 42 @5397 304' ; 28 @6366 ; 22 @9763 FIT 12.5 ; 18LNR @9466-17071 FIT 15.1 ;  
 16LNR @8456-20960 FIT 16.6 ; 14 @23805 FIT 16.4 ; 11 7/8LNR @23484-24683 FIT 16.4 ;  
 9 7/8LNR @24407-30310 FIT 16.4

**WD=** 5013 **KB=** 80 **RIG:** DS-16 / VALARIS  
**Date Reached TD:** 02/16/2026

08/27/2025 OH ST00BP00 RIG ON LOCATION, PERFORMING BETWEEN WELL MAINTENANCE  
 09/03/2025 OH ST00BP00 PERFORMING BETWEEN WELL MAINTENANCE  
 09/10/2025 TD 9800 OH ST00BP00 12.0 42 @5397 W/304'P, LWD (GR, RES, APWD) 28 @6366, 22 @9763, WOC  
 09/17/2025 TD 9800 OH ST00BP00 10.5 RAN RISER & BOP, TSTD MPD, BOP TEST FAILED, PULLING RISER & BOP  
 09/24/2025 DRLG 9975 OH ST00BP00 10.5 MPD 11.2, FIT 12.5 ON 22, REPD BOP, RERAN BOP & RISER, LWD (GR, RES, APWD, ABGR)  
 10/01/2025 DRLG 15395 OH ST00BP00 11.2 MPD 11.6, LWD (GR, RES, APWD, ABGR)  
 10/08/2025 TD 17090 OH ST00BP00 11.3 MPD 11.6, LWD (GR, RES, APWD, ABGR) 18LNR @



SPUD: 02/27/2026 SUSP: COMP: RR:  
 CSG= OH 36 @7146 230'

WD= 6838 KB= 80 RIG: OCEAN BLACK HORNET / NOBLE DRLG  
 Date Reached TD:

02/04/2026 OH ST00BP00 MIR  
 03/04/2026 TD 10528 OH ST00BP00 12.0 36 @7146 W/230'P, LWD (GR, RES, PWD) PREP TO RUN 22

GREEN CYN 782 PROSPECT: MAD DOG  
 BP EXPLORATION & PRODUCT OCS: 15610 WELL: MD15 Status: DRLG

826 FLD Class: DEV API: 608114061200

LOC 7228' FSL & 6166' FEL of Block 00782 GREEN CYN  
 LAT = 27.18830922 (27°11'17.913") LON = -90.26861424 (-90°16'07.011")  
 X = 2,528,234 Y = 9,875,548 PMD: 25478 PTV: 22443  
 PBHL: OH 3471' FNL & 2401' FWL of Block 782 GREEN CYN  
 ABHL: OH MD: 25533 TVD: 22524 N 5168' @ W 7266'  
 ATD OH: 25533 BP1: BP2: BP3: BP4: BP5:

SPUD: 11/07/2013 SUSP: COMP: RR:  
 CSG= OH 36 @4886 290' ; 22 @7094 FIT 10.8 ; 16LNR @6488-12455 FIT 15.1 ;  
 14LNR @12154-19648 FIT 13.6

WD= 4428 KB= 168 RIG: MAD DOG SPAR / VALARIS  
 Date Reached TD: 02/16/2026

09/11/2013 OH ST00BP00 (APPROVED PERMIT 9-6-13) (BATCH SET)  
 10/09/2013 OH ST00BP00 M/ON 10-7-13, PREP TO RUN 36"  
 10/16/2013 OH ST00BP00 M/ON 10-7-13, 36 @4886W/290'P, M/OFF 10-10-13 (WILL RET)  
 11/13/2013 TD 7125 OH ST00BP00 14.0 M/ON 11-6-13, LWD (GR, RES) PREP TO RUN 22"  
 11/20/2013 TD 7125 OH ST00BP00 14.0 22" @7094, WOC  
 11/27/2013 TD 7125 OH ST00BP00 14.0 M/OFF 11-19-13 (WILL RETURN)  
 12/24/2025 TD 7125 OH ST00BP00 14.0 M/ON 12-14-25, C/O TO DRILL AHEAD  
 12/31/2025 DRLG 10664 OH ST00BP00 10.1 FIT 10.79 ON 22, LWD (GR, RES, PWD)  
 01/07/2026 TD 12460 OH ST00BP00 10.2 LWD (GR, RES, PWD) PREP TO RUN 16LNR  
 01/14/2026 TD 12460 OH ST00BP00 10.2 16LNR @6488-12455, PREP TO DRILL OUT & TEST LNR  
 01/21/2026 DRLG 18287 OH ST00BP00 13.9 FIT 15.06 ON 16LNR, LWD (GR, RES, PWD, SON, NBGR)  
 01/28/2026 TD 19659 OH ST00BP00 14.1 LWD (GR, RES, PWD, SON, NBGR) RNG 14LNR  
 02/04/2026 TD 19659 OH ST00BP00 14.2 14LNR @12154-19648, WOC  
 02/11/2026 TD 19659 OH ST00BP00 14.2 PREP TO DRILL OUT & TEST 14LNR  
 02/18/2026 TD 25533 OH ST00BP00 13.0 FIT 13.6 ON 14LNR, LWD (GR, RES, NBGR, PWD, DEN, NEUT, SON, FPWD) CIRC BOTTOM UP  
 02/25/2026 TD 25533 OH ST00BP00 13.0 WHILE BACKREAMING OUT OF HOLE, HOLE PACKED OFF & WENT TO LOSSES, STK DP @22620, PREP TO SEVER PIPE  
 03/04/2026 TD 25533 OH ST00BP00 13.0 SEVERED DP, TF @21176, PREP TO PB & BYPASS

GREEN CYN 807 PROSPECT: ANCHOR  
 CHEVRON U.S.A. INC. OCS: 31752 WELL: AP4ST Status: DRLG

807 FLD Class: DEV API: 608114076101

LOC 4140' FSL & 4160' FWL of Block 00807 GREEN CYN  
 LAT = 27.15144755 (27°09'05.211") LON = -91.21184754 (-91°12'42.651")  
 X = 2,221,760 Y = 9,856,620 PMD: 34201 PTV: 33113  
 PBHL: OH 6892' FNL & 3414' FWL of Block 807 GREEN CYN  
 ABHL: OH MD: 34287 TVD: 33154 N 5226' @ W 902'  
 ATD OH: 34287 BP1: BP2: BP3: BP4: BP5:

SPUD: 08/29/2025 SUSP: COMP: RR:  
 CSG= OH OLD(36 @5365 ; 28 @5676 ; 22 @10502 ; 18LNR @10115-15448 ; 16LNR @8048-24029 ; 14LNR @22659-27240 ; 11 7/8LNR @26917-30800)

10LNR @26642-34261

**WD=** 4954 **KB=** 75 **RIG:** DW TITAN / TRANSOCEAN

**Date Reached TD:** 09/04/2025

09/03/2025	DRLG	32245	OH	ST01BP00	15.0	MPD 15.7,STO #AP-4 @31002,LWD(ARCVIS,SONSCOPE,ADN)ENCOUNTERED BALLOONING,CONTINUING DRILLING AHEAD
09/10/2025	TD	34287	OH	ST01BP00	15.0	MPD 15.8,LWD(ARCVIS,SONSCOPE,ADN)REAMING,PREP TO TAKE STETH PRESSURES
09/17/2025	TD	34287	OH	ST01BP00	15.0	MPD 15.74,TOOK STETH PRESSURES,WHILE RNG 10LNR,HAD BALLOONING,PERFORMED BLEED CYCLES,RAN 10LNR @26642-34261,ATTEMPT TO SET LNR HANGER,WAS UNSUCCESSFUL,LNR CEMENTED WHILE IN TENSION,PREP FOR TOP-DOWN SQUEEZE
09/24/2025	DRLG	34287	OH	ST01BP00	15.0	MPD 15.74,RNG 10.25 X 11.25TB
10/01/2025	TD	34287	OH	ST01BP00	15.0	MPD 15.8,UNABLE TO RUN TB PAST 22740,POOH,FOUND MISSING COLLARS & STABILIZERS,COULD NOT PULL STRING THROUGH WELLHEAD,SET CEMENT PLUG FROM 9035-8486,CUT & PULLED 10.25 TB,LOWER PART ASSUMED TO DROP TO TOC @8486,TAGGED,TF @7079,PREP TO FSH
10/08/2025	TD	34287	OH	ST01BP00	15.0	MPD 15.8,FSG FOR DRILL COLLAR & CENTRALIZER DEBRIS,MULTIPLE DEPTHS
10/15/2025	TD	34287	OH	ST01BP00	15.0	FSG
10/22/2025	TD	34287	OH	ST01BP00	15.0	FSG
10/29/2025	TD	34287	OH	ST01BP00	15.0	FSG
11/05/2025	TD	34287	OH	ST01BP00	15.0	FSG
11/12/2025	TD	34287	OH	ST01BP00	15.0	FSG
11/19/2025	TD	34287	OH	ST01BP00	15.0	FSG
11/26/2025	TD	34287	OH	ST01BP00	15.0	FSG
12/03/2025	TD	34287	OH	ST01BP00	15.0	MPD 15.8,COMPLETED FSG OPERATIONS,RAN 10 1/4TB @26642,PREP TO TEST TB
12/10/2025	TD	34287	OH	ST01BP00	15.0	MPD 15.8,TESTED PRODUCTION TB,PREP TO COMP
12/17/2025	TD	34287	OH	ST01BP00	15.0	MPD 15.8,PREP TO COMP
12/24/2025	TD	34287	OH	ST01BP00	15.0	MPD 15.8,FOUND LEAK IN BOP,SWAPPING OUT BOP BEFORE COMPLETING WELL
12/31/2025	TD	34287	OH	ST01BP00	15.0	MPD 15.8,RAN BOP #2,PREP TO COMP
01/07/2026	TD	34287	OH	ST01BP00	15.0	MPD 15.8,COMPTG
01/14/2026	TD	34287	OH	ST01BP00	15.0	MPD 15.8,COMPTG
01/21/2026	TD	34287	OH	ST01BP00	15.0	MPD 15.8,COMPTG
01/28/2026	TD	34287	OH	ST01BP00	15.0	MPD 15.8,COMPTG
02/04/2026	TD	34287	OH	ST01BP00	15.0	MPD 15.8,COMPTG
02/11/2026	TD	34287	OH	ST01BP00	15.0	MPD 15.8,COMPTG
02/18/2026	TD	34287	OH	ST01BP00	15.0	MPD 15.8,COMPTG
02/25/2026	TD	34287	OH	ST01BP00	15.0	MPD 15.8,COMPTG
03/04/2026	TD	34287	OH	ST01BP00	15.0	MPD 15.8,COMPTG

<b>GREEN CYN</b>	<b>868</b>	<b>PROSPECT: MAD DOG</b>	
<b>BP EXPL</b>	<b>OCS: 33859</b>	<b>WELL: 3ST</b>	<b>Status: DRLG</b>

**868 FLD** **Class: INJ** **SS** **API: 608114078801**

**LOC** 1808' FNL & 4353' FWL **of Block** 00868 GREEN CYN  
**LAT** = 27.12209393 (27°07'19.538") **LO**N = -90.38394502 (-90°23'02.202")  
**X** = 2,491,233 **Y** = 9,850,672 **PMD:** 23027 **PTVD:** 22729  
**PBHL:** OH 2786' FNL & 2757' FWL **of Block** 868 GREEN CYN  
**ABHL:** OH **MD:** 22985 **TVD:** 22689 S 977' @ W 1586'  
**ATD OH:** 22985 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 12/28/2025 **SUSP:** **COMP:** **RR:**  
**CSG=** OH OLD(36 @4735 ; 28 @5850 ; 22 @8782 ; 14 @17321)  
 9 7/8LNR @16783-22925

**WD=** 4362 **KB=** 103 **RIG:** DW INVICTUS / TRANSOCEAN

**Date Reached TD:** 01/02/2026

01/07/2026	TD	22985	OH	ST01BP00	12.7	STO #3 @17411,LWD(GR,RES,APWD,FPWD,NBGR,
------------	----	-------	----	----------	------	--

**ACTIVE**

01/14/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,RAN WL,NGI @22935,TOOK  
 MDTs(PRESS & SAMP) FROM 22121-22817,PREP  
 TO RUN 9 7/8LNR  
 01/21/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,RAN 9 7/8LNR @16783-22925,PREP  
 TO COMP  
 01/28/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG  
 02/04/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG  
 02/11/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG  
 02/18/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG  
 02/25/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG  
 03/04/2026 TD 22985 OH ST01BP00 12.7 MPD 12.75,COMPTG

**WALKER RIDGE** **29** **PROSPECT: BIG FOOT**  
**CHEVRON U.S.A. INC.** **OCS: 16942** **WELL: A12** **Status: DRLG**

**29 FLD** **Class: DEV** **SS** **API: 608124005900**

**LOC** 7578' FSL & 6940' FEL **of Block** 00029 WALKER RIDGE  
**LAT** = 26.93254406(26°55'57.159") **LON** = -90.52019528(-90°31'12.703")  
**X** = 2,448,260 **Y** = 9,780,858 **PMD**: 23284 **PTVD**: 21486  
**PBHL**: OH 3381' FSL & 7270' FEL **of Block** 29 WALKER RIDGE  
**ABHL**: OH **MD**: 23217 **TVD**: 21452 S 4194' @ W 355'  
**ATD OH**: 23217 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

**SPUD**: 02/24/2013 **SUSP**: **COMP**: **RR**:  
**CSG**= OH 36 @5590 307' ; 22 @8753 FIT 12.3 ; 16LNR @5677-16836 FIT 13.0 ;  
 9 7/8LNR @16518-23216

**WD**= 5189 **KB**= 226 **RIG**: MODS 400 / NABORS OS  
**Date Reached TD**: 02/07/2026

12/07/2011 OH ST00BP00 'MIOCENE' (WILL BATCH SET CASING) (PERMIT  
 APPROVED 12-1-11)  
 12/14/2011 OH ST00BP00 M/ON 12-7-11,36 @5590W/307'P,M/OFF  
 12-8-11 (WILL RET)  
 02/27/2013 DRLG 7085 OH ST00BP00 16.0 M/ON 2-21-13,LWD(GR,RES,ARC,TELESCOPE,PWD)  
 03/06/2013 TD 8798 OH ST00BP00 13.0 LWD(GR,RES,ARC,TELESCOPE,PWD) @8798,NO SWC,  
 22 @8753,M/OFF 3-2-13 (WILL RET)  
 03/27/2013 TD 8798 OH ST00BP00 13.0 M/ON 3-22-13,INSTALLED T/A CAP,M/OFF  
 3-23-13 (WILL RET)  
 01/07/2026 TD 8798 OH ST00BP00 13.0 M/ON 1-3-26,RIGGING UP  
 01/14/2026 TD 8798 OH ST00BP00 13.0 PRESSURE TESTED CSG & TESTED BOP,DRILLING  
 OUT CEMENT  
 01/21/2026 TD 16950 OH ST00BP00 10.8 FIT 12.3 ON 22,LWD(ARCVIS,NBGR)PREP TO RUN  
 16LNR  
 01/28/2026 TD 16950 OH ST00BP00 10.8 WHILE POOH HAD LOSSES,RAN 16LNR @  
 5677-16836,PREP TO DRILL OUT & TEST LNR  
 02/04/2026 TD 17274 OH ST00BP00 11.9 FIT 13.0 ON 16LNR,LWD(ARCVIS,NBGR,SONSCOPE,  
 STETH,SADN)CUTTING LINE PLUGGED,CLEARING  
 LINE  
 02/11/2026 TD 23217 OH ST00BP00 12.3 CLEARED PLUGGED CUTTING LINE,LWD(ARCVIS,  
 NBGR,SONSCOPE,STETH,SADN)TOOK STETH  
 PRESSURES,RNG 9 7/8LNR  
 02/18/2026 TD 23217 OH ST00BP00 12.3 9 7/8LNR @16518-23216,PREP TO SET PKR FOR  
 PRESSURE TESTS  
 02/25/2026 TD 23217 OH ST00BP00 12.3 PRESSURE TESTED LNR,RNG 9 7/8 X 11.15TB  
 03/04/2026 TD 23217 OH ST00BP00 12.3 RAN 9 7/8 X 11.15TB @16518,PREP TO PULL  
 OUTER DRILLING RISER

**WALKER RIDGE** **425** **PROSPECT: CHINOOK**  
**MURPHY EXPLORATION & PRO** **OCS: 16987** **WELL: 5** **Status: DRLG**

**469 FLD** **Class: DEV** **API: 608124015900**

**LOC** 23' FNL & 7298' FEL **of Block** 00469 WALKER RIDGE  
**LAT** = 26.51968595(26°31'10.869") **LON** = -90.53022803(-90°31'48.821")  
**X** = 2,447,902 **Y** = 9,630,697 **PMD**: 26880 **PTVD**: 26183  
**PBHL**: OH 793' FSL & 5559' FWL **of Block** 425 WALKER RIDGE

**ACTIVE**

ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: SUSP: COMP: RR:

CSG= OH 36 @9229 309'

WD= 8834 KB= 86 RIG: STANLEY LAFOSSE / NOBLE DRLG

Date Reached TD:

02/18/2026 OH ST00BP00 LOCATION  
 03/04/2026 OH ST00BP00 36 @9229 W/309'P, PREP TO SPUD

MISSISSIPPI CYN 385 PROSPECT: BANJO  
 MURPHY EXPLORATION & PRO OCS: 35821 WELL: 4 Status: SUSP

429 FLD Class: EXP API: 608174152000

LOC 3919' FSL & 5946' FWL of Block 00385 MISSISSIPPI CYN  
 LAT = 28.59394988(28°35'38.220") LON = -88.34229783(-88°20'32.272")  
 X = 1,209,786 Y = 10,379,119 PMD: 13124 PTVD: 12882  
 PBHL: OH 4298' FSL & 6776' FWL of Block 385 MISSISSIPPI CYN  
 ABHL: OH MD: 12906 TVD: 12724 S 122' @ E 691'  
 ATD OH: 12906 BP1: 12684 BP2: BP3: BP4: BP5:

SPUD: 11/22/2025 SUSP: 02/20/2026 COMP: RR: 02/20/2026  
 CSG= OH 36 @6439 316' ; 28 @7055 ; 22 @9014 FIT 10.7 ; 18LNR @8629-9999 FIT 11.1 ;  
 14 @11039 FIT 11.9 ; 11 7/8LNR @10685-12035 FIT 12.3 ; 9 7/8LNR @11869-12681

WD= 6033 KB= 87 RIG: STANLEY LAFOSSE / NOBLE DRLG  
 Date Reached TD: 02/13/2026

11/19/2025 OH ST00BP00 LOCATION  
 11/26/2025 TD 7200 OH ST00BP00 8.6 36 @6439 W/316'P, LWD(GR, RES, PWD) 28 @7055,) WOC  
 12/03/2025 TD 9064 OH ST00BP00 12.5 22 @9014, LWD(GR, RES, PWD)M/OFF 11-30-25, WILL RETURN  
 01/14/2026 TD 10044 OH ST00BP00 9.8 M/ON 1-6-26, TOOK FIT 10.74 ON 22, LWD(GR, RES, PWD)OBSERVED GAINS, MONITORED PRESSURES & VOLUMES, TIH W/18  
 01/21/2026 DRLG 11895 OH ST00BP00 10.1 18LNR @8629-9999, FIT 11.1, RAN 14 @11039, FIT 11.89, LWD(GR, RES, PWD, SON)  
 01/28/2026 TD 12906 OH ST00BP00 11.8 WHILE @12070, MUD 11.1, LWD(GR, RES, PWD, SON) RAN 11 7/8LNR @10685-12035, FIT 12.29, LWD(GR, RES, PWD, DEN, NEUT)GAINS WERE OBSERVED, WEIGHTED UP, C&C  
 02/04/2026 TD 12906 OH ST00BP00 11.8 PERFORMED & COMPLETED PRESSURE TEST PROGRAM, PUMPED CEMENT PLUGS, TOC @12423 TO CONTROL GAINS, PREP TO DRILL OUT TO PERFORM WL LOGS  
 02/11/2026 TD 12906 OH ST00BP00 11.8 DECISION WAS MADE TO NOT DRILL OUT & LOG BECAUSE OF CONCERNS FOR WELLBORE STABILITY, DRILLED OUT & BYPASSED @12040, WHILE @12550, BYPASS HOLE, MUD 11.6, LWD(GR, RES, PWD, DEN, NEUT)RAN WL, CSNG, XMR, DSN, SDL, STXB, MCI, RDT(PRESS & SAMP) @12550  
 02/11/2026 TD 12684 BP1 ST00BP01 11.6 LWD(GR, RES, PWD, DEN, NEUT) PREP TO WL LOG  
 02/18/2026 TD 12697 BP1 ST00BP01 11.6 RAN RDT(PRESS & SAMP) LWD(GR, RES, PWD, DEN, NEUT)RAN 9 7/8LNR @11869-12681, TSTG BOP  
 02/25/2026 TD 12697 BP1 ST00BP01 11.6 R.R. (HOLD FOR ABHL IN THE BYPASS HOLE)  
 03/04/2026 TD 12697 BP1 ST00BP01 11.6 (HOLD FOR ABHL IN THE BYPASS HOLE)

MISSISSIPPI CYN 393 PROSPECT: VICKSBURG  
 SHELL OCS: 26254 WELL: VX4 Status: DRLG

393 FLD Class: DEV API: 608174152300

LOC 5792' FNL & 836' FEL of Block 00393 MISSISSIPPI CYN  
 LAT = 28.61433938(28°36'51.622") LON = -87.91927269(-87°55'09.382")  
 X = 1,345,564 Y = 10,385,248 PMD: 25775 PTVD: 24777

**PBHL:** OH 6734' FSL & 3574' FEL **of Block** 393 MISSISSIPPI CYN  
**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 01/18/2026 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 38 @7700 198' ; 28 @8789 ; 22 @11741 FIT 11.2 ; 16LNR @11299-17893 FIT 13.5 ;  
 12 1/4 X 11 7/8 @22957 FIT 15.1 ; 8 5/8LNR @22430-25552

**WD=** 7400 **KB=** 102 **RIG:** DW PROTEUS / TRANSOCEAN  
**Date Reached TD:**

01/07/2026		OH	ST00BP00	LOCATION
01/21/2026		OH	ST00BP00	PREP TO SPUD
01/28/2026 TD	11933	OH	ST00BP00 12.0	38 @7700 W/198'P, 28 @8789, LWD (ARCVIS, PWD) 22 @11741, PREP TO RUN RISER & BOP
02/04/2026 TD	17960	OH	ST00BP00 11.0	CML 11.1, FIT 11.21 ON 22, LWD (GR, RES, PWD) PREP TO RUN 16LNR
02/11/2026 TD	23005	OH	ST00BP00 13.0	CML 13.1, RAN 16LNR @11299-17893, FIT 13.45, LWD (GR, RES, PWD) PREP TO RUN 12 1/4 X 11 7/8
02/18/2026 DRLG	23899	OH	ST00BP00 14.3	CML 14.5, RAN 12 1/4 X 11 7/8 @22957, FIT 15.14, LWD (ARCVIS, MICROSCOPE)
02/25/2026 TD	25557	OH	ST00BP00 14.4	CML 14.7, LWD (ARCVIS, MICROSCOPE) RAN 8 5/8LNR @22430-25552, PREP TO DRILL OUT SHOETRACK
03/04/2026 TD	25557	OH	ST00BP00 14.4	CML 14.7, PERFORMED WELLBORE C/O, PREP TO DRILL OUT 8 5/8 SHOETRACK

**MISSISSIPPI CYN** **522** **PROSPECT: NAKIKA**  
**BP EXPL** **OCS: 8823** **WELL: 7** **Status: DRLG**

**522 FLD** **Class: DEV** **API: 608174152100**

**LOC** 3195' FSL & 2704' FWL **of Block** 00522 MISSISSIPPI CYN  
**LAT** = 28.46337181 (28°27'48.139") **LON** = -88.10418881 (-88°06'15.080")  
**X** = 1,285,744 **Y** = 10,330,875 **PMD:** 15500 **PTVD:** 15476  
**PBHL:** OH 3808' FSL & 3056' FWL **of Block** 522 MISSISSIPPI CYN  
**ABHL:** OH **MD:** 15523 **TVD:** 15499 S 318' @ W 110'  
**ATD OH:** 15523 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

**SPUD:** 12/21/2025 **SUSP:** **COMP:** **RR:**  
**CSG=** OH 36 @7282 189' ; 28 @9062 ; 16 @12436 FIT 11.8 ; 9 7/8LNR @12250-15490

**WD=** 7012 **KB=** 81 **RIG:** OCEAN BLACK LION / DIAMOND OS  
**Date Reached TD:** 01/08/2026

12/24/2025 DRLG	7571	OH	ST00BP00 16.0	36 @7282W/189, LWD (GR, RES, APWD)
12/31/2025 TD	12528	OH	ST00BP00 13.5	28 @9062, LWD (GR, RES, APWD) 16 @12436, WOC
01/07/2026 TD	12528	OH	ST00BP00 10.6	RAN BOP & RISER, PREP TO DRILL OUT & TEST 16
01/14/2026 TD	15523	OH	ST00BP00 10.4	MPD 11.37, FIT 11.81 ON 16, LWD (GR, RES, PWD, ABGR, FPWD, SON, DEN, NEUT) BEGAN RNG 9 7/8LNR, HIT OBSTRUCTION @11087, POOH WHILE DISCUSSING FORWARD PLAN
01/21/2026 TD	15523	OH	ST00BP00 10.4	MPD 11.37, MILLED OUT OBSTRUCTIONS IN 16, C/O PRIOR TO RUNNING 9 7/8LNR
01/28/2026 TD	15523	OH	ST00BP00 10.4	MPD 11.37, RAN 9 7/8LNR @12250-15490, PERFORMING DOWN HOLE FIT
02/04/2026 TD	15523	OH	ST00BP00 10.4	MPD 11.37, COMPTG
02/11/2026 TD	15523	OH	ST00BP00 10.4	MPD 11.37, COMPTG
02/18/2026 TD	15523	OH	ST00BP00 10.4	MPD 11.37, COMPTG
02/25/2026 TD	15523	OH	ST00BP00 10.4	MPD 11.37, COMPTG
03/04/2026 TD	15523	OH	ST00BP00 10.4	MPD 11.37, COMPTG

**MISSISSIPPI CYN** **651** **PROSPECT: BALLYMORE**  
**CHEVRON U.S.A. INC.** **OCS: 34454** **WELL: 2** **Status: DRLG**

**651 WC** **Class: INJ** **API: 608174140800**

**LOC** 275' FSL & 3217' FWL **of Block** 00607 MISSISSIPPI CYN

**LAT** = 28.36692731 (28°22'00.938") **LON** = -88.24938930 (-88°14'57.801")

**X** = 1,238,737 **Y** = 10,296,275 **PMD**: 30520 **PTVD**: 30069

**PBHL**: OH 2716' **FNL** & 4006' **FWL of Block** 651 **MISSISSIPPI CYN**

**ABHL**: OH **MD**: 30576 **TVD**: 30162 S 2799' @ E 822'

**ATD OH**: 21426 **BP1**: 30576 **BP2**: **BP3**: **BP4**: **BP5**:

**SPUD**: 05/01/2019 **SUSP**:

**COMP**:

**RR**:

**CSG**= OH 36 @6924 306' ; 28 @7550 ; 22 @11625 FIT 11.8 ; 18LNR @11180-15683 LOT 13.4 ;  
16 @22608 FIT 15.0 ; 14 @25166 FIT 15.8 ; 11 7/8LNR @24742-27460 FIT 16.1 ;  
10 1/8LNR @23151-28884 FIT 15.7 ; 10LNR EXTENTION @21096-23204

**WD**= 6536 **KB**= 101 **RIG**: DW CONQUERER / TRANSOCEAN

**Date Reached TD**:

Date Reached TD	OH	ST00BP00	LOCATION
03/20/2019	OH	ST00BP00	LOCATION
05/01/2019	OH	ST00BP00	BETWEEN WELL MAINTENANCE
05/08/2019 TD	11650	OH ST00BP00 13.5	36 @6924 W/306'P, 28 @7550, 22 @11625, LWD (AUTOTRAK, ONTRAK) RNG RISER & BOP
05/15/2019 TD	15800	OH ST00BP00 11.0	FIT 11.8 ON 22, LWD (AUTOTRAK, ONTRAK) 18LNR @ 11180-15683, PREP TO DRILL OUT FOR LOT
05/22/2019 TD	21426	OH ST00BP00 12.7	LOT 13.4 ON 18LNR, LWD (AUTOTRAK, ONTRAK, ZONETRAK) PLUGGING BACK TO BYPASS HOLE CONDITIONS
05/29/2019 TD	21426	OH ST00BP00 12.7	PB & BYPASSED @18381
05/29/2019 TD	22660	BP1 ST00BP01 12.7	LWD (AUTOTRAK, ONTRAK, ZONETRAK) RNG 16
06/05/2019 TD	22672	BP1 ST00BP01 12.7	16 @22608, FIT 15.0, MILLED CONE BROKE OFF BHA, C&C WHILE TOH W/JUNK BASKET
06/12/2019 TD	23948	BP1 ST00BP01 13.5	RECD JUNK, LWD (AUTOTRAK, ONTRAK, SOUNDTRAK, ZONETRAK) TRIPPING FOR BHA
06/19/2019 TD	25200	BP1 ST00BP01 13.8	LWD (AUTOTRAK, ONTRAK, SOUNDTRAK, ZONETRAK) 14 @ 25166, WOC
06/26/2019 TD	27490	BP1 ST00BP01 14.3	FIT 15.8 ON 14, LWD (AUTOTRAK, ONTRAK, SOUNDTRAK, ZONETRAK) PREP TO RUN 11 7/8LNR
07/03/2019 DRLG	29150	BP1 ST00BP01 15.0	11 7/8LNR @24742-27460, FIT 16.1, LWD (AUTOTRAK, ONTRAK, SOUNDTRAK, ZONETRAK, ORD, CCN)
07/17/2019 DRLG	29725	BP1 ST00BP01 14.8	WHILE @29450, 15.1, LWD (AUTOTRAK, ONTRAK, SOUNDTRAK, ZONETRAK, ORD, CCN) STK & SET 10 1/8LNR @23151-28884, FIT 15.7, LWD (AUTOTRAK, ONTRAK)
07/24/2019 TD	30287	BP1 ST00BP01 14.8	LWD (AUTOTRAK, ONTRAK - CAME OFF @29745) RIH W/"MAD PASS" LWD (AUTOTRAK, ONTRAK, SOUNDTRAK, MAGTRAK, FRACVIEW, ORD, CCN)
07/31/2019 TD	30576	BP1 ST00BP01 14.8	"MAD PASS" LWD (AUTOTRAK, ONTRAK, SOUNDTRAK, MAGTRAK, FRACVIEW, ORD, CCN) @29515-30287, LWD (AUTOTRAK, ONTRAK, SOUNDTRAK, MAGTRAK, FRACVIEW, ORD, CCN) MREX, CDL, CN, FTEX @30540, TAKING RCX/SENTINEL (PRESS & SAMP)
08/07/2019 TD	30576	BP1 ST00BP01 14.8	REC'D RCX/SENTINEL (PRESS & SAMP) SCB IMAGE/ACOUSTIC @30520, OH PLUGS, CIBP @27896, SETTING ADDL CEMENT PLUGS (CONV CORED)
08/14/2019 TD	30576	BP1 ST00BP01 14.8	CIBP @8500, R.R.
01/21/2026 TD	30576	BP1 ST00BP01 14.8	RIG IN TRANSIT, WILL BYPASS FOR #2BP2, ORIG PBHL 2836 FNL 4125 FWL BLK 651, ORIG PTDS 30937 MD 35500 TVD
01/28/2026 TD	30576	BP1 ST00BP01 14.8	M/ON 1-20-26, BW, RNG BOP, WILL PB & BYPASS TO DRILL WATER INJECTION WELL
02/04/2026 TD	30576	BP1 ST00BP01 14.8	RAN & TSTD BOP, DRILLING OUT PLUGS TO BYPASS
02/11/2026 TD	30576	BP1 ST00BP01 14.8	DRILLED OUT CIBP, DRILLING OUT CEMENT PLUGS
02/18/2026 TD	30576	BP1 ST00BP01 14.8	DRILLED OUT CEMENT PLUGS, RAN 10LNR EXTENSION @21096-23204, PREP TO DRILL OUT LOWER CEMENT PLUGS
02/25/2026 TD	30576	BP1 ST00BP01 14.8	DRILLED OUT CEMENT PLUG #3 & CIBP, FAILED PRESSURE TEST ON 10.175LNR, PUMPED A 700' PLUG, TESTED PLUG, PREP TO DRILL OUT CEMENT TO BYPASS
03/04/2026 TD	30576	BP1 ST00BP01 14.8	HAD UNSUCCESSFUL ATTEMPT TO BYPASS, SET ADDL PLUG, TOC @28140, DRILLING OUT CEMENT,

PREP TO BYPASS

MISSISSIPPI CYN 759 PROSPECT: ZEPHYRUS  
 BEACON OFFSHORE ENERGY OCS: 35833 WELL: ZA2ST Status: DRLG

759 FLD Class: DEV SS API: 608174151601

LOC 3148' FSL & 5157' FEL of Block 00759 MISSISSIPPI CYN  
 LAT = 28.18509906(28°11'06.357") LON = -89.40424635(-89°24'15.287")  
 X = 866,043 Y = 10,235,788 PMD: 26694 PTVD: 24742  
 PBHL: OH 578' FSL & 7144' FWL of Block 759 MISSISSIPPI CYN  
 ABHL: OH MD: 26270 TVD: 24421 S 2514' @ W 3534'  
 ATD OH: 26270 BP1: BP2: BP3: BP4: BP5:

SPUD: 12/07/2025 SUSP: COMP: RR:  
 CSG= OH OLD(38 @3806 ; 32 @4259 ; 28 @5737 ; 22 @8765 ; 18LNR @7884-11389 ; 16LNR @10995-14392 ; 14 @22455)  
 9 7/8LNR @18027-26261

WD= 3533 KB= 75 RIG: DW ATLAS / TRANSOCEAN  
 Date Reached TD: 12/23/2025

12/10/2025 TD	18428	OH	ST00BP00	15.5	MPD OFF,MILLED WDW @18374-18418,FIT 16.76, STO #ZA-2 @18418,NO LWD,TIH W/BHA TO DRILL AHEAD
12/17/2025 TD	24765	OH	ST00BP00	15.6	LWD(ONTRAK II,ZONETRAK G,SOUNDTRAK,TESTRAK,LITHOTRAK(ORD,CCN)POOH TO TEST BOP & MPD
12/24/2025 DRLG	25155	OH	ST00BP00	15.7	MPD 16.38,TSTD BOP & MPD,FINGERPRINTED MPD,LWD(ONTRAK II,ZONETRAK G,SOUNDTRAK,TESTRAK,LITHOTRAK)
12/31/2025 TD	26270	OH	ST00BP00	16.3	MPD 16.57,WHILE @25315,TOOK OPEN HOLE DFIT 16.69,LWD(ONTRAK II,ZONETRAK G,SOUNDTRAK,TESTRAK,LITHOTRAK)PREP TO WL LOG
01/07/2026 TD	26270	OH	ST00BP00	16.3	MPD 16.57,RAN WL,MCI,STRATAEXAMINER,SON @ 26200,TOOK RDTs(PRESS & SAMP)TOOK ROT SWC,RNG 9 7/8LNR
01/07/2026 TD	26270	OH	ST00BP00	16.3	MPD 16.57,RAN 9 7/8LNR @18027-26261,RAN 9 7/8TB @18027,PREP TO COMP
01/21/2026 TD	26270	OH	ST00BP00	16.3	MPD 16.57,PREP TO COMP
01/28/2026 TD	26270	OH	ST00BP00	16.3	MPD 16.57,COMPTG
02/04/2026 TD	26270	OH	ST00BP00	16.3	MPD 16.57,COMPTG
02/11/2026 TD	26270	OH	ST00BP00	16.3	MPD 16.57,COMPTG
02/18/2026 TD	26270	OH	ST00BP00	16.3	MPD 16.57,COMPTG
02/25/2026 TD	26270	OH	ST00BP00	16.3	MPD 16.57,COMPTG
03/04/2026 TD	26270	OH	ST00BP00	16.3	MPD 16.57,COMPTG

MISSISSIPPI CYN 812 PROSPECT: KAIKIAS  
 SHELL OCS: 34461 WELL: KI2 Status: DRLG

768 FLD Class: INJ SS API: 608174152400

LOC 6675' FSL & 5760' FEL of Block 00812 MISSISSIPPI CYN  
 LAT = 28.15827055(28°09'29.774") LON = -88.96312064(-88°57'47.234")  
 X = 1,008,000 Y = 10,223,475 PMD: 29835 PTVD: 26815  
 PBHL: OH 7513' FSL & 2732' FWL of Block 812 MISSISSIPPI CYN  
 ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 02/17/2026 SUSP: COMP: RR:  
 CSG= OH 38 @4832 198' ; 32 @5224 ; 28 @6311 ; 22 @8422 FIT 11.9

WD= 4547 KB= 87 RIG: STENA EVOLUTION / STENA DRILLING  
 Date Reached TD:

02/18/2026		OH	ST00BP00		PREP TO SPUD
02/25/2026 TD	8468	OH	ST00BP00	13.0	38 @4832 W/198'P,LWD(ARCVIS)RAN 32 @5224, 28 @6311,PREP TO RUN 22
03/04/2026 TD	8478	OH	ST00BP00	10.5	22 @8422,FIT 11.9,LWD(ARCVIS)PREP TO DRILL OUT

ACTIVE