

**OFFSHORE OIL SCOUTS ASSOCIATION
GULF ATLANTIC**

WEEKLY DRILLING REPORT

DEEP WATER

Wednesday, May 13, 2026





OFFSHORE OIL SCOUTS

PROPRIETARY

STATEMENT



This information is provided by exclusive agreement with The Offshore Oil Scouts Association. The recipient acknowledges that the data and materials are proprietary information and trade secret, whether or not any portion thereof may be validly copyrighted or patented. Any reproduction or other use without the express written consent of The Association President will be pursued to the fullest extent of the law.

Table of Contents

NEW LOCATIONS

[WALKER RIDGE Block 107 WELL SS2 TALOS ENERGY OFFSHORE LLC](#)

ACTIVE

[KEATHLEY CYN Block 247 WELL 1 BP EXPL](#)

[GREEN CYN Block 727 WELL 7 ANADARKO PETROLEUM CORPOR](#)

[GREEN CYN Block 743 WELL DC105 BP EXPL](#)

[GREEN CYN Block 782 WELL MD15 BP EXPLORATION & PRODUCTI](#)

[GREEN CYN Block 807 WELL AP7 CHEVRON U.S.A. INC.](#)

[GREEN CYN Block 825 WELL 14 BP EXPL](#)

[GREEN CYN Block 944 WELL WA5 BEACON OFFSHORE ENERGY](#)

[WALKER RIDGE Block 29 WELL A12 CHEVRON U.S.A. INC.](#)

[WALKER RIDGE Block 315 WELL MA3 BEACON OFFSHORE ENERGY](#)

[WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD](#)

[WALKER RIDGE Block 677 WELL PS9 CHEVRON U.S.A. INC.](#)

[MISSISSIPPI CYN Block 41 WELL 1 ANADARKO PETROLEUM CORPOR](#)

[MISSISSIPPI CYN Block 503 WELL SS1ST LLOG EXPL](#)

[MISSISSIPPI CYN Block 612 WELL DV2ST SHELL](#)

[MISSISSIPPI CYN Block 807 WELL MB9ST2 SHELL](#)

[MISSISSIPPI CYN Block 812 WELL KI2 SHELL](#)



NEW LOCATIONS

WALKER RIDGE 107 PROSPECT: DAENERYS
 TALOS ENERGY OFFSHORE LL OCS: 35724 WELL: SS2 Status: NEW

107 WC Class: EXP/APPR SS API: 608124016300

LOC 5666' FSL & 5128' FEL of Block 00107 WALKER RIDGE
 LAT = 26.84778160 (26°50'52.014") LON = -91.00222936 (-91°00'08.026")
 X = 2,291,672 Y = 9,747,266 PMD: 31300 PTVD: 30315
 PBHL: OH 6389' FNL & 2854' FEL of Block 107 WALKER RIDGE
 ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: SUSP: COMP: RR:

WD= 5918 KB= RIG: WEST VELA / SEADRILL

Date Reached TD:

05/13/2026 OH ST00BP00 LOCATION



ACTIVE

KEATHLEY CYN **247** **PROSPECT: WEST BUMP**
BP EXPL **OCS: 25790** **WELL: 1** **Status: DRLG**

247 WC **Class: EXP** **SS** **API: 608084008000**

LOC 4687' FNL & 363' FWL **of Block** 00291 KEATHLEY CYN
LAT = 26.70216182 (26°42'07.783") **LON** = -92.63787510 (-92°38'16.350")
X = 1,758,603 **Y** = 9,689,393 **PMD:** 34548 **PTVD:** 33548
PBHL: OH 780' FSL & 757' FWL **of Block** 247 KEATHLEY CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/18/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @6100 274' ; 28 @8160 ; 22 @9979 PIT 13.8 ; 18LNR @9753-14850 FIT 15.3 ;
 16LNR @5847-20978 PIT 16.0

WD= 5722 **KB=** 104 **RIG:** DW INVICTUS / TRANSOCEAN

Date Reached TD:

02/25/2026		OH	ST00BP00	LOCATION
03/18/2026		OH	ST00BP00	RIGGING UP
03/25/2026	DRLG	8708	OH	ST00BP00 12.5 36 @6100 W/274'P, 28 @8160, LWD (GR, RES, APWD)
04/01/2026	TD	10071	OH	ST00BP00 13.0 LWD (GR, RES, APWD) 22 @9979, WOC, BOP & MPD TESTING
04/08/2026	TD	10071	OH	ST00BP00 13.0 REPG BOP
04/15/2026	TD	10071	OH	ST00BP00 13.0 REPG BOP, RNG RISER
04/22/2026	DRLG	10153	OH	ST00BP00 11.7 MPD 12.1, PIT 13.8 ON 22, LWD (GR, RES, APWD)
04/29/2026	TD	15050	OH	ST00BP00 13.2 MPD 13.2, LWD (GR, RES APWD) SET 18LNR @ 9753-14850, PREP TO DRILL OUT & TEST LNR
05/06/2026	TD	21138	OH	ST00BP00 13.2 MPD 14.2, FIT 15.3 ON 18LNR, LWD (GR, RES, APWD) POOH TO RUN LNR
05/13/2026	TD	21140	OH	ST00BP00 14.2 MPD 14.37, RAN 16LNR @5847-20978, PIT 16.0, PREP TO DRILL AHEAD

GREEN CYN **727** **PROSPECT: CAESAR TONGA**
ANADARKO PETROLEUM CORPO **OCS: 16783** **WELL: 7** **Status: DRLG**

640 FLD **Class: DEV** **SS** **API: 608114080000**

LOC 6073' FSL & 4675' FWL **of Block** 00727 GREEN CYN
LAT = 27.23835119 (27°14'18.064") **LON** = -90.81889581 (-90°49'08.025")
X = 2,348,995 **Y** = 9,890,233 **PMD:** 27320 **PTVD:** 23349
PBHL: OH 13248' FSL & 10' FWL **of Block** 727 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 05/04/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5127 339' ; 22 @6912

WD= 4707 **KB=** 81 **RIG:** OCEAN BLACKHAWK / NOBLE DRLG

Date Reached TD:

04/22/2026		OH	ST00BP00	LOCATION
04/29/2026		OH	ST00BP00	BETWEEN WELL MAINTENANCE
05/06/2026	DRLG	5746	OH	ST00BP00 11.5 36 @5127 W/339'P, LWD (GR, RES, PWD)
05/13/2026	TD	6937	OH	ST00BP00 12.5 LWD (GR, RES, PWD) RAN 22 @6912, PREP TO DRILL OUT

GREEN CYN **743** **PROSPECT: ATLANTIS**
BP EXPL **OCS: 15607** **WELL: DC105** **Status: DRLG**

743 FLD **Class: DEV** **API: 608114079800**

LOC 6013' FSL & 6929' FWL **of Block** 00743 GREEN CYN
LAT = 27.22372461 (27°13'25.409") **LON** = -90.03257889 (-90°01'57.284")
X = 2,604,689 **Y** = 9,890,173 **PMD:** 20782 **PTVD:** 18337
PBHL: OH 4104' FSL & 241' FWL **of Block** 743 GREEN CYN

ACTIVE

ABHL: OH MD: 20830 TVD: 18370 S 1898' @ W 6672'
ATD OH: 20830 BP1: BP2: BP3: BP4: BP5:

SPUD: 02/27/2026 SUSP: COMP: RR:
CSG= OH 36 @7146 230' ; 22 @10475 FIT 11.1 ; 16LNR @10311-13838 FIT 12.4 ;
13 5/8LNR @13551-17011 PIT 12.7 ; 9 7/8LNR @16731-20772 PIT 12.6

WD= 6838 KB= 80 RIG: OCEAN BLACK HORNET / NOBLE DRLG
Date Reached TD: 04/09/2026

02/04/2026		OH	ST00BP00	MIR
03/04/2026	TD	10528	OH	ST00BP00 12.0 36 @7146 W/230'P,LWD(GR,RES,PWD)PREP TO RUN 22
03/11/2026	TD	10528	OH	ST00BP00 12.0 22 @10475,WOC
03/18/2026	TD	10528	OH	ST00BP00 12.0 REPG BOP
03/25/2026	TD	13840	OH	ST00BP00 10.3 MPD 11.5,FIT 11.1 ON 22,LWD(GR,RES,PWD)POOH TO RUN16LNR
04/01/2026	TD	17180	OH	ST00BP00 11.0 MPD 11.5,RAN 16LNR @10311-13838,FIT 12.4,LWD(GR,RES,PWD,SON)RNG 13 5/8LNR
04/08/2026	DRLG	17239	OH	ST00BP00 10.2 MPD 10.37,RAN 13 5/8LNR @13551-17011,PIT 12.67,LWD(GR,RES,PWD,SON)
04/15/2026	TD	20830	OH	ST00BP00 10.2 MPD 10.9,LWD(GR,RES,PWD,SON)PREP TO RUN 9 7/8LNR
04/22/2026	TD	20830	OH	ST00BP00 10.2 MPD 10.9,RAN 9 7/8LNR @16731-20772,PIT 12.64,PREP TO COMP
04/29/2026	TD	20830	OH	ST00BP00 10.2 MPD 10.9,COMPTG
05/06/2026	TD	20830	OH	ST00BP00 10.2 MPD 10.9,COMPTG
05/13/2026	TD	20830	OH	ST00BP00 10.2 MPD 10.9,COMPTG

GREEN CYN 782 PROSPECT: MAD DOG
BP EXPLORATION & PRODUCT OCS: 15610 WELL: MD15 Status: DRLG

826 FLD Class: DEV API: 608114061200

LOC 7228' FSL & 6166' FEL of Block 00782 GREEN CYN
LAT = 27.18830922 (27°11'17.913") LON = -90.26861424 (-90°16'07.011")
X = 2,528,234 Y = 9,875,548 PMD: 25478 PTV: 22443
PBHL: OH 3471' FNL & 2401' FWL of Block 782 GREEN CYN
ABHL: OH MD: 25533 TVD: 22524 N 5168' @ W 7266'
ABHL: BP2 MD: 25781 TVD: 22522 N 5429' @ W 7198'
ATD OH: 25781 BP1: 24014 BP2: 25781 BP3: BP4: BP5:

SPUD: 11/07/2013 SUSP: COMP: RR:
CSG= OH 36 @4886 290' ; 22 @7094 FIT 10.8 ; 16LNR @6488-12455 FIT 15.1 ;
14LNR @12154-19648 FIT 13.6 ; 11 7/8LNR @19443-23275 PIT 13.6 ;
9 7/8LNR @23048-25743

WD= 4428 KB= 168 RIG: MAD DOG SPAR / VALARIS
Date Reached TD: 04/23/2026

09/11/2013		OH	ST00BP00	(APPROVED PERMIT 9-6-13) (BATCH SET)
10/09/2013		OH	ST00BP00	M/ON 10-7-13,PREP TO RUN 36"
10/16/2013		OH	ST00BP00	M/ON 10-7-13,36 @4886W/290'P,M/OFF 10-10-13(WILL RET)
11/13/2013	TD	7125	OH	ST00BP00 14.0 M/ON 11-6-13,LWD(GR,RES)PREP TO RUN 22"
11/20/2013	TD	7125	OH	ST00BP00 14.0 22" @7094, WOC
11/27/2013	TD	7125	OH	ST00BP00 14.0 M/OFF 11-19-13(WILL RETURN)
12/24/2025	TD	7125	OH	ST00BP00 14.0 M/ON 12-14-25,C/O TO DRILL AHEAD
12/31/2025	DRLG	10664	OH	ST00BP00 10.1 FIT 10.79 ON 22,LWD(GR,RES,PWD)
01/07/2026	TD	12460	OH	ST00BP00 10.2 LWD(GR,RES,PWD)PREP TO RUN 16LNR
01/14/2026	TD	12460	OH	ST00BP00 10.2 16LNR @6488-12455,PREP TO DRILL OUT & TEST LNR
01/21/2026	DRLG	18287	OH	ST00BP00 13.9 FIT 15.06 ON 16LNR,LWD(GR,RES,PWD,SON,NBGR)
01/28/2026	TD	19659	OH	ST00BP00 14.1 LWD(GR,RES,PWD,SON,NBGR)RNG 14LNR
02/04/2026	TD	19659	OH	ST00BP00 14.2 14LNR @12154-19648,WOC
02/11/2026	TD	19659	OH	ST00BP00 14.2 PREP TO DRILL OUT & TEST 14LNR
02/18/2026	TD	25533	OH	ST00BP00 13.0 RTD 2-16-26,FIT 13.6 ON 14LNR,LWD(GR,RES,NBGR,PWD,DEN,NEUT,SON,FPWD)CIRC BOTTOM UP
02/25/2026	TD	25533	OH	ST00BP00 13.0 WHILE BACKREAMING OUT OF HOLE,HOLE PACKED

ACTIVE

OFF & WENT TO LOSSES,STK DP @22620,PREP TO SEVER PIPE
 03/04/2026 TD 25533 OH ST00BP00 13.0 SEVERED DP,TF @21176,PREP TO PB & BYPASS
 03/11/2026 TD 25533 OH ST00BP00 13.0 REPD BOP,PREP TO BYPASS
 03/18/2026 TD 25533 OH ST00BP00 13.0 BYPASSED @19848
 03/18/2026 TD 24014 BP1 ST00BP01 12.7 LWD(GR,RES,DEN,NEUT,CALP,ACOUSTIC TESTRAK) ENCOUNTERED TAR,EXPERIENCE BALLOONING & LOSSES,PULL UP TO 22810,SHUT WELL IN,C&C
 03/25/2026 TD 24014 BP1 ST00BP01 12.7 PREP TO PB & BYPASS
 04/01/2026 TD 24014 BP1 ST00BP01 12.7 BYPASSED @19676
 04/01/2026 DRLG 23102 BP2 ST00BP02 12.7 LWD(GR,RES,PWD)ENCOUNTER TAR @23075
 04/08/2026 TD 23300 BP2 ST00BP02 12.7 LWD(GR,RES,PWD)TOOLS FAILED FROM 23090-23300,PREP TO RUN 11 7/8LNR
 04/15/2026 TD 23300 BP2 ST00BP02 12.7 11 7/8LNR @19443-23275,PREP TO DRILL OUT
 04/22/2026 DRLG 24189 BP2 ST00BP02 12.7 PIT 13.6 ON 11 7/8LNR,LWD(GR,RES,PWD,SON)
 04/29/2026 TD 25781 BP2 ST00BP02 12.7 LWD(GR,RES,PWD,SON)REAMING & HPU REPAIRS
 05/06/2026 TD 25781 BP2 ST00BP02 12.7 REAMED TO 25781,RNG 9 7/8LNR
 05/13/2026 TD 25781 BP2 ST00BP02 12.7 RAN 9 7/8LNR @23048-25743,PREP TO COMP

GREEN CYN **807** **PROSPECT: ANCHOR**
CHEVRON U.S.A. INC. **OCS: 31752** **WELL: AP7** **Status: DRLG**

807 FLD **Class: DEV** **SS** **API: 608114080200**

LOC 4045' FSL & 4475' FWL **of Block** 00807 GREEN CYN
LAT = 27.15117389(27°09'04.226") **LON** = -91.21088317(-91°12'39.179")
X = 2,222,075 **Y** = 9,856,525 **PMD:** 33793 **PTVD:** 33536
PBHL: OH 4361' FSL & 6470' FWL **of Block** 807 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/28/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5333 305' ; 22 @10547

WD= 4953 **KB=** 75 **RIG:** DW TITAN / TRANSOCEAN
Date Reached TD:

04/29/2026 OH ST00BP00 36 @5333 W/305'P,PREP TO SPUD
 05/06/2026 TD 10577 OH ST00BP00 11.0 LWD(NBGR)RNG 22
 05/13/2026 TD 10577 OH ST00BP00 11.0 22 @10547,RAN BOP,TSTG BOP

GREEN CYN **825** **PROSPECT: MAD DOG**
BP EXPL **OCS: 20190** **WELL: 14** **Status: DRLG**

825 FLD **Class: DEV** **API: 608114072000**

LOC 7311' FSL & 6375' FEL **of Block** 00825 GREEN CYN
LAT = 27.14594440(27°08'45.400") **LON** = -90.31898077(-90°19'08.331")
X = 2,512,185 **Y** = 9,859,790 **PMD:** 25223 **PTVD:** 23498
PBHL: OH 342' FSL & 5103' FEL **of Block** 825 GREEN CYN
ABHL: OH **MD:** 24993 **TVD:** 23277 S 6907' @ W 1259'
ATD OH: 24993 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/29/2019 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5335 267' ; 22 @7645 PIT 11.8 ; 14 @17044 PIT 13.2 ; 9 7/8LNR @16797-24973 FIT 13.2

WD= 4986 **KB=** 82 **RIG:** WEST AURIGA / SEADRILL
Date Reached TD:

03/13/2019 OH ST00BP00 BATCH SET
 04/03/2019 TD 7692 OH ST00BP00 10.5 36 @5335 W/267'P,LWD(ARC)22 @7645,M/OFF 4-1-19(WILL RETURN)
 03/18/2026 TD 7692 OH ST00BP00 10.5 M/ON 3-11-26,RIGGING UP
 03/25/2026 TD 17080 OH ST00BP00 10.5 MPD 11.5,PIT 11.8 ON 22,LWD(ARCVIS 900,SONVIS 900,POOH TO RUN 14
 04/01/2026 DRLG 20135 OH ST00BP00 11.7 MPD 12.2,RAN 14 @17044,PIT 13.2,LWD(GR,RES,PWD,SON)
 04/08/2026 DRLG 24372 OH ST00BP00 11.6 MPD 12.1-12.5,LWD(GR,RES,PWD,SON) DURING

THE WEEK, ENCOUNTERED FORMATION LOSSES, SPOTTED LCM PILL & MPD SQUEEZE OPERATIONS, STABILIZED WELL, CONTINUED DRILLING AHEAD

04/15/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9, RTD 4-7-265, LWD (GR, RES, PWD, SON) RAN 9 7/8LNR @16797-24973, COMPTG

04/22/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9, FIT 13.18 ON 9 7/8LNR, RAN CBL TO CHECK BAD CEMENT JOB, WOO

04/29/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9, PREP TO PB & BYPASS

05/06/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9, MILLING WDW TO BYPASS

05/13/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9, MILLED WDW @16730-16757, BYPASSED @ 16757

05/13/2026 DRLG 21590 BP1 ST00BP01 11.2 MPD 11.8, LWD (GR, RES, PWD, SON)

GREEN CYN **944** **PROSPECT: WINTERFELL**
BEACON OFFSHORE ENERGY **OCS: 36061** **WELL: WA5** **Status: DRLG**

944 FLD **Class: DEV** **Hzr/SS** **API: 608114080100**

LOC 6947' FNL & 2310' FEL **of Block** 00943 GREEN CYN
LAT = 27.03079750 (27°01'50.871") **LON** = -90.99034366 (-90°59'25.237")
X = 2,294,490 **Y** = 9,813,853 **PMD**: 27343 **PTVD**: 22255
PBHL: OH 2037' FSL & 4940' FWL **of Block** 944 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/20/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5731 273' ; 28 @7196 ; 22 @10008 FIT 14.5

WD= 5378 **KB=** 80 **RIG:** OCEAN BLACK RHINO / NOBLE DRLG
Date Reached TD:

04/22/2026 DRLG 5899 OH ST00BP00 11.5 36 @5731 W/273'P, LWD (ARCVIS 900)
 04/29/2026 TD 8490 OH ST00BP00 13.0 WHILE @7300, MUD 11.5, RAN 28 @7196, LWD (ARCVIS 900) OBSERVED PRESSURE & TORQUE LOSS, POOH & FOUND THE DRILL STRING HAD PARTED @8388, RECD FSH, TIH TO DRILL AHEAD

05/06/2026 TD 10058 OH ST00BP00 14.0 LWD (ARCVIS 900, RAN 22 @10008, RAN BOP, PREP TO DRILL OUT & TEST CSG

05/13/2026 DRLG 18400 OH ST00BP00 13.6 MPD 14.1, FIT 14.54 ON 22, LWD (ARCVIS 900)

WALKER RIDGE **29** **PROSPECT: BIG FOOT**
CHEVRON U.S.A. INC. **OCS: 16942** **WELL: A12** **Status: DRLG**

29 FLD **Class: DEV** **SS** **API: 608124005900**

LOC 7578' FSL & 6940' FEL **of Block** 00029 WALKER RIDGE
LAT = 26.93254406 (26°55'57.159") **LON** = -90.52019528 (-90°31'12.703")
X = 2,448,260 **Y** = 9,780,858 **PMD**: 23284 **PTVD**: 21486
PBHL: OH 3381' FSL & 7270' FEL **of Block** 29 WALKER RIDGE
ABHL: OH **MD**: 23217 **TVD**: 21452 S 4194' @ W 355'
ATD OH: 23217 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 02/24/2013 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5590 307' ; 22 @8753 FIT 12.3 ; 16LNR @5677-16836 FIT 13.0 ; 9 7/8LNR @16518-23216

WD= 5189 **KB=** 226 **RIG:** MODS 400 / NABORS OS
Date Reached TD: 02/07/2026

12/07/2011 OH ST00BP00 'MIOCENE' (WILL BATCH SET CASING) (PERMIT APPROVED 12-1-11)

12/14/2011 OH ST00BP00 M/ON 12-7-11, 36 @5590W/307'P, M/OFF 12-8-11 (WILL RET)

02/27/2013 DRLG 7085 OH ST00BP00 16.0 M/ON 2-21-13, LWD (GR, RES, ARC, TELESCOPE, PWD)

03/06/2013 TD 8798 OH ST00BP00 13.0 LWD (GR, RES, ARC, TELESCOPE, PWD) @8798, NO SWC, 22 @8753, M/OFF 3-2-13 (WILL RET)

03/27/2013 TD 8798 OH ST00BP00 13.0 M/ON 3-22-13, INSTALLED T/A CAP, M/OFF 3-23-13 (WILL RET)

01/07/2026 TD 8798 OH ST00BP00 13.0 M/ON 1-3-26, RIGGING UP

01/14/2026	TD	8798	OH	ST00BP00	13.0	PRESSURE TESTED CSG & TESTED BOP, DRILLING OUT CEMENT
01/21/2026	TD	16950	OH	ST00BP00	10.8	FIT 12.3 ON 22, LWD (ARCVIS, NBGR) PREP TO RUN 16LNR
01/28/2026	TD	16950	OH	ST00BP00	10.8	WHILE POOH HAD LOSSES, RAN 16LNR @ 5677-16836, PREP TO DRILL OUT & TEST LNR
02/04/2026	TD	17274	OH	ST00BP00	11.9	FIT 13.0 ON 16LNR, LWD (ARCVIS, NBGR, SONSCOPE, STETH, SADN) CUTTING LINE PLUGGED, CLEARING LINE
02/11/2026	TD	23217	OH	ST00BP00	12.3	CLEARED PLUGGED CUTTING LINE, LWD (ARCVIS, NBGR, SONSCOPE, STETH, SADN) TOOK STETH PRESSURES, RNG 9 7/8 LNR
02/18/2026	TD	23217	OH	ST00BP00	12.3	9 7/8 LNR @ 16518-23216, PREP TO SET PKR FOR PRESSURE TESTS
02/25/2026	TD	23217	OH	ST00BP00	12.3	PRESSURE TESTED LNR, RNG 9 7/8 X 11.15TB
03/04/2026	TD	23217	OH	ST00BP00	12.3	RAN 9 7/8 X 11.15TB @ 16518, PREP TO PULL OUTER DRILLING RISER
03/11/2026	TD	23217	OH	ST00BP00	12.3	RISER WORK
03/18/2026	TD	23217	OH	ST00BP00	12.3	RISER WORK
03/25/2026	TD	23217	OH	ST00BP00	12.3	COMPTG
04/01/2026	TD	23217	OH	ST00BP00	12.3	COMPTG
04/08/2026	TD	23217	OH	ST00BP00	12.3	COMPTG
04/15/2026	TD	23217	OH	ST00BP00	12.3	COMPTG
04/22/2026	TD	23217	OH	ST00BP00	12.3	COMPTG
04/29/2026	TD	23217	OH	ST00BP00	12.3	COMPTG
05/06/2026	TD	23217	OH	ST00BP00	12.3	COMPTG
05/13/2026	TD	23217	OH	ST00BP00	12.3	COMPTG

WALKER RIDGE 315 PROSPECT: MONUMENT
 BEACON OFFSHORE ENERGY OCS: 35733 WELL: MA3 Status: DRLG

315 FLD Class: DEV SS API: 608124015700

LOC 453' FNL & 4463' FWL of Block 00316 WALKER RIDGE
 LAT = 26.66336550 (26°39'48.116") LON = -91.55813800 (-91°33'29.297")

X = 2,111,183 Y = 9,677,787 PMD: 32750 PTV: 31243

PBHL: OH 1062' FNL & 523' FEL of Block 315 WALKER RIDGE

ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 04/11/2026 SUSP: COMP: RR:
 CSG= OH 42 @6716 283' ; 28 @7989 ; 22 @10493 FIT 13.8 ; 16LNR @9817-18346 FIT 15.6

WD= 6358 KB= 75 RIG: DW ATLAS / TRANSOCEAN

Date Reached TD:

11/05/2025			OH	ST00BP00		BATCH SET
04/15/2026	TD	8040	OH	ST00BP00	10.5	42 @6716 W/283'P, LWD (ONTRAK II) RAN 28 @ 7989, WOC
04/22/2026	TD	10544	OH	ST00BP00	13.0	LWD (ONTRAK II) RAN 22 @10493, RAN LMRP & BOP, INSTALLED MPD HOSES, PREP TO DRILL OUT & TEST 22
04/29/2026	DRLG	11102	OH	ST00BP00	13.2	FIT 13.8 ON 22, LWD (ONTRAK II)
05/06/2026	TD	18516	OH	ST00BP00	13.2	LWD (ONTRAK II) RNG 16LNR
05/13/2026	TD	27645	OH	ST00BP00	14.1	MPD 14.9, RAN 16LNR @9817-18346, FIT 15.6, LWD (ONTRAK II, ZONETRAK G, SOUNDTRAK) POOH, WILL RUN 14

WALKER RIDGE 425 PROSPECT: CHINOOK
 MURPHY EXPLORATION & PRO OCS: 16987 WELL: 5 Status: DRLG

469 FLD Class: DEV API: 608124015900

LOC 23' FNL & 7298' FEL of Block 00469 WALKER RIDGE
 LAT = 26.51968595 (26°31'10.869") LON = -90.53022803 (-90°31'48.821")

X = 2,447,902 Y = 9,630,697 PMD: 26880 PTV: 26183

PBHL: OH 793' FSL & 5559' FWL of Block 425 WALKER RIDGE

ATD OH: 24665 BP1: BP2: BP3: BP4: BP5:

SPUD: 03/03/2026 SUSP: COMP: RR:

ACTIVE

CSG= OH 36 @9229 309' ; 22 @12185 FIT 10.5 ; 18LNR @11917-16864 FIT 11.6 ;
16LNR @12539-22742 FIT 14.2 ; 14 @25085

WD= 8834 KB= 86 RIG: STANLEY LAFOSSE / NOBLE DRLG
Date Reached TD:

02/18/2026		OH	ST00BP00		LOCATION
03/04/2026		OH	ST00BP00		36 @9229 W/309'P, PREP TO SPUD
03/11/2026	TD	12250	OH	ST00BP00	11.5 LWD(GR, RES, PWD) RAN 22 @12185, WOC
03/18/2026	TD	12250	OH	ST00BP00	11.5 PRESSURE TESTED BOP, PREP TO DRILL OUT & TAKE FIT
03/25/2026	TD	16950	OH	ST00BP00	9.4 FIT 10.5 ON 22, LWD(GR, RES, PWD) RAN 18LNR @ 11917-16864, PREP TO DRILL AHEAD
04/01/2026	DRLG	17072	OH	ST00BP00	11.0 MPD 11.15, TOOK FIT 11.6 ON 18LNR, PRESSURE TESTED BOP, LWD(GR, RES, PWD, SON)
04/08/2026	TD	22785	OH	ST00BP00	10.5 MPD 11.1, LWD(GR, RES, PWD, SON) PREP TO RUN 16
04/15/2026	TD	22785	OH	ST00BP00	10.5 MPD 11.1, RAN 16LNR @12539-22742, PREP TO DRILL OUT
04/22/2026	TD	24665	OH	ST00BP00	12.5 MPD 13.1, FIT 14.2 ON 16LNR, LWD(GR, RES, PWD, SON) DRILL STRING PACKED OFF, C&C, TSTG BOP
04/29/2026	TD	24665	OH	ST00BP00	12.5 MPD 13.1, ENCOUNTERED TAR @24662, SET CEMENT PLUG #1, DID NOT TAG TOP, SET ANOTHER CEMENT PLUG, TOC @23323, PREP TO SET ANOTHER CEMENT PLUG BEFORE BYPASSING
05/06/2026	TD	24665	OH	ST00BP00	12.5 MPD 13.1, SET ADDL PLUG, TOC @22299, BYPASSED @22764
05/06/2026	TD	25148	BP1	ST00BP01	12.5 MPD 13.6, LWD(GR, RES, PWD, SON) CBU WHILE EVALUATE TAR SECTION
05/13/2026	TD	25148	BP1	ST00BP01	12.5 MPD OFF, RAN 14 @25085, PREP TO DRILL OUT & TEST CSG

WALKER RIDGE 677 PROSPECT: ST MALO
CHEVRON U.S.A. INC. OCS: 18753 WELL: PS9 Status: DRLG

678 FLD Class: DEV SS API: 608124016200

LOC 4924' FNL & 261' FWL of Block 00678 WALKER RIDGE
LAT = 26.29692250 (26°17'48.921") LON = -91.09201106 (-91°05'31.240")
X = 2,265,381 Y = 9,546,596 PMD: 30443 PTVD: 28864
PBHL: OH 4015' FSL & 494' FEL of Block 677 WALKER RIDGE
ABHL: OH MD: 30400 TVD: 28835 S 6742' @ W 678'
ATD OH: 30400 BP1: BP2: BP3: BP4: BP5:

SPUD: 04/04/2026 SUSP: COMP: RR:
CSG= OH 36 @7452 313' ; 22 @10516 FIT 13.3 ; 14 @25658 FIT 14.6 ;
9 7/8LNR @24454-30390

WD= 7038 KB= 101 RIG: DW CONQUEROR / TRANSOCEAN
Date Reached TD: 05/06/2026

04/08/2026	TD	10556	OH	ST00BP00	10.5 36 @7452 W/313'P, LWD(NBGR) RAN 22 @10516, WOC
04/15/2026	DRLG	10585	OH	ST00BP00	11.7 RAN RISER & BOP, TOOK FIT 13.3 ON 22, LWD(NBGR, ARCVIS)
04/22/2026	DRLG	22028	OH	ST00BP00	11.7 MPD 12.21, MPD FINGERPRINTING, LWD(NBGR, ARCVIS)
04/29/2026	TD	25718	OH	ST00BP00	11.7 MPD 12.3, LWD(NBGR, ARCVIS) C&C, RNG 14
05/06/2026	DRLG	26262	OH	ST00BP00	13.2 MPD 13.94, RAN 14 @25658, FIT 14.6, LWD(ARCVIS, SADN, STETH, SONSCOPE)
05/13/2026	TD	30400	OH	ST00BP00	13.2 MPD 13.9, LWD(ARCVIS, SADN, STETH, SONSCOPE) RAN 9 7/8LNR @24454-30390, WOC

MISSISSIPPI CYN 41 PROSPECT: KING NORTH
ANADARKO PETROLEUM CORPO OCS: 35962 WELL: 1 Status: DRLG

41 FLD Class: DEV API: 608174152500

LOC 4617' FNL & 837' FWL of Block 00085 MISSISSIPPI CYN
LAT = 28.92228798 (28°55'20.237") LON = -87.96627209 (-87°57'58.580")
ACTIVE

X = 1,331,397 Y = 10,497,303 PMD: 17595 PTVD: 13804
PBHL: OH 2794' FSL & 656' FWL of Block 41 MISSISSIPPI CYN
ABHL: OH MD: 17315 TVD: 13653 N 7119' @ W 172'
ATD OH: 17315 BP1: BP2: BP3: BP4: BP5:

SPUD: 03/18/2026 SUSP: COMP: RR:
CSG= OH 36 @5571 307' ; 22 @7507 FIT 10.5 ; 18LNR @7009-9037 LOT 11.5 ;
14 @13357 LOT 12.5 ; 9 7/8LNR @13032-17310

WD= 5184 KB= 80 RIG: VALARIS DS-16 / VALARIS
Date Reached TD: 04/10/2026

Table with columns for date, status, well ID, depth, and description. Includes entries for 03/18/2026, 03/25/2026, 04/01/2026, 04/08/2026, 04/15/2026, 04/22/2026, 04/29/2026, 05/06/2026, and 05/13/2026.

MISSISSIPPI CYN 503 PROSPECT: WHO DAT
LLOG EXPL OCS: 27277 WELL: SS1ST Status: DRLG

503 FLD Class: DEV API: 608174113101

LOC 6054' FSL & 3687' FEL of Block 00503 MISSISSIPPI CYN
LAT = 28.46084289(28°27'39.034") LON = -89.01153219(-89°00'41.516")
X = 994,233 Y = 10,333,734 PMD: 18404 PTVD: 17155
PBHL: OH 5182' FSL & 510' FEL of Block 503 MISSISSIPPI CYN
ABHL: OH MD: 18468 TVD: 17229 S 869' @ E 3176'
ATD OH: 18468 BP1: BP2: BP3: BP4: BP5:

SPUD: 04/17/2026 SUSP: COMP: RR:
CSG= OH OLD(36 @3458 ; 26 @4026 ; 20 @6247 ; 16 @8850 ; 13 5/8 @12275 ; 9 7/8LNR @12054-15737 ;
7 5/8LNR @14152-17693)
7 3/4LNR @11593-16670 LOT 15.7 ; 5 1/2LNR @16427-18463

WD= 3099 KB= 82 RIG: WEST NEPTUNE / SEADRILL
Date Reached TD: 04/29/2026

Table with columns for date, status, well ID, depth, and description. Includes entries for 04/22/2026, 04/29/2026, 05/06/2026, and 05/13/2026.

MISSISSIPPI CYN 612 PROSPECT: DOVER
SHELL OCS: 33166 WELL: DV2ST Status: DRLG

612 FLD Class: DEV API: 608174137401

LOC 6888' FSL & 3960' FWL **of Block** 00612 MISSISSIPPI CYN
LAT = 28.38717215(28°23'13.820") **LON** = -88.00093938(-88°00'03.382")
X = 1,318,680 **Y** = 10,302,888 **PMD**: 29401 **PTVD**: 28797
PBHL: OH 4460' FSL & 4687' FWL **of Block** 612 MISSISSIPPI CYN
ATD OH: **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 04/14/2026 **SUSP**: **COMP**: **RR**:
CSG= OH OLD(38 @7674 ; 28 @8996 ; 22 @12508 ; 18LNR @12178-17927 ; 16LNR @17614-19775 ; 12
 1/8 @23789)
 9 3/8LNR @22598-26427 FIT 15.9

WD= 7372 **KB**= 102 **RIG**: DW PONTUS / TRANSOCEAN
Date Reached TD:

04/08/2026		OH	ST01BP00	STO #DV-2,DRILLING CEMENT TO ST
04/15/2026		OH	ST01BP00	MILLED WDW @22781-22806,PREP TO ST
04/22/2026	DRLG	23193	OH ST01BP00 13.0	CML 13.2,STO @22806,LOT 13.4 ON WDW, LWD(EWR-M5)
04/29/2026	TD	26480	OH ST01BP00 13.1	CML 13.3,LWD(EWR-M5)PREP TO RUN 9 3/8LNR
05/06/2026	TD	26480	OH ST01BP00 13.1	CML 13.3,RAN 9 3/8LNR @22598-26427,PREP TO DRILL OUT & TAKE FIT
05/13/2026	DRLG	27881	OH ST01BP00 14.7	CML 14.85,FIT 15.9 ON 9 3/8LNR, LWD(BASESTAR(GR,PWD),RESISTAR(RES) X-BAT(SON),LITHOSTAR(DEN,NEUT),MAGTRAK(NMR) ,GEOTAP(FPWD)

MISSISSIPPI CYN	807	PROSPECT: OLYMPUS
SHELL	OCS: 7963	WELL: MB9ST2 Status: DRLG
<hr/>		
807 FLD	Class: DEV	SS API: 608174122502

LOC 6889' FNL & 379' FWL **of Block** 00807 MISSISSIPPI CYN
LAT = 28.16029650(28°09'37.067") **LON** = -89.23905186(-89°14'20.587")
X = 919,099 **Y** = 10,225,751 **PMD**: 18150 **PTVD**: 16772
PBHL: OH 3982' FNL & 2929' FWL **of Block** 807 MISSISSIPPI CYN
ATD OH: **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:
SPUD: **SUSP**: **COMP**: **RR**:
CSG= OH OLD(38 @3386 ; 32 @4324 ; 28 @5181 ; 22 @5947 ; 18LNR @5593-8797 ; 14 @11771 ; 11
 7/8LNR @11618-15295 ; 7 5/8LNR @14084-17418)

WD= 3036 **KB**= 232 **RIG**: OLYMPUS N-88 / H&P DRLG
Date Reached TD:

03/18/2026		OH	ST02BP00	STO MC 806 #MB-9ST
05/13/2026		OH	ST02BP00	PREP TO MILL WDW

MISSISSIPPI CYN	812	PROSPECT: KAIKIAS
SHELL	OCS: 34461	WELL: KI2 Status: DRLG
<hr/>		
768 FLD	Class: INJ	SS API: 608174152400

LOC 6675' FSL & 5760' FEL **of Block** 00812 MISSISSIPPI CYN
LAT = 28.15827055(28°09'29.774") **LON** = -88.96312064(-88°57'47.234")
X = 1,008,000 **Y** = 10,223,475 **PMD**: 29835 **PTVD**: 26815
PBHL: OH 7513' FSL & 2732' FWL **of Block** 812 MISSISSIPPI CYN
ABHL: OH **MD**: 29862 **TVD**: 26854 N 806' @ W 7344'
ATD OH: 29862 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:
SPUD: 02/17/2026 **SUSP**: **COMP**: **RR**:
CSG= OH 38 @4832 198' ; 32 @5224 ; 28 @6311 ; 22 @8422 FIT 11.9 ;
 18LNR @7869-13124 FIT 15.3 ; 14 @24471 FIT 15.3 ; 11 7/8LNR @24145-29226 FIT 15.4 ;
 7 5/8LNR @27735-29847

WD= 4547 **KB**= 87 **RIG**: STENA EVOLUTION / STENA DRILLING
Date Reached TD: 05/04/2026

02/18/2026		OH	ST00BP00		PREP TO SPUD
02/25/2026	TD	8468	OH	ST00BP00	13.0 38 @4832 W/198'P,LWD (ARCVIS)RAN 32 @5224, 28 @6311,PREP TO RUN 22
03/04/2026	TD	8478	OH	ST00BP00	10.5 22 @8422,FIT 11.9,LWD (ARCVIS)PREP TO DRILL OUT
03/11/2026	TD	13254	OH	ST00BP00	11.3 LWD (ARCVIS)PREP TO RUN 18LNR
03/18/2026	TD	24543	OH	ST00BP00	14.5 18LNR @7869-13124,FIT 15.33,LWD (ARCVIS) PREP TO RUN 14
03/25/2026	TD	24543	OH	ST00BP00	14.5 14 @24471,DRILLING OUT CEMENT
04/01/2026	TD	25951	OH	ST00BP00	14.2 CML 14.19,FIT 15.27 ON 14,LWD (ARCVIS,STETH, ADN,SONVIS)RAN WL SON,TOOK MDT (FLUID SAMP) @24471-25825,PREP TO RUN RSWC
04/08/2026	DRLG	28540	OH	ST00BP00	14.2 CML 14.3,RECD RSWC,LWD (ARCVIS,STETH,ADN)
04/15/2026	TD	29275	OH	ST00BP00	14.2 CML 14.3,TOOK OPEN HOLE FIT 14.8, LWD (ARCVIS,STETH,ADN)RNG 11 7/8LNR
04/22/2026	TD	29275	OH	ST00BP00	14.2 CML 14.3,ATTEMPTED TO RUN 11 7/8LNR,UNABLE TO GET PAST OBSTRUCTION IN OPEN HOLE,POOH W/LNR,PREP TO C/O
04/29/2026	TD	29275	OH	ST00BP00	14.2 CML 14.3,RAN C/O BHA TO WORK TIGHT SPOTS, PREP TO RE-RUN 11 7/8LNR
05/06/2026	DRLG	29698	OH	ST00BP00	11.9 CML 12.0,RAN 11 7/8LNR @24145-29226,FIT 15.35,LWD (ARCVIS,ADN,STETH)
05/13/2026	TD	29862	OH	ST00BP00	12.0 CML 12.1,LWD (ARCVIS,ADN,STETH) XL ROCK (RSWC)RAN 7 5/8LNR @27735-29847,PREP TO RUN 10 3/4 X 7 5/8TB

