

**OFFSHORE OIL SCOUTS ASSOCIATION
GULF ATLANTIC**

WEEKLY DRILLING REPORT

DEEP WATER

Wednesday, May 20, 2026





OFFSHORE OIL SCOUTS

PROPRIETARY

STATEMENT



This information is provided by exclusive agreement with The Offshore Oil Scouts Association. The recipient acknowledges that the data and materials are proprietary information and trade secret, whether or not any portion thereof may be validly copyrighted or patented. Any reproduction or other use without the express written consent of The Association President will be pursued to the fullest extent of the law.

Table of Contents

ACTIVE


[ALAMINOS CYN Block 728 WELL WN103 SHELL](#)
[KEATHLEY CYN Block 247 WELL 1 BP EXPL](#)
[GREEN CYN Block 727 WELL 7 ANADARKO PETROLEUM CORPOR](#)
[GREEN CYN Block 743 WELL DC105 BP EXPL](#)
[GREEN CYN Block 782 WELL MD15 BP EXPLORATION & PRODUCTI](#)
[GREEN CYN Block 807 WELL AP7 CHEVRON U.S.A. INC.](#)
[GREEN CYN Block 825 WELL 14 BP EXPL](#)
[GREEN CYN Block 944 WELL WA5 BEACON OFFSHORE ENERGY](#)
[WALKER RIDGE Block 29 WELL A12 CHEVRON U.S.A. INC.](#)
[WALKER RIDGE Block 107 WELL SS2 TALOS ENERGY OFFSHORE LLC](#)
[WALKER RIDGE Block 315 WELL MA3 BEACON OFFSHORE ENERGY](#)
[WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD](#)
[WALKER RIDGE Block 677 WELL PS9 CHEVRON U.S.A. INC.](#)
[MISSISSIPPI CYN Block 41 WELL 1 ANADARKO PETROLEUM CORPOR](#)
[MISSISSIPPI CYN Block 503 WELL SS1ST LLOG EXPL](#)
[MISSISSIPPI CYN Block 612 WELL DV2ST SHELL](#)
[MISSISSIPPI CYN Block 807 WELL MB9ST2 SHELL](#)
[MISSISSIPPI CYN Block 812 WELL KI2 SHELL](#)

WELLS REACHING TD

[GREEN CYN Block 825 WELL 14 BP EXPL](#)
[WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD](#)

SUSPENDED

[WALKER RIDGE Block 29 WELL A12 CHEVRON U.S.A. INC.](#)



ACTIVE

ALAMINOS CYN **728** **PROSPECT: WHALE**
SHELL **OCS: 31195** **WELL: WN103** **Status: DRLG**

728 WC **Class: EXP** **API: 608054011900**

LOC 1627' FSL & 3169' FEL **of Block** 00728 ALAMINOS CYN
LAT = 26.23005494 (26°13'48.198") **LON** = -94.72843942 (-94°43'42.382")
X = 1,073,951 **Y** = 9,521,467 **PMD**: 23534 **PTVD**: 21448
PBHL: OH 7352' FSL & 4941' FEL **of Block** 728 ALAMINOS CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 11/03/2025 **SUSP:** **COMP:** **RR:**
CSG= OH 38 @8931 198' ; 28 @9843 ; 22 @14790

WD= 8631 **KB=** 102 **RIG:** DW POSEIDON / TRANSOCEAN

Date Reached TD:

10/15/2025		OH	ST00BP00	BATCH SET
11/12/2025	DRLG	14828	OH ST00BP00 10.0	MPD 10.62,RAN 38 @8931 W/198'P,28 @9843, LWD (GR, RES, PWD)
11/19/2025	TD	14840	OH ST00BP00 10.5	MPD 10.73, LWD (GR, RES, PWD) 22 @14790, M/OFF 11-13-25, WILL RETURN
05/20/2026	TD	14840	OH ST00BP00 10.5	M/ON 5-14-26, RNG BOP & RISER TO RESUME DRILLING OPERATIONS

KEATHLEY CYN **247** **PROSPECT: WEST BUMP**
BP EXPL **OCS: 25790** **WELL: 1** **Status: DRLG**

247 WC **Class: EXP** **SS** **API: 608084008000**

LOC 4687' FNL & 363' FWL **of Block** 00291 KEATHLEY CYN
LAT = 26.70216182 (26°42'07.783") **LON** = -92.63787510 (-92°38'16.350")
X = 1,758,603 **Y** = 9,689,393 **PMD**: 34548 **PTVD**: 33548
PBHL: OH 780' FSL & 757' FWL **of Block** 247 KEATHLEY CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/18/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @6100 274' ; 28 @8160 ; 22 @9979 PIT 13.8 ; 18LNR @9753-14850 FIT 15.3 ; 16LNR @5847-20978 PIT 16.0

WD= 5722 **KB=** 104 **RIG:** DW INVICTUS / TRANSOCEAN

Date Reached TD:

02/25/2026		OH	ST00BP00	LOCATION
03/18/2026		OH	ST00BP00	RIGGING UP
03/25/2026	DRLG	8708	OH ST00BP00 12.5	36 @6100 W/274'P,28 @8160, LWD (GR, RES, APWD)
04/01/2026	TD	10071	OH ST00BP00 13.0	LWD (GR, RES, APWD) 22 @9979, WOC, BOP & MPD TESTING
04/08/2026	TD	10071	OH ST00BP00 13.0	REPG BOP
04/15/2026	TD	10071	OH ST00BP00 13.0	REPG BOP, RNG RISER
04/22/2026	DRLG	10153	OH ST00BP00 11.7	MPD 12.1, PIT 13.8 ON 22, LWD (GR, RES, APWD)
04/29/2026	TD	15050	OH ST00BP00 13.2	MPD 13.2, LWD (GR, RES APWD) SET 18LNR @ 9753-14850, PREP TO DRILL OUT & TEST LNR
05/06/2026	TD	21138	OH ST00BP00 13.2	MPD 14.2, FIT 15.3 ON 18LNR, LWD (GR, RES, APWD) POOH TO RUN LNR
05/13/2026	TD	21140	OH ST00BP00 14.2	MPD 14.37, RAN 16LNR @5847-20978, PIT 16.0, PREP TO DRILL AHEAD
05/20/2026	TD	27750	OH ST00BP00 15.2	MPD 15.6, LWD (GR, RES, APWD, SON) PREP TO RUN 14

GREEN CYN **727** **PROSPECT: CAESAR TONGA**
ANADARKO PETROLEUM CORPO **OCS: 16783** **WELL: 7** **Status: DRLG**

640 FLD **Class: DEV** **SS** **API: 608114080000**

LOC 6073' FSL & 4675' FWL **of Block** 00727 GREEN CYN
LAT = 27.23835119(27°14'18.064") **LON** = -90.81889581(-90°49'08.025")
X = 2,348,995 **Y** = 9,890,233 **PMD**: 27320 **PTVD**: 23349
PBHL: OH 13248' FSL & 10' FWL **of Block** 727 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 05/04/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5127 339' ; 22 @6912 FIT 13.7 ; 18LNR @6625-13215

WD= 4707 **KB=** 81 **RIG:** OCEAN BLACKHAWK / NOBLE DRLG
Date Reached TD:

04/22/2026		OH	ST00BP00	LOCATION
04/29/2026		OH	ST00BP00	BETWEEN WELL MAINTENANCE
05/06/2026	DRLG	5746	OH	ST00BP00 11.5 36 @5127 W/339'P,LWD(GR,RES,PWD)
05/13/2026	TD	6937	OH	ST00BP00 12.5 LWD(GR,RES,PWD)RAN 22 @6912,PREP TO DRILL OUT
05/20/2026	TD	13349	OH	ST00BP00 13.4 NO MPD,FIT 13.73 ON 22,LWD(GR,RES,PWD)SET 18LNR @6625-13215,WOC

GREEN CYN **743** **PROSPECT: ATLANTIS**
BP EXPL **OCS: 15607** **WELL: DC105** **Status: DRLG**

743 FLD **Class: DEV** **API: 608114079800**

LOC 6013' FSL & 6929' FWL **of Block** 00743 GREEN CYN
LAT = 27.22372461(27°13'25.409") **LON** = -90.03257889(-90°01'57.284")
X = 2,604,689 **Y** = 9,890,173 **PMD**: 20782 **PTVD**: 18337
PBHL: OH 4104' FSL & 241' FWL **of Block** 743 GREEN CYN
ABHL: OH **MD:** 20830 **TVD:** 18370 S 1898' @ W 6672'
ATD OH: 20830 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 02/27/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @7146 230' ; 22 @10475 FIT 11.1 ; 16LNR @10311-13838 FIT 12.4 ; 13 5/8LNR @13551-17011 PIT 12.7 ; 9 7/8LNR @16731-20772 PIT 12.6

WD= 6838 **KB=** 80 **RIG:** OCEAN BLACK HORNET / NOBLE DRLG
Date Reached TD: 04/09/2026

02/04/2026		OH	ST00BP00	MIR
03/04/2026	TD	10528	OH	ST00BP00 12.0 36 @7146 W/230'P,LWD(GR,RES,PWD)PREP TO RUN 22
03/11/2026	TD	10528	OH	ST00BP00 12.0 22 @10475,WOC
03/18/2026	TD	10528	OH	ST00BP00 12.0 REPG BOP
03/25/2026	TD	13840	OH	ST00BP00 10.3 MPD 11.5,FIT 11.1 ON 22,LWD(GR,RES,PWD)POOH TO RUN16LNR
04/01/2026	TD	17180	OH	ST00BP00 11.0 MPD 11.5,RAN 16LNR @10311-13838,FIT 12.4,LWD(GR,RES,PWD,SON)RNG 13 5/8LNR
04/08/2026	DRLG	17239	OH	ST00BP00 10.2 MPD 10.37,RAN 13 5/8LNR @13551-17011,PIT 12.67,LWD(GR,RES,PWD,SON)
04/15/2026	TD	20830	OH	ST00BP00 10.2 MPD 10.9,LWD(GR,RES,PWD,SON)PREP TO RUN 9 7/8LNR
04/22/2026	TD	20830	OH	ST00BP00 10.2 MPD 10.9,RAN 9 7/8LNR @16731-20772,PIT 12.64,PREP TO COMP
04/29/2026	TD	20830	OH	ST00BP00 10.2 MPD 10.9,COMPTG
05/06/2026	TD	20830	OH	ST00BP00 10.2 MPD 10.9,COMPTG
05/13/2026	TD	20830	OH	ST00BP00 10.2 MPD 10.9,COMPTG
05/20/2026	TD	20830	OH	ST00BP00 10.2 MPD 10.9,COMPTG

GREEN CYN **782** **PROSPECT: MAD DOG**
BP EXPLORATION & PRODUCT **OCS: 15610** **WELL: MD15** **Status: DRLG**

826 FLD **Class: DEV** **API: 608114061200**

LOC 7228' FSL & 6166' FEL **of Block** 00782 GREEN CYN
LAT = 27.18830922(27°11'17.913") **LON** = -90.26861424(-90°16'07.011")

X = 2,528,234 **Y** = 9,875,548 **PMD**: 25478 **PTVD**: 22443

PBHL: OH 3471' FNL & 2401' FWL **of Block** 782 GREEN CYN

ABHL: OH **MD**: 25533 **TVD**: 22524 N 5168' @ W 7266'

ABHL: BP2 **MD**: 25781 **TVD**: 22522 N 5429' @ W 7198'

ATD OH: 25781 **BP1**: 24014 **BP2**: 25781 **BP3**: **BP4**: **BP5**:

SPUD: 11/07/2013 **SUSP**:

COMP:

RR:

CSG= OH 36 @4886 290' ; 22 @7094 FIT 10.8 ; 16LNR @6488-12455 FIT 15.1 ;
14LNR @12154-19648 FIT 13.6 ; 11 7/8LNR @19443-23275 PIT 13.6 ;
9 7/8LNR @23048-25743

WD= 4428 **KB**= 168 **RIG**: MAD DOG SPAR / VALARIS

Date Reached TD: 04/23/2026

09/11/2013		OH	ST00BP00	(APPROVED PERMIT 9-6-13) (BATCH SET)
10/09/2013		OH	ST00BP00	M/ON 10-7-13, PREP TO RUN 36"
10/16/2013		OH	ST00BP00	M/ON 10-7-13, 36 @4886W/290' P, M/OFF 10-10-13 (WILL RET)
11/13/2013	TD	7125	OH	ST00BP00 14.0 M/ON 11-6-13, LWD (GR, RES) PREP TO RUN 22"
11/20/2013	TD	7125	OH	ST00BP00 14.0 22" @7094, WOC
11/27/2013	TD	7125	OH	ST00BP00 14.0 M/OFF 11-19-13 (WILL RETURN)
12/24/2025	TD	7125	OH	ST00BP00 14.0 M/ON 12-14-25, C/O TO DRILL AHEAD
12/31/2025	DRLG	10664	OH	ST00BP00 10.1 FIT 10.79 ON 22, LWD (GR, RES, PWD)
01/07/2026	TD	12460	OH	ST00BP00 10.2 LWD (GR, RES, PWD) PREP TO RUN 16LNR
01/14/2026	TD	12460	OH	ST00BP00 10.2 16LNR @6488-12455, PREP TO DRILL OUT & TEST LNR
01/21/2026	DRLG	18287	OH	ST00BP00 13.9 FIT 15.06 ON 16LNR, LWD (GR, RES, PWD, SON, NBGR)
01/28/2026	TD	19659	OH	ST00BP00 14.1 LWD (GR, RES, PWD, SON, NBGR) RNG 14LNR
02/04/2026	TD	19659	OH	ST00BP00 14.2 14LNR @12154-19648, WOC
02/11/2026	TD	19659	OH	ST00BP00 14.2 PREP TO DRILL OUT & TEST 14LNR
02/18/2026	TD	25533	OH	ST00BP00 13.0 RTD 2-16-26, FIT 13.6 ON 14LNR, LWD (GR, RES, NBGR, PWD, DEN, NEUT, SON, FPWD) CIRC BOTTOM UP
02/25/2026	TD	25533	OH	ST00BP00 13.0 WHILE BACKREAMING OUT OF HOLE, HOLE PACKED OFF & WENT TO LOSSES, STK DP @22620, PREP TO SEVER PIPE
03/04/2026	TD	25533	OH	ST00BP00 13.0 SEVERED DP, TF @21176, PREP TO PB & BYPASS
03/11/2026	TD	25533	OH	ST00BP00 13.0 REPD BOP, PREP TO BYPASS
03/18/2026	TD	25533	OH	ST00BP00 13.0 BYPASSED @19848
03/18/2026	TD	24014	BP1	ST00BP01 12.7 LWD (GR, RES, DEN, NEUT, CALP, ACOUSTIC TESTRAK) ENCOUNTERED TAR, EXPERIENCE BALLOONING & LOSSES, PULL UP TO 22810, SHUT WELL IN, C&C
03/25/2026	TD	24014	BP1	ST00BP01 12.7 PREP TO PB & BYPASS
04/01/2026	TD	24014	BP1	ST00BP01 12.7 BYPASSED @19676
04/01/2026	DRLG	23102	BP2	ST00BP02 12.7 LWD (GR, RES, PWD) ENCOUNTER TAR @23075
04/08/2026	TD	23300	BP2	ST00BP02 12.7 LWD (GR, RES, PWD) TOOLS FAILED FROM 23090-23300, PREP TO RUN 11 7/8LNR
04/15/2026	TD	23300	BP2	ST00BP02 12.7 11 7/8LNR @19443-23275, PREP TO DRILL OUT
04/22/2026	DRLG	24189	BP2	ST00BP02 12.7 PIT 13.6 ON 11 7/8LNR, LWD (GR, RES, PWD, SON)
04/29/2026	TD	25781	BP2	ST00BP02 12.7 LWD (GR, RES, PWD, SON) REAMING & HPU REPAIRS
05/06/2026	TD	25781	BP2	ST00BP02 12.7 REAMED TO 25781, RNG 9 7/8LNR
05/13/2026	TD	25781	BP2	ST00BP02 12.7 RAN 9 7/8LNR @23048-25743, PREP TO COMP
05/20/2026	TD	25781	BP2	ST00BP02 12.7 PREP TO COMP

GREEN CYN

CHEVRON U.S.A. INC.

807

OCS: 31752

PROSPECT: ANCHOR

WELL: AP7

Status: DRLG

807 FLD

Class: DEV

SS

API: 608114080200

LOC 4045' FSL & 4475' FWL **of Block** 00807 GREEN CYN

LAT = 27.15117389 (27°09'04.226") **LON** = -91.21088317 (-91°12'39.179")

X = 2,222,075 **Y** = 9,856,525 **PMD**: 33793 **PTVD**: 33536

PBHL: OH 4361' FSL & 6470' FWL **of Block** 807 GREEN CYN

ATD OH: **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 04/28/2026 **SUSP**:

COMP:

RR:

CSG= OH 36 @5333 305' ; 22 @10547 FIT 11.7

WD= 4953 KB= 75 RIG: DW TITAN / TRANSOCEAN
 Date Reached TD:

04/29/2026 OH ST00BP00 36 @5333 W/305'P,PREP TO SPUD
 05/06/2026 TD 10577 OH ST00BP00 11.0 LWD(NBGR)RNG 22
 05/13/2026 TD 10577 OH ST00BP00 11.0 22 @10547,RAN BOP,TSTG BOP
 05/20/2026 TD 15628 OH ST00BP00 10.7 MPD 11.26,FIT 11.7 ON 22,LWD(NBGR,ARCVIS)
 PREP TO RUN 18LNR

GREEN CYN 825 PROSPECT: MAD DOG
 BP EXPL OCS: 20190 WELL: 14 Status: DRLG

825 FLD Class: DEV API: 608114072000

LOC 7311' FSL & 6375' FEL of Block 00825 GREEN CYN
 LAT = 27.14594440(27°08'45.400") LON = -90.31898077(-90°19'08.331")
 X = 2,512,185 Y = 9,859,790 PMD: 25223 PTVD: 23498
 PBHL: OH 342' FSL & 5103' FEL of Block 825 GREEN CYN
 ABHL: OH MD: 24993 TVD: 23277 S 6907' @ W 1259'
 ATD OH: 24993 BP1: 24852 BP2: BP3: BP4: BP5:

SPUD: 03/29/2019 SUSP: COMP: RR:
 CSG= OH 36 @5335 267' ; 22 @7645 PIT 11.8 ; 14 @17044 PIT 13.2 ;
 9 7/8LNR @16797-24973 FIT 13.2
 BP1 9 7/8LNR @16222-24832

WD= 4986 KB= 82 RIG: WEST AURIGA / SEADRILL
 Date Reached TD: 05/15/2026

03/13/2019 OH ST00BP00 BATCH SET
 04/03/2019 TD 7692 OH ST00BP00 10.5 36 @5335 W/267'P,LWD(ARC)22 @7645,M/OFF
 4-1-19(WILL RETURN)
 03/18/2026 TD 7692 OH ST00BP00 10.5 M/ON 3-11-26,RIGGING UP
 03/25/2026 TD 17080 OH ST00BP00 10.5 MPD 11.5,PIT 11.8 ON 22,LWD(ARCVIS 900,
 SONVIS 900,POOH TO RUN 14
 04/01/2026 DRLG 20135 OH ST00BP00 11.7 MPD 12.2,RAN 14 @17044,PIT 13.2,LWD(GR,RES,
 PWD,SON)
 04/08/2026 DRLG 24372 OH ST00BP00 11.6 MPD 12.1-12.5,LWD(GR,RES,PWD,SON) DURING
 THE WEEK,ENCOUNTERED FORMATION LOSSES,
 SPOTTED LCM PILL & MPD SQUEEZE OPERATIONS,
 STABILIZED WELL,CONTINUED DRILLING AHEAD
 04/15/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9,RTD 4-7-265,LWD(GR,RES,PWD,SON)
 RAN 9 7/8LNR @16797-24973,COMPTG
 04/22/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9,FIT 13.18 ON 9 7/8LNR,RAN CBL TO
 CHECK BAD CEMENT JOB,WO
 04/29/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9,PREP TO PB & BYPASS
 05/06/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9,MILLING WDW TO BYPASS
 05/13/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9,MILLED WDW @16730-16757,BYPASSED @
 16757
 05/13/2026 DRLG 21590 BP1 ST00BP01 11.2 MPD 11.8,LWD(GR,RES,PWD,SON)
 05/20/2026 TD 24852 BP1 ST00BP01 11.7 MPD 12.01,LWD(GR,RES,PWD,SON)RAN 9 7/8LNR @
 16222-24832,WOC

GREEN CYN 944 PROSPECT: WINTERFELL
 BEACON OFFSHORE ENERGY OCS: 36061 WELL: WA5 Status: DRLG

944 FLD Class: DEV Hrzs/SS API: 608114080100

LOC 6946' FNL & 2310' FEL of Block 00943 GREEN CYN
 LAT = 27.03080025(27°01'50.881") LON = -90.99034361(-90°59'25.237")
 X = 2,294,490 Y = 9,813,854 PMD: 27343 PTVD: 22255
 PBHL: OH 2037' FSL & 4940' FWL of Block 944 GREEN CYN
 ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 04/20/2026 SUSP: COMP: RR:
 CSG= OH 36 @5731 273' ; 28 @7196 ; 22 @10008 FIT 14.5 ; 14 @19714

WD= 5378 KB= 80 RIG: OCEAN BLACK RHINO / NOBLE DRLG
 Date Reached TD:

04/22/2026	DRLG	5899	OH	ST00BP00	11.5	36 @5731 W/273'P,LWD(ARCVIS 900)
04/29/2026	TD	8490	OH	ST00BP00	13.0	WHILE @7300,MUD 11.5,RAN 28 @7196, LWD(ARCVIS 900)OBSERVED PRESSURE & TORQUE LOSS,POOH & FOUND THE DRILL STRING HAD PARTED @8388,RECD FSH,TIH TO DRILL AHEAD
05/06/2026	TD	10058	OH	ST00BP00	14.0	LWD(ARCVIS 900,RAN 22 @10008,RAN BOP,PREP TO DRILL OUT & TEST CSG
05/13/2026	DRLG	18400	OH	ST00BP00	13.6	MPD 14.1,FIT 14.54 ON 22,LWD(ARCVIS 900)
05/20/2026	TD	19835	OH	ST00BP00	14.0	MPD 14.1,LWD(ARCVIS 900)RAN 14 @19714,PREP TO DRILL OUT & TEST CSG

WALKER RIDGE **29** **PROSPECT: BIG FOOT**
CHEVRON U.S.A. INC. **OCS: 16942** **WELL: A12** **Status: SUSP**

29 FLD **Class: DEV** **SS** **API: 608124005900**

LOC 7578' FSL & 6940' FEL of Block 00029 WALKER RIDGE
 LAT = 26.93254406(26°55'57.159") LON = -90.52019528(-90°31'12.703")
 X = 2,448,260 Y = 9,780,858 PMD: 23284 PTVD: 21486
 PBHL: OH 3381' FSL & 7270' FEL of Block 29 WALKER RIDGE
 ABHL: OH MD: 23217 TVD: 21452 S 4194' @ W 355'
 ATD OH: 23217 BP1: BP2: BP3: BP4: BP5:

SPUD: 02/24/2013 SUSP: 05/15/2026 COMP: RR: 05/15/2026
 CSG= OH 36 @5590 307' ; 22 @8753 FIT 12.3 ; 16LNR @5677-16836 FIT 13.0 ;
 9 7/8LNR @16518-23216

WD= 5189 KB= 226 RIG: MODS 400 / NABORS OS
 Date Reached TD: 02/07/2026

12/07/2011			OH	ST00BP00		'MIOCENE' (WILL BATCH SET CASING) (PERMIT APPROVED 12-1-11)
12/14/2011			OH	ST00BP00		M/ON 12-7-11,36 @5590W/307'P,M/OFF 12-8-11(WILL RET)
02/27/2013	DRLG	7085	OH	ST00BP00	16.0	M/ON 2-21-13,LWD(GR,RES,ARC,TELESCOPE,PWD)
03/06/2013	TD	8798	OH	ST00BP00	13.0	LWD(GR,RES,ARC,TELESCOPE,PWD) @8798,NO SWC, 22 @8753,M/OFF 3-2-13(WILL RET)
03/27/2013	TD	8798	OH	ST00BP00	13.0	M/ON 3-22-13,INSTALLED T/A CAP,M/OFF 3-23-13(WILL RET)
01/07/2026	TD	8798	OH	ST00BP00	13.0	M/ON 1-3-26,RIGGING UP
01/14/2026	TD	8798	OH	ST00BP00	13.0	PRESSURE TESTED CSG & TESTED BOP,DRILLING OUT CEMENT
01/21/2026	TD	16950	OH	ST00BP00	10.8	FIT 12.3 ON 22,LWD(ARCVIS,NBGR)PREP TO RUN 16LNR
01/28/2026	TD	16950	OH	ST00BP00	10.8	WHILE POOH HAD LOSSES,RAN 16LNR @ 5677-16836,PREP TO DRILL OUT & TEST LNR
02/04/2026	TD	17274	OH	ST00BP00	11.9	FIT 13.0 ON 16LNR,LWD(ARCVIS,NBGR,SONSCOPE, STETH,SADN)CUTTING LINE PLUGGED,CLEARING LINE
02/11/2026	TD	23217	OH	ST00BP00	12.3	CLEARED PLUGGED CUTTING LINE,LWD(ARCVIS, NBGR,SONSCOPE,STETH,SADN)TOOK STETH PRESSURES,RNG 9 7/8LNR
02/18/2026	TD	23217	OH	ST00BP00	12.3	9 7/8LNR @16518-23216,PREP TO SET PKR FOR PRESSURE TESTS
02/25/2026	TD	23217	OH	ST00BP00	12.3	PRESSURE TESTED LNR,RNG 9 7/8 X 11.15TB
03/04/2026	TD	23217	OH	ST00BP00	12.3	RAN 9 7/8 X 11.15TB @16518,PREP TO PULL OUTER DRILLING RISER
03/11/2026	TD	23217	OH	ST00BP00	12.3	RISER WORK
03/18/2026	TD	23217	OH	ST00BP00	12.3	RISER WORK
03/25/2026	TD	23217	OH	ST00BP00	12.3	COMPTG
04/01/2026	TD	23217	OH	ST00BP00	12.3	COMPTG
04/08/2026	TD	23217	OH	ST00BP00	12.3	COMPTG
04/15/2026	TD	23217	OH	ST00BP00	12.3	COMPTG
04/22/2026	TD	23217	OH	ST00BP00	12.3	COMPTG
04/29/2026	TD	23217	OH	ST00BP00	12.3	COMPTG

05/06/2026 TD 23217 OH ST00BP00 12.3 COMPTG
 05/13/2026 TD 23217 OH ST00BP00 12.3 COMPTG
 05/20/2026 TD 23217 OH ST00BP00 12.3 R.R.

WALKER RIDGE 107 **PROSPECT: DAENERYS**
TALOS ENERGY OFFSHORE LL OCS: 35724 **WELL: SS2** **Status: PERM**

107 WC **Class: EXP/APPR** SS **API: 608124016300**

LOC 5666' FSL & 5128' FEL **of Block** 00107 WALKER RIDGE
LAT = 26.84778160 (26°50'52.014") **LON** = -91.00222936 (-91°00'08.026")
X = 2,291,672 **Y** = 9,747,266 **PMD**: 31300 **PTVD**: 30315
PBHL: OH 6389' FNL & 2854' FEL **of Block** 107 WALKER RIDGE
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: **SUSP:** **COMP:** **RR:**

WD= 5918 **KB=** **RIG:** WEST VELA / SEADRILL

Date Reached TD:

05/13/2026 OH ST00BP00 LOCATION

WALKER RIDGE 315 **PROSPECT: MONUMENT**
BEACON OFFSHORE ENERGY OCS: 35733 **WELL: MA3** **Status: DRLG**

315 FLD **Class: DEV** SS **API: 608124015700**

LOC 453' FNL & 4463' FWL **of Block** 00316 WALKER RIDGE
LAT = 26.66336550 (26°39'48.116") **LON** = -91.55813800 (-91°33'29.297")
X = 2,111,183 **Y** = 9,677,787 **PMD**: 32750 **PTVD**: 31243
PBHL: OH 1062' FNL & 523' FEL **of Block** 315 WALKER RIDGE
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/11/2026 **SUSP:** **COMP:** **RR:**

CSG= OH 42 @6716 283' ; 28 @7989 ; 22 @10493 FIT 13.8 ; 16LNR @9817-18346 FIT 15.6 ;
 14 @27563

WD= 6358 **KB=** 75 **RIG:** DW ATLAS / TRANSOCEAN

Date Reached TD:

11/05/2025 OH ST00BP00 BATCH SET
 04/15/2026 TD 8040 OH ST00BP00 10.5 42 @6716 W/283'P,LWD(ONTRAK II)RAN 28 @
 7989,WOC
 04/22/2026 TD 10544 OH ST00BP00 13.0 LWD(ONTRAK II)RAN 22 @10493,RAN LMRP & BOP,
 INSTALLED MPD HOSES,PREP TO DRILL OUT &
 TEST 22
 04/29/2026 DRLG 11102 OH ST00BP00 13.2 FIT 13.8 ON 22,LWD(ONTRAK II)
 05/06/2026 TD 18516 OH ST00BP00 13.2 LWD(ONTRAK II)RNG 16LNR
 05/13/2026 TD 27645 OH ST00BP00 14.1 MPD 14.9,RAN 16LNR @9817-18346,FIT 15.6,
 LWD(ONTRAK II,ZONETRAK G,SOUNDTRAK)POOH,
 WILL RUN 14
 05/20/2026 TD 27645 OH ST00BP00 14.7 MPD 14.9,RAN 14 @27563,WOC

WALKER RIDGE 425 **PROSPECT: CHINOOK**
MURPHY EXPLORATION & PRO OCS: 16987 **WELL: 5** **Status: DRLG**

469 FLD **Class: DEV** **API: 608124015900**

LOC 23' FNL & 7298' FEL **of Block** 00469 WALKER RIDGE
LAT = 26.51968595 (26°31'10.869") **LON** = -90.53022803 (-90°31'48.821")
X = 2,447,902 **Y** = 9,630,697 **PMD**: 26880 **PTVD**: 26183
PBHL: OH 793' FSL & 5559' FWL **of Block** 425 WALKER RIDGE
ATD OH: 24665 **BP1:** 26825 **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/03/2026 **SUSP:** **COMP:** **RR:**

CSG= OH 36 @9229 309' ; 22 @12185 FIT 10.5 ; 18LNR @11917-16864 FIT 11.6 ;

16LNR @12539-22742 FIT 14.2 ; 14 @25085 FIT 14.7

WD= 8834 KB= 86 RIG: STANLEY LAFOSSE / NOBLE DRLG**Date Reached TD: 05/19/2026**

02/18/2026		OH	ST00BP00		LOCATION
03/04/2026		OH	ST00BP00		36 @9229 W/309'P, PREP TO SPUD
03/11/2026	TD	12250	OH	ST00BP00	11.5 LWD(GR, RES, PWD)RAN 22 @12185, WOC
03/18/2026	TD	12250	OH	ST00BP00	11.5 PRESSURE TESTED BOP, PREP TO DRILL OUT & TAKE FIT
03/25/2026	TD	16950	OH	ST00BP00	9.4 FIT 10.5 ON 22, LWD(GR, RES, PWD)RAN 18LNR @ 11917-16864, PREP TO DRILL AHEAD
04/01/2026	DRLG	17072	OH	ST00BP00	11.0 MPD 11.15, TOOK FIT 11.6 ON 18LNR, PRESSURE TESTED BOP, LWD(GR, RES, PWD, SON)
04/08/2026	TD	22785	OH	ST00BP00	10.5 MPD 11.1, LWD(GR, RES, PWD, SON) PREP TO RUN 16
04/15/2026	TD	22785	OH	ST00BP00	10.5 MPD 11.1, RAN 16LNR @12539-22742, PREP TO DRILL OUT
04/22/2026	TD	24665	OH	ST00BP00	12.5 MPD 13.1, FIT 14.2 ON 16LNR, LWD(GR, RES, PWD, SON) DRILL STRING PACKED OFF, C&C, TSTG BOP
04/29/2026	TD	24665	OH	ST00BP00	12.5 MPD 13.1, ENCOUNTERED TAR @24662, SET CEMENT PLUG #1, DID NOT TAG TOP, SET ANOTHER CEMENT PLUG, TOC @23323, PREP TO SET ANOTHER CEMENT PLUG BEFORE BYPASSING
05/06/2026	TD	24665	OH	ST00BP00	12.5 MPD 13.1, SET ADDL PLUG, TOC @22299, BYPASSED @22764
05/06/2026	TD	25148	BP1	ST00BP01	12.5 MPD 13.6, LWD(GR, RES, PWD, SON) CBU WHILE EVALUATE TAR SECTION
05/13/2026	TD	25148	BP1	ST00BP01	12.5 MPD OFF, RAN 14 @25085, PREP TO DRILL OUT & TEST CSG
05/20/2026	TD	26825	BP1	ST00BP01	13.6 MPD OFF, FIT 14.68 ON 14, LWD(GR, RES, PWD, SON, DEN, NEUT, FPWD, NMR) PREP TO TAKE TESTRAK PRESSURE SAMPLES

**WALKER RIDGE
CHEVRON U.S.A. INC.****677
OCS: 18753****PROSPECT: ST MALO
WELL: PS9****Status: DRLG****678 FLD****Class: DEV****SS****API: 608124016200**

LOC 4924' FNL & 261' FWL **of Block** 00678 WALKER RIDGE
LAT = 26.29692250 (26°17'48.921") **LON** = -91.09201106 (-91°05'31.240")
X = 2,265,381 **Y** = 9,546,596 **PMD**: 30443 **PTVD**: 28864
PBHL: OH 4015' FSL & 494' FEL **of Block** 677 WALKER RIDGE
ABHL: OH **MD**: 30400 **TVD**: 28835 S 6742' @ W 678'
ATD OH: 30400 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 04/04/2026 **SUSP**: **COMP**: **RR**:
CSG= OH 36 @7452 313' ; 22 @10516 FIT 13.3 ; 14 @25658 FIT 14.6 ;
 9 7/8LNR @24454-30390

WD= 7038 KB= 101 RIG: DW CONQUEROR / TRANSOCEAN**Date Reached TD: 05/06/2026**

04/08/2026	TD	10556	OH	ST00BP00	10.5 36 @7452 W/313'P, LWD(NBGR)RAN 22 @10516, WOC
04/15/2026	DRLG	10585	OH	ST00BP00	11.7 RAN RISER & BOP, TOOK FIT 13.3 ON 22, LWD(NBGR, ARCVIS)
04/22/2026	DRLG	22028	OH	ST00BP00	11.7 MPD 12.21, MPD FINGERPRINTING, LWD(NBGR, ARCVIS)
04/29/2026	TD	25718	OH	ST00BP00	11.7 MPD 12.3, LWD(NBGR, ARCVIS) C&C, RNG 14
05/06/2026	DRLG	26262	OH	ST00BP00	13.2 MPD 13.94, RAN 14 @25658, FIT 14.6, LWD(ARCVIS, SADN, STETH, SONSCOPE)
05/13/2026	TD	30400	OH	ST00BP00	13.2 MPD 13.9, LWD(ARCVIS, SADN, STETH, SONSCOPE) RAN 9 7/8LNR @24454-30390, WOC
05/20/2026	TD	30400	OH	ST00BP00	13.2 MPD 13.9, MADE UNSUCCESSFUL ATTEMPTS TO SET LNR-TOP PLUG & TA PKR, PREP TO SET TA CEMENT PLUG, WILL RELEASE RIG & RETURN TO COMP AT A LATER DATE

DEN, NEUT, TESTRAK)
 05/06/2026 TD 18468 OH ST01BP00 14.4 MPD 14.5, LWD (ONTRAK, DEN, NEUT, TESTRAK) PREP
 TO RUN 5 1/2LNR
 05/13/2026 TD 18468 OH ST01BP00 14.4 MPD OFF, RAN 5 1/2LNR @16427-18463, COMPTG
 05/20/2026 TD 18468 OH ST01BP00 14.4 COMPTG

MISSISSIPPI CYN **612** **PROSPECT: DOVER**
SHELL **OCS: 33166** **WELL: DV2ST** **Status: DRLG**

612 FLD **Class: DEV** **API: 608174137401**

LOC 6888' FSL & 3960' FWL **of Block** 00612 MISSISSIPPI CYN
LAT = 28.38717215 (28°23'13.820") **LON** = -88.00093938 (-88°00'03.382")
X = 1,318,680 **Y** = 10,302,888 **PMD:** 29401 **PTVD:** 28797
PBHL: OH 4460' FSL & 4687' FWL **of Block** 612 MISSISSIPPI CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**
SPUD: 04/14/2026 **SUSP:** **COMP:** **RR:**
CSG= OH OLD(38 @7674 ; 28 @8996 ; 22 @12508 ; 18LNR @12178-17927 ; 16LNR @17614-19775 ;
 12 1/8 @23789)
 9 3/8LNR @22598-26427 FIT 15.9

WD= 7372 **KB=** 102 **RIG:** DW PONTUS / TRANSOCEAN
Date Reached TD:

04/08/2026 OH ST01BP00 STO #DV-2, DRILLING CEMENT TO ST
 04/15/2026 OH ST01BP00 MILLED WDW @22781-22806, PREP TO ST
 04/22/2026 DRLG 23193 OH ST01BP00 13.0 CML 13.2, STO @22806, LOT 13.4 ON WDW,
 LWD (EWR-M5)
 04/29/2026 TD 26480 OH ST01BP00 13.1 CML 13.3, LWD (EWR-M5) PREP TO RUN 9 3/8LNR
 05/06/2026 TD 26480 OH ST01BP00 13.1 CML 13.3, RAN 9 3/8LNR @22598-26427, PREP TO
 DRILL OUT & TAKE FIT
 05/13/2026 DRLG 27881 OH ST01BP00 14.7 CML 14.85, FIT 15.9 ON 9 3/8LNR,
 LWD (BASESTAR (GR, PWD), RESISTAR (RES)
 X-BAT (SON), LITHOSTAR (DEN, NEUT), MAGTRAK (NMR)
 , GEOTAP (FPWD)
 05/20/2026 TD 28565 OH ST01BP00 14.7 CML 14.85, LWD (BASESTAR (GR, PWD),
 RESISTAR (RES) X-BAT (SON), LITHOSTAR (DEN, NEUT)
 , MAGTRAK (NMR), GEOTAP (FPWD) EXPERIENCED
 LOSSES, EVALUATING PLAN FORWARD

MISSISSIPPI CYN **807** **PROSPECT: OLYMPUS**
SHELL **OCS: 7963** **WELL: MB9ST2** **Status: DRLG**

807 FLD **Class: DEV** **SS** **API: 608174122502**

LOC 6889' FNL & 379' FWL **of Block** 00807 MISSISSIPPI CYN
LAT = 28.16029650 (28°09'37.067") **LON** = -89.23905186 (-89°14'20.587")
X = 919,099 **Y** = 10,225,751 **PMD:** 18150 **PTVD:** 16772
PBHL: OH 3982' FNL & 2929' FWL **of Block** 807 MISSISSIPPI CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**
SPUD: **SUSP:** **COMP:** **RR:**
CSG= OH OLD(38 @3386 ; 32 @4324 ; 28 @5181 ; 22 @5947 ; 18LNR @5593-8797 ; 14 @11771 ; 11
 7/8LNR @11618-15295 ; 7 5/8LNR @14084-17418)

WD= 3036 **KB=** 232 **RIG:** OLYMPUS N-88 / H&P DRLG
Date Reached TD:

03/18/2026 OH ST02BP00 STO MC 806 #MB-9ST
 05/13/2026 OH ST02BP00 PREP TO MILL WDW
 05/20/2026 OH ST02BP00 BEGAN MILLING WDW, PAUSED MILLING DUE TO
 TOP DRIVE MAINTENANCE

MISSISSIPPI CYN 812 PROSPECT: KAIKIAS
 SHELL OCS: 34461 WELL: KI2 Status: DRLG

768 FLD Class: INJ SS API: 608174152400

LOC 6675' FSL & 5760' FEL of Block 00812 MISSISSIPPI CYN
 LAT = 28.15827055 (28°09'29.774") LON = -88.96312064 (-88°57'47.234")

X = 1,008,000 Y = 10,223,475 PMD: 29835 PTVD: 26815

PBHL: OH 7513' FSL & 2732' FWL of Block 812 MISSISSIPPI CYN

ABHL: OH MD: 29862 TVD: 26854 N 806' @ W 7344'

ATD OH: 29862 BP1: BP2: BP3: BP4: BP5:

SPUD: 02/17/2026 SUSP:

COMP:

RR:

CSG= OH 38 @4832 198' ; 32 @5224 ; 28 @6311 ; 22 @8422 FIT 11.9 ;
 18LNR @7869-13124 FIT 15.3 ; 14 @24471 FIT 15.3 ; 11 7/8LNR @24145-29226 FIT 15.4 ;
 7 5/8LNR @27735-29847

WD= 4547 KB= 87 RIG: STENA EVOLUTION / STENA DRILLING

Date Reached TD: 05/04/2026

02/18/2026		OH	ST00BP00		PREP TO SPUD
02/25/2026	TD	8468	OH	ST00BP00 13.0	38 @4832 W/198'P, LWD (ARCVIS) RAN 32 @5224, 28 @6311, PREP TO RUN 22
03/04/2026	TD	8478	OH	ST00BP00 10.5	22 @8422, FIT 11.9, LWD (ARCVIS) PREP TO DRILL OUT
03/11/2026	TD	13254	OH	ST00BP00 11.3	LWD (ARCVIS) PREP TO RUN 18LNR
03/18/2026	TD	24543	OH	ST00BP00 14.5	18LNR @7869-13124, FIT 15.33, LWD (ARCVIS) PREP TO RUN 14
03/25/2026	TD	24543	OH	ST00BP00 14.5	14 @24471, DRILLING OUT CEMENT
04/01/2026	TD	25951	OH	ST00BP00 14.2	CML 14.19, FIT 15.27 ON 14, LWD (ARCVIS, STETH, ADN, SONVIS) RAN WL SON, TOOK MDT (FLUID SAMP) @24471-25825, PREP TO RUN RSWC
04/08/2026	DRLG	28540	OH	ST00BP00 14.2	CML 14.3, RECD RSWC, LWD (ARCVIS, STETH, ADN)
04/15/2026	TD	29275	OH	ST00BP00 14.2	CML 14.3, TOOK OPEN HOLE FIT 14.8, LWD (ARCVIS, STETH, ADN) RNG 11 7/8LNR
04/22/2026	TD	29275	OH	ST00BP00 14.2	CML 14.3, ATTEMPTED TO RUN 11 7/8LNR, UNABLE TO GET PAST OBSTRUCTION IN OPEN HOLE, POOH W/LNR, PREP TO C/O
04/29/2026	TD	29275	OH	ST00BP00 14.2	CML 14.3, RAN C/O BHA TO WORK TIGHT SPOTS, PREP TO RE-RUN 11 7/8LNR
05/06/2026	DRLG	29698	OH	ST00BP00 11.9	CML 12.0, RAN 11 7/8LNR @24145-29226, FIT 15.35, LWD (ARCVIS, ADN, STETH)
05/13/2026	TD	29862	OH	ST00BP00 12.0	CML 12.1, LWD (ARCVIS, ADN, STETH) XL ROCK (RSWC) RAN 7 5/8LNR @27735-29847, PREP TO RUN 10 3/4 X 7 5/8TB
05/20/2026	TD	29862	OH	ST00BP00 12.0	CML 12.1, RAN 10 3/4 X 7 5/8TB @27735, PREP TO COMP

WELLS REACHING TD

GREEN CYN **825** **PROSPECT: MAD DOG**
BP EXPL **OCS: 20190** **WELL: 14** **Status: DRLG**

825 FLD **Class: DEV** **API: 608114072000**

LOC 7311' FSL & 6375' FEL **of Block** 00825 GREEN CYN
LAT = 27.14594440 (27°08'45.400") **LON** = -90.31898077 (-90°19'08.331")
X = 2,512,185 **Y** = 9,859,790 **PMD**: 25223 **PTVD**: 23498
PBHL: OH 342' FSL & 5103' FEL **of Block** 825 GREEN CYN
ABHL: OH **MD**: 24993 **TVD**: 23277 S 6907' @ W 1259'
ATD OH: 24993 **BP1**: 24852 **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 03/29/2019 **SUSP**: **COMP**: **RR**:
CSG= OH 36 @5335 267' ; 22 @7645 PIT 11.8 ; 14 @17044 PIT 13.2 ;
 9 7/8LNR @16797-24973 FIT 13.2
 BP1 9 7/8LNR @16222-24832

WD= 4986 **KB**= 82 **RIG**: WEST AURIGA / SEADRILL
Date Reached TD: 05/15/2026

03/13/2019		OH	ST00BP00	BATCH SET
04/03/2019 TD	7692	OH	ST00BP00 10.5	36 @5335 W/267'P,LWD(ARC)22 @7645,M/OFF 4-1-19(WILL RETURN)
03/18/2026 TD	7692	OH	ST00BP00 10.5	M/ON 3-11-26,RIGGING UP
03/25/2026 TD	17080	OH	ST00BP00 10.5	MPD 11.5,PIT 11.8 ON 22,LWD(ARCVIS 900, SONVIS 900,POOH TO RUN 14
04/01/2026 DRLG	20135	OH	ST00BP00 11.7	MPD 12.2,RAN 14 @17044,PIT 13.2,LWD(GR,RES, PWD,SON)
04/08/2026 DRLG	24372	OH	ST00BP00 11.6	MPD 12.1-12.5,LWD(GR,RES,PWD,SON) DURING THE WEEK,ENCOUNTERED FORMATION LOSSES, SPOTTED LCM PILL & MPD SQUEEZE OPERATIONS, STABILIZED WELL,CONTINUED DRILLING AHEAD
04/15/2026 TD	24993	OH	ST00BP00 11.8	MPD 11.9,RTD 4-7-265,LWD(GR,RES,PWD,SON) RAN 9 7/8LNR @16797-24973,COMPTG
04/22/2026 TD	24993	OH	ST00BP00 11.8	MPD 11.9,FIT 13.18 ON 9 7/8LNR,RAN CBL TO CHECK BAD CEMENT JOB,WOO
04/29/2026 TD	24993	OH	ST00BP00 11.8	MPD 11.9,PREP TO PB & BYPASS
05/06/2026 TD	24993	OH	ST00BP00 11.8	MPD 11.9,MILLING WDW TO BYPASS
05/13/2026 TD	24993	OH	ST00BP00 11.8	MPD 11.9,MILLED WDW @16730-16757,BYPASSED @ 16757
05/13/2026 DRLG	21590	BP1	ST00BP01 11.2	MPD 11.8,LWD(GR,RES,PWD,SON)
05/20/2026 TD	24852	BP1	ST00BP01 11.7	MPD 12.01,LWD(GR,RES,PWD,SON)RAN 9 7/8LNR @ 16222-24832,WOC

WALKER RIDGE **425** **PROSPECT: CHINOOK**
MURPHY EXPLORATION & PRO **OCS: 16987** **WELL: 5** **Status: DRLG**

469 FLD **Class: DEV** **API: 608124015900**

LOC 23' FNL & 7298' FEL **of Block** 00469 WALKER RIDGE
LAT = 26.51968595 (26°31'10.869") **LON** = -90.53022803 (-90°31'48.821")
X = 2,447,902 **Y** = 9,630,697 **PMD**: 26880 **PTVD**: 26183
PBHL: OH 793' FSL & 5559' FWL **of Block** 425 WALKER RIDGE
ATD OH: 24665 **BP1**: 26825 **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 03/03/2026 **SUSP**: **COMP**: **RR**:
CSG= OH 36 @9229 309' ; 22 @12185 FIT 10.5 ; 18LNR @11917-16864 FIT 11.6 ;
 16LNR @12539-22742 FIT 14.2 ; 14 @25085 FIT 14.7

WD= 8834 **KB**= 86 **RIG**: STANLEY LAFOSSE / NOBLE DRLG
Date Reached TD: 05/19/2026

02/18/2026		OH	ST00BP00	LOCATION
03/04/2026		OH	ST00BP00	36 @9229 W/309'P,PREP TO SPUD

WELLS REACHING TD

03/11/2026	TD	12250	OH	ST00BP00	11.5	LWD(GR,RES,PWD)RAN 22 @12185,WOC
03/18/2026	TD	12250	OH	ST00BP00	11.5	PRESSURE TESTED BOP,PREP TO DRILL OUT & TAKE FIT
03/25/2026	TD	16950	OH	ST00BP00	9.4	FIT 10.5 ON 22,LWD(GR,RES,PWD)RAN 18LNR @ 11917-16864,PREP TO DRILL AHEAD
04/01/2026	DRLG	17072	OH	ST00BP00	11.0	MPD 11.15,TOOK FIT 11.6 ON 18LNR,PRESSURE TESTED BOP,LWD(GR,RES,PWD,SON)
04/08/2026	TD	22785	OH	ST00BP00	10.5	MPD 11.1,LWD(GR,RES,PWD,SON)PREP TO RUN 16
04/15/2026	TD	22785	OH	ST00BP00	10.5	MPD 11.1,RAN 16LNR @12539-22742,PREP TO DRILL OUT
04/22/2026	TD	24665	OH	ST00BP00	12.5	MPD 13.1,FIT 14.2 ON 16LNR,LWD(GR,RES,PWD, SON)DRILL STRING PACKED OFF,C&C,TSTG BOP
04/29/2026	TD	24665	OH	ST00BP00	12.5	MPD 13.1,ENCOUNTERED TAR @24662,SET CEMENT PLUG #1,DID NOT TAG TOP,SET ANOTHER CEMENT PLUG,TOC @23323,PREP TO SET ANOTHER CEMENT PLUG BEFORE BYPASSING
05/06/2026	TD	24665	OH	ST00BP00	12.5	MPD 13.1,SET ADDL PLUG,TOC @22299,BYPASSED @22764
05/06/2026	TD	25148	BP1	ST00BP01	12.5	MPD 13.6,LWD(GR,RES,PWD,SON)CBU WHILE EVALUATE TAR SECTION
05/13/2026	TD	25148	BP1	ST00BP01	12.5	MPD OFF,RAN 14 @25085,PREP TO DRILL OUT & TEST CSG
05/20/2026	TD	26825	BP1	ST00BP01	13.6	MPD OFF,FIT 14.68 ON 14,LWD(GR,RES,PWD,SON, DEN,NEUT,FPWD,NMR)PREP TO TAKE TESTRAK PRESSURE SAMPLES



SUSPENDED

WALKER RIDGE 29 PROSPECT: BIG FOOT
 CHEVRON U.S.A. INC. OCS: 16942 WELL: A12 Status: SUSP

29 FLD Class: DEV SS API: 608124005900

LOC 7578' FSL & 6940' FEL of Block 00029 WALKER RIDGE
 LAT = 26.93254406(26°55'57.159") LON = -90.52019528(-90°31'12.703")
 X = 2,448,260 Y = 9,780,858 PMD: 23284 PTVD: 21486
 PBHL: OH 3381' FSL & 7270' FEL of Block 29 WALKER RIDGE
 ABHL: OH MD: 23217 TVD: 21452 S 4194' @ W 355'
 ATD OH: 23217 BP1: BP2: BP3: BP4: BP5:

SPUD: 02/24/2013 SUSP: 05/15/2026 COMP: RR: 05/15/2026
 CSG= OH 36 @5590 307' ; 22 @8753 FIT 12.3 ; 16LNR @5677-16836 FIT 13.0 ;
 9 7/8LNR @16518-23216

WD= 5189 KB= 226 RIG: MODS 400 / NABORS OS
 Date Reached TD: 02/07/2026

12/07/2011		OH	ST00BP00		'MIOCENE' (WILL BATCH SET CASING) (PERMIT APPROVED 12-1-11)
12/14/2011		OH	ST00BP00		M/ON 12-7-11, 36 @5590W/307'P, M/OFF 12-8-11 (WILL RET)
02/27/2013	DRLG	7085	OH	ST00BP00	16.0 M/ON 2-21-13, LWD (GR, RES, ARC, TELESCOPE, PWD)
03/06/2013	TD	8798	OH	ST00BP00	13.0 LWD (GR, RES, ARC, TELESCOPE, PWD) @8798, NO SWC, 22 @8753, M/OFF 3-2-13 (WILL RET)
03/27/2013	TD	8798	OH	ST00BP00	13.0 M/ON 3-22-13, INSTALLED T/A CAP, M/OFF 3-23-13 (WILL RET)
01/07/2026	TD	8798	OH	ST00BP00	13.0 M/ON 1-3-26, RIGGING UP
01/14/2026	TD	8798	OH	ST00BP00	13.0 PRESSURE TESTED CSG & TESTED BOP, DRILLING OUT CEMENT
01/21/2026	TD	16950	OH	ST00BP00	10.8 FIT 12.3 ON 22, LWD (ARCVIS, NBGR) PREP TO RUN 16LNR
01/28/2026	TD	16950	OH	ST00BP00	10.8 WHILE POOH HAD LOSSES, RAN 16LNR @ 5677-16836, PREP TO DRILL OUT & TEST LNR
02/04/2026	TD	17274	OH	ST00BP00	11.9 FIT 13.0 ON 16LNR, LWD (ARCVIS, NBGR, SONSCOPE, STETH, SADN) CUTTING LINE PLUGGED, CLEARING LINE
02/11/2026	TD	23217	OH	ST00BP00	12.3 CLEARED PLUGGED CUTTING LINE, LWD (ARCVIS, NBGR, SONSCOPE, STETH, SADN) TOOK STETH PRESSURES, RNG 9 7/8LNR
02/18/2026	TD	23217	OH	ST00BP00	12.3 9 7/8LNR @16518-23216, PREP TO SET PKR FOR PRESSURE TESTS
02/25/2026	TD	23217	OH	ST00BP00	12.3 PRESSURE TESTED LNR, RNG 9 7/8 X 11.15TB
03/04/2026	TD	23217	OH	ST00BP00	12.3 RAN 9 7/8 X 11.15TB @16518, PREP TO PULL OUTER DRILLING RISER
03/11/2026	TD	23217	OH	ST00BP00	12.3 RISER WORK
03/18/2026	TD	23217	OH	ST00BP00	12.3 RISER WORK
03/25/2026	TD	23217	OH	ST00BP00	12.3 COMPTG
04/01/2026	TD	23217	OH	ST00BP00	12.3 COMPTG
04/08/2026	TD	23217	OH	ST00BP00	12.3 COMPTG
04/15/2026	TD	23217	OH	ST00BP00	12.3 COMPTG
04/22/2026	TD	23217	OH	ST00BP00	12.3 COMPTG
04/29/2026	TD	23217	OH	ST00BP00	12.3 COMPTG
05/06/2026	TD	23217	OH	ST00BP00	12.3 COMPTG
05/13/2026	TD	23217	OH	ST00BP00	12.3 COMPTG
05/20/2026	TD	23217	OH	ST00BP00	12.3 R.R.