

**OFFSHORE OIL SCOUTS ASSOCIATION
GULF ATLANTIC**

WEEKLY DRILLING REPORT

DEEP WATER

Wednesday, June 10, 2026





OFFSHORE OIL SCOUTS

PROPRIETARY

STATEMENT



This information is provided by exclusive agreement with The Offshore Oil Scouts Association. The recipient acknowledges that the data and materials are proprietary information and trade secret, whether or not any portion thereof may be validly copyrighted or patented. Any reproduction or other use without the express written consent of The Association President will be pursued to the fullest extent of the law.

Table of Contents

NEW LOCATIONS

[GREEN CYN Block 743 WELL DC106 BP EXPL](#)

[MISSISSIPPI CYN Block 477 WELL 1 SHELL](#)

ACTIVE

[ALAMINOS CYN Block 728 WELL WN103 SHELL](#)

[KEATHLEY CYN Block 247 WELL 1 BP EXPL](#)

[GREEN CYN Block 727 WELL 7 ANADARKO PETROLEUM CORPOR](#)

[GREEN CYN Block 743 WELL DC105 BP EXPL](#)

[GREEN CYN Block 782 WELL MD15 BP EXPLORATION & PRODUCTI](#)

[GREEN CYN Block 807 WELL AP7 CHEVRON U.S.A. INC.](#)

[GREEN CYN Block 825 WELL 14 BP EXPL](#)

[GREEN CYN Block 944 WELL WA5 BEACON OFFSHORE ENERGY](#)

[WALKER RIDGE Block 315 WELL MA3 BEACON OFFSHORE ENERGY](#)

[WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD](#)

[WALKER RIDGE Block 678 WELL IS2 CHEVRON U.S.A. INC.](#)

[MISSISSIPPI CYN Block 503 WELL SS1ST LLOG EXPL](#)

[MISSISSIPPI CYN Block 612 WELL DV2ST SHELL](#)

[MISSISSIPPI CYN Block 807 WELL MB9ST2 SHELL](#)

[MISSISSIPPI CYN Block 812 WELL KI2 SHELL](#)

SUSPENDED

[GREEN CYN Block 743 WELL DC105 BP EXPL](#)



NEW LOCATIONS

GREEN CYN 743 PROSPECT: ATLANTIS
 BP EXPL OCS: 15607 WELL: DC106 Status: NEW

743 FLD Class: INJ API: 608114080300

LOC 6012' FSL & 6993' FWL of Block 00743 GREEN CYN
 LAT = 27.22371769 (27°13'25.384") LON = -90.03238222 (-90°01'56.576")
 X = 2,604,753 Y = 9,890,172 PMD: PTVD:
 PBHL: OH F L & F L of Block 743 GREEN CYN
 ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: SUSP: COMP: RR:

WD= 6838 KB= RIG: OCEAN BLACKHORNET / DIAMOND OS

Date Reached TD:

06/10/2026 OH ST00BP00 BATCH SET

MISSISSIPPI CYN 477 PROSPECT: SISCO
 SHELL OCS: 36962 WELL: 1 Status: NEW

477 WC Class: EXP API: 608174152600

LOC 6170' FSL & 5790' FWL of Block 00477 MISSISSIPPI CYN
 LAT = 28.51480160 (28°30'53.286") LON = -88.14444703 (-88°08'40.009")
 X = 1,272,990 Y = 10,349,690 PMD: 30605 PTVD: 30522
 PBHL: OH 5332' FSL & 5306' FWL of Block 477 MISSISSIPPI CYN
 ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: SUSP: COMP: RR:

WD= 6842 KB= RIG: DW PONTUS / TRANSOCEAN

Date Reached TD:

06/10/2026 OH ST00BP00 LOCATION

14
 05/27/2026 TD 27750 OH ST00BP00 15.2 MPD 15.6,RAN 14 @27696,PREP TO DRILL OUT
 06/03/2026 TD 29851 OH ST00BP00 14.2 MPD 15.6,TOOK FIT 17.6 ON 14,LWD(GR,RES,APWD,SON,DEN)RAN 11 7/8LNR @21122-29801,PREP TO DRILL OUT
 06/10/2026 TD 33800 OH ST00BP00 14.6 MPD 15.3,PIT 16.0 .ON 11 7/8LNR,LWD(GR,RES,APWD,SON,DEN)RIG MAINTENANCE-REPAIRS

GREEN CYN **727** **PROSPECT: CAESAR TONGA**
ANADARKO PETROLEUM CORPO **OCS: 16783** **WELL: 7** **Status: DRLG**

640 FLD **Class: DEV** **SS** **API: 608114080000**

LOC 6073' FSL & 4675' FWL **of Block** 00727 GREEN CYN
LAT = 27.23835119 (27°14'18.064") **LON** = -90.81889581 (-90°49'08.025")
X = 2,348,995 **Y** = 9,890,233 **PMD**: 27320 **PTVD**: 23349
PBHL: OH 13248' FSL & 10' FWL **of Block** 727 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 05/04/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5127 339' ; 22 @6912 FIT 13.7 ; 18LNR @6625-13215 FIT 15.8

WD= 4707 **KB=** 81 **RIG:** OCEAN BLACKHAWK / NOBLE DRLG
Date Reached TD:

04/22/2026 OH ST00BP00 LOCATION
 04/29/2026 OH ST00BP00 BETWEEN WELL MAINTENANCE
 05/06/2026 DRLG 5746 OH ST00BP00 11.5 36 @5127 W/339'P,LWD(GR,RES,PWD)
 05/13/2026 TD 6937 OH ST00BP00 12.5 LWD(GR,RES,PWD)RAN 22 @6912,PREP TO DRILL OUT
 05/20/2026 TD 13349 OH ST00BP00 13.4 NO MPD,FIT 13.73 ON 22,LWD(GR,RES,PWD)SET 18LNR @6625-13215,WOC
 05/27/2026 TD 22066 OH ST00BP00 14.3 FIT 15.8 ON 18LNR,WHILE @19300,TOOK OPEN HOLE FIT 15.01,ROLLING OVER MUD TO 14.7,LWD(GR,RES,PWD)
 06/03/2026 TD 23300 OH ST00BP00 14.3 MPD 15.1,LWD(GR,RES,PWD)WHILE POOH,HOLE PACKED OFF,TWISTED OFF DP,TF @9068,FSG
 06/10/2026 TD 23300 OH ST00BP00 15.1 MPD OFF,RECD FSH,RNG 14

GREEN CYN **743** **PROSPECT: ATLANTIS**
BP EXPL **OCS: 15607** **WELL: DC105** **Status: SUSP**

743 FLD **Class: DEV** **API: 608114079800**

LOC 6013' FSL & 6929' FWL **of Block** 00743 GREEN CYN
LAT = 27.22372461 (27°13'25.409") **LON** = -90.03257889 (-90°01'57.284")
X = 2,604,689 **Y** = 9,890,173 **PMD**: 20782 **PTVD**: 18337
PBHL: OH 4104' FSL & 241' FWL **of Block** 743 GREEN CYN
ABHL: OH **MD:** 20830 **TVD:** 18370 S 1898' @ W 6672'
ATD OH: 20830 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 02/27/2026 **SUSP:** 06/08/2026 **COMP:** **RR:** 06/08/2026
CSG= OH 36 @7146 230' ; 22 @10475 FIT 11.1 ; 16LNR @10311-13838 FIT 12.4 ; 13 5/8LNR @13551-17011 PIT 12.7 ; 9 7/8LNR @16731-20772 PIT 12.6

WD= 6838 **KB=** 80 **RIG:** OCEAN BLACK HORNET / NOBLE DRLG
Date Reached TD: 04/09/2026

02/04/2026 OH ST00BP00 MIR
 03/04/2026 TD 10528 OH ST00BP00 12.0 36 @7146 W/230'P,LWD(GR,RES,PWD)PREP TO RUN 22
 03/11/2026 TD 10528 OH ST00BP00 12.0 22 @10475,WOC
 03/18/2026 TD 10528 OH ST00BP00 12.0 REPG BOP
 03/25/2026 TD 13840 OH ST00BP00 10.3 MPD 11.5,FIT 11.1 ON 22,LWD(GR,RES,PWD)POOH TO RUN16LNR
 04/01/2026 TD 17180 OH ST00BP00 11.0 MPD 11.5,RAN 16LNR @10311-13838,FIT 12.4,LWD(GR,RES,PWD,SON)RNG 13 5/8LNR

ACTIVE

04/08/2026	DRLG	17239	OH	ST00BP00	10.2	MPD 10.37,RAN 13 5/8LNR @13551-17011,PIT 12.67,LWD (GR,RES,PWD,SON)
04/15/2026	TD	20830	OH	ST00BP00	10.2	MPD 10.9,LWD (GR,RES,PWD,SON) PREP TO RUN 9 7/8LNR
04/22/2026	TD	20830	OH	ST00BP00	10.2	MPD 10.9,RAN 9 7/8LNR @16731-20772,PIT 12.64,PREP TO COMP
04/29/2026	TD	20830	OH	ST00BP00	10.2	MPD 10.9,COMPTG
05/06/2026	TD	20830	OH	ST00BP00	10.2	MPD 10.9,COMPTG
05/13/2026	TD	20830	OH	ST00BP00	10.2	MPD 10.9,COMPTG
05/20/2026	TD	20830	OH	ST00BP00	10.2	MPD 10.9,COMPTG
05/27/2026	TD	20830	OH	ST00BP00	10.2	MPD 10.9,COMPTG
06/03/2026	TD	20830	OH	ST00BP00	10.2	MPD 10.9,COMPTG
06/10/2026	TD	20830	OH	ST00BP00	10.2	MPD 10.9,R.R.

GREEN CYN**782****PROSPECT: MAD DOG****BP EXPLORATION & PRODUCT****OCS: 15610****WELL: MD15****Status: DRLG****826 FLD****Class: DEV****API: 608114061200**

LOC 7228' FSL & 6166' FEL **of Block** 00782 GREEN CYN
LAT = 27.18830922 (27°11'17.913") **LON** = -90.26861424 (-90°16'07.011")
X = 2,528,234 **Y** = 9,875,548 **PMD**: 25478 **PTVD**: 22443

PBHL: OH 3471' FNL & 2401' FWL **of Block** 782 GREEN CYN

ABHL: OH **MD**: 25533 **TVD**: 22524 N 5168' @ W 7266'

ABHL: BP2 **MD**: 25781 **TVD**: 22522 N 5429' @ W 7198'

ATD OH: 25781 **BP1**: 24014 **BP2**: 25781 **BP3**: **BP4**: **BP5**:

SPUD: 11/07/2013 **SUSP**:**COMP**:**RR**:

CSG= OH 36 @4886 290' ; 22 @7094 FIT 10.8 ; 16LNR @6488-12455 FIT 15.1 ;
 14LNR @12154-19648 FIT 13.6 ; 11 7/8LNR @19443-23275 PIT 13.6 ;
 9 7/8LNR @23048-25743

WD= 4428 **KB**= 168 **RIG**: MAD DOG SPAR / VALARIS**Date Reached TD**: 04/23/2026

09/11/2013			OH	ST00BP00		(APPROVED PERMIT 9-6-13) (BATCH SET)
10/09/2013			OH	ST00BP00		M/ON 10-7-13,PREP TO RUN 36"
10/16/2013			OH	ST00BP00		M/ON 10-7-13,36 @4886W/290'P,M/OFF 10-10-13 (WILL RET)
11/13/2013	TD	7125	OH	ST00BP00	14.0	M/ON 11-6-13,LWD (GR,RES) PREP TO RUN 22"
11/20/2013	TD	7125	OH	ST00BP00	14.0	22" @7094, WOC
11/27/2013	TD	7125	OH	ST00BP00	14.0	M/OFF 11-19-13 (WILL RETURN)
12/24/2025	TD	7125	OH	ST00BP00	14.0	M/ON 12-14-25,C/O TO DRILL AHEAD
12/31/2025	DRLG	10664	OH	ST00BP00	10.1	FIT 10.79 ON 22,LWD (GR,RES,PWD)
01/07/2026	TD	12460	OH	ST00BP00	10.2	LWD (GR,RES,PWD) PREP TO RUN 16LNR
01/14/2026	TD	12460	OH	ST00BP00	10.2	16LNR @6488-12455,PREP TO DRILL OUT & TEST LNR
01/21/2026	DRLG	18287	OH	ST00BP00	13.9	FIT 15.06 ON 16LNR,LWD (GR,RES,PWD,SON,NBGR)
01/28/2026	TD	19659	OH	ST00BP00	14.1	LWD (GR,RES,PWD,SON,NBGR) RNG 14LNR
02/04/2026	TD	19659	OH	ST00BP00	14.2	14LNR @12154-19648,WOC
02/11/2026	TD	19659	OH	ST00BP00	14.2	PREP TO DRILL OUT & TEST 14LNR
02/18/2026	TD	25533	OH	ST00BP00	13.0	RTD 2-16-26,FIT 13.6 ON 14LNR,LWD (GR,RES,NBGR,PWD,DEN,NEUT,SON,FPWD) CIRC BOTTOM UP
02/25/2026	TD	25533	OH	ST00BP00	13.0	WHILE BACKREAMING OUT OF HOLE,HOLE PACKED OFF & WENT TO LOSSES,STK DP @22620,PREP TO SEVER PIPE
03/04/2026	TD	25533	OH	ST00BP00	13.0	SEVERED DP,TF @21176,PREP TO PB & BYPASS
03/11/2026	TD	25533	OH	ST00BP00	13.0	REPD BOP,PREP TO BYPASS
03/18/2026	TD	25533	OH	ST00BP00	13.0	BYPASSED @19848
03/18/2026	TD	24014	BP1	ST00BP01	12.7	LWD (GR,RES,DEN,NEUT,CALP,ACOUSTIC TESTRAK) ENCOUNTERED TAR,EXPERIENCE BALLOONING & LOSSES,PULL UP TO 22810,SHUT WELL IN,C&C
03/25/2026	TD	24014	BP1	ST00BP01	12.7	PREP TO PB & BYPASS
04/01/2026	TD	24014	BP1	ST00BP01	12.7	BYPASSED @19676
04/01/2026	DRLG	23102	BP2	ST00BP02	12.7	LWD (GR,RES,PWD) ENCOUNTER TAR @23075
04/08/2026	TD	23300	BP2	ST00BP02	12.7	LWD (GR,RES,PWD) TOOLS FAILED FROM 23090-23300,PREP TO RUN 11 7/8LNR

ACTIVE

04/15/2026	TD	23300	BP2	ST00BP02	12.7	11	7/8LNR @19443-23275,PREP TO DRILL OUT
04/22/2026	DRLG	24189	BP2	ST00BP02	12.7	PIT 13.6	ON 11 7/8LNR,LWD(GR,RES,PWD,SON)
04/29/2026	TD	25781	BP2	ST00BP02	12.7	LWD(GR,RES,PWD,SON)	REAMING & HPU REPAIRS
05/06/2026	TD	25781	BP2	ST00BP02	12.7	REAMED TO 25781,RNG 9	7/8LNR
05/13/2026	TD	25781	BP2	ST00BP02	12.7	RAN 9 7/8LNR @23048-25743,PREP TO COMP	
05/20/2026	TD	25781	BP2	ST00BP02	12.7	PREP TO COMP	
05/27/2026	TD	25781	BP2	ST00BP02	12.7	COMPTG	
06/03/2026	TD	25781	BP2	ST00BP02	12.7	COMPTG	
06/10/2026	TD	25781	BP2	ST00BP02	12.7	COMPTG	

GREEN CYN **807** **PROSPECT: ANCHOR**
CHEVRON U.S.A. INC. **OCS: 31752** **WELL: AP7** **Status: DRLG**

807 FLD **Class: DEV** **SS** **API: 608114080200**

LOC 4045' FSL & 4475' FWL **of Block** 00807 GREEN CYN
LAT = 27.15117389(27°09'04.226") **LON** = -91.21088317(-91°12'39.179")
X = 2,222,075 **Y** = 9,856,525 **PMD**: 33793 **PTVD**: 33536
PBHL: OH 4361' FSL & 6470' FWL **of Block** 807 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/28/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5333 305' ; 22 @10547 FIT 11.7 ; 18LNR @10093-15575 FIT 14.0 ;
 16LNR @8003-24855 FIT 16.1

WD= 4953 **KB=** 75 **RIG:** DW TITAN / TRANSOCEAN
Date Reached TD:

04/29/2026			OH	ST00BP00		36 @5333 W/305'P,PREP TO SPUD
05/06/2026	TD	10577	OH	ST00BP00	11.0	LWD(NBGR)RNG 22
05/13/2026	TD	10577	OH	ST00BP00	11.0	22 @10547,RAN BOP,TSTG BOP
05/20/2026	TD	15628	OH	ST00BP00	10.7	MPD 11.26,FIT 11.7 ON 22,LWD(NBGR,ARCVIS) PREP TO RUN 18LNR
05/27/2026	DRLG	22646	OH	ST00BP00	12.3	MPD 12.77,RAN 18LNR @10093-15575,FIT 14.0, LWD(NBGR,ARCVIS)
06/03/2026	TD	24930	OH	ST00BP00	13.0	MPD 13.15,LWD(NBGR,ARCVIS)RAN 16LNR @ 8003-24855,PREP TO TEST BOP
06/10/2026	TD	30164	OH	ST00BP00	14.9	MPD 15.56,TOOK FIT 16.1 ON 16LNR,LWD(NBGR, ARCVIS)WHILE @29096 HAD LOSSES,DECREASED MPD TO 15.5,HOLE PACKED OFF,RECD DP,HAD 5 BBL GAIN,SHUT IN,PREP TO RUN 14LNR

GREEN CYN **825** **PROSPECT: MAD DOG**
BP EXPL **OCS: 20190** **WELL: 14** **Status: DRLG**

825 FLD **Class: DEV** **API: 608114072000**

LOC 7311' FSL & 6375' FEL **of Block** 00825 GREEN CYN
LAT = 27.14594440(27°08'45.400") **LON** = -90.31898077(-90°19'08.331")
X = 2,512,185 **Y** = 9,859,790 **PMD**: 25223 **PTVD**: 23498
PBHL: OH 342' FSL & 5103' FEL **of Block** 825 GREEN CYN
ABHL: OH **MD:** 24993 **TVD:** 23277 S 6907' @ E 1259'
ABHL: BP1 **MD:** 24852 **TVD:** 23242 S 6816' @ E 1245'
ATD OH: 24993 **BP1:** 24852 **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/29/2019 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5335 267' ; 22 @7645 PIT 11.8 ; 14 @17044 PIT 13.2 ;
 9 7/8LNR @16797-24973 FIT 13.2
 BP1 9 7/8LNR @16222-24832

WD= 4986 **KB=** 82 **RIG:** WEST AURIGA / SEADRILL
Date Reached TD: 05/15/2026

03/13/2019			OH	ST00BP00		BATCH SET
04/03/2019	TD	7692	OH	ST00BP00	10.5	36 @5335 W/267'P,LWD(ARC)22 @7645,M/OFF 4-1-19(WILL RETURN)
03/18/2026	TD	7692	OH	ST00BP00	10.5	M/ON 3-11-26,RIGGING UP

ACTIVE

03/25/2026	TD	17080	OH	ST00BP00	10.5	MPD 11.5, PIT 11.8 ON 22, LWD (ARCVIS 900, SONVIS 900, POOH TO RUN 14
04/01/2026	DRLG	20135	OH	ST00BP00	11.7	MPD 12.2, RAN 14 @17044, PIT 13.2, LWD (GR, RES, PWD, SON)
04/08/2026	DRLG	24372	OH	ST00BP00	11.6	MPD 12.1-12.5, LWD (GR, RES, PWD, SON) DURING THE WEEK, ENCOUNTERED FORMATION LOSSES, SPOTTED LCM PILL & MPD SQUEEZE OPERATIONS, STABILIZED WELL, CONTINUED DRILLING AHEAD
04/15/2026	TD	24993	OH	ST00BP00	11.8	MPD 11.9, RTD 4-7-265, LWD (GR, RES, PWD, SON) RAN 9 7/8LNR @16797-24973, COMPTG
04/22/2026	TD	24993	OH	ST00BP00	11.8	MPD 11.9, FIT 13.18 ON 9 7/8LNR, RAN CBL TO CHECK BAD CEMENT JOB, WOO
04/29/2026	TD	24993	OH	ST00BP00	11.8	MPD 11.9, PREP TO PB & BYPASS
05/06/2026	TD	24993	OH	ST00BP00	11.8	MPD 11.9, MILLING WDW TO BYPASS
05/13/2026	TD	24993	OH	ST00BP00	11.8	MPD 11.9, MILLED WDW @16730-16757, BYPASSED @ 16757
05/13/2026	DRLG	21590	BP1	ST00BP01	11.2	MPD 11.8, LWD (GR, RES, PWD, SON)
05/20/2026	TD	24852	BP1	ST00BP01	11.7	MPD 12.01, LWD (GR, RES, PWD, SON) RAN 9 7/8LNR @ 16222-24832, WOC
05/27/2026	TD	24852	BP1	ST00BP01	11.7	MPD 12.01, WHILE POOH, LOST STABILIZER, POOH W/FSG
06/03/2026	TD	24852	BP1	ST00BP01	11.7	MPD 12.01, COMPTG
06/10/2026	TD	24852	BP1	ST00BP01	11.7	MPD 12.01, COMPTG

GREEN CYN **944** **PROSPECT: WINTERFELL**
BEACON OFFSHORE ENERGY **OCS: 36061** **WELL: WA5** **Status: DRLG**

944 FLD **Class: DEV** **Hrz/SS** **API: 608114080100**

LOC 6946' FNL & 2310' FEL **of Block** 00943 GREEN CYN
LAT = 27.03080025 (27°01'50.881") **LON** = -90.99034361 (-90°59'25.237")
X = 2,294,490 **Y** = 9,813,854 **PMD**: 27343 **PTVD**: 22255
PBHL: OH 2037' FSL & 4940' FWL **of Block** 944 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/20/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5731 273' ; 28 @7196 ; 22 @10008 FIT 14.5 ; 14 @19714 FIT 16.0 ;
 10 X 9 7/8LNR @19523-25690

WD= 5378 **KB=** 80 **RIG:** OCEAN BLACK RHINO / NOBLE DRLG
Date Reached TD:

04/22/2026	DRLG	5899	OH	ST00BP00	11.5	36 @5731 W/273'P, LWD (ARCVIS 900)
04/29/2026	TD	8490	OH	ST00BP00	13.0	WHILE @7300, MUD 11.5, RAN 28 @7196, LWD (ARCVIS 900) OBSERVED PRESSURE & TORQUE LOSS, POOH & FOUND THE DRILL STRING HAD PARTED @8388, RECD FSH, TIH TO DRILL AHEAD
05/06/2026	TD	10058	OH	ST00BP00	14.0	LWD (ARCVIS 900, RAN 22 @10008, RAN BOP, PREP TO DRILL OUT & TEST CSG
05/13/2026	DRLG	18400	OH	ST00BP00	13.6	MPD 14.1, FIT 14.54 ON 22, LWD (ARCVIS 900)
05/20/2026	TD	19835	OH	ST00BP00	14.0	MPD 14.1, LWD (ARCVIS 900) RAN 14 @19714, PREP TO DRILL OUT & TEST CSG
05/27/2026	DRLG	23678	OH	ST00BP00	14.5	MPD 15.1, TOOK FIT 15.97 ON 14, LWD (ARCVIS 825)
06/03/2026	TD	25690	OH	ST00BP00	15.0	MPD 15.25, LWD (ARCVIS 825) RNG 9 7/8LNR
06/10/2026	TD	25690	OH	ST00BP00	15.0	MPD 15.25, TESTED BOP, RAN 10 1/8 X 9 7/8LNR @19523-25690, C/O, POOH W/C/O ASSEMBLY

WALKER RIDGE **315** **PROSPECT: MONUMENT**
BEACON OFFSHORE ENERGY **OCS: 35733** **WELL: MA3** **Status: DRLG**

315 FLD **Class: DEV** **SS** **API: 608124015700**

LOC 453' FNL & 4463' FWL **of Block** 00316 WALKER RIDGE
LAT = 26.66336550 (26°39'48.116") **LON** = -91.55813800 (-91°33'29.297")
X = 2,111,183 **Y** = 9,677,787 **PMD**: 32750 **PTVD**: 31243
PBHL: OH 1062' FNL & 523' FEL **of Block** 315 WALKER RIDGE

ACTIVE

ABHL: OH MD: 32250 TVD: 30825 S 726' @ W 4740'
ATD OH: 32250 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/11/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 42 @6716 283' ; 28 @7989 ; 22 @10493 FIT 13.8 ; 16LNR @9817-18346 FIT 15.6 ;
 14 @27563 FIT 15.6

WD= 6358 **KB=** 75 **RIG:** DW ATLAS / TRANSOCEAN
Date Reached TD: 06/01/2026

11/05/2025		OH	ST00BP00	BATCH SET
04/15/2026 TD	8040	OH	ST00BP00 10.5	42 @6716 W/283'P, LWD(ONTRAK II)RAN 28 @ 7989, WOC
04/22/2026 TD	10544	OH	ST00BP00 13.0	LWD(ONTRAK II)RAN 22 @10493, RAN LMRP & BOP, INSTALLED MPD HOSES, PREP TO DRILL OUT & TEST 22
04/29/2026 DRLG	11102	OH	ST00BP00 13.2	FIT 13.8 ON 22, LWD(ONTRAK II)
05/06/2026 TD	18516	OH	ST00BP00 13.2	LWD(ONTRAK II)RNG 16LNR
05/13/2026 TD	27645	OH	ST00BP00 14.1	MPD 14.9, RAN 16LNR @9817-18346, FIT 15.6, LWD(ONTRAK II, ZONETRAK G, SOUNDTRAK) POOH, WILL RUN 14
05/20/2026 TD	27645	OH	ST00BP00 14.7	MPD 14.9, RAN 14 @27563, WOC
05/27/2026 TD	27645	OH	ST00BP00 14.5	MPD 14.9, DRILLING OUT CEMENT TO TEST 14
06/03/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26, TOOK FIT 15.55 ON 14, LWD(ONTRAK II, ZONETRAK G, SOUNDTRAK, TESTRAK, CCN, ORD) CBU, PREP TO TEST BOP
06/10/2026 TD	32250	OH	ST00BP00 14.4	MPD 15.26, TESTED BOP, PREP TO WL LOG

WALKER RIDGE **425** **PROSPECT: CHINOOK**
MURPHY EXPLORATION & PRO **OCS: 16987** **WELL: 5** **Status: DRLG**

469 FLD **Class: DEV** **API: 608124015900**

LOC 23' FNL & 7298' FEL of Block 00469 WALKER RIDGE
LAT = 26.51968595 (26°31'10.869") **LON** = -90.53022803 (-90°31'48.821")
X = 2,447,902 **Y** = 9,630,697 **PMD:** 26880 **PTVD:** 26183
PBHL: OH 793' FSL & 5559' FWL of Block 425 WALKER RIDGE
ATD OH: 24665 **BP1:** 26825 **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/03/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @9229 309' ; 22 @12185 FIT 10.5 ; 18LNR @11917-16864 FIT 11.6 ;
 16LNR @12539-22742 FIT 14.2 ; 14 @25085 FIT 14.7 ; 10 1/8LNR @24791-26815

WD= 8834 **KB=** 86 **RIG:** STANLEY LAFOSSE / NOBLE DRLG
Date Reached TD: 05/19/2026

02/18/2026		OH	ST00BP00	LOCATION
03/04/2026		OH	ST00BP00	36 @9229 W/309'P, PREP TO SPUD
03/11/2026 TD	12250	OH	ST00BP00 11.5	LWD(GR, RES, PWD)RAN 22 @12185, WOC
03/18/2026 TD	12250	OH	ST00BP00 11.5	PRESSURE TESTED BOP, PREP TO DRILL OUT & TAKE FIT
03/25/2026 TD	16950	OH	ST00BP00 9.4	FIT 10.5 ON 22, LWD(GR, RES, PWD)RAN 18LNR @ 11917-16864, PREP TO DRILL AHEAD
04/01/2026 DRLG	17072	OH	ST00BP00 11.0	MPD 11.15, TOOK FIT 11.6 ON 18LNR, PRESSURE TESTED BOP, LWD(GR, RES, PWD, SON)
04/08/2026 TD	22785	OH	ST00BP00 10.5	MPD 11.1, LWD(GR, RES, PWD, SON) PREP TO RUN 16
04/15/2026 TD	22785	OH	ST00BP00 10.5	MPD 11.1, RAN 16LNR @12539-22742, PREP TO DRILL OUT
04/22/2026 TD	24665	OH	ST00BP00 12.5	MPD 13.1, FIT 14.2 ON 16LNR, LWD(GR, RES, PWD, SON) DRILL STRING PACKED OFF, C&C, TSTG BOP
04/29/2026 TD	24665	OH	ST00BP00 12.5	MPD 13.1, ENCOUNTERED TAR @24662, SET CEMENT PLUG #1, DID NOT TAG TOP, SET ANOTHER CEMENT PLUG, TOC @23323, PREP TO SET ANOTHER CEMENT PLUG BEFORE BYPASSING
05/06/2026 TD	24665	OH	ST00BP00 12.5	MPD 13.1, SET ADDL PLUG, TOC @22299, BYPASSED @22764
05/06/2026 TD	25148	BP1	ST00BP01 12.5	MPD 13.6, LWD(GR, RES, PWD, SON) CBU WHILE

ACTIVE

05/13/2026	TD	25148	BP1	ST00BP01	12.5	EVALUATE TAR SECTION MPD OFF,RAN 14 @25085,PREP TO DRILL OUT & TEST CSG
05/20/2026	TD	26825	BP1	ST00BP01	13.6	MPD OFF,FIT 14.68 ON 14,LWD(GR,RES,PWD,SON, DEN,NEUT,FPWD,NMR)PREP TO TAKE TESTRAK PRESSURE SAMPLES
05/27/2026	TD	26825	BP1	ST00BP01	13.6	TOOK TESTRAK PRESSURE SAMPLES,RAN 10 1/8LNR @24791-26815,WOC
06/03/2026	TD	26825	BP1	ST00BP01	13.6	RAN 10 1/8 TB @24801,PRESSURE TESTING CSG
06/10/2026	TD	26825	BP1	ST00BP01	13.6	PRESSURE TESTED BOP,COMPTG

WALKER RIDGE **678** **PROSPECT: ST MALO**
CHEVRON U.S.A. INC. **OCS: 21245** **WELL: IS2** **Status: DRLG**

678 FLD **Class: INJ** **SS** **API: 608124016100**

LOC 4957' FNL & 173' FEL **of Block** 00677 WALKER RIDGE
LAT = 26.29684934(26°17'48.658") **LON** = -91.09333694(-91°05'36.013")
X = 2,264,947 **Y** = 9,546,563 **PMD**: 28600 **PTVD**: 28278
PBHL: OH 5040' FNL & 2560' FWL **of Block** 678 WALKER RIDGE
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/31/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @7451 311' ; 22 @10501 FIT 13.2 ; 14LNR @7125-24200

WD= 7039 **KB=** 101 **RIG:** DW CONQUEROR / TRANSOCEAN
Date Reached TD:

04/01/2026			OH	ST00BP00		BATCH SET,PREP TO RUN 36
04/08/2026	TD	10550	OH	ST00BP00	12.5	36 @7451 W/311'P,LWD(NBGR)RAN 22 @10501, M/OFF 4-4-26,WILL RETURN
05/27/2026	TD	10550	OH	ST00BP00	12.5	M/ON 5-25-26,PREP TO RUN BOP
06/03/2026	DRLG	22720	OH	ST00BP00	11.7	MPD 12.29,RAN BOP,TOOK FIT 13.2 ON 22, LWD(NBGR,ARCVIS)
06/10/2026	TD	24265	OH	ST00BP00	11.7	MPD 12.31,LWD(NBGR,ARCVIS)RAN 14LNR @ 7125-24200,PREP TO DRILL OUT

MISSISSIPPI CYN **503** **PROSPECT: WHO DAT**
LLOG EXPL **OCS: 27277** **WELL: SS1ST** **Status: DRLG**

503 FLD **Class: DEV** **API: 608174113101**

LOC 6054' FSL & 3687' FEL **of Block** 00503 MISSISSIPPI CYN
LAT = 28.46084289(28°27'39.034") **LON** = -89.01153219(-89°00'41.516")
X = 994,233 **Y** = 10,333,734 **PMD**: 18404 **PTVD**: 17155
PBHL: OH 5182' FSL & 510' FEL **of Block** 503 MISSISSIPPI CYN
ABHL: OH **MD:** 18468 **TVD:** 17229 S 869' @ E 3176'
ATD OH: 18468 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/17/2026 **SUSP:** **COMP:** **RR:**
CSG= OH OLD(36 @3458 ; 26 @4026 ; 20 @6247 ; 16 @8850 ; 13 5/8 @12275 ; 9 7/8LNR @12054-
15737 ; 7 5/8LNR @14152-17693)
 7 3/4LNR @11593-16670 LOT 15.7 ; 5 1/2LNR @16427-18463

WD= 3099 **KB=** 82 **RIG:** WEST NEPTUNE / SEADRILL
Date Reached TD: 04/29/2026

04/22/2026	DRLG	15038	OH	ST01BP00	12.8	MPD 13.9,MILLED WDW @11851-11857,FIT 15.19, STO @11857,LWD(ONTRAK,ORD,CCN,TESTRAK, SOUNDTRAK)
04/29/2026	DRLG	16927	OH	ST01BP00	13.0	MPD 14.2,WHILE @16835,MUD 13.9,MPD 14.1, LWD(ONTRAK,ORD,CCN,TESTRAK,SOUNDTRAK)RAN 7 3/4LNR @11593-16670,LOT 15.65,LWD(ONTRAK, DEN,NEUT,TESTRAK)
05/06/2026	TD	18468	OH	ST01BP00	14.4	MPD 14.5,LWD(ONTRAK,DEN,NEUT,TESTRAK)PREP TO RUN 5 1/2LNR
05/13/2026	TD	18468	OH	ST01BP00	14.4	MPD OFF,RAN 5 1/2LNR @16427-18463,COMPTG

ACTIVE

05/20/2026 TD 18468 OH ST01BP00 14.4 COMPTG
 05/27/2026 TD 18468 OH ST01BP00 14.4 COMPTG
 06/03/2026 TD 18468 OH ST01BP00 14.4 COMPTG
 06/10/2026 TD 18468 OH ST01BP00 14.4 COMPTG

MISSISSIPPI CYN **612** **PROSPECT: DOVER**
SHELL **OCS: 33166** **WELL: DV2ST** **Status: DRLG**

612 FLD **Class: DEV** **API: 608174137401**

LOC 6888' FSL & 3960' FWL **of Block** 00612 MISSISSIPPI CYN
LAT = 28.38717215 (28°23'13.820") **LON** = -88.00093938 (-88°00'03.382")
X = 1,318,680 **Y** = 10,302,888 **PMD**: 29401 **PTVD**: 28797
PBHL: OH 4460' FSL & 4687' FWL **of Block** 612 MISSISSIPPI CYN
ABHL: OH **MD**: 28565 **TVD**: 27977 S 2214' @ E 670'
ATD OH: 28565 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 04/14/2026 **SUSP**: **COMP**: **RR**:
CSG= OH OLD(38 @7674 ; 28 @8996 ; 22 @12508 ; 18LNR @12178-17927 ; 16LNR @17614-19775 ; 12 1/8 @23789)
 9 3/8LNR @22598-26427 FIT 15.9

WD= 7372 **KB**= 102 **RIG**: DW PONTUS / TRANSOCEAN
Date Reached TD: 05/14/2026

04/08/2026 OH ST01BP00 STO #DV-2, DRILLING CEMENT TO ST
 04/15/2026 OH ST01BP00 MILLED WDW @22781-22806, PREP TO ST
 04/22/2026 DRLG 23193 OH ST01BP00 13.0 CML 13.2, STO @22806, LOT 13.4 ON WDW, LWD (EWR-M5)
 04/29/2026 TD 26480 OH ST01BP00 13.1 CML 13.3, LWD (EWR-M5) PREP TO RUN 9 3/8LNR
 05/06/2026 TD 26480 OH ST01BP00 13.1 CML 13.3, RAN 9 3/8LNR @22598-26427, PREP TO DRILL OUT & TAKE FIT
 05/13/2026 DRLG 27881 OH ST01BP00 14.7 CML 14.85, FIT 15.9 ON 9 3/8LNR, LWD (BASESTAR (GR, PWD), RESISTAR (RES) X-BAT (SON), LITHOSTAR (DEN, NEUT), MAGTRAK (NMR), GEOTAP (FPWD)
 05/20/2026 TD 28565 OH ST01BP00 14.7 CML 14.85, LWD (BASESTAR (GR, PWD), RESISTAR (RES) X-BAT (SON), LITHOSTAR (DEN, NEUT), MAGTRAK (NMR), GEOTAP (FPWD) EXPERIENCED LOSSES, EVALUATING PLAN FORWARD
 05/27/2026 TD 28565 OH ST01BP00 12.4 CML OFF, CIRCULATED TO LOWER MW TO CURE LOSSES, TESTED BOP, PREP TO RESUME DRILLING
 06/03/2026 TD 28565 OH ST01BP00 12.4 CML OFF, RAN WL, NMR, LITHOSCANNER, DEN, NEUT, SON @28565, TOOK MDT (PRESS) WOO
 06/10/2026 TD 28565 OH ST01BP00 12.4 CML OFF, CEMENTED OPEN HOLE, TOC @26147, SETTING ADDL CEMENT PLUGS

MISSISSIPPI CYN **807** **PROSPECT: OLYMPUS**
SHELL **OCS: 7963** **WELL: MB9ST2** **Status: DRLG**

807 FLD **Class: DEV** **SS** **API: 608174122502**

LOC 6889' FNL & 379' FWL **of Block** 00807 MISSISSIPPI CYN
LAT = 28.16029650 (28°09'37.067") **LON** = -89.23905186 (-89°14'20.587")
X = 919,099 **Y** = 10,225,751 **PMD**: 18150 **PTVD**: 16772
PBHL: OH 3982' FNL & 2929' FWL **of Block** 807 MISSISSIPPI CYN
ATD OH: **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 05/20/2023 **SUSP**: **COMP**: **RR**:
CSG= OH OLD(38 @3386 ; 32 @4324 ; 28 @5181 ; 22 @5947 ; 18LNR @5593-8797 ; 14 @11771 ; 11 7/8LNR @11618-15295 ; 7 5/8LNR @14084-17418)

WD= 3036 **KB**= 232 **RIG**: OLYMPUS N-88 / H&P DRLG
Date Reached TD:

03/18/2026 OH ST02BP00 STO MC 806 #MB-9ST
ACTIVE

05/13/2026		OH	ST02BP00		PREP TO MILL WDW
05/20/2026		OH	ST02BP00		BEGAN MILLING WDW, PAUSED MILLING DUE TO TOP DRIVE MAINTENANCE
05/27/2026	TD		13663	OH	ST02BP00 13.0
					MPD OFF, MILLED WDW @13438-13463, FIT 14.1, STO @13463, PREP TO RUN POLISH MILL ASSEMBLY
06/03/2026	DRLG		17402	OH	ST02BP00 12.5
					MPD 13.4, LWD (GEOVIS, ARCVIS, SONSCOPE, STETH, ADN)
06/10/2026	TD		18314	OH	ST02BP00 12.5
					MPD 13.2, LWD (GEOVIS, ARCVIS, SONSCOPE, STETH, ADN) SET PKR, REPG BOP

MISSISSIPPI CYN SHELL

812

PROSPECT: KAIKIAS

OCS: 34461

WELL: KI2

Status: DRLG

768 FLD

Class: INJ

SS

API: 608174152400

LOC 6675' FSL & 5760' FEL **of Block** 00812 MISSISSIPPI CYN
LAT = 28.15827055 (28°09'29.774") **LON** = -88.96312064 (-88°57'47.234")
X = 1,008,000 **Y** = 10,223,475 **PMD**: 29835 **PTVD**: 26815
PBHL: OH 7513' FSL & 2732' FWL **of Block** 812 MISSISSIPPI CYN
ABHL: OH **MD**: 29862 **TVD**: 26854 N 806' @ W 7344'
ATD OH: 29862 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 02/17/2026 **SUSP**:

COMP:

RR:

CSG= OH 38 @4832 198' ; 32 @5224 ; 28 @6311 ; 22 @8422 FIT 11.9 ;
 18LNR @7869-13124 FIT 15.3 ; 14 @24471 FIT 15.3 ; 11 7/8LNR @24145-29226 FIT 15.4 ;
 7 5/8LNR @27735-29847

WD= 4547 **KB**= 87 **RIG**: STENA EVOLUTION / STENA DRILLING

Date Reached TD: 05/04/2026

02/18/2026		OH	ST00BP00		PREP TO SPUD
02/25/2026	TD		8468	OH	ST00BP00 13.0
					38 @4832 W/198'P, LWD (ARCVIS) RAN 32 @5224, 28 @6311, PREP TO RUN 22
03/04/2026	TD		8478	OH	ST00BP00 10.5
					22 @8422, FIT 11.9, LWD (ARCVIS) PREP TO DRILL OUT
03/11/2026	TD		13254	OH	ST00BP00 11.3
					LWD (ARCVIS) PREP TO RUN 18LNR
03/18/2026	TD		24543	OH	ST00BP00 14.5
					18LNR @7869-13124, FIT 15.33, LWD (ARCVIS) PREP TO RUN 14
03/25/2026	TD		24543	OH	ST00BP00 14.5
					14 @24471, DRILLING OUT CEMENT
04/01/2026	TD		25951	OH	ST00BP00 14.2
					CML 14.19, FIT 15.27 ON 14, LWD (ARCVIS, STETH, ADN, SONVIS) RAN WL SON, TOOK MDT (FLUID SAMP) @24471-25825, PREP TO RUN RSWC
04/08/2026	DRLG		28540	OH	ST00BP00 14.2
					CML 14.3, RECD RSWC, LWD (ARCVIS, STETH, ADN)
04/15/2026	TD		29275	OH	ST00BP00 14.2
					CML 14.3, TOOK OPEN HOLE FIT 14.8, LWD (ARCVIS, STETH, ADN) RNG 11 7/8LNR
04/22/2026	TD		29275	OH	ST00BP00 14.2
					CML 14.3, ATTEMPTED TO RUN 11 7/8LNR, UNABLE TO GET PAST OBSTRUCTION IN OPEN HOLE, POOH W/LNR, PREP TO C/O
04/29/2026	TD		29275	OH	ST00BP00 14.2
					CML 14.3, RAN C/O BHA TO WORK TIGHT SPOTS, PREP TO RE-RUN 11 7/8LNR
05/06/2026	DRLG		29698	OH	ST00BP00 11.9
					CML 12.0, RAN 11 7/8LNR @24145-29226, FIT 15.35, LWD (ARCVIS, ADN, STETH)
05/13/2026	TD		29862	OH	ST00BP00 12.0
					CML 12.1, LWD (ARCVIS, ADN, STETH) XL ROCK (RSWC) RAN 7 5/8LNR @27735-29847, PREP TO RUN 10 3/4 X 7 5/8TB
05/20/2026	TD		29862	OH	ST00BP00 12.0
					CML 12.1, RAN 10 3/4 X 7 5/8TB @27735, PREP TO COMP
05/27/2026	TD		29862	OH	ST00BP00 12.0
					CML 12.1, COMPTG
06/03/2026	TD		29862	OH	ST00BP00 12.0
					CML 12.1, COMPTG
06/10/2026	TD		29862	OH	ST00BP00 12.0
					CML 12.1, COMPTG

