

**OFFSHORE OIL SCOUTS ASSOCIATION
GULF ATLANTIC**

WEEKLY DRILLING REPORT

DEEP WATER

Wednesday, June 3, 2026





OFFSHORE OIL SCOUTS

PROPRIETARY

STATEMENT



This information is provided by exclusive agreement with The Offshore Oil Scouts Association. The recipient acknowledges that the data and materials are proprietary information and trade secret, whether or not any portion thereof may be validly copyrighted or patented. Any reproduction or other use without the express written consent of The Association President will be pursued to the fullest extent of the law.

Table of Contents

ACTIVE

[ALAMINOS CYN Block 728 WELL WN103 SHELL](#)
[KEATHLEY CYN Block 247 WELL 1 BP EXPL](#)
[GREEN CYN Block 727 WELL 7 ANADARKO PETROLEUM CORPOR](#)
[GREEN CYN Block 743 WELL DC105 BP EXPL](#)
[GREEN CYN Block 782 WELL MD15 BP EXPLORATION & PRODUCTI](#)
[GREEN CYN Block 807 WELL AP7 CHEVRON U.S.A. INC.](#)
[GREEN CYN Block 825 WELL 14 BP EXPL](#)
[GREEN CYN Block 944 WELL WA5 BEACON OFFSHORE ENERGY](#)
[WALKER RIDGE Block 315 WELL MA3 BEACON OFFSHORE ENERGY](#)
[WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD](#)
[WALKER RIDGE Block 678 WELL IS2 CHEVRON U.S.A. INC.](#)
[MISSISSIPPI CYN Block 41 WELL 1 ANADARKO PETROLEUM CORPOR](#)
[MISSISSIPPI CYN Block 503 WELL SS1ST LLOG EXPL](#)
[MISSISSIPPI CYN Block 612 WELL DV2ST SHELL](#)
[MISSISSIPPI CYN Block 807 WELL MB9ST2 SHELL](#)
[MISSISSIPPI CYN Block 812 WELL KI2 SHELL](#)

SUSPENDED

[MISSISSIPPI CYN Block 41 WELL 1 ANADARKO PETROLEUM CORPOR](#)



ACTIVE

ALAMINOS CYN **728** **PROSPECT: WHALE**
SHELL **OCS: 31195** **WELL: WN103** **Status: DRLG**

728 WC **Class: DEV** **API: 608054011900**

LOC 1627' FSL & 3169' FEL **of Block** 00728 ALAMINOS CYN
LAT = 26.23005494 (26°13'48.198") **LON** = -94.72843942 (-94°43'42.382")
X = 1,073,951 **Y** = 9,521,467 **PMD**: 23534 **PTVD**: 21448
PBHL: OH 7352' FSL & 4941' FEL **of Block** 728 ALAMINOS CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 11/03/2025 **SUSP:** **COMP:** **RR:**
CSG= OH 38 @8931 198' ; 28 @9843 ; 22 @14790 FIT 12.1

WD= 8631 **KB=** 102 **RIG:** DW POSEIDON / TRANSOCEAN

Date Reached TD:

| | | | | |
|------------|------|-------|----------|---|
| 10/15/2025 | | OH | ST00BP00 | BATCH SET |
| 11/12/2025 | DRLG | 14828 | OH | ST00BP00 10.0 MPD 10.62,RAN 38 @8931 W/198'P,28 @9843, LWD (GR, RES, PWD) |
| 11/19/2025 | TD | 14840 | OH | ST00BP00 10.5 MPD 10.73, LWD (GR, RES, PWD) 22 @14790, M/OFF 11-13-25, WILL RETURN |
| 05/20/2026 | TD | 14840 | OH | ST00BP00 10.5 M/ON 5-14-26, RNG BOP & RISER TO RESUME DRILLING OPERATIONS |
| 05/27/2026 | TD | 19877 | OH | ST00BP00 10.4 MPD 10.94, TOOK FIT 12.06 ON 22, LWD (ARCVIS, SONSCOPE) PREP TO RUN 13 5/8 |
| 06/03/2026 | TD | 19877 | OH | ST00BP00 10.4 MPD 10.94, ATTEMPTED TO RUN 13 5/8, COULD NOT GET DOWN, PREP TO C/O & RE-RUN 13 5/8 |

KEATHLEY CYN **247** **PROSPECT: WEST BUMP**
BP EXPL **OCS: 25790** **WELL: 1** **Status: DRLG**

247 WC **Class: EXP** **SS** **API: 608084008000**

LOC 4687' FNL & 363' FWL **of Block** 00291 KEATHLEY CYN
LAT = 26.70216182 (26°42'07.783") **LON** = -92.63787510 (-92°38'16.350")
X = 1,758,603 **Y** = 9,689,393 **PMD**: 34548 **PTVD**: 33548
PBHL: OH 780' FSL & 757' FWL **of Block** 247 KEATHLEY CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/18/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @6100 274' ; 28 @8160 ; 22 @9979 PIT 13.8 ; 18LNR @9753-14850 FIT 15.3 ; 16LNR @5847-20978 PIT 16.0 ; 14 @27696 FIT 17.6 ; 11 7/8LNR @21122-29801

WD= 5722 **KB=** 104 **RIG:** DW INVICTUS / TRANSOCEAN

Date Reached TD:

| | | | | |
|------------|------|-------|----------|---|
| 02/25/2026 | | OH | ST00BP00 | LOCATION |
| 03/18/2026 | | OH | ST00BP00 | RIGGING UP |
| 03/25/2026 | DRLG | 8708 | OH | ST00BP00 12.5 36 @6100 W/274'P,28 @8160, LWD (GR, RES, APWD) |
| 04/01/2026 | TD | 10071 | OH | ST00BP00 13.0 LWD (GR, RES, APWD) 22 @9979, WOC, BOP & MPD TESTING |
| 04/08/2026 | TD | 10071 | OH | ST00BP00 13.0 REPG BOP |
| 04/15/2026 | TD | 10071 | OH | ST00BP00 13.0 REPG BOP, RNG RISER |
| 04/22/2026 | DRLG | 10153 | OH | ST00BP00 11.7 MPD 12.1, PIT 13.8 ON 22, LWD (GR, RES, APWD) |
| 04/29/2026 | TD | 15050 | OH | ST00BP00 13.2 MPD 13.2, LWD (GR, RES APWD) SET 18LNR @ 9753-14850, PREP TO DRILL OUT & TEST LNR |
| 05/06/2026 | TD | 21138 | OH | ST00BP00 13.2 MPD 14.2, FIT 15.3 ON 18LNR, LWD (GR, RES, APWD) POOH TO RUN LNR |
| 05/13/2026 | TD | 21140 | OH | ST00BP00 14.2 MPD 14.37, RAN 16LNR @5847-20978, PIT 16.0, PREP TO DRILL AHEAD |
| 05/20/2026 | TD | 27750 | OH | ST00BP00 15.2 MPD 15.6, LWD (GR, RES, APWD, SON) PREP TO RUN 14 |
| 05/27/2026 | TD | 27750 | OH | ST00BP00 15.2 MPD 15.6, RAN 14 @27696, PREP TO DRILL OUT |
| 06/03/2026 | TD | 29851 | OH | ST00BP00 14.2 MPD 15.6, TOOK FIT 17.6 ON 14, LWD (GR, RES, |

APWD, SON, DEN) RAN 11 7/8LNR @21122-29801,
PREP TO DRILL OUT

GREEN CYN **727** **PROSPECT: CAESAR TONGA**
ANADARKO PETROLEUM CORPO **OCS: 16783** **WELL: 7** **Status: DRLG**

640 FLD **Class: DEV** **SS** **API: 608114080000**

LOC 6073' FSL & 4675' FWL **of Block** 00727 GREEN CYN
LAT = 27.23835119 (27°14'18.064") **LON** = -90.81889581 (-90°49'08.025")
X = 2,348,995 **Y** = 9,890,233 **PMD:** 27320 **PTVD:** 23349
PBHL: OH 13248' FSL & 10' FWL **of Block** 727 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 05/04/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5127 339' ; 22 @6912 FIT 13.7 ; 18LNR @6625-13215 FIT 15.8

WD= 4707 **KB=** 81 **RIG:** OCEAN BLACKHAWK / NOBLE DRLG
Date Reached TD:

| | | | | | |
|------------|------|-------|----------|----------|--|
| 04/22/2026 | | OH | ST00BP00 | | LOCATION |
| 04/29/2026 | | OH | ST00BP00 | | BETWEEN WELL MAINTENANCE |
| 05/06/2026 | DRLG | 5746 | OH | ST00BP00 | 11.5 36 @5127 W/339' P, LWD (GR, RES, PWD) |
| 05/13/2026 | TD | 6937 | OH | ST00BP00 | 12.5 LWD (GR, RES, PWD) RAN 22 @6912, PREP TO DRILL OUT |
| 05/20/2026 | TD | 13349 | OH | ST00BP00 | 13.4 NO MPD, FIT 13.73 ON 22, LWD (GR, RES, PWD) SET 18LNR @6625-13215, WOC |
| 05/27/2026 | TD | 22066 | OH | ST00BP00 | 14.3 FIT 15.8 ON 18LNR, WHILE @19300, TOOK OPEN HOLE FIT 15.01, ROLLING OVER MUD TO 14.7, LWD (GR, RES, PWD) |
| 06/03/2026 | TD | 23300 | OH | ST00BP00 | 14.3 MPD 15.1, LWD (GR, RES, PWD) WHILE POOH, HOLE PACKED OFF, TWISTED OFF DP, TF @9068, FSG |

GREEN CYN **743** **PROSPECT: ATLANTIS**
BP EXPL **OCS: 15607** **WELL: DC105** **Status: DRLG**

743 FLD **Class: DEV** **API: 608114079800**

LOC 6013' FSL & 6929' FWL **of Block** 00743 GREEN CYN
LAT = 27.22372461 (27°13'25.409") **LON** = -90.03257889 (-90°01'57.284")
X = 2,604,689 **Y** = 9,890,173 **PMD:** 20782 **PTVD:** 18337
PBHL: OH 4104' FSL & 241' FWL **of Block** 743 GREEN CYN
ABHL: OH **MD:** 20830 **TVD:** 18370 S 1898' @ W 6672'
ATD OH: 20830 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 02/27/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @7146 230' ; 22 @10475 FIT 11.1 ; 16LNR @10311-13838 FIT 12.4 ; 13 5/8LNR @13551-17011 PIT 12.7 ; 9 7/8LNR @16731-20772 PIT 12.6

WD= 6838 **KB=** 80 **RIG:** OCEAN BLACK HORNET / NOBLE DRLG
Date Reached TD: 04/09/2026

| | | | | | |
|------------|------|-------|----------|----------|--|
| 02/04/2026 | | OH | ST00BP00 | | MIR |
| 03/04/2026 | TD | 10528 | OH | ST00BP00 | 12.0 36 @7146 W/230' P, LWD (GR, RES, PWD) PREP TO RUN 22 |
| 03/11/2026 | TD | 10528 | OH | ST00BP00 | 12.0 22 @10475, WOC |
| 03/18/2026 | TD | 10528 | OH | ST00BP00 | 12.0 REPG BOP |
| 03/25/2026 | TD | 13840 | OH | ST00BP00 | 10.3 MPD 11.5, FIT 11.1 ON 22, LWD (GR, RES, PWD) POOH TO RUN 16LNR |
| 04/01/2026 | TD | 17180 | OH | ST00BP00 | 11.0 MPD 11.5, RAN 16LNR @10311-13838, FIT 12.4, LWD (GR, RES, PWD, SON) RNG 13 5/8LNR |
| 04/08/2026 | DRLG | 17239 | OH | ST00BP00 | 10.2 MPD 10.37, RAN 13 5/8LNR @13551-17011, PIT 12.67, LWD (GR, RES, PWD, SON) |
| 04/15/2026 | TD | 20830 | OH | ST00BP00 | 10.2 MPD 10.9, LWD (GR, RES, PWD, SON) PREP TO RUN 9 7/8LNR |
| 04/22/2026 | TD | 20830 | OH | ST00BP00 | 10.2 MPD 10.9, RAN 9 7/8LNR @16731-20772, PIT 12.64, PREP TO COMP |

| | | | | | | | |
|------------|----|-------|----|----------|------|-----|-------------|
| 04/29/2026 | TD | 20830 | OH | ST00BP00 | 10.2 | MPD | 10.9,COMPTG |
| 05/06/2026 | TD | 20830 | OH | ST00BP00 | 10.2 | MPD | 10.9,COMPTG |
| 05/13/2026 | TD | 20830 | OH | ST00BP00 | 10.2 | MPD | 10.9,COMPTG |
| 05/20/2026 | TD | 20830 | OH | ST00BP00 | 10.2 | MPD | 10.9,COMPTG |
| 05/27/2026 | TD | 20830 | OH | ST00BP00 | 10.2 | MPD | 10.9,COMPTG |
| 06/03/2026 | TD | 20830 | OH | ST00BP00 | 10.2 | MPD | 10.9,COMPTG |

GREEN CYN **782** **PROSPECT: MAD DOG**
BP EXPLORATION & PRODUCT **OCS: 15610** **WELL: MD15** **Status: DRLG**

826 FLD **Class: DEV** **API: 608114061200**

LOC 7228' FSL & 6166' FEL **of Block** 00782 GREEN CYN
LAT = 27.18830922 (27°11'17.913") **LON** = -90.26861424 (-90°16'07.011")
X = 2,528,234 **Y** = 9,875,548 **PMD**: 25478 **PTVD**: 22443
PBHL: OH 3471' FNL & 2401' FWL **of Block** 782 GREEN CYN
ABHL: OH **MD**: 25533 **TVD**: 22524 N 5168' @ W 7266'
ABHL: BP2 **MD**: 25781 **TVD**: 22522 N 5429' @ W 7198'
ATD OH: 25781 **BP1**: 24014 **BP2**: 25781 **BP3**: **BP4**: **BP5**:

SPUD: 11/07/2013 **SUSP**: **COMP**: **RR**:
CSG= OH 36 @4886 290' ; 22 @7094 FIT 10.8 ; 16LNR @6488-12455 FIT 15.1 ;
 14LNR @12154-19648 FIT 13.6 ; 11 7/8LNR @19443-23275 PIT 13.6 ;
 9 7/8LNR @23048-25743

WD= 4428 **KB**= 168 **RIG**: MAD DOG SPAR / VALARIS
Date Reached TD: 04/23/2026

| | | | | | | | |
|------------|------|-------|-----|----------|------|--|---|
| 09/11/2013 | | | OH | ST00BP00 | | | (APPROVED PERMIT 9-6-13) (BATCH SET) |
| 10/09/2013 | | | OH | ST00BP00 | | | M/ON 10-7-13, PREP TO RUN 36" |
| 10/16/2013 | | | OH | ST00BP00 | | | M/ON 10-7-13, 36 @4886W/290'P, M/OFF 10-10-13 (WILL RET) |
| 11/13/2013 | TD | 7125 | OH | ST00BP00 | 14.0 | | M/ON 11-6-13, LWD (GR, RES) PREP TO RUN 22" |
| 11/20/2013 | TD | 7125 | OH | ST00BP00 | 14.0 | | 22" @7094, WOC |
| 11/27/2013 | TD | 7125 | OH | ST00BP00 | 14.0 | | M/OFF 11-19-13 (WILL RETURN) |
| 12/24/2025 | TD | 7125 | OH | ST00BP00 | 14.0 | | M/ON 12-14-25, C/O TO DRILL AHEAD |
| 12/31/2025 | DRLG | 10664 | OH | ST00BP00 | 10.1 | | FIT 10.79 ON 22, LWD (GR, RES, PWD) |
| 01/07/2026 | TD | 12460 | OH | ST00BP00 | 10.2 | | LWD (GR, RES, PWD) PREP TO RUN 16LNR |
| 01/14/2026 | TD | 12460 | OH | ST00BP00 | 10.2 | | 16LNR @6488-12455, PREP TO DRILL OUT & TEST LNR |
| 01/21/2026 | DRLG | 18287 | OH | ST00BP00 | 13.9 | | FIT 15.06 ON 16LNR, LWD (GR, RES, PWD, SON, NBGR) |
| 01/28/2026 | TD | 19659 | OH | ST00BP00 | 14.1 | | LWD (GR, RES, PWD, SON, NBGR) RNG 14LNR |
| 02/04/2026 | TD | 19659 | OH | ST00BP00 | 14.2 | | 14LNR @12154-19648, WOC |
| 02/11/2026 | TD | 19659 | OH | ST00BP00 | 14.2 | | PREP TO DRILL OUT & TEST 14LNR |
| 02/18/2026 | TD | 25533 | OH | ST00BP00 | 13.0 | | RTD 2-16-26, FIT 13.6 ON 14LNR, LWD (GR, RES, NBGR, PWD, DEN, NEUT, SON, FPWD) CIRC BOTTOM UP |
| 02/25/2026 | TD | 25533 | OH | ST00BP00 | 13.0 | | WHILE BACKREAMING OUT OF HOLE, HOLE PACKED OFF & WENT TO LOSSES, STK DP @22620, PREP TO SEVER PIPE |
| 03/04/2026 | TD | 25533 | OH | ST00BP00 | 13.0 | | SEVERED DP, TF @21176, PREP TO PB & BYPASS |
| 03/11/2026 | TD | 25533 | OH | ST00BP00 | 13.0 | | REPD BOP, PREP TO BYPASS |
| 03/18/2026 | TD | 25533 | OH | ST00BP00 | 13.0 | | BYPASSED @19848 |
| 03/18/2026 | TD | 24014 | BP1 | ST00BP01 | 12.7 | | LWD (GR, RES, DEN, NEUT, CALP, ACOUSTIC TESTRAK) ENCOUNTERED TAR, EXPERIENCE BALLOONING & LOSSES, PULL UP TO 22810, SHUT WELL IN, C&C |
| 03/25/2026 | TD | 24014 | BP1 | ST00BP01 | 12.7 | | PREP TO PB & BYPASS |
| 04/01/2026 | TD | 24014 | BP1 | ST00BP01 | 12.7 | | BYPASSED @19676 |
| 04/01/2026 | DRLG | 23102 | BP2 | ST00BP02 | 12.7 | | LWD (GR, RES, PWD) ENCOUNTER TAR @23075 |
| 04/08/2026 | TD | 23300 | BP2 | ST00BP02 | 12.7 | | LWD (GR, RES, PWD) TOOLS FAILED FROM 23090-23300, PREP TO RUN 11 7/8LNR |
| 04/15/2026 | TD | 23300 | BP2 | ST00BP02 | 12.7 | | 11 7/8LNR @19443-23275, PREP TO DRILL OUT |
| 04/22/2026 | DRLG | 24189 | BP2 | ST00BP02 | 12.7 | | PIT 13.6 ON 11 7/8LNR, LWD (GR, RES, PWD, SON) |
| 04/29/2026 | TD | 25781 | BP2 | ST00BP02 | 12.7 | | LWD (GR, RES, PWD, SON) REAMING & HPU REPAIRS |
| 05/06/2026 | TD | 25781 | BP2 | ST00BP02 | 12.7 | | REAMED TO 25781, RNG 9 7/8LNR |
| 05/13/2026 | TD | 25781 | BP2 | ST00BP02 | 12.7 | | RAN 9 7/8LNR @23048-25743, PREP TO COMP |
| 05/20/2026 | TD | 25781 | BP2 | ST00BP02 | 12.7 | | PREP TO COMP |
| 05/27/2026 | TD | 25781 | BP2 | ST00BP02 | 12.7 | | COMPTG |
| 06/03/2026 | TD | 25781 | BP2 | ST00BP02 | 12.7 | | COMPTG |

GREEN CYN **807** **PROSPECT: ANCHOR**
CHEVRON U.S.A. INC. **OCS: 31752** **WELL: AP7** **Status: DRLG**

807 FLD **Class: DEV** **SS** **API: 608114080200**

LOC 4045' FSL & 4475' FWL **of Block** 00807 GREEN CYN
LAT = 27.15117389 (27°09'04.226") **LON** = -91.21088317 (-91°12'39.179")
X = 2,222,075 **Y** = 9,856,525 **PMD:** 33793 **PTVD:** 33536
PBHL: OH 4361' FSL & 6470' FWL **of Block** 807 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/28/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5333 305' ; 22 @10547 FIT 11.7 ; 18LNR @10093-15575 FIT 14.0 ;
 16LNR @8003-24855

WD= 4953 **KB=** 75 **RIG:** DW TITAN / TRANSOCEAN
Date Reached TD:

| | | | | |
|------------|------|-------|----------|---|
| 04/29/2026 | | OH | ST00BP00 | 36 @5333 W/305'P, PREP TO SPUD |
| 05/06/2026 | TD | 10577 | OH | ST00BP00 11.0 LWD(NBGR)RNG 22 |
| 05/13/2026 | TD | 10577 | OH | ST00BP00 11.0 22 @10547, RAN BOP, TSTG BOP |
| 05/20/2026 | TD | 15628 | OH | ST00BP00 10.7 MPD 11.26, FIT 11.7 ON 22, LWD(NBGR, ARCVIS) PREP TO RUN 18LNR |
| 05/27/2026 | DRLG | 22646 | OH | ST00BP00 12.3 MPD 12.77, RAN 18LNR @10093-15575, FIT 14.0, LWD(NBGR, ARCVIS) |
| 06/03/2026 | TD | 24930 | OH | ST00BP00 13.0 MPD 13.15, LWD(NBGR, ARCVIS) RAN 16LNR @ 8003-24855, PREP TO TEST BOP |

GREEN CYN **825** **PROSPECT: MAD DOG**
BP EXPL **OCS: 20190** **WELL: 14** **Status: DRLG**

825 FLD **Class: DEV** **API: 608114072000**

LOC 7311' FSL & 6375' FEL **of Block** 00825 GREEN CYN
LAT = 27.14594440 (27°08'45.400") **LON** = -90.31898077 (-90°19'08.331")
X = 2,512,185 **Y** = 9,859,790 **PMD:** 25223 **PTVD:** 23498
PBHL: OH 342' FSL & 5103' FEL **of Block** 825 GREEN CYN
ABHL: OH **MD:** 24993 **TVD:** 23277 S 6907' @ E 1259'
ABHL: BP1 **MD:** 24852 **TVD:** 23242 S 6816' @ E 1245'
ATD OH: 24993 **BP1:** 24852 **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/29/2019 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5335 267' ; 22 @7645 PIT 11.8 ; 14 @17044 PIT 13.2 ;
 9 7/8LNR @16797-24973 FIT 13.2
 BP1 9 7/8LNR @16222-24832

WD= 4986 **KB=** 82 **RIG:** WEST AURIGA / SEADRILL
Date Reached TD: 05/15/2026

| | | | | |
|------------|------|-------|----------|---|
| 03/13/2019 | | OH | ST00BP00 | BATCH SET |
| 04/03/2019 | TD | 7692 | OH | ST00BP00 10.5 36 @5335 W/267'P, LWD(ARC) 22 @7645, M/OFF 4-1-19 (WILL RETURN) |
| 03/18/2026 | TD | 7692 | OH | ST00BP00 10.5 M/ON 3-11-26, RIGGING UP |
| 03/25/2026 | TD | 17080 | OH | ST00BP00 10.5 MPD 11.5, PIT 11.8 ON 22, LWD(ARCVIS 900, SONVIS 900, POOH TO RUN 14 |
| 04/01/2026 | DRLG | 20135 | OH | ST00BP00 11.7 MPD 12.2, RAN 14 @17044, PIT 13.2, LWD(GR, RES, PWD, SON) |
| 04/08/2026 | DRLG | 24372 | OH | ST00BP00 11.6 MPD 12.1-12.5, LWD(GR, RES, PWD, SON) DURING THE WEEK, ENCOUNTERED FORMATION LOSSES, SPOTTED LCM PILL & MPD SQUEEZE OPERATIONS, STABILIZED WELL, CONTINUED DRILLING AHEAD |
| 04/15/2026 | TD | 24993 | OH | ST00BP00 11.8 MPD 11.9, RTD 4-7-265, LWD(GR, RES, PWD, SON) RAN 9 7/8LNR @16797-24973, COMPTG |
| 04/22/2026 | TD | 24993 | OH | ST00BP00 11.8 MPD 11.9, FIT 13.18 ON 9 7/8LNR, RAN CBL TO CHECK BAD CEMENT JOB, WOO |
| 04/29/2026 | TD | 24993 | OH | ST00BP00 11.8 MPD 11.9, PREP TO PB & BYPASS |

| | | | | | |
|-----------------|-------|-----|----------|------|--|
| 05/06/2026 TD | 24993 | OH | ST00BP00 | 11.8 | MPD 11.9, MILLING WDW TO BYPASS |
| 05/13/2026 TD | 24993 | OH | ST00BP00 | 11.8 | MPD 11.9, MILLED WDW @16730-16757, BYPASSED @ 16757 |
| 05/13/2026 DRLG | 21590 | BP1 | ST00BP01 | 11.2 | MPD 11.8, LWD (GR, RES, PWD, SON) |
| 05/20/2026 TD | 24852 | BP1 | ST00BP01 | 11.7 | MPD 12.01, LWD (GR, RES, PWD, SON) RAN 9 7/8LNR @ 16222-24832, WOC |
| 05/27/2026 TD | 24852 | BP1 | ST00BP01 | 11.7 | MPD 12.01, WHILE POOH, LOST STABILIZER, POOH W/FSG |
| 06/03/2026 TD | 24852 | BP1 | ST00BP01 | 11.7 | MPD 12.01, COMPTG |

GREEN CYN **944** **PROSPECT: WINTERFELL**
BEACON OFFSHORE ENERGY **OCS: 36061** **WELL: WA5** **Status: DRLG**

944 FLD **Class: DEV** **Hzr/SS** **API: 608114080100**

LOC 6946' FNL & 2310' FEL **of Block** 00943 GREEN CYN
LAT = 27.03080025 (27°01'50.881") **LON** = -90.99034361 (-90°59'25.237")
X = 2,294,490 **Y** = 9,813,854 **PMD**: 27343 **PTVD**: 22255
PBHL: OH 2037' FSL & 4940' FWL **of Block** 944 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/20/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5731 273' ; 28 @7196 ; 22 @10008 FIT 14.5 ; 14 @19714 FIT 16.0

WD= 5378 **KB=** 80 **RIG:** OCEAN BLACK RHINO / NOBLE DRLG

Date Reached TD:

| | | | | | |
|-----------------|-------|----|----------|------|---|
| 04/22/2026 DRLG | 5899 | OH | ST00BP00 | 11.5 | 36 @5731 W/273'P, LWD (ARCVIS 900) |
| 04/29/2026 TD | 8490 | OH | ST00BP00 | 13.0 | WHILE @7300, MUD 11.5, RAN 28 @7196, LWD (ARCVIS 900) OBSERVED PRESSURE & TORQUE LOSS, POOH & FOUND THE DRILL STRING HAD PARTED @8388, RECD FSH, TIH TO DRILL AHEAD |
| 05/06/2026 TD | 10058 | OH | ST00BP00 | 14.0 | LWD (ARCVIS 900, RAN 22 @10008, RAN BOP, PREP TO DRILL OUT & TEST CSG |
| 05/13/2026 DRLG | 18400 | OH | ST00BP00 | 13.6 | MPD 14.1, FIT 14.54 ON 22, LWD (ARCVIS 900) |
| 05/20/2026 TD | 19835 | OH | ST00BP00 | 14.0 | MPD 14.1, LWD (ARCVIS 900) RAN 14 @19714, PREP TO DRILL OUT & TEST CSG |
| 05/27/2026 DRLG | 23678 | OH | ST00BP00 | 14.5 | MPD 15.1, TOOK FIT 15.97 ON 14, LWD (ARCVIS 825) |
| 06/03/2026 TD | 25690 | OH | ST00BP00 | 15.0 | MPD 15.25, LWD (ARCVIS 825) RNG 9 7/8LNR |

WALKER RIDGE **315** **PROSPECT: MONUMENT**
BEACON OFFSHORE ENERGY **OCS: 35733** **WELL: MA3** **Status: DRLG**

315 FLD **Class: DEV** **SS** **API: 608124015700**

LOC 453' FNL & 4463' FWL **of Block** 00316 WALKER RIDGE
LAT = 26.66336550 (26°39'48.116") **LON** = -91.55813800 (-91°33'29.297")
X = 2,111,183 **Y** = 9,677,787 **PMD**: 32750 **PTVD**: 31243
PBHL: OH 1062' FNL & 523' FEL **of Block** 315 WALKER RIDGE
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/11/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 42 @6716 283' ; 28 @7989 ; 22 @10493 FIT 13.8 ; 16LNR @9817-18346 FIT 15.6 ; 14 @27563 FIT 15.6

WD= 6358 **KB=** 75 **RIG:** DW ATLAS / TRANSOCEAN

Date Reached TD:

| | | | | | |
|-----------------|-------|----|----------|------|---|
| 11/05/2025 | | OH | ST00BP00 | | BATCH SET |
| 04/15/2026 TD | 8040 | OH | ST00BP00 | 10.5 | 42 @6716 W/283'P, LWD (ONTRAK II) RAN 28 @ 7989, WOC |
| 04/22/2026 TD | 10544 | OH | ST00BP00 | 13.0 | LWD (ONTRAK II) RAN 22 @10493, RAN LMRP & BOP, INSTALLED MPD HOSES, PREP TO DRILL OUT & TEST 22 |
| 04/29/2026 DRLG | 11102 | OH | ST00BP00 | 13.2 | FIT 13.8 ON 22, LWD (ONTRAK II) |
| 05/06/2026 TD | 18516 | OH | ST00BP00 | 13.2 | LWD (ONTRAK II) RNG 16LNR |

| | | | | | | |
|------------|----|-------|----|----------|------|---|
| 05/13/2026 | TD | 27645 | OH | ST00BP00 | 14.1 | MPD 14.9,RAN 16LNR @9817-18346,FIT 15.6, LWD(ONTRAK II,ZONETRAK G,SOUNDTRAK) POOH, WILL RUN 14 |
| 05/20/2026 | TD | 27645 | OH | ST00BP00 | 14.7 | MPD 14.9,RAN 14 @27563,WOC |
| 05/27/2026 | TD | 27645 | OH | ST00BP00 | 14.5 | MPD 14.9,DRILLING OUT CEMENT TO TEST 14 |
| 06/03/2026 | TD | 32250 | OH | ST00BP00 | 14.4 | MPD 15.26,TOOK FIT 15.55 ON 14,LWD(ONTRAK II,ZONETRAK G,SOUNDTRAK,TESTRAK,CCN,ORD) CBU,PREP TO TEST BOP |

WALKER RIDGE **425** **PROSPECT: CHINOOK**
MURPHY EXPLORATION & PRO **OCS: 16987** **WELL: 5** **Status: DRLG**

469 FLD **Class: DEV** **API: 608124015900**

LOC 23' FNL & 7298' FEL **of Block** 00469 WALKER RIDGE
LAT = 26.51968595 (26°31'10.869") **LON** = -90.53022803 (-90°31'48.821")
X = 2,447,902 **Y** = 9,630,697 **PMD**: 26880 **PTVD**: 26183
PBHL: OH 793' FSL & 5559' FWL **of Block** 425 WALKER RIDGE
ATD OH: 24665 **BP1**: 26825 **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 03/03/2026 **SUSP**: **COMP**: **RR**:
CSG= OH 36 @9229 309' ; 22 @12185 FIT 10.5 ; 18LNR @11917-16864 FIT 11.6 ;
 16LNR @12539-22742 FIT 14.2 ; 14 @25085 FIT 14.7 ; 10 1/8LNR @24791-26815

WD= 8834 **KB**= 86 **RIG**: STANLEY LAFOSSE / NOBLE DRLG
Date Reached TD: 05/19/2026

| | | | | | | |
|------------|------|-------|-----|----------|------|---|
| 02/18/2026 | | | OH | ST00BP00 | | LOCATION |
| 03/04/2026 | | | OH | ST00BP00 | | 36 @9229 W/309'P,PREP TO SPUD |
| 03/11/2026 | TD | 12250 | OH | ST00BP00 | 11.5 | LWD(GR,RES,PWD)RAN 22 @12185,WOC |
| 03/18/2026 | TD | 12250 | OH | ST00BP00 | 11.5 | PRESSURE TESTED BOP,PREP TO DRILL OUT & TAKE FIT |
| 03/25/2026 | TD | 16950 | OH | ST00BP00 | 9.4 | FIT 10.5 ON 22,LWD(GR,RES,PWD)RAN 18LNR @ 11917-16864,PREP TO DRILL AHEAD |
| 04/01/2026 | DRLG | 17072 | OH | ST00BP00 | 11.0 | MPD 11.15,TOOK FIT 11.6 ON 18LNR,PRESSURE TESTED BOP,LWD(GR,RES,PWD,SON) |
| 04/08/2026 | TD | 22785 | OH | ST00BP00 | 10.5 | MPD 11.1,LWD(GR,RES,PWD,SON)PREP TO RUN 16 |
| 04/15/2026 | TD | 22785 | OH | ST00BP00 | 10.5 | MPD 11.1,RAN 16LNR @12539-22742,PREP TO DRILL OUT |
| 04/22/2026 | TD | 24665 | OH | ST00BP00 | 12.5 | MPD 13.1,FIT 14.2 ON 16LNR,LWD(GR,RES,PWD, SON)DRILL STRING PACKED OFF,C&C,TSTG BOP |
| 04/29/2026 | TD | 24665 | OH | ST00BP00 | 12.5 | MPD 13.1,ENCOUNTERED TAR @24662,SET CEMENT PLUG #1,DID NOT TAG TOP,SET ANOTHER CEMENT PLUG,TOC @23323,PREP TO SET ANOTHER CEMENT PLUG BEFORE BYPASSING |
| 05/06/2026 | TD | 24665 | OH | ST00BP00 | 12.5 | MPD 13.1,SET ADDL PLUG,TOC @22299,BYPASSED @22764 |
| 05/06/2026 | TD | 25148 | BP1 | ST00BP01 | 12.5 | MPD 13.6,LWD(GR,RES,PWD,SON)CBU WHILE EVALUATE TAR SECTION |
| 05/13/2026 | TD | 25148 | BP1 | ST00BP01 | 12.5 | MPD OFF,RAN 14 @25085,PREP TO DRILL OUT & TEST CSG |
| 05/20/2026 | TD | 26825 | BP1 | ST00BP01 | 13.6 | MPD OFF,FIT 14.68 ON 14,LWD(GR,RES,PWD,SON, DEN,NEUT,FPWD,NMR)PREP TO TAKE TESTRAK PRESSURE SAMPLES |
| 05/27/2026 | TD | 26825 | BP1 | ST00BP01 | 13.6 | TOOK TESTRAK PRESSURE SAMPLES,RAN 10 1/8LNR @24791-26815,WOC |
| 06/03/2026 | TD | 26825 | BP1 | ST00BP01 | 13.6 | RAN 10 1/8 TB @24801,PRESSURE TESTING CSG |

WALKER RIDGE **678** **PROSPECT: ST MALO**
CHEVRON U.S.A. INC. **OCS: 21245** **WELL: IS2** **Status: DRLG**

678 FLD **Class: INJ** **SS** **API: 608124016100**

LOC 4957' FNL & 173' FEL **of Block** 00677 WALKER RIDGE
LAT = 26.29684934 (26°17'48.658") **LON** = -91.09333694 (-91°05'36.013")
X = 2,264,947 **Y** = 9,546,563 **PMD**: 28600 **PTVD**: 28278
PBHL: OH 5040' FNL & 2560' FWL **of Block** 678 WALKER RIDGE

ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 03/31/2026 SUSP: COMP: RR:

CSG= OH 36 @7451 311' ; 22 @10501 FIT 13.2

WD= 7039 KB= 101 RIG: DW CONQUEROR / TRANSOCEAN

Date Reached TD:

04/01/2026 OH ST00BP00 BATCH SET, PREP TO RUN 36
04/08/2026 TD 10550 OH ST00BP00 12.5 36 @7451 W/311' P, LWD(NBGR) RAN 22 @10501, M/OFF 4-4-26, WILL RETURN
05/27/2026 TD 10550 OH ST00BP00 12.5 M/ON 5-25-26, PREP TO RUN BOP
06/03/2026 DRLG 22720 OH ST00BP00 11.7 MPD 12.29, RAN BOP, TOOK FIT 13.2 ON 22, LWD(NGBR, ARCVIS)

MISSISSIPPI CYN 41 PROSPECT: KING NORTH
ANADARKO PETROLEUM CORPO OCS: 35962 WELL: 1 Status: SUSP

41 FLD Class: DEV API: 608174152500

LOC 4617' FNL & 837' FWL of Block 00085 MISSISSIPPI CYN
LAT = 28.92228798(28°55'20.237") LON = -87.96627209(-87°57'58.580")
X = 1,331,397 Y = 10,497,303 PMD: 17595 PTVD: 13804
PBHL: OH 2794' FSL & 656' FWL of Block 41 MISSISSIPPI CYN
ABHL: OH MD: 17315 TVD: 13653 N 7119' @ W 172'
ATD OH: 17315 BP1: BP2: BP3: BP4: BP5:

SPUD: 03/18/2026 SUSP: 06/01/2026 COMP: RR: 06/01/2026
CSG= OH 36 @5571 307' ; 22 @7507 FIT 10.5 ; 18LNR @7009-9037 LOT 11.5 ; 14 @13357 LOT 12.5 ; 9 7/8LNR @13032-17310

WD= 5184 KB= 80 RIG: VALARIS DS-16 / VALARIS
Date Reached TD: 04/10/2026

03/18/2026 OH ST00BP00 RIG ON LOCATION, W/O WEATHER TO JET 36
03/25/2026 DRLG 7680 OH ST00BP00 9.9 36 @5571 W/307' P, WHILE @7560, 12.0 MUD, RAN 22 @7507, FIT 10.5, LWD(GR, RES, APWD)
04/01/2026 TD 9884 OH ST00BP00 10.4 MPD 11.0, WHILE @9172, LWD(GR, RES, APWD) RAN 18LNR @7009-9037, LOT 11.5, REPG RIG
04/08/2026 DRLG 13879 OH ST00BP00 11.3 MPD 12.0, WHILE @13389, 10.4 MUD, 11.0 MPD, LWD(GR, RES, APWD) RAN 14 @13357, LOT 12.5, DRILLING W/LWD(ABGR, GR, RES, X-BAT, GEOTAP, DEN, NEUT, APWD)
04/15/2026 TD 17315 OH ST00BP00 11.9 NO MPD, LWD(ABGR, GR, RES, X-BAT, GEOTAP, DEN, NEUT, APWD) TOOK MDTs (SAMP) RAN WL, NGI, MSIP, PPC, TLD, HNGS, ZAIT @17206, PREP TO RUN 9 7/8LNR
04/22/2026 TD 17315 OH ST00BP00 11.9 9 7/8LNR @13032-17310, RAN CBL, PREP TO RUN TB
04/29/2026 TD 17315 OH ST00BP00 11.9 9 7/8TB @13032, COMPTG
05/06/2026 TD 17315 OH ST00BP00 11.9 COMPTG
05/06/2026 TD 17315 OH ST00BP00 11.9 COMPTG
05/13/2026 TD 17315 OH ST00BP00 11.9 COMPTG
05/20/2026 TD 17315 OH ST00BP00 11.9 COMPTG
05/27/2026 TD 17315 OH ST00BP00 11.9 COMPTG
06/03/2026 TD 17315 OH ST00BP00 11.9 R.R.

MISSISSIPPI CYN 503 PROSPECT: WHO DAT
LLOG EXPL OCS: 27277 WELL: SS1ST Status: DRLG

503 FLD Class: DEV API: 608174113101

LOC 6054' FSL & 3687' FEL of Block 00503 MISSISSIPPI CYN
LAT = 28.46084289(28°27'39.034") LON = -89.01153219(-89°00'41.516")
X = 994,233 Y = 10,333,734 PMD: 18404 PTVD: 17155
PBHL: OH 5182' FSL & 510' FEL of Block 503 MISSISSIPPI CYN
ABHL: OH MD: 18468 TVD: 17229 S 869' @ E 3176'

ATD OH: 18468 BP1: BP2: BP3: BP4: BP5:

SPUD: 04/17/2026 SUSP: COMP: RR:
CSG= OH OLD(36 @3458 ; 26 @4026 ; 20 @6247 ; 16 @8850 ; 13 5/8 @12275 ; 9 7/8LNR @12054-15737 ; 7 5/8LNR @14152-17693)
7 3/4LNR @11593-16670 LOT 15.7 ; 5 1/2LNR @16427-18463

WD= 3099 KB= 82 RIG: WEST NEPTUNE / SEADRILL
Date Reached TD: 04/29/2026

Table with columns: Date, Status, Well, Time, Description. Rows include dates from 04/22/2026 to 06/03/2026 and descriptions like 'MPD 13.9, MILLED WDW @11851-11857, FIT 15.19, STO @11857, LWD (ONTRAK, ORD, CCN, TESTRAK, SOUNDTRAK)'.

MISSISSIPPI CYN 612 PROSPECT: DOVER
SHELL OCS: 33166 WELL: DV2ST Status: DRLG

612 FLD Class: DEV API: 608174137401

LOC 6888' FSL & 3960' FWL of Block 00612 MISSISSIPPI CYN
LAT = 28.38717215 (28°23'13.820") LON = -88.00093938 (-88°00'03.382")
X = 1,318,680 Y = 10,302,888 PMD: 29401 PTVD: 28797
PBHL: OH 4460' FSL & 4687' FWL of Block 612 MISSISSIPPI CYN
ABHL: OH MD: 28565 TVD: 27977 S 2214' @ E 670'
ATD OH: 28565 BP1: BP2: BP3: BP4: BP5:

SPUD: 04/14/2026 SUSP: COMP: RR:
CSG= OH OLD(38 @7674 ; 28 @8996 ; 22 @12508 ; 18LNR @12178-17927 ; 16LNR @17614-19775 ; 12 1/8 @23789)
9 3/8LNR @22598-26427 FIT 15.9

WD= 7372 KB= 102 RIG: DW PONTUS / TRANSOCEAN
Date Reached TD: 05/14/2026

Table with columns: Date, Status, Well, Time, Description. Rows include dates from 04/08/2026 to 06/03/2026 and descriptions like 'STO #DV-2, DRILLING CEMENT TO ST', 'MILLED WDW @22781-22806, PREP TO ST', 'CML 13.2, STO @22806, LOT 13.4 ON WDW, LWD (EWR-M5)'.

MISSISSIPPI CYN 807 PROSPECT: OLYMPUS
SHELL OCS: 7963 WELL: MB9ST2 Status: DRLG

807 FLD Class: DEV SS API: 608174122502

LOC 6889' FNL & 379' FWL of Block 00807 MISSISSIPPI CYN
LAT = 28.16029650(28°09'37.067") LON = -89.23905186(-89°14'20.587")
X = 919,099 Y = 10,225,751 PMD: 18150 PTVD: 16772
PBHL: OH 3982' FNL & 2929' FWL of Block 807 MISSISSIPPI CYN
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 05/20/2023 SUSP: COMP: RR:
CSG= OH OLD(38 @3386 ; 32 @4324 ; 28 @5181 ; 22 @5947 ; 18LNR @5593-8797 ; 14 @11771 ; 11 7/8LNR @11618-15295 ; 7 5/8LNR @14084-17418)

WD= 3036 KB= 232 RIG: OLYMPUS N-88 / H&P DRLG
Date Reached TD:

03/18/2026 OH ST02BP00 STO MC 806 #MB-9ST
05/13/2026 OH ST02BP00 PREP TO MILL WDW
05/20/2026 OH ST02BP00 BEGAN MILLING WDW,PAUSED MILLING DUE TO TOP DRIVE MAINTENANCE
05/27/2026 TD 13663 OH ST02BP00 13.0 MPD OFF,MILLED WDW @13438-13463,FIT 14.1, STO @13463,PREP TO RUN POLISH MILL ASSEMBLY
06/03/2026 DRLG 17402 OH ST02BP00 12.5 MPD 13.4,LWD(GEOVIS,ARCVIS,SONSCOPE,STETH,ADN)

MISSISSIPPI CYN 812 PROSPECT: KAIKIAS
SHELL OCS: 34461 WELL: KI2 Status: DRLG

768 FLD Class: INJ SS API: 608174152400

LOC 6675' FSL & 5760' FEL of Block 00812 MISSISSIPPI CYN
LAT = 28.15827055(28°09'29.774") LON = -88.96312064(-88°57'47.234")
X = 1,008,000 Y = 10,223,475 PMD: 29835 PTVD: 26815
PBHL: OH 7513' FSL & 2732' FWL of Block 812 MISSISSIPPI CYN
ABHL: OH MD: 29862 TVD: 26854 N 806' @ W 7344'
ATD OH: 29862 BP1: BP2: BP3: BP4: BP5:

SPUD: 02/17/2026 SUSP: COMP: RR:
CSG= OH 38 @4832 198' ; 32 @5224 ; 28 @6311 ; 22 @8422 FIT 11.9 ; 18LNR @7869-13124 FIT 15.3 ; 14 @24471 FIT 15.3 ; 11 7/8LNR @24145-29226 FIT 15.4 ; 7 5/8LNR @27735-29847

WD= 4547 KB= 87 RIG: STENA EVOLUTION / STENA DRILLING
Date Reached TD: 05/04/2026

02/18/2026 OH ST00BP00 PREP TO SPUD
02/25/2026 TD 8468 OH ST00BP00 13.0 38 @4832 W/198'P,LWD(ARCVIS)RAN 32 @5224, 28 @6311,PREP TO RUN 22
03/04/2026 TD 8478 OH ST00BP00 10.5 22 @8422,FIT 11.9,LWD(ARCVIS)PREP TO DRILL OUT
03/11/2026 TD 13254 OH ST00BP00 11.3 LWD(ARCVIS)PREP TO RUN 18LNR
03/18/2026 TD 24543 OH ST00BP00 14.5 18LNR @7869-13124,FIT 15.33,LWD(ARCVIS)PREP TO RUN 14
03/25/2026 TD 24543 OH ST00BP00 14.5 14 @24471,DRILLING OUT CEMENT
04/01/2026 TD 25951 OH ST00BP00 14.2 CML 14.19,FIT 15.27 ON 14,LWD(ARCVIS,STETH,ADN,SONVIS)RAN WL SON,TOOK MDT(FLUID SAMP) @24471-25825,PREP TO RUN RSWC
04/08/2026 DRLG 28540 OH ST00BP00 14.2 CML 14.3,RECD RSWC,LWD(ARCVIS,STETH,ADN)
04/15/2026 TD 29275 OH ST00BP00 14.2 CML 14.3,TOOK OPEN HOLE FIT 14.8, LWD(ARCVIS,STETH,ADN)RNG 11 7/8LNR
04/22/2026 TD 29275 OH ST00BP00 14.2 CML 14.3,ATTEMPTED TO RUN 11 7/8LNR,UNABLE TO GET PAST OBSTRUCTION IN OPEN HOLE,POOH W/LNR,PREP TO C/O
04/29/2026 TD 29275 OH ST00BP00 14.2 CML 14.3,RAN C/O BHA TO WORK TIGHT SPOTS, PREP TO RE-RUN 11 7/8LNR
05/06/2026 DRLG 29698 OH ST00BP00 11.9 CML 12.0,RAN 11 7/8LNR @24145-29226,FIT

| | | | | | | |
|------------|----|-------|----|----------|------|--|
| 05/13/2026 | TD | 29862 | OH | ST00BP00 | 12.0 | 15.35, LWD (ARCVIS, ADN, STETH) CML 12.1, LWD (ARCVIS, ADN, STETH) XL ROCK (RSWC) RAN 7 5/8 LNR @27735-29847, PREP TO RUN 10 3/4 X 7 5/8 TB |
| 05/20/2026 | TD | 29862 | OH | ST00BP00 | 12.0 | CML 12.1, RAN 10 3/4 X 7 5/8 TB @27735, PREP TO COMP |
| 05/27/2026 | TD | 29862 | OH | ST00BP00 | 12.0 | CML 12.1, COMPTG |
| 06/03/2026 | TD | 29862 | OH | ST00BP00 | 12.0 | CML 12.1, COMPTG |



