

**OFFSHORE OIL SCOUTS ASSOCIATION
GULF ATLANTIC**

WEEKLY DRILLING REPORT

DEEP WATER

Wednesday, July 29, 2026





OFFSHORE OIL SCOUTS

PROPRIETARY

STATEMENT



This information is provided by exclusive agreement with The Offshore Oil Scouts Association. The recipient acknowledges that the data and materials are proprietary information and trade secret, whether or not any portion thereof may be validly copyrighted or patented. Any reproduction or other use without the express written consent of The Association President will be pursued to the fullest extent of the law.

Table of Contents

NEW LOCATIONS

GREEN CYN Block 825 WELL 19 BP EXPL

WELLS SPUDDING

GREEN CYN Block 825 WELL 19 BP EXPL

ACTIVE

GARDEN BANKS Block 959 WELL SP203 SHELL

ALAMINOS CYN Block 728 WELL WN103 SHELL

ALAMINOS CYN Block 857 WELL GA23 SHELL

KEATHLEY CYN Block 291 WELL 2ST BP EXPL

GREEN CYN Block 606 WELL 2 ANADARKO PETROLEUM CORPOR

GREEN CYN Block 726 WELL 6 ANADARKO PETROLEUM CORPOR

GREEN CYN Block 742 WELL DC152 BP EXPL

GREEN CYN Block 782 WELL MD15 BP EXPLORATION & PRODUCTI

GREEN CYN Block 807 WELL AP7 CHEVRON U.S.A. INC.

GREEN CYN Block 825 WELL 18 BP EXPL

WALKER RIDGE Block 107 WELL SS2 TALOS ENERGY OFFSHORE LLC

WALKER RIDGE Block 677 WELL PS9 CHEVRON U.S.A. INC.

WALKER RIDGE Block 678 WELL IS2 CHEVRON U.S.A. INC.

MISSISSIPPI CYN Block 477 WELL 1 SHELL

MISSISSIPPI CYN Block 807 WELL A23ST2 SHELL

MISSISSIPPI CYN Block 807 WELL MB9ST2 SHELL

MISSISSIPPI CYN Block 816 WELL 4 LLOG EXPL

SUSPENDED

WALKER RIDGE Block 678 WELL IS2 CHEVRON U.S.A. INC.



WELLS SPUDDING

GREEN CYN	825	PROSPECT: MAD DOG	
BP EXPL	OCS: 9981	WELL: 19	Status: NEW

826 FLD	Class: INJ	API: 608114080700
---------	------------	-------------------

LOC 1899' FSL & 3367' FWL of Block 00825 GREEN CYN
LAT = 27.13142649 (27°07'53.135") LON = -90.33807063 (-90°20'17.054")
X = 2,506,087 Y = 9,854,379 PMD: PTVD:
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 07/26/2026 SUSP: COMP: RR:
CSG= OH 36 @5537 271'

WD= 5185 KB= 81 RIG: OCEAN BLACKLION / NOBLE DRLG
Date Reached TD:

07/29/2026 TD 7699 OH ST00BP00 11.5 BATCH SET,RAN 36 @5537 W/271'P,LWD (GR,RES,
PWD)RNG 22



ACTIVE**GARDEN BANKS
SHELL****959
OCS: 30876****PROSPECT: SPARTA
WELL: SP203****Status: DRLG****958 FLD****Class: DEV****SS****API: 608074033200****LOC** 7507' FNL & 3623' FWL **of Block** 00959 GARDEN BANKS**LAT** = 27.04154036 (27°02'29.545") **LON** = -92.23735115 (-92°14'14.464")**X** = 1,888,583 **Y** = 9,813,293 **PMD**: 31560 **PTVD**: 30592**PBHL**: OH 6135' FSL & 1793' FWL **of Block** 959 GARDEN BANKS**PBHL**: BP15694' FSL & 1665' FWL **of Block** 959 GARDEN BANKS**ABHL**: OH **MD**: 31158 **TVD**: 30655 S 2211' @ W 1830'**ATD OH:** **BP1:** **BP2:** **BP3:** **BP4:** **BP5:****SPUD**: 09/05/2025 **SUSP**:**COMP**:**RR**:**CSG**= OH 42 @4630 274' ; 32 @5559 ; 28 @6704 ; 22 @10164 FIT 15.4 ; 14 @24315 FIT 16.7**WD**= 4269 **KB**= 87 **RIG**: STENA EVOLUTION / STENA DRILLING**Date Reached TD:**

06/04/2025		OH	ST00BP00	BATCH SET
09/10/2025	DRLG	6108	OH	ST00BP00 12.1 42 @4630 W/274'P, 32 @5559, M/OFF 9-6-25, M/ON 9-8-25, LWD (GR, RES, PWD)
09/17/2025	TD	10214	OH	ST00BP00 13.0 28 @6704, LWD (GR, RES, PWD) RNG 22
09/24/2025	TD	10214	OH	ST00BP00 13.0 22 @10164, M/OFF 9-15-25, WILL RETURN
12/10/2025	TD	10214	OH	ST00BP00 13.0 M/ON 12-6-25, RIGGING UP
12/17/2025	TD	10214	OH	ST00BP00 13.0 FINISHED RIGGING UP, PREP TO DRILL AHEAD
12/24/2025	TD	24365	OH	ST00BP00 16.3 CML 15.9, FIT 15.4 ON 22, LWD (GR, RES, PWD, SON) PREP TO RUN 14
12/31/2025	DRLG	24535	OH	ST00BP00 16.3 CML 16.1, RAN 14 @24315, FIT 16.66, LWD (GR, RES, PWD)
01/07/2026	DRLG	31158	OH	ST00BP00 16.3 CML 16.3, LWD (GR, RES, PWD) ORIG MD, 31108, TVD 30615
01/14/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, WELL CONTROL WORK DECISION NOT TO DRILL AHEAD, PREP TO PB & BYPASS
01/21/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, SET 2 OPEN HOLE PLUGS, PREP TO SET KICKOFF PLUG & BYPASS
01/28/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, SET KICKOFF PLUG, TOC @23915, PREP TO BYPASS
02/04/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, DRILLED CEMENT W/BYPASS BHA, OBSERVED LOSSES INDICATING INADEQUATE CEMENT, COULD NOT BYPASS, SET ADDL PLUG, TOC @ 24439, SETTING PLUG #5 TO BYPASS
02/11/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, SET PLUG #5, TOC @23924, PREP TO T/A, WILL RETURN TO BYPASS
02/18/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, T/A 2-10-26, WILL RETURN
06/24/2026	TD	31158	OH	ST00BP00 16.3 M/ON 6-21-26, PREP TO RE-ENTER & BYPASS ORIG PTDS: 31527 MD, 31019 TVD
07/01/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, RAN RISER & BOP, PREP TO PB & BYPASS
07/08/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, REPD CML SYSTEM, PREP TO RUN WHIPTSTOCK & BYPASS
07/15/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, RAN & SET WHIPTSTOCK TO MILL WDW @ 23448, WHILE MILLING WDW MILLS TWISTED OFF, TF @23404, PREP TO SET PLUG TO ISOLATE FSH THEN RUN NEW WHIPTSTOCK & BYPASS
07/22/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, SET PKR @23370, SET WHIPTSTOCK, BEGIN MILLING, POOH, OBSERVED MISSING MILLS, TF @23290, PREP TO FSH
07/29/2026	TD	31158	OH	ST00BP00 16.3 CML 16.3, RECOVERED FSH, MILLED WDW @ 23332-23365, BYPASSED @23365
07/29/2026	TD	23408	BP1	ST00BP01 15.9 CML OFF, POOH W/MILLING BHA, PREP TO RUN DRILLING BHA

ALAMINOS CYN	728	PROSPECT: WHALE	
SHELL	OCS: 31195	WELL: WN103	Status: DRLG
728 WC	Class: DEV	API: 608054011900	
LOC 1627' FSL & 3169' FEL of Block 00728 ALAMINOS CYN LAT = 26.23005494 (26°13'48.198") LON = -94.72843942 (-94°43'42.382") X = 1,073,951 Y = 9,521,467 PMD : 23560 PTVD : 21452 PBHL : OH 7352' FSL & 4941' FEL of Block 728 ALAMINOS CYN PBHL : BP17366' FSL & 4955' FEL of Block 728 ALAMINOS CYN ABHL : BP1 MD : 23590 TVD : 21460 N 5783' @ W 1792' ATD OH : 19877 BP1 : 23590 BP2 : BP3 : BP4 : BP5 : SPUD : 11/03/2025 SUSP : COMP : RR : CSG = OH 38 @8931 198' ; 28 @9843 ; 22 @14790 FIT 12.0 ; 16.08LNR @14387-16395 FIT 12.1 ; 14LNR @16060-19547 FIT 12.6 ; 9 5/8LNR @19245-23585 WD = 8631 KB = 102 RIG : DW POSEIDON / TRANSOCEAN Date Reached TD : 07/06/2026 10/15/2025 OH ST00BP00 BATCH SET 11/12/2025 DRLG 14828 OH ST00BP00 10.0 MPD 10.62,RAN 38 @8931 W/198'P,28 @9843, LWD (GR,RES,PWD) 11/19/2025 TD 14840 OH ST00BP00 10.5 MPD 10.73,LWD (GR,RES,PWD) 22 @14790,M/OFF 11-13-25,WILL RETURN 05/20/2026 TD 14840 OH ST00BP00 10.5 M/ON 5-14-26,RNG BOP & RISER TO RESUME DRILLING OPERATIONS 05/27/2026 TD 19877 OH ST00BP00 10.4 MPD 10.94,TOOK FIT 12.06 ON 22,LWD (ARCVIS, SONSCOPE)PREP TO RUN 13 5/8 06/03/2026 TD 19877 OH ST00BP00 10.4 MPD 10.94,ATTEMPTED TO RUN 13 5/8,COULD NOT GET DOWN,PREP TO C/O & RE-RUN 13 5/8 06/10/2026 TD 19877 OH ST00BP00 10.8 MPD 10.9,C/O,ATTEMPTED TO RE-RUN 13 5/8, COULD NOT GET DOWN,POOH W/CSG STRING 06/17/2026 TD 19877 OH ST00BP00 10.8 MPD 10.9,POOH W/13 5/8LNR,PUMPED CEMENT PLUGS @14684,PREP TO BYPASS 06/24/2026 TD 19877 OH ST00BP00 10.8 MPD 10.9,BYPASSED @14850 06/24/2026 TD 16450 BP1 ST00BP01 10.5 MPD 10.7,TOOK FIT 12.04 ON 22,LWD (ARCVIS) RAN 16.08LNR @14387-16395,PREP TO DRILL OUT,ORIG HOLE PTD:23534 MD,21448 TVD 07/01/2026 TD 19665 BP1 ST00BP01 11.2 MPD 11.4,TOOK FIT 12.07 ON 16.08LNR, LWD (ARCVIS)RAN 14LNR @16060-19547,PREP TO DRILL OUT 07/08/2026 TD 23590 BP1 ST00BP01 9.5 MPD 10.3,TOOK FIT 12.61 ON 14,LWD (ARCVIS, SONSCOPE,STETH,SADN)C&C,TAKING FPWD PRESSURES 07/15/2026 TD 23590 BP1 ST00BP01 9.5 MPD 10.3,TOOK FPWD PRESSURES,PERFORMED OPEN HOLE LOT TO 12.12,RAN WL,HDRS,HNGS, PPC,MAST,NGI @23590,RAN 9 5/8LNR @ 19245-23585,PREP TO RUN 9 5/8 X 10 3/4TB 07/22/2026 TD 23590 BP1 ST00BP01 9.5 MPD 10.3,RAN 9 5/8 X 10 3/4TB @19255,C/O, PREP TO COMP 07/29/2026 TD 23590 BP1 ST00BP01 9.5 MPD 10.3,COMPTG ALAMINOS CYN SHELL			
857 FLD	Class: DEV	API: 608054006000	
LOC 2836' FNL & 4006' FWL of Block 00857 ALAMINOS CYN LAT = 26.12847000 (26°07'42.492") LON = -94.89819000 (-94°53'53.484") X = 1,017,766 Y = 9,485,324 PMD : 19046 PTVD : 18802 PBHL : OH 3934' FNL & 2485' FWL of Block 857 ALAMINOS CYN PBHL : BP13848' FNL & 2560' FWL of Block 857 ALAMINOS CYN ATD OH : BP1 : BP2 : BP3 : BP4 : BP5 : ACTIVE			

SPUD: 11/08/2007 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @8084 193' ; 22 @9169 ; 16 @10476 LOT 9.9 ;
 13 3/8LNR @10409-11931 LOT 10.4 ; 11 3/4 @14033 LOT 10.2 ; 9 5/8LNR @13636-14622

WD= 7819 **KB=** 203 **RIG:** H&P 205 / H&P DRLG

Date Reached TD:

10/31/2007		OH		(BATCH SET)
11/14/2007 TD	10517	OH	10.0	36 @8084W/193'P,LWD(GR,RES,PWD) @9169,NO SWC,22 @9169,LWD(GR,RES,PWD) @10517,NO SWC,16 @10476,M/OFF 11-10-07(WILL RET
01/07/2026 TD	10517	OH	ST00BP00 10.0	M/ON 1-4-26,RIGGING UP
01/14/2026 TD	11964	OH	ST00BP00 9.0	MPD 9.4,LOT 9.87 ON 16,LWD(GR,RES,PWD) PREP TO RUN 13 3/8LNR
01/21/2026 TD	11964	OH	ST00BP00 9.0	MPD 9.4,RAN 13 3/8LNR @10409-11931,PREP TO DRILL OUT
01/28/2026 TD	14083	OH	ST00BP00 9.6	MPD 10.1,LOT 10.44 ON 13 3/8LNR,LWD(GR,RES,PWD) PREP TO RUN 11 3/4
02/04/2026 TD	14096	OH	ST00BP00 8.6	MPD OFF,RAN 11 3/4 @14033,LOT 10.23,UNABLE TO OPEN REAMER,TIH W/NEW BHA
02/11/2026 TD	14096	OH	ST00BP00 8.6	MPD OFF,PERFORMED RIG MAINTENANCE,PREP TO DRILL AHEAD
02/18/2026 TD	14647	OH	ST00BP00 8.6	MPD OFF,LWD(GR,RES,PWD) PREP TO RUN 9 5/8LNR
02/25/2026 TD	14647	OH	ST00BP00 8.6	MPD,PERFORMED CHECK TRIP W/DUMB IRON BHA,WOW TO RUN 9 7/8LNR
03/04/2026 TD	14647	OH	ST00BP00 8.6	MPD OFF,PERFORMED ANOTHER CHECK TRIP W/DUMB IRON BHA,RAN 9 5/8LNR @13636-14622,PREP TO DRILL OUT 9 5/8 SHOETRACK
03/11/2026 TD	14647	OH	ST00BP00 9.4	MPD OFF,BEGAN DRILLING 9 5/8 SHOETRACK,BHA GOT STK @14642,UNABLE TO JAR FREE,PREP TO RUN WL TO DETERMINE FREE POINT
03/18/2026 TD	14647	OH	ST00BP00 9.4	MPD OFF,BACKED OFF,TF @14416,COULD NOT RECOVER FSH,PREP TO PUMP CEMENT PLUG ON TOF TO BYPASS
03/25/2026 TD	14647	OH	ST00BP00 9.4	MPD OFF,T/A 3-23-26,WILL RETURN TO BYPASS
07/01/2026 TD	14647	OH	ST00BP00 9.4	MPD OFF,M/ON 6-29-26,PREP TO PB & BYPASS ORIG PTDS: 18967 MD,18736 TVD
07/08/2026 TD	14647	OH	ST00BP00 9.4	MPD OFF,RIG MAINTENANCE,TSTD BOP,PREP TO BYPASS
07/15/2026 TD	14647	OH	ST00BP00 9.4	PREP TO CUT & PULL 11 3/4 & BYPASS IN THE OPEN HOLE
07/22/2026 TD	14647	OH	ST00BP00 9.4	C/O WELLBORE,PREP TO CUT & PULL 11 3/4 TO BYPASS
07/29/2026 TD	14647	OH	ST00BP00 9.4	MPD OFF,CUT 11 3/4 @12244,POOH W/11 3/4

KEATHLEY CYN

BP EXPL

291

OCS: 19545

PROSPECT: WEST BUMP

WELL: 2ST

Status: DRLG

291 WC

Class: EXP

SS

API: 608084008001

LOC 4687' FNL & 363' FWL **of Block** 00291 KEATHLEY CYN
LAT = 26.70216182 (26°42'07.783") **LON** = -92.63787509 (-92°38'16.350")
X = 1,758,603 **Y** = 9,689,393 **PMD:** 36146 **PTVD:** 33517
PBHL: OH 3808' FNL & 5334' FWL **of Block** 291 KEATHLEY CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 07/01/2026 **SUSP:** **COMP:** **RR:**
CSG= OH OLD(36 @6100 ; 28 @8160 ; 22 @9979 ; 18LNR @9753-14850 ; 16LNR @5847-20978 ; 14 @27696 ; 11 7/8LNR @21122-29801)
 11 7/8LNR @26621-30105 FIT 16.0

WD= 5722 **KB=** 104 **RIG:** DW INVICTUS / TRANSOCEAN

Date Reached TD:

06/24/2026		OH	ST01BP00	STO BLK 247 #1,LOCATION
07/08/2026 DRLG	27800	OH	ST01BP00 15.2	MPD 15.4,MILLED WDW @26862-26892,STO BLK

ACTIVE

07/15/2026 TD 30195 OH ST01BP00 14.7 247 #1 @26892, LWD (GR, RES, FPWD, DEN, SON) MPD OFF, LWD (GR, RES, FPWD) HAVING ISSUES GETTING THROUGH WDW DURING C/O RUNS, PREP TO POLISH WDW PRIOR TO RUNNING 11 7/8LNR

07/22/2026 TD 30195 OH ST01BP00 14.7 MPD OFF, POLISHED WDW, PREP TO RUN 11 7/8LNR

07/29/2026 TD 31452 OH ST01BP00 14.7 MPD 15.35, RAN 11 7/8LNR @26621-30105, FIT 16.01, LWD (GR, RES, FPWD, SON, DEN, NEUT) WHILE @ 31150, ENCOUNTERED BITUMEN & TAR, HOLE PACKED OFF, POOH TO CHANGE TO SIMPLER SLICK BHA BEFORE DRILLING AHEAD

GREEN CYN 606 PROSPECT: K-2
ANADARKO PETROLEUM CORPO OCS: 21807 WELL: 2 Status: DRLG

562 FLD Class: DEV SS API: 608114080500

LOC 869' FSL & 4722' FEL of Block 00562 GREEN CYN
LAT = 27.38844535 (27°23'18.403") LON = -90.25926199 (-90°15'33.343")
X = 2,529,678 Y = 9,948,389 PMD: 28560 PTVD: 26448
PBHL: OH 2187' FNL & 1326' FEL of Block 606 GREEN CYN
ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 06/28/2026 SUSP: COMP: RR:
CSG= OH 36 @4361 302' ; 28 @5147 ; 22 @8540 FIT 13.1 ; 18LNR @8058-12865 FIT 16.6 ; 14 @22770

WD= 3979 KB= 80 RIG: DS-16 / VALARIS
Date Reached TD:

07/01/2026 TD 5290 OH ST00BP00 12.6 36 @4361 W/302'P, RAN 28 @5147, LWD (GR, RES, APWD) WOC

07/08/2026 TD 8565 OH ST00BP00 11.5 LWD (GR, RES, APWD) RAN 22 @8540, RAN RISER & BOP, REPG BOP

07/15/2026 TD 13010 OH ST00BP00 12.4 FIT 13.12 ON 22, LWD (GR, RES, APWD) PREP TO RUN 18LNR

07/22/2026 DRLG 21605 OH ST00BP00 14.3 MPD 14.9, RAN 18LNR @8058-12865, FIT 16.6, LWD (GR, RES, APWD)

07/29/2026 TD 22810 OH ST00BP00 14.3 MPD 14.8, LWD (GR, RES, APWD) RAN 14 @22770, PREP TO DRILL OUT

GREEN CYN 726 PROSPECT: CAESAR TONGA
ANADARKO PETROLEUM CORPO OCS: 24179 WELL: 6 Status: DRLG

640 FLD Class: DEV SS API: 608114080000

LOC 6073' FSL & 4675' FWL of Block 00727 GREEN CYN
LAT = 27.23835119 (27°14'18.064") LON = -90.81889581 (-90°49'08.025")
X = 2,348,995 Y = 9,890,233 PMD: 27320 PTVD: 23349
PBHL: OH 13237' FSL & 5' FEL of Block 726 GREEN CYN
ABHL: OH MD: 27335 TVD: 23369 N 7166' @ W 4680'
ATD OH: 27335 BP1: BP2: BP3: BP4: BP5:

SPUD: 05/04/2026 SUSP: COMP: RR:
CSG= OH 36 @5127 339' ; 22 @6912 FIT 13.7 ; 18LNR @6625-13215 FIT 15.8 ; 14 @23265 FIT 15.5 ; 9 7/8LNR @27328

WD= 4707 KB= 81 RIG: OCEAN BLACKHAWK / NOBLE DRLG
Date Reached TD: 06/16/2026

04/22/2026 OH ST00BP00 LOCATION

04/29/2026 OH ST00BP00 BETWEEN WELL MAINTENANCE

05/06/2026 DRLG 5746 OH ST00BP00 11.5 36 @5127 W/339'P, LWD (GR, RES, PWD)

05/13/2026 TD 6937 OH ST00BP00 12.5 LWD (GR, RES, PWD) RAN 22 @6912, PREP TO DRILL OUT

05/20/2026 TD 13349 OH ST00BP00 13.4 NO MPD, FIT 13.73 ON 22, LWD (GR, RES, PWD) SET 18LNR @6625-13215, WOC

05/27/2026 TD 22066 OH ST00BP00 14.3 FIT 15.8 ON 18LNR, WHILE @19300, TOOK OPEN

ACTIVE

					HOLE FIT 15.01,ROLLING OVER MUD TO 14.7, LWD(GR,RES,PWD)
06/03/2026	TD	23300	OH	ST00BP00	14.3 MPD 15.1,LWD(GR,RES,PWD)WHILE POOH,HOLE PACKED OFF,TWISTED OFF DP,TF @9068,FSG
06/10/2026	TD	23300	OH	ST00BP00	15.1 MPD OFF,RECD FSH,RNG 14
06/17/2026	TD	27335	OH	ST00BP00	14.1 MPD 14.9,RAN 14 @23265,FIT 15.49,WHILE @ 26180,TOOK DFIT 15.0,LWD(GR,RES,PWD,X-BAT, ALD,CTN,GEOTAP)C&C
06/24/2026	TD	27335	OH	ST00BP00	14.8 NO MPD,ATTEMPTED WL,NGI,DEN,NEUT,ZAIT,HIT BRDG @23315,RECONFIGURED TOOL STRING TO NGI W/A JAR TO COLLECT SAMPLES,HIT BRDG @ 23315,NO SAMP OR LOGS RECD,RAN 9 7/8LNR @ 23006-27328,WOC
06/24/2026	TD	27335	OH	ST00BP00	14.8 ANADARKO PAST THEIR PTD BY 15' WHICH PUT THE WELL IN BLK 726 INSTEAD OF 727,THIS REQUIRED ANADARKO TO CHANGE THE BLOCK,WELL & OCS # ORIG PBHL: 13248 FSL 10 FWL BLK 727,ORIG WELL #7,ORIG OCS16783
07/01/2026	TD	27335	OH	ST00BP00	14.8 NO MPD,RAN CIBP @27710,RNG 10 1/8 X 10 3/4 TB
07/08/2026	TD	27335	OH	ST00BP00	14.8 RAN 10 1/8 X 3/4TB @23006,COMPTG
07/15/2026	TD	27335	OH	ST00BP00	14.8 COMPTG
07/22/2026	TD	27335	OH	ST00BP00	14.8 COMPTG
07/29/2026	TD	27335	OH	ST00BP00	14.8 COMPTG

GREEN CYN

742

PROSPECT: ATLANTIS

BP EXPL

OCS: 15606

WELL: DC152

Status: DRLG

743 FLD

Class: DEV

API: 608114080400

LOC 6582' FSL & 7050' FWL of Block 00743 GREEN CYN
 LAT = 27.22528047(27°13'31.010") LON = -90.03216544(-90°01'55.796")
 X = 2,604,810 Y = 9,890,742 PMD: 21494 PTV: 17873
 PBHL: OH 7636' FSL & 215' FEL of Block 742 GREEN CYN
 ATD OH: BP1: BP2: BP3: BP4: BP5:
 SPUD: 06/24/2026 SUSP: COMP: RR:
 CSG= OH 36 @7132 299' ; 22 @10562 ; 16 @13531 PIT 12.1 ;
 13 5/8LNR @13249-16473 PIT 12.1

WD= 6833 KB= 80 RIG: OCEAN BLACK HORNET / NOBLE DRLG

Date Reached TD:

06/24/2026		OH	ST00BP00	BATCH SET,36 @7132 W/299'P,PREP TO SPUD
07/01/2026	TD	10592	OH	ST00BP00 12.0 LWD(GR,RES,PWD)RNG 22
07/08/2026	TD	10592	OH	ST00BP00 12.0 RAN 22 @10562,PREP TO DRILL OUT
07/15/2026	TD	13536	OH	ST00BP00 10.6 LWD(GR,RES,PWD,SON)RAN 16 @13531,PIT 12.1, PREP TO DRILL AHEAD
07/22/2026	TD	16641	OH	ST00BP00 11.0 MPD 11.9,LWD(GR,RES,PWD,SON)PREP TO RUN 13 5/8LNR
07/29/2026	DRLG	17047	OH	ST00BP00 10.2 MPD 10.93,RAN 13 5/8LNR @13249-16473,PIT 12.1,LWD(GR,RES,PWD,SON)

GREEN CYN

782

PROSPECT: MAD DOG

BP EXPLORATION & PRODUCT

OCS: 15610

WELL: MD15

Status: DRLG

826 FLD

Class: DEV

API: 608114061200

LOC 7228' FSL & 6166' FEL of Block 00782 GREEN CYN
 LAT = 27.18830922(27°11'17.913") LON = -90.26861424(-90°16'07.011")
 X = 2,528,234 Y = 9,875,548 PMD: 25478 PTV: 22443
 PBHL: OH 3471' FNL & 2401' FWL of Block 782 GREEN CYN
 ABHL: OH MD: 25533 TVD: 22524 N 5168' @ W 7266'
 ABHL: BP2 MD: 25781 TVD: 22522 N 5429' @ W 7198'
 ATD OH: 25781 BP1: 24014 BP2: 25781 BP3: BP4: BP5:

ACTIVE

SPUD: 11/07/2013 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @4886 290' ; 22 @7094 FIT 10.8 ; 16LNR @6488-12455 FIT 15.1 ;
 14LNR @12154-19648 FIT 13.6 ; 11 7/8LNR @19443-23275 PIT 13.6 ;
 9 7/8LNR @23048-25743

WD= 4428 **KB=** 168 **RIG:** MAD DOG SPAR / VALARIS
Date Reached TD: 04/23/2026

09/11/2013		OH	ST00BP00		(APPROVED PERMIT 9-6-13) (BATCH SET)
10/09/2013		OH	ST00BP00		M/ON 10-7-13, PREP TO RUN 36"
10/16/2013		OH	ST00BP00		M/ON 10-7-13, 36 @4886W/290'P, M/OFF 10-10-13 (WILL RET)
11/13/2013	TD	7125	OH	ST00BP00	14.0 M/ON 11-6-13, LWD (GR, RES) PREP TO RUN 22"
11/20/2013	TD	7125	OH	ST00BP00	14.0 22" @7094, WOC
11/27/2013	TD	7125	OH	ST00BP00	14.0 M/OFF 11-19-13 (WILL RETURN)
12/24/2025	TD	7125	OH	ST00BP00	14.0 M/ON 12-14-25, C/O TO DRILL AHEAD
12/31/2025	DRLG	10664	OH	ST00BP00	10.1 FIT 10.79 ON 22, LWD (GR, RES, PWD)
01/07/2026	TD	12460	OH	ST00BP00	10.2 LWD (GR, RES, PWD) PREP TO RUN 16LNR
01/14/2026	TD	12460	OH	ST00BP00	10.2 16LNR @6488-12455, PREP TO DRILL OUT & TEST LNR
01/21/2026	DRLG	18287	OH	ST00BP00	13.9 FIT 15.06 ON 16LNR, LWD (GR, RES, PWD, SON, NBGR)
01/28/2026	TD	19659	OH	ST00BP00	14.1 LWD (GR, RES, PWD, SON, NBGR) RNG 14LNR
02/04/2026	TD	19659	OH	ST00BP00	14.2 14LNR @12154-19648, WOC
02/11/2026	TD	19659	OH	ST00BP00	14.2 PREP TO DRILL OUT & TEST 14LNR
02/18/2026	TD	25533	OH	ST00BP00	13.0 RTD 2-16-26, FIT 13.6 ON 14LNR, LWD (GR, RES, NBGR, PWD, DEN, NEUT, SON, FPWD) CIRC BOTTOM UP WHILE BACKREAMING OUT OF HOLE, HOLE PACKED OFF & WENT TO LOSSES, STK DP @22620, PREP TO SEVER PIPE
02/25/2026	TD	25533	OH	ST00BP00	13.0 SEVERED DP, TF @21176, PREP TO PB & BYPASS
03/04/2026	TD	25533	OH	ST00BP00	13.0 REPD BOP, PREP TO BYPASS
03/11/2026	TD	25533	OH	ST00BP00	13.0 BYPASSED @19848
03/18/2026	TD	24014	BP1	ST00BP01	12.7 LWD (GR, RES, DEN, NEUT, CALP, ACOUSTIC TESTRAK) ENCOUNTERED TAR, EXPERIENCE BALLOONING & LOSSES, PULL UP TO 22810, SHUT WELL IN, C&C
03/25/2026	TD	24014	BP1	ST00BP01	12.7 PREP TO PB & BYPASS
04/01/2026	TD	24014	BP1	ST00BP01	12.7 BYPASSED @19676
04/01/2026	DRLG	23102	BP2	ST00BP02	12.7 LWD (GR, RES, PWD) ENCOUNTER TAR @23075
04/08/2026	TD	23300	BP2	ST00BP02	12.7 LWD (GR, RES, PWD) TOOLS FAILED FROM 23090-23300, PREP TO RUN 11 7/8LNR
04/15/2026	TD	23300	BP2	ST00BP02	12.7 11 7/8LNR @19443-23275, PREP TO DRILL OUT
04/22/2026	DRLG	24189	BP2	ST00BP02	12.7 PIT 13.6 ON 11 7/8LNR, LWD (GR, RES, PWD, SON)
04/29/2026	TD	25781	BP2	ST00BP02	12.7 LWD (GR, RES, PWD, SON) REAMING & HPU REPAIRS
05/06/2026	TD	25781	BP2	ST00BP02	12.7 REAMED TO 25781, RNG 9 7/8LNR
05/13/2026	TD	25781	BP2	ST00BP02	12.7 RAN 9 7/8LNR @23048-25743, PREP TO COMP
05/20/2026	TD	25781	BP2	ST00BP02	12.7 PREP TO COMP
05/27/2026	TD	25781	BP2	ST00BP02	12.7 COMPTG
06/03/2026	TD	25781	BP2	ST00BP02	12.7 COMPTG
06/10/2026	TD	25781	BP2	ST00BP02	12.7 COMPTG
06/17/2026	TD	25781	BP2	ST00BP02	12.7 COMPTG
06/24/2026	TD	25781	BP2	ST00BP02	12.7 COMPTG
07/01/2026	TD	25781	BP2	ST00BP02	12.7 COMPTG
07/08/2026	TD	25781	BP2	ST00BP02	12.7 COMPTG
07/15/2026	TD	25781	BP2	ST00BP02	12.7 COMPTG
07/22/2026	TD	25781	BP2	ST00BP02	12.7 COMPTG
07/29/2026	TD	25781	BP2	ST00BP02	12.7 COMPTG

GREEN CYN
CHEVRON U.S.A. INC.

807
OCS: 31752

PROSPECT: ANCHOR
WELL: AP7

Status: DRLG

807 FLD

Class: DEV

SS

API: 608114080200

LOC 4045' FSL & 4475' FWL **of Block** 00807 GREEN CYN
LAT = 27.15117389 (27°09'04.226") **Lon** = -91.21088317 (-91°12'39.179")
X = 2,222,075 **Y** = 9,856,525 **PMD:** 33793 **PTVD:** 33536
PBHL: OH 4361' FSL & 6470' FWL **of Block** 807 GREEN CYN
ABHL: OH **MD:** 33710 **TVD:** 33482 S 211' @ E 480'

ACTIVE

ATD OH: 33710 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/28/2026 **SUSP:** **COMP:** **RR:**

CSG= OH 36 @5333 305' ; 22 @10547 FIT 11.7 ; 18LNR @10093-15575 FIT 14.0 ;
16LNR @8003-24855 FIT 16.1 ; 14LNR @24460-30040 FIT 16.2 ; 10LNR @29362-33634

WD= 4953 **KB=** 75 **RIG:** DW TITAN / TRANSOCEAN

Date Reached TD: 07/02/2026

04/29/2026		OH	ST00BP00	36 @5333 W/305'P, PREP TO SPUD
05/06/2026	TD	10577	OH	ST00BP00 11.0 LWD(NBGR)RNG 22
05/13/2026	TD	10577	OH	ST00BP00 11.0 22 @10547, RAN BOP, TSTG BOP
05/20/2026	TD	15628	OH	ST00BP00 10.7 MPD 11.26, FIT 11.7 ON 22, LWD(NBGR, ARCVIS) PREP TO RUN 18LNR
05/27/2026	DRLG	22646	OH	ST00BP00 12.3 MPD 12.77, RAN 18LNR @10093-15575, FIT 14.0, LWD(NBGR, ARCVIS)
06/03/2026	TD	24930	OH	ST00BP00 13.0 MPD 13.15, LWD(NBGR, ARCVIS) RAN 16LNR @ 8003-24855, PREP TO TEST BOP
06/10/2026	TD	30164	OH	ST00BP00 14.9 MPD 15.56, TOOK FIT 16.1 ON 16LNR, LWD(NBGR, ARCVIS) WHILE @29096 HAD LOSSES, DECREASED MPD TO 15.5, HOLE PACKED OFF, RECD DP, HAD 5 BBL GAIN, SHUT IN, PREP TO RUN 14LNR
06/17/2026	DRLG	30615	OH	ST00BP00 14.9 MPD 15.59, RAN 14LNR @24460-30040, TOOK DFIT 16.2, LWD(NBGR, ARCVIS, SONSCOPE, STETH, ADN)
06/24/2026	TD	33710	OH	ST00BP00 14.9 MPD 15.63, LWD(NBGR, ARCVIS, SONSCOPE, STETH, ADN) WHILE @33710, DP STUCK, WHILE ATTEMPTING TO POOH, DP PARTED, TF @28190, FSG UNSUCCESSFUL, SEVERED DP @32256, UNABLE TO FREE DP, PREP TO RE-SEVER
07/01/2026	TD	33710	OH	ST00BP00 14.9 MPD 15.63, SEVERED DP @32167, SET OH PLUGS, TOC @29420, DRLG CEMENT TO BYPASS
07/08/2026	TD	33710	OH	ST00BP00 14.9 MPD 15.63, BYPASSED @30160
07/08/2026	TD	33710	BP1	ST00BP01 14.9 MPD 15.63, LWD(NBGR, ARCVIS) RAN WL, HXPT, HLDS, QCNT, PPC, MSIP @33700, LOGGING
07/15/2026	TD	33710	BP1	ST00BP01 14.9 MPD 15.63, RAN WL #2, PPC, HLDS @33600, RAN STK & SET 10LNR @29362-33634, RNG 10 1/4 TB
07/22/2026	TD	33710	BP1	ST00BP01 14.9 MPD 15.63, RAN 10 1/4TB @29362, COMPTG
07/29/2026	TD	33710	BP1	ST00BP01 14.9 MPD 15.63, COMPTG

GREEN CYN

BP EXPL

825

OCS: 9981

PROSPECT: MAD DOG

WELL: 18

Status: DRLG

826 FLD

Class: INJ

API: 608114080600

LOC 1813' FSL & 3166' FWL **of Block** 00825 GREEN CYN

LAT = 27.13120179 (27°07'52.326") **LON** = -90.33869377 (-90°20'19.298")

X = 2,505,886 **Y** = 9,854,293

PMD:

PTVD:

ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD:

SUSP:

COMP:

RR:

CSG= OH 36 @5534 271'

WD= 5182 **KB=** 81 **RIG:** OCEAN BLACKLION / NOBLE DRLG

Date Reached TD:

07/22/2026	OH	ST00BP00	BATCH SET
07/29/2026	OH	ST00BP00	36 @5534 W/271'P

WALKER RIDGE

TALOS ENERGY OFFSHORE LL

107

OCS: 35724

PROSPECT: DAENERYS

WELL: SS2

Status: DRLG

107 WC

Class: EXP/APPR SS

API: 608124016300

LOC 5648' FSL & 5131' FEL **of Block** 00107 WALKER RIDGE

LAT = 26.84773226 (26°50'51.836") **LON** = -91.00224249 (-91°00'08.073")

X = 2,291,668 **Y** = 9,747,248

PMD: 30218

PTVD: 29800

PBHL: OH 7345' FNL & 5188' FEL **of Block** 107 WALKER RIDGE

ACTIVE

ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 07/01/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @6316 311' ; 28 @7492 ; 22 @9808 LOT 13.8 ; 18LNR @9335-15327 FIT 15.3 ;
 14 @25507 FIT 16.0

WD= 5923 **KB=** 82 **RIG:** WEST VELA / SEADRILL
Date Reached TD:

05/13/2026		OH	ST00BP00	LOCATION
07/08/2026 TD	9868	OH	ST00BP00 11.5	36 @6316 W/311'P, 28 @7492, 22 @9808, LWD(ARCVIS)RNG BOP & RISER
07/15/2026 TD	15450	OH	ST00BP00 13.2	RAN BOP & RISER, TOOK LOT 13.8 ON 22, LWD(ARCVIS)RNG 18LNR
07/22/2026 TD	25720	OH	ST00BP00 14.5	MPD 14.7, RAN 18LNR @9335-15327, FIT 15.34, LWD(ARCVIS)RNG 14
07/29/2026 TD	27930	OH	ST00BP00 14.6	MPD 14.8, RAN 14 @25507, FIT 16.03, LWD(ARCVIS, DEN, NEUT, SONSCOPE, STETH)RNG 11 7/8LNR

WALKER RIDGE	677	PROSPECT: ST MALO
CHEVRON U.S.A. INC.	OCS: 18753	WELL: PS9 Status: DRLG

678 FLD Class: DEV SS API: 608124016200

LOC 4924' FNL & 261' FWL **of Block** 00678 WALKER RIDGE
LAT = 26.29692250 (26°17'48.921") **LON** = -91.09201106 (-91°05'31.240")
X = 2,265,381 **Y** = 9,546,596 **PMD:** 30443 **PTVD:** 28864
PBHL: OH 4015' FSL & 494' FEL **of Block** 677 WALKER RIDGE
ABHL: OH **MD:** 30400 **TVD:** 28835 S 6742' @ W 678'
ATD OH: 30400 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/04/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @7452 313' ; 22 @10516 FIT 13.3 ; 14 @25658 FIT 14.6 ;
 9 7/8LNR @24454-30390

WD= 7038 **KB=** 101 **RIG:** DW CONQUEROR / TRANSOCEAN
Date Reached TD: 05/06/2026

04/08/2026 TD	10556	OH	ST00BP00 10.5	36 @7452 W/313'P, LWD(NBGR)RAN 22 @10516, WOC
04/15/2026 DRLG	10585	OH	ST00BP00 11.7	RAN RISER & BOP, TOOK FIT 13.3 ON 22, LWD(NBGR, ARCVIS)
04/22/2026 DRLG	22028	OH	ST00BP00 11.7	MPD 12.21, MPD FINGERPRINTING, LWD(NBGR, ARCVIS)
04/29/2026 TD	25718	OH	ST00BP00 11.7	MPD 12.3, LWD(NBGR, ARCVIS)C&C, RNG 14
05/06/2026 DRLG	26262	OH	ST00BP00 13.2	MPD 13.94, RAN 14 @25658, FIT 14.6, LWD(ARCVIS, SADN, STETH, SONSCOPE)
05/13/2026 TD	30400	OH	ST00BP00 13.2	MPD 13.9, LWD(ARCVIS, SADN, STETH, SONSCOPE) RAN 9 7/8LNR @24454-30390, WOC
05/20/2026 TD	30400	OH	ST00BP00 13.2	MPD 13.9, MADE UNSUCCESSFUL ATTEMPTS TO SET LNR-TOP PLUG & TA PKR, PREP TO SET TA CEMENT PLUG, WILL RELEASE RIG & RETURN TO COMP AT A LATER DATE
05/27/2026 TD	30400	OH	ST00BP00 13.2	MPD 13.9, SET CEMENT PLUG, TOC @23887, R.R.5-24-26
07/29/2026 TD	30400	OH	ST00BP00 13.2	MPD 13.9, M/ON 7-24-26, PREP TO DRILL OUT PLUGS, RUN SCAB LNR & COMP

WALKER RIDGE	678	PROSPECT: ST MALO
CHEVRON U.S.A. INC.	OCS: 21245	WELL: IS2 Status: SUSP

678 FLD Class: INJ SS API: 608124016100

LOC 4957' FNL & 173' FEL **of Block** 00677 WALKER RIDGE
LAT = 26.29684934 (26°17'48.658") **LON** = -91.09333694 (-91°05'36.013")
X = 2,264,947 **Y** = 9,546,563 **PMD:** 28600 **PTVD:** 28278

ACTIVE

PBHL: OH 5040' FNL & 2560' FWL **of Block** 678 WALKER RIDGE

ABHL: BP1 **MD:** 28322 **TVD:** 28008 S 107' @ E 2619'

ATD OH: 27032 **BP1:** 28322 **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/31/2026 **SUSP:** 07/23/2026 **COMP:** **RR:** 07/23/2026

CSG= OH 36 @7451 311' ; 22 @10501 FIT 13.2 ; 14LNR @7125-24200 FIT 14.5 ;
11 7/8LNR @23544-26917 FIT 12.7 ; 9 7/8LNR @26705-28284 ;
9 7/8SCAB LNR @22913-26708

WD= 7039 **KB=** 101 **RIG:** DW CONQUEROR / TRANSOCEAN

Date Reached TD: 07/04/2026

04/01/2026		OH	ST00BP00	BATCH SET,PREP TO RUN 36
04/08/2026 TD	10550	OH	ST00BP00 12.5	36 @7451 W/311'P,LWD(NBGR)RAN 22 @10501, M/OFF 4-4-26,WILL RETURN
05/27/2026 TD	10550	OH	ST00BP00 12.5	M/ON 5-25-26,PREP TO RUN BOP
06/03/2026 DRLG	22720	OH	ST00BP00 11.7	MPD 12.29,RAN BOP,TOOK FIT 13.2 ON 22, LWD(NBGR,ARCVIS)
06/10/2026 TD	24265	OH	ST00BP00 11.7	MPD 12.31,LWD(NBGR,ARCVIS)RAN 14LNR @ 7125-24200,PREP TO DRILL OUT
06/17/2026 TD	27032	OH	ST00BP00 12.6	MPD 13.3,TOOK FIT 14.5 ON 14LNR,WHILE @ 26960,MW 13.3,MPD 13.6,PERFORMED DYNAMIC PORE PRESSURE TEST TO 13.3,REDUCED MW FROM 13.0,MPD 13.6 TO 12.6,MPD 13.6,LWD(ARCVIS, NBGR,SONSCOPE)HAD LOSSES,STK DP @27032, PREP TO SEVER DP
06/24/2026 TD	27032	OH	ST00BP00 12.6	MPD 13.3,SEVERED DP @25497,PLACED ABANDONMENT PLUG,TOC @25135,SET KO PLUG, TOC @23472,PREP TO BYPASS
07/01/2026 TD	27032	OH	ST00BP00 12.6	MPD 13.3,PB & BYPASSED @24373
07/01/2026 TD	26922	BP1	ST00BP01 12.6	MPD 13.3,LWD(ARCVIS,NBGR,SONSCOPE)RNG 11 7/8LNR
07/08/2026 TD	28322	BP1	ST00BP01 10.5	MPD 11.2,RAN 11 7/8LNR @23544-26917,FIT 12.7,LWD(ARCVIS,NBGR,SONSCOPE)WHILE @28322, HAD 2 BBL GAIN,SHUT IN,STABILIZING WELL
07/15/2026 TD	28322	BP1	ST00BP01 10.5	MPD 11.2,STABILIZED WELL W/MPD 11.7,ROLLED OVER TO 11.6 SURFACE MUD,WHILE @26281,HAD TOTAL LOSSES,POOH,PUMPED BASE OIL,RNG 9 7/8LNR
07/22/2026 TD	28322	BP1	ST00BP01 10.5	MPD 11.2,RAN 9 7/8LNR @26705-28284,LOGGED 9 7/8 & CEMENT,RAN 9 7/8SCAB LNR@ 22913-26708,PREP TO SET CEMENT PLUG & T/A WELL
07/29/2026 TD	28322	BP1	ST00BP01 10.5	MPD 11.2,SET T/A PLUG,TOC @22256,SET PKR, R.R.

MISSISSIPPI CYN
SHELL

477

PROSPECT: SISCO

OCS: 36962

WELL: 1

Status: DRLG

477 WC

Class: EXP

API: 608174152600

LOC 6170' FSL & 5791' FWL **of Block** 00477 MISSISSIPPI CYN

LAT = 28.51480163(28°30'53.286") **LON** = -88.14444392(-88°08'39.998")

X = 1,272,991 **Y** = 10,349,690 **PMD:** 30605 **PTVD:** 30522

PBHL: OH 5332' FSL & 5306' FWL **of Block** 477 MISSISSIPPI CYN

ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 06/22/2026 **SUSP:**

COMP:

RR:

CSG= OH 38 @7132 197' ; 28 @8586 ; 22 @12775 FIT 12.1 ; 18LNR @12600-19039 FIT 14.1

WD= 6833 **KB=** 102 **RIG:** DW PONTUS / TRANSOCEAN

Date Reached TD:

06/10/2026		OH	ST00BP00	LOCATION
06/24/2026 TD	8640	OH	ST00BP00 8.6	MPD OFF,RAN 38 @7132 W/197'P,LWD(EWR-M5) PREP TO RUN 28
07/01/2026 TD	12839	OH	ST00BP00 13.6	MPD OFF,LWD(EWR-M5)RAN 28 @8586,RAN 22 @

ACTIVE

12775,RNG RISER & BOP
 07/08/2026 DRLG 15780 OH ST00BP00 12.1 CML 11.8,TOOK FIT 12.1 ON 22,LWD(BASESTAR,
 RESISTAR,XBAT)
 07/15/2026 TD 19200 OH ST00BP00 12.1 CML 11.9,LWD(BASESTAR,RESISTAR,XBAT)RAN
 18LNR @12600-19039,WOC
 07/22/2026 TD 21875 OH ST00BP00 13.4 CML 13.48,TOOK FIT 14.1 ON 18LNR,LWD(GR,
 RESISTAR,PWD,DEN,NEUT,X-BAT,GEOTAP)WOW
 07/29/2026 TD 22795 OH ST00BP00 13.4 CML 13.4,LWD(GR,RESISTAR,PWD,DEN,NEUT,
 X-BAT,GEOTAP)PERFORMED OPEN HOLE FIT 14.1 @
 22749,POOH TO TEST BOP

MISSISSIPPI CYN
 SHELL

807
 OCS: 7963

PROSPECT: MARS
 WELL: A23ST2

Status: DRLG

807 FLD

Class: INJ

API: 608174049402

LOC 3556' FNL & 5619' FWL of Block 00807 MISSISSIPPI CYN
 LAT = 28.16972543(28°10'11.012") LON = -89.22298581(-89°13'22.749")
 X = 924,339 Y = 10,229,084 PMD: 18043 PTVD: 15824
 PBHL: OH 6526' FNL & 7843' FEL of Block 807 MISSISSIPPI CYN
 ABHL: OH MD: 18370 TVD: 15959 S 3187' @ E 2413'
 ATD OH: 18370 BP1: BP2: BP3: BP4: BP5:

SPUD: 07/03/2026 SUSP: COMP: RR:
 CSG= OH OLD(36 @3224 ; 26 @4311 ; 20 @5377 ; 16 @7105 ; 14.681LNR @6491-9120 ; 13 3/8LNR
 @6191-13115 ; 11 3/4LNR @12711-17294)
 11 7/8LNR @9092-13572 FIT 14.5

WD= 2945 KB= RIG: H&P 201 / H&P DRLG
 Date Reached TD: 07/20/2026

07/01/2026 OH ST02BP00 PREP TO STO #A-23ST
 07/08/2026 TD 9356 OH ST02BP00 12.5 MPD OFF,MILLED WDW @9211-9241,STO @9241,
 FIT 13.62,PREP TO RUN MILLING BHA
 07/15/2026 TD 13660 OH ST02BP00 12.6 MPD 13.0,LWD(ONTRAK)PERFORMED OPEN HOLE
 FIT 13.3,RNG 11 7/8LNR
 07/22/2026 TD 18370 OH ST02BP00 12.6 MPD 13.1,RAN 11 7/8LNR @9092-13572,FIT
 14.5,LWD(ONTRAK,DEN,NEUT,FPWD)C&C,WOW
 07/29/2026 TD 18370 OH ST02BP00 12.6 MPD 13.1,C&C,BACKREAMING OUT OF HOLE

MISSISSIPPI CYN
 SHELL

807
 OCS: 7963

PROSPECT: OLYMPUS
 WELL: MB9ST2

Status: DRLG

807 FLD

Class: DEV

SS

API: 608174122502

LOC 6889' FNL & 379' FWL of Block 00807 MISSISSIPPI CYN
 LAT = 28.16029650(28°09'37.067") LON = -89.23905186(-89°14'20.587")
 X = 919,099 Y = 10,225,751 PMD: 18150 PTVD: 16772
 PBHL: OH 3982' FNL & 2929' FWL of Block 807 MISSISSIPPI CYN
 ABHL: OH MD: 18314 TVD: 16821 N 2988' @ E 2255'
 ATD OH: 18314 BP1: BP2: BP3: BP4: BP5:

SPUD: 05/20/2023 SUSP: COMP: RR:
 CSG= OH OLD(38 @3386 ; 32 @4324 ; 28 @5181 ; 22 @5947 ; 18LNR @5593-8797 ; 14 @11771 ; 11
 7/8LNR @11618-15295 ; 7 5/8LNR @14084-17418)
 7 5/8LNR @13006-18309

WD= 3036 KB= 232 RIG: OLYMPUS N-88 / H&P DRLG
 Date Reached TD: 06/03/2026

03/18/2026 OH ST02BP00 STO MC 806 #MB-9ST
 05/13/2026 OH ST02BP00 PREP TO MILL WDW
 05/20/2026 OH ST02BP00 BEGAN MILLING WDW,PAUSED MILLING DUE TO
 TOP DRIVE MAINTENANCE
 05/27/2026 TD 13663 OH ST02BP00 13.0 MPD OFF,MILLED WDW @13438-13463,FIT 14.1,
 STO @13463,PREP TO RUN POLISH MILL
 ASSEMBLY

ACTIVE

06/03/2026	DRLG	17402	OH	ST02BP00	12.5	MPD 13.4, LWD (GEOVIS, ARCVIS, SONSCOPE, STETH, ADN)
06/10/2026	TD	18314	OH	ST02BP00	12.5	MPD 13.2, LWD (GEOVIS, ARCVIS, SONSCOPE, STETH, ADN) SET PKR, REPG BOP
06/17/2026	TD	18314	OH	ST02BP00	12.5	REPD BOP, RAN 7 5/8 LNR @13006-18309, PREP TO RUN TB
06/24/2026	TD	18314	OH	ST02BP00	12.5	MPD 13.2, TOP DRIVE MAINTENANCE, PREP TO RUN TB
07/01/2026	TD	18314	OH	ST02BP00	12.5	MPD 13.2, RAN 7 5/8 TB @13046, PREP TO RUN UPPER TB
07/08/2026	TD	18314	OH	ST02BP00	12.5	MPD 13.2, INSTALLED PRODUCTION RISER, PREP TO RUN UPPER TB
07/15/2026	TD	18314	OH	ST02BP00	12.5	MPD 13.2, RAN 8 5/8 UPPER TB @3491, C/O
07/22/2026	TD	18314	OH	ST02BP00	12.5	MPD 13.2, COMPTG, WOW
07/29/2026	TD	18314	OH	ST02BP00	12.5	MPD 13.2, COMPTG

MISSISSIPPI CYN
LLOG EXPL

816
OCS: 33178

PROSPECT: TAGGART
WELL: 4

Status: DRLG

816 FLD

Class: DEV

API: 608174152700

LOC 4336' FNL & 2732' FEL **of Block** 00816 MISSISSIPPI CYN
LAT = 28.17434987 (28°10'27.660") **LON** = -88.75734280 (-88°45'26.434")
X = 1,074,388 **Y** = 10,228,304 **PMD**: 13568 **PTVD**: 11112
PBHL: OH 6768' FNL & 5931' FEL **of Block** 816 MISSISSIPPI CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 07/13/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @6023 304' ; 28 @7274 ; 22 @8498

WD= 5637 **KB**= 82 **RIG**: WEST NEPTUNE / SEADRILL
Date Reached TD:

07/01/2026		OH	ST00BP00	LOCATION
07/15/2026		OH	ST00BP00	RIGGING UP
07/22/2026	TD	8540	OH	ST00BP00 10.7 36 @6023 W/304'P, 28 @7274, LWD (ONTRAK) 22 @ 8498, WOW
07/29/2026	TD	8550	OH	ST00BP00 9.5 ATTEMPTED LOT ON 22, TEST FIALED, SQUEEZING 22

SUSPENDEDWALKER RIDGE
CHEVRON U.S.A. INC.678
OCS: 21245PROSPECT: ST MALO
WELL: IS2

Status: SUSP

678 FLD

Class: INJ

SS

API: 608124016100

LOC 4957' FNL & 173' FEL of Block 00677 WALKER RIDGE
 LAT = 26.29684934 (26°17'48.658") LON = -91.09333694 (-91°05'36.013")
 X = 2,264,947 Y = 9,546,563 PMD: 28600 PTVD: 28278
 PBHL: OH 5040' FNL & 2560' FWL of Block 678 WALKER RIDGE
 ABHL: BP1 MD: 28322 TVD: 28008 S 107' @ E 2619'
 ATD OH: 27032 BP1: 28322 BP2: BP3: BP4: BP5:

SPUD: 03/31/2026 SUSP: 07/23/2026 COMP: RR: 07/23/2026
 CSG= OH 36 @7451 311' ; 22 @10501 FIT 13.2 ; 14LNR @7125-24200 FIT 14.5 ;
 11 7/8LNR @23544-26917 FIT 12.7 ; 9 7/8LNR @26705-28284 ;
 9 7/8SCAB LNR @22913-26708

WD= 7039 KB= 101 RIG: DW CONQUEROR / TRANSOCEAN
 Date Reached TD: 07/04/2026

04/01/2026		OH	ST00BP00	BATCH SET, PREP TO RUN 36
04/08/2026 TD	10550	OH	ST00BP00 12.5	36 @7451 W/311'P, LWD(NBGR) RAN 22 @10501, M/OFF 4-4-26, WILL RETURN
05/27/2026 TD	10550	OH	ST00BP00 12.5	M/ON 5-25-26, PREP TO RUN BOP
06/03/2026 DRLG	22720	OH	ST00BP00 11.7	MPD 12.29, RAN BOP, TOOK FIT 13.2 ON 22, LWD(NBGR, ARCVIS)
06/10/2026 TD	24265	OH	ST00BP00 11.7	MPD 12.31, LWD(NBGR, ARCVIS) RAN 14LNR @ 7125-24200, PREP TO DRILL OUT
06/17/2026 TD	27032	OH	ST00BP00 12.6	MPD 13.3, TOOK FIT 14.5 ON 14LNR, WHILE @ 26960, MW 13.3, MPD 13.6, PERFORMED DYNAMIC PORE PRESSURE TEST TO 13.3, REDUCED MW FROM 13.0, MPD 13.6 TO 12.6, MPD 13.6, LWD(ARCVIS, NBGR, SONSCOPE) HAD LOSSES, STK DP @27032, PREP TO SEVER DP
06/24/2026 TD	27032	OH	ST00BP00 12.6	MPD 13.3, SEVERED DP @25497, PLACED ABANDONMENT PLUG, TOC @25135, SET KO PLUG, TOC @23472, PREP TO BYPASS
07/01/2026 TD	27032	OH	ST00BP00 12.6	MPD 13.3, PB & BYPASSED @24373
07/01/2026 TD	26922	BP1	ST00BP01 12.6	MPD 13.3, LWD(ARCVIS, NBGR, SONSCOPE) RNG 11 7/8LNR
07/08/2026 TD	28322	BP1	ST00BP01 10.5	MPD 11.2, RAN 11 7/8LNR @23544-26917, FIT 12.7, LWD(ARCVIS, NBGR, SONSCOPE) WHILE @28322, HAD 2 BBL GAIN, SHUT IN, STABILIZING WELL
07/15/2026 TD	28322	BP1	ST00BP01 10.5	MPD 11.2, STABILIZED WELL W/MPD 11.7, ROLLED OVER TO 11.6 SURFACE MUD, WHILE @26281, HAD TOTAL LOSSES, POOH, PUMPED BASE OIL, RNG 9 7/8LNR
07/22/2026 TD	28322	BP1	ST00BP01 10.5	MPD 11.2, RAN 9 7/8LNR @26705-28284, LOGGED 9 7/8 & CEMENT, RAN 9 7/8SCAB LNR @ 22913-26708, PREP TO SET CEMENT PLUG & T/A WELL
07/29/2026 TD	28322	BP1	ST00BP01 10.5	MPD 11.2, SET T/A PLUG, TOC @22256, SET PKR, R.R.