

**OFFSHORE OIL SCOUTS ASSOCIATION
GULF ATLANTIC**

WEEKLY DRILLING REPORT

DEEP WATER

Wednesday, April 15, 2026





OFFSHORE OIL SCOUTS

PROPRIETARY

STATEMENT



This information is provided by exclusive agreement with The Offshore Oil Scouts Association. The recipient acknowledges that the data and materials are proprietary information and trade secret, whether or not any portion thereof may be validly copyrighted or patented. Any reproduction or other use without the express written consent of The Association President will be pursued to the fullest extent of the law.

Table of Contents

WELLS SPUDDING

WALKER RIDGE Block 315 WELL MA3 BEACON OFFSHORE ENERGY

ACTIVE

KEATHLEY CYN Block 247 WELL 1 BP EXPL

KEATHLEY CYN Block 918 WELL SS5ST2 ANADARKO PETROLEUM CORPOR

GREEN CYN Block 641 WELL IN3 CHEVRON U.S.A. INC.

GREEN CYN Block 743 WELL DC105 BP EXPL

GREEN CYN Block 782 WELL MD15 BP EXPLORATION & PRODUCTI

GREEN CYN Block 825 WELL 14 BP EXPL

WALKER RIDGE Block 29 WELL A12 CHEVRON U.S.A. INC.

WALKER RIDGE Block 271 WELL MA4 BEACON OFFSHORE ENERGY

WALKER RIDGE Block 315 WELL MA3 BEACON OFFSHORE ENERGY

WALKER RIDGE Block 425 WELL 5 MURPHY EXPLORATION & PROD

WALKER RIDGE Block 677 WELL PS9 CHEVRON U.S.A. INC.

MISSISSIPPI CYN Block 41 WELL 1 ANADARKO PETROLEUM CORPOR

MISSISSIPPI CYN Block 612 WELL DV2ST SHELL

MISSISSIPPI CYN Block 812 WELL KI2 SHELL

WELLS REACHING TD

GREEN CYN Block 743 WELL DC105 BP EXPL

MISSISSIPPI CYN Block 41 WELL 1 ANADARKO PETROLEUM CORPOR



WELLS SPUDDING

WALKER RIDGE	315	PROSPECT: MONUMENT	
BEACON OFFSHORE ENERGY	OCS: 35733	WELL: MA3	Status: DRLG

315 FLD	Class: DEV	SS	API: 608124015700
----------------	-------------------	-----------	--------------------------

LOC 453' FNL & 4464' FWL **of Block** 00316 WALKER RIDGE
LAT = 26.66336547 (26°39'48.116") **LON** = -91.55813493 (-91°33'29.286")

X = 2,111,184 **Y** = 9,677,787 **PMD:** 32750 **PTVD:** 31243
PBHL: OH 1062' FNL & 523' FEL **of Block** 315 WALKER RIDGE
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/11/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 42 @6716 283' ; 28 @7989

WD= 6358 **KB=** 75 **RIG:** DW ATLAS / TRANSOCEAN
Date Reached TD:

11/05/2025		OH	ST00BP00	BATCH SET
04/15/2026 TD	8040	OH	ST00BP00 10.5	42 @6716 W/283'P,LWD (ONTRAK II)RAN 28 @ 7989,WOC



ACTIVE

KEATHLEY CYN **247** **PROSPECT: WEST BUMP**
BP EXPL **OCS: 25790** **WELL: 1** **Status: DRLG**

247 WC **Class: EXP** **SS** **API: 608084008000**

LOC 4687' FNL & 363' FWL **of Block** 00291 KEATHLEY CYN
LAT = 26.70216182 (26°42'07.783") **LON** = -92.63787510 (-92°38'16.350")
X = 1,758,603 **Y** = 9,689,393 **PMD:** 34548 **PTVD:** 33548
PBHL: OH 780' FSL & 757' FWL **of Block** 247 KEATHLEY CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/18/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @6100 274' ; 28 @8160 ; 22 @9979

WD= 5722 **KB=** 104 **RIG:** DW INVICTUS / TRANSOCEAN
Date Reached TD:

02/25/2026 OH ST00BP00 LOCATION
 03/18/2026 OH ST00BP00 RIGGING UP
 03/25/2026 DRLG 8708 OH ST00BP00 12.5 36 @6100 W/274'P,28 @8160,LWD(GR,RES,APWD)
 04/01/2026 TD 10071 OH ST00BP00 13.0 LWD(GR,RES,APWD)22 @9979,WOC,BOP & MPD
 TESTING
 04/08/2026 TD 10071 OH ST00BP00 13.0 REPG BOP
 04/15/2026 TD 10071 OH ST00BP00 13.0 REPG BOP,RNG RISER

KEATHLEY CYN **918** **PROSPECT: HADRIAN NORTH**
ANADARKO PETROLEUM CORPO **OCS: 32654** **WELL: SS5ST2** **Status: DRLG**

875 FLD **Class: DEV** **SS** **API: 608084007902**

LOC 7073' FSL & 648' FWL **of Block** 00919 KEATHLEY CYN
LAT = 26.07798692 (26°04'40.753") **LON** = -92.05968484 (-92°03'34.865")
X = 1,948,968 **Y** = 9,463,553 **PMD:** 20461 **PTVD:** 18781
PBHL: OH 6690' FNL & 1454' FEL **of Block** 918 KEATHLEY CYN
ABHL: OH **MD:** 20434 **TVD:** 18769 N 2068' @ W 2111'
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/25/2026 **SUSP:** **COMP:** **RR:**
CSG= OH OLD(36 @7774 ; 28 @8592 ; 22 @11296 ; 14 @13443 ; 9 7/8LNR @12989-19328)
 7 3/4LNR @13516-20230 ; 7 3/4LNR @13354-13516

WD= 7387 **KB=** 81 **RIG:** OCEAN BLACKHAWK / NOBLE DRLG
Date Reached TD: 03/30/2026

03/25/2026 OH ST02BP00 STO #SS-5ST,PREP TO ST
 04/01/2026 TD 20434 OH ST02BP00 11.7 MILLED WDW @13776-13796,FIT 13.6,MPD 12.6,
 DRILLED FROM 13796-16616,MUD 12.5,NO MPD,
 LWD(GR,RES,PWD)ROLLED MUD TO 11.5,MPD 12.5,
 LWD(GR,RES,XBAT,DEN,NEUT,GEOTAP,PWD)PREP
 TO RUN 7 3/4LNR
 04/08/2026 TD 20434 OH ST02BP00 11.8 NO MPD,RAN 7 3/4LNR @13516-20230,RAN 9 3/4
 X 10 1/8 X 10 3/4 TB @13492,RAN BACK INTO
 HOLE & RAN A SECOND 7 3/4LNR @13354-13516,
 COMPTG
 04/15/2026 TD 20434 OH ST02BP00 11.8 COMPTG

GREEN CYN **641** **PROSPECT: TAHITI**
CHEVRON U.S.A. INC. **OCS: 16770** **WELL: IN3** **Status: DRLG**

640 FLD **Class: INJ** **SS** **API: 608114079200**

LOC 2536' FSL & 3287' FEL **of Block** 00596 GREEN CYN
LAT = 27.35813862 (27°21'29.299") **LON** = -90.74348842 (-90°44'36.558")
X = 2,372,713 **Y** = 9,934,216 **PMD:** 28933 **PTVD:** 27185
PBHL: OH 2933' FNL & 1731' FWL **of Block** 641 GREEN CYN

ACTIVE

ABHL: OH **MD:** 28848 **TVD:** 27104 S 5455' @ E 5006'
ATD OH: 28848 **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 06/28/2025 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @4401 308' ; 22 @6237 FIT 14.0 ; 18LNR @5785-11042 FIT 16.1 ;
 16LNR @4393-19634 FIT 16.2 ; 14LNR @19233-22442 FIT 15.1 ; 9 7/8LNR @22116-28833

WD= 4012 **KB=** 106 **RIG:** DW ASGARD / TRANSOCEAN
Date Reached TD: 03/10/2026

06/18/2025		OH	ST00BP00	BATCH SET
07/02/2025	TD	6275	OH	ST00BP00 10.5 36 @4401 W/308'P, LWD (GR, PWD) 22 @6237, WOC
07/09/2025	TD	6275	OH	ST00BP00 10.5 M/OFF 7-1-25, WILL RETURN
01/21/2026	TD	6275	OH	ST00BP00 10.5 MIR TO RESUME DRILLING OPERATIONS
01/28/2026	TD	6275	OH	ST00BP00 10.5 M/ON 1-19-26, BWM, RAN RISER & BOP, PULLING BOP FOR REPAIR
02/04/2026	TD	11187	OH	ST00BP00 12.7 REPD BOP, RAN BOP, FIT 14.0 ON 22, LWD (GR, RES, PWD, NBGR) PREP TO RUN 18LNR
02/11/2026	DRLG	15067	OH	ST00BP00 13.8 MPD 14.6, RAN 18LNR @5785-11042, FIT 16.1, LWD (NBGR, EWR)
02/18/2026	TD	19780	OH	ST00BP00 14.4 MPD 15.1, LWD (EWR (NBGR, EWR) RAN 16LNR @ 4393-19634, WOC
02/25/2026	DRLG	20254	OH	ST00BP00 14.4 MPD 15.1, DRILLED OUT 16 SHOE, LOT FAILED, PUMPED LCM, CEMENT SQUEEZE, DRILL OUT, FIT 16.2 ON 16LNR, LWD (NBGR, EWR)
03/04/2026	TD	22540	OH	ST00BP00 14.4 MPD 15.1, LWD (NBGR, EWR) RAN 14LNR @ 19233-22442, PREP TO DRILL OUT & TEST LNR
03/11/2026	TD	28350	OH	ST00BP00 13.3 MPD 14.1, TOOK FIT 15.1 ON 14LNR, LWD (NBGR, EWR, DEN, NEUT, GEOTAP)
03/11/2026	TD	28350	OH	ST00BP00 13.3 MPD 14.1, TOOK FIT 15.1 ON 14LNR, LWD (NBGR, EWR, DEN, NEUT, GEOTAP) DP SLIPS BROKE & PIECES WENT INTO HOLE, FSH LIKELY LOCATED AT RCD, UNSUCCESSFUL ATTEMPT TO FSH, ATTEMPTING TO RETRIEVE RCD
03/18/2026	TD	28848	OH	ST00BP00 13.9 NO MPD, RECD RCD, LWD (NBGR, EWR, DEN, NEUT, GEOTAP) RAN 9 7/8LNR @22116-28833, PREP TO RUN TB
03/25/2026	TD	28848	OH	ST00BP00 13.9 NO MPD, RAN 9 7/8 X 10 3/4TB @22116, PREP TO COMP
04/01/2026	TD	28848	OH	ST00BP00 13.9 NO MPD, PREP TO COMP
04/08/2026	TD	28848	OH	ST00BP00 13.9 NO MPD, COMPTG
04/15/2026	TD	28848	OH	ST00BP00 13.9 NO MPD, COMPTG

GREEN CYN **743** **PROSPECT: ATLANTIS**
BP EXPL **OCS: 15607** **WELL: DC105** **Status: DRLG**

743 FLD **Class: DEV** **API: 608114079800**

LOC 6013' FSL & 6929' FWL of Block 00743 GREEN CYN
LAT = 27.22372461 (27°13'25.409") **LON** = -90.03257889 (-90°01'57.284")
X = 2,604,689 **Y** = 9,890,173 **PMD:** 20782 **PTVD:** 18337
PBHL: OH 4104' FSL & 241' FWL of Block 743 GREEN CYN
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 02/27/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @7146 230' ; 22 @10475 FIT 11.1 ; 16LNR @10311-13838 FIT 12.4 ;
 13 5/8LNR @13551-17011 FIT 12.7

WD= 6838 **KB=** 80 **RIG:** OCEAN BLACK HORNET / NOBLE DRLG
Date Reached TD: 04/09/2026

02/04/2026		OH	ST00BP00	MIR
03/04/2026	TD	10528	OH	ST00BP00 12.0 36 @7146 W/230'P, LWD (GR, RES, PWD) PREP TO RUN 22
03/11/2026	TD	10528	OH	ST00BP00 12.0 22 @10475, WOC
03/18/2026	TD	10528	OH	ST00BP00 12.0 REPG BOP
03/25/2026	TD	13840	OH	ST00BP00 10.3 MPD 11.5, FIT 11.1 ON 22, LWD (GR, RES, PWD) POOH TO RUN 16LNR
04/01/2026	TD	17180	OH	ST00BP00 11.0 MPD 11.5, RAN 16LNR @10311-13838, FIT 12.4,

ACTIVE

04/08/2026 DRLG 17239 OH ST00BP00 10.2 MPD 10.37,RAN 13 5/8LNR @13551-17011,PIT
 12.67,LWD (GR, RES, PWD, SON)
 04/15/2026 TD 20830 OH ST00BP00 10.2 MPD 10.9,LWD (GR, RES, PWD, SON) PREP TO RUN 9
 7/8LNR

GREEN CYN 782 PROSPECT: MAD DOG
BP EXPLORATION & PRODUCT OCS: 15610 WELL: MD15 Status: DRLG

826 FLD Class: DEV API: 608114061200

LOC 7228' FSL & 6166' FEL **of Block** 00782 GREEN CYN
LAT = 27.18830922 (27°11'17.913") **LON** = -90.26861424 (-90°16'07.011")
X = 2,528,234 **Y** = 9,875,548 **PMD**: 25478 **PTVD**: 22443
PBHL: OH 3471' FNL & 2401' FWL **of Block** 782 GREEN CYN
ABHL: OH **MD**: 25533 **TVD**: 22524 N 5168' @ W 7266'
ATD OH: 25533 **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

SPUD: 11/07/2013 **SUSP**: **COMP**: **RR**:
CSG= OH 36 @4886 290' ; 22 @7094 FIT 10.8 ; 16LNR @6488-12455 FIT 15.1 ;
 14LNR @12154-19648 FIT 13.6 ; 11 7/8LNR @19443-23275

WD= 4428 **KB**= 168 **RIG**: MAD DOG SPAR / VALARIS
Date Reached TD: 02/16/2026

09/11/2013 OH ST00BP00 (APPROVED PERMIT 9-6-13) (BATCH SET)
 10/09/2013 OH ST00BP00 M/ON 10-7-13,PREP TO RUN 36"
 10/16/2013 OH ST00BP00 M/ON 10-7-13,36 @4886W/290'P,M/OFF
 10-10-13(WILL RET)
 11/13/2013 TD 7125 OH ST00BP00 14.0 M/ON 11-6-13,LWD (GR,RES) PREP TO RUN 22"
 11/20/2013 TD 7125 OH ST00BP00 14.0 22" @7094, WOC
 11/27/2013 TD 7125 OH ST00BP00 14.0 M/OFF 11-19-13(WILL RETURN)
 12/24/2025 TD 7125 OH ST00BP00 14.0 M/ON 12-14-25,C/O TO DRILL AHEAD
 12/31/2025 DRLG 10664 OH ST00BP00 10.1 FIT 10.79 ON 22,LWD (GR,RES,PWD)
 01/07/2026 TD 12460 OH ST00BP00 10.2 LWD (GR,RES,PWD) PREP TO RUN 16LNR
 01/14/2026 TD 12460 OH ST00BP00 10.2 16LNR @6488-12455,PREP TO DRILL OUT & TEST
 LNR
 01/21/2026 DRLG 18287 OH ST00BP00 13.9 FIT 15.06 ON 16LNR,LWD (GR,RES,PWD,SON,NBGR)
 01/28/2026 TD 19659 OH ST00BP00 14.1 LWD (GR,RES,PWD,SON,NBGR) RNG 14LNR
 02/04/2026 TD 19659 OH ST00BP00 14.2 14LNR @12154-19648,WOC
 02/11/2026 TD 19659 OH ST00BP00 14.2 PREP TO DRILL OUT & TEST 14LNR
 02/18/2026 TD 25533 OH ST00BP00 13.0 FIT 13.6 ON 14LNR,LWD (GR,RES,NBGR,PWD,DEN,
 NEUT,SON,FPWD)CIRC BOTTOM UP
 02/25/2026 TD 25533 OH ST00BP00 13.0 WHILE BACKREAMING OUT OF HOLE,HOLE PACKED
 OFF & WENT TO LOSSES,STK DP @22620,PREP TO
 SEVER PIPE
 03/04/2026 TD 25533 OH ST00BP00 13.0 SEVERED DP,TF @21176,PREP TO PB & BYPASS
 03/11/2026 TD 25533 OH ST00BP00 13.0 REPD BOP,PREP TO BYPASS
 03/18/2026 TD 25533 OH ST00BP00 13.0 BYPASSED @19848
 03/18/2026 TD 24014 BP1 ST00BP01 12.7 LWD (GR,RES,DEN,NEUT,CALP,ACOUSTIC TESTRAK)
 ENCOUNTERED TAR,EXPERIENCE BALLOONING &
 LOSSES,PULL UP TO 22810,SHUT WELL IN,C&C
 03/25/2026 TD 24014 BP1 ST00BP01 12.7 PREP TO PB & BYPASS
 04/01/2026 TD 24014 BP1 ST00BP01 12.7 BYPASSED @19676
 04/01/2026 DRLG 23102 BP2 ST00BP02 12.7 LWD (GR,RES,PWD)ENCOUNTER TAR @23075
 04/08/2026 TD 23300 BP2 ST00BP02 12.7 LWD (GR,RES,PWD)TOOLS FAILED FROM
 23090-23300,PREP TO RUN 11 7/8LNR
 04/15/2026 TD 23300 BP2 ST00BP02 12.7 11 7/8LNR @19443-23275,PREP TO DRILL OUT

GREEN CYN 825 PROSPECT: MAD DOG
BP EXPL OCS: 20190 WELL: 14 Status: DRLG

825 FLD Class: DEV API: 608114072000

LOC 7311' FSL & 6375' FEL **of Block** 00825 GREEN CYN
LAT = 27.14594440 (27°08'45.400") **LON** = -90.31898077 (-90°19'08.331")
X = 2,512,185 **Y** = 9,859,790 **PMD**: 25223 **PTVD**: 23498
PBHL: OH 342' FSL & 5103' FEL **of Block** 825 GREEN CYN
ATD OH: **BP1**: **BP2**: **BP3**: **BP4**: **BP5**:

ACTIVE

SPUD: 03/29/2019 SUSP: COMP: RR:
CSG= OH 36 @5335 267' ; 22 @7645 PIT 11.8 ; 14 @17044 PIT 13.2 ;
9 7/8LNR @16797-24973

WD= 4986 KB= 82 RIG: WEST AURIGA / SEADRILL
Date Reached TD: 04/07/2026

03/13/2019 OH ST00BP00 BATCH SET
04/03/2019 TD 7692 OH ST00BP00 10.5 36 @5335 W/267'P,LWD(ARC)22 @7645,M/OFF
4-1-19(WILL RETURN)
03/18/2026 TD 7692 OH ST00BP00 10.5 M/ON 3-11-26,RIGGING UP
03/25/2026 TD 17080 OH ST00BP00 10.5 MPD 11.5,PIT 11.8 ON 22,LWD(ARCVIS 900,
SONVIS 900,POOH TO RUN 14
04/01/2026 DRLG 20135 OH ST00BP00 11.7 MPD 12.2,RAN 14 @17044,PIT 13.2,LWD(GR,RES,
PWD,SON)
04/08/2026 DRLG 24372 OH ST00BP00 11.6 MPD 12.1-12.5,LWD(GR,RES,PWD,SON) DURING
THE WEEK,ENCOUNTERED FORMATION LOSSES,
SPOTTED LCM PILL & MPD SQUEEZE OPERATIONS,
STABILIZED WELL,CONTINUED DRILLING AHEAD
04/15/2026 TD 24993 OH ST00BP00 11.8 MPD 11.9,LWD(GR,RES,PWD,SON)RAN 9 7/8LNR @
16797-24973,COMPTG

WALKER RIDGE 29 PROSPECT: BIG FOOT
CHEVRON U.S.A. INC. OCS: 16942 WELL: A12 Status: DRLG

29 FLD Class: DEV SS API: 608124005900

LOC 7578' FSL & 6940' FEL of Block 00029 WALKER RIDGE
LAT = 26.93254406(26°55'57.159") LON = -90.52019528(-90°31'12.703")
X = 2,448,260 Y = 9,780,858 PMD: 23284 PTVD: 21486
PBHL: OH 3381' FSL & 7270' FEL of Block 29 WALKER RIDGE
ABHL: OH MD: 23217 TVD: 21452 S 4194' @ W 355'
ATD OH: 23217 BP1: BP2: BP3: BP4: BP5:

SPUD: 02/24/2013 SUSP: COMP: RR:
CSG= OH 36 @5590 307' ; 22 @8753 FIT 12.3 ; 16LNR @5677-16836 FIT 13.0 ;
9 7/8LNR @16518-23216

WD= 5189 KB= 226 RIG: MODS 400 / NABORS OS
Date Reached TD: 02/07/2026

12/07/2011 OH ST00BP00 'MIOCENE' (WILL BATCH SET CASING) (PERMIT
APPROVED 12-1-11)
12/14/2011 OH ST00BP00 M/ON 12-7-11,36 @5590W/307'P,M/OFF
12-8-11(WILL RET)
02/27/2013 DRLG 7085 OH ST00BP00 16.0 M/ON 2-21-13,LWD(GR,RES,ARC,TELESCOPE,PWD)
03/06/2013 TD 8798 OH ST00BP00 13.0 LWD(GR,RES,ARC,TELESCOPE,PWD) @8798,NO SWC,
22 @8753,M/OFF 3-2-13(WILL RET)
03/27/2013 TD 8798 OH ST00BP00 13.0 M/ON 3-22-13,INSTALLED T/A CAP,M/OFF
3-23-13(WILL RET)
01/07/2026 TD 8798 OH ST00BP00 13.0 M/ON 1-3-26,RIGGING UP
01/14/2026 TD 8798 OH ST00BP00 13.0 PRESSURE TESTED CSG & TESTED BOP,DRILLING
OUT CEMENT
01/21/2026 TD 16950 OH ST00BP00 10.8 FIT 12.3 ON 22,LWD(ARCVIS,NBGR)PREP TO RUN
16LNR
01/28/2026 TD 16950 OH ST00BP00 10.8 WHILE POOH HAD LOSSES,RAN 16LNR @
5677-16836,PREP TO DRILL OUT & TEST LNR
02/04/2026 TD 17274 OH ST00BP00 11.9 FIT 13.0 ON 16LNR,LWD(ARCVIS,NBGR,SONSCOPE,
STETH,SADN)CUTTING LINE PLUGGED,CLEARING
LINE
02/11/2026 TD 23217 OH ST00BP00 12.3 CLEARED PLUGGED CUTTING LINE,LWD(ARCVIS,
NBGR,SONSCOPE,STETH,SADN)TOOK STETH
PRESSURES,RNG 9 7/8LNR
02/18/2026 TD 23217 OH ST00BP00 12.3 9 7/8LNR @16518-23216,PREP TO SET PKR FOR
PRESSURE TESTS
02/25/2026 TD 23217 OH ST00BP00 12.3 PRESSURE TESTED LNR,RNG 9 7/8 X 11.15TB
03/04/2026 TD 23217 OH ST00BP00 12.3 RAN 9 7/8 X 11.15TB @16518,PREP TO PULL
OUTER DRILLING RISER

03/11/2026 TD 23217 OH ST00BP00 12.3 RISER WORK
 03/18/2026 TD 23217 OH ST00BP00 12.3 RISER WORK
 03/25/2026 TD 23217 OH ST00BP00 12.3 COMPTG
 04/01/2026 TD 23217 OH ST00BP00 12.3 COMPTG
 04/08/2026 TD 23217 OH ST00BP00 12.3 COMPTG
 04/15/2026 TD 23217 OH ST00BP00 12.3 COMPTG

WALKER RIDGE 271 **PROSPECT: MONUMENT**
BEACON OFFSHORE ENERGY **OCS: 35080** **WELL: MA4** **Status: TA**

272 FLD **Class: DEV** **SS** **API: 608124015800**

LOC 344' FNL & 4428' FWL **of Block** 00316 WALKER RIDGE
LAT = 26.66366648 (26°39'49.199") **LON** = -91.55824140 (-91°33'29.669")
X = 2,111,148 **Y** = 9,677,896 **PMD:** **PTVD:**
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/03/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 42 @6725 283' ; 28 @7967 ; 22 @10532

WD= 6367 **KB=** 75 **RIG:** DW ATLAS / TRANSOCEAN
Date Reached TD:

11/12/2025 OH ST00BP00 BATCH SET
 04/08/2026 TD 8022 OH ST00BP00 11.0 42 @6725 W/283'P,LWD(ONTRANK II)28 @7967)
 WOW
 04/15/2026 TD 10584 OH ST00BP00 13.5 LWD(ONTRAK II)RAN 22 @10532,M/OFF 4-10-26,
 WILL RETURN

WALKER RIDGE 315 **PROSPECT: MONUMENT**
BEACON OFFSHORE ENERGY **OCS: 35733** **WELL: MA3** **Status: DRLG**

315 FLD **Class: DEV** **SS** **API: 608124015700**

LOC 453' FNL & 4464' FWL **of Block** 00316 WALKER RIDGE
LAT = 26.66336547 (26°39'48.116") **LON** = -91.55813493 (-91°33'29.286")
X = 2,111,184 **Y** = 9,677,787 **PMD:** 32750 **PTVD:** 31243
PBHL: OH 1062' FNL & 523' FEL **of Block** 315 WALKER RIDGE
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/11/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 42 @6716 283' ; 28 @7989

WD= 6358 **KB=** 75 **RIG:** DW ATLAS / TRANSOCEAN
Date Reached TD:

11/05/2025 OH ST00BP00 BATCH SET
 04/15/2026 TD 8040 OH ST00BP00 10.5 42 @6716 W/283'P,LWD(ONTRAK II)RAN 28 @
 7989,WOC

WALKER RIDGE 425 **PROSPECT: CHINOOK**
MURPHY EXPLORATION & PRO **OCS: 16987** **WELL: 5** **Status: DRLG**

469 FLD **Class: DEV** **API: 608124015900**

LOC 23' FNL & 7298' FEL **of Block** 00469 WALKER RIDGE
LAT = 26.51968595 (26°31'10.869") **LON** = -90.53022803 (-90°31'48.821")
X = 2,447,902 **Y** = 9,630,697 **PMD:** 26880 **PTVD:** 26183
PBHL: OH 793' FSL & 5559' FWL **of Block** 425 WALKER RIDGE
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/03/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @9229 309' ; 22 @12185 FIT 10.5 ; 18LNR @11917-16864 FIT 11.6 ;
 16LNR @12539-22742

WD= 8834 **KB=** 86 **RIG:** STANLEY LAFOSSE / NOBLE DRLG
Date Reached TD:

ACTIVE

02/18/2026 OH ST00BP00 LOCATION
 03/04/2026 OH ST00BP00 36 @9229 W/309'P, PREP TO SPUD
 03/11/2026 TD 12250 OH ST00BP00 11.5 LWD(GR, RES, PWD) RAN 22 @12185, WOC
 03/18/2026 TD 12250 OH ST00BP00 11.5 PRESSURE TESTED BOP, PREP TO DRILL OUT & TAKE FIT
 03/25/2026 TD 16950 OH ST00BP00 9.4 FIT 10.5 ON 22, LWD(GR, RES, PWD) RAN 18LNR @ 11917-16864, PREP TO DRILL AHEAD
 04/01/2026 DRLG 17072 OH ST00BP00 11.0 MPD 11.15, TOOK FIT 11.6 ON 18LNR, PRESSURE TESTED BOP, LWD(GR, RES, PWD, SON)
 04/08/2026 TD 22785 OH ST00BP00 10.5 MPD 11.1, LWD(GR, RES, PWD, SON) PREP TO RUN 16
 04/15/2026 TD 22785 OH ST00BP00 10.5 MPD 11.1, RAN 16LNR @12539-22742, PREP TO DRILL OUT

WALKER RIDGE **677** **PROSPECT: ST MALO**
CHEVRON U.S.A. INC. **OCS: 18753** **WELL: PS9** **Status: DRLG**

678 FLD **Class: DEV** **SS** **API: 608124016200**

LOC 4924' FNL & 261' FWL **of Block** 00678 WALKER RIDGE
LAT = 26.29692250 (26°17'48.921") **LO**N = -91.09201106 (-91°05'31.240")
X = 2,265,381 **Y** = 9,546,596 **PMD**: 30443 **PTVD**: 28864
PBHL: OH 4015' FSL & 494' FEL **of Block** 677 WALKER RIDGE
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 04/04/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @7452 313' ; 22 @10516 FIT 13.3

WD= 7038 **KB=** 101 **RIG:** DW CONQUEROR / TRANSOCEAN
Date Reached TD:

04/08/2026 TD 10556 OH ST00BP00 10.5 36 @7452 W/313'P, LWD(NBGR) RAN 22 @10516, WOC
 04/15/2026 DRLG 10585 OH ST00BP00 11.7 RAN RISER & BOP, TOOK FIT 13.3 ON 22, LWD(NBGR, ARCVIS)

MISSISSIPPI CYN **41** **PROSPECT: KING NORTH**
ANADARKO PETROLEUM CORPO **OCS: 35962** **WELL: 1** **Status: DRLG**

41 FLD **Class: DEV** **API: 608174152500**

LOC 4617' FNL & 837' FWL **of Block** 00085 MISSISSIPPI CYN
LAT = 28.92228798 (28°55'20.237") **LO**N = -87.96627209 (-87°57'58.580")
X = 1,331,397 **Y** = 10,497,303 **PMD**: 17595 **PTVD**: 13804
PBHL: OH 2794' FSL & 656' FWL **of Block** 41 MISSISSIPPI CYN
ABHL: OH **MD:** 17315 **TVD:** 13653 N 7119' @ W 172'
ATD OH: **BP1:** **BP2:** **BP3:** **BP4:** **BP5:**

SPUD: 03/18/2026 **SUSP:** **COMP:** **RR:**
CSG= OH 36 @5571 307' ; 22 @7507 FIT 10.5 ; 18LNR @7009-9037 LOT 11.5 ; 14 @13357 LOT 12.5

WD= 5184 **KB=** 80 **RIG:** VALARIS DS-16 / VALARIS
Date Reached TD: 04/10/2026

03/18/2026 OH ST00BP00 RIG ON LOCATION, W/O WEATHER TO JET 36
 03/25/2026 DRLG 7680 OH ST00BP00 9.9 36 @5571 W/307'P, WHILE @7560, 12.0 MUD, RAN 22 @7507, FIT 10.5, LWD(GR, RES, APWD)
 04/01/2026 TD 9884 OH ST00BP00 10.4 MPD 11.0, WHILE @9172, LWD(GR, RES, APWD) RAN 18LNR @7009-9037, LOT 11.5, REPG RIG
 04/08/2026 DRLG 13879 OH ST00BP00 11.3 MPD 12.0, WHILE @13389, 10.4 MUD, 11.0 MPD, LWD(GR, RES, APWD) RAN 14 @13357, LOT 12.5, DRILLING W/LWD(ABGR, GR, RES, X-BAT, GEOTAP, DEN, NEUT, APWD)
 04/15/2026 TD 17315 OH ST00BP00 11.9 NO MPD, LWD(ABGR, GR, RES, X-BAT, GEOTAP, DEN, NEUT, APWD) TOOK MDT(SAMP) RAN WL, NGI, MSIP, PPC, TLD, HNGS, ZAIT @17206, PREP TO RUN 9 7/8LNR

WELLS REACHING TD

GREEN CYN 743 PROSPECT: ATLANTIS
 BP EXPL OCS: 15607 WELL: DC105 Status: DRLG

743 FLD Class: DEV API: 608114079800

LOC 6013' FSL & 6929' FWL of Block 00743 GREEN CYN
 LAT = 27.22372461 (27°13'25.409") LON = -90.03257889 (-90°01'57.284")

X = 2,604,689 Y = 9,890,173 PMD: 20782 PTVD: 18337

PBHL: OH 4104' FSL & 241' FWL of Block 743 GREEN CYN

ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 02/27/2026 SUSP: COMP: RR:

CSG= OH 36 @7146 230' ; 22 @10475 FIT 11.1 ; 16LNR @10311-13838 FIT 12.4 ;
 13 5/8LNR @13551-17011 PIT 12.7

WD= 6838 KB= 80 RIG: OCEAN BLACK HORNET / NOBLE DRLG

Date Reached TD: 04/09/2026

02/04/2026		OH	ST00BP00	MIR
03/04/2026 TD	10528	OH	ST00BP00 12.0	36 @7146 W/230'P, LWD (GR, RES, PWD) PREP TO RUN 22
03/11/2026 TD	10528	OH	ST00BP00 12.0	22 @10475, WOC
03/18/2026 TD	10528	OH	ST00BP00 12.0	REPG BOP
03/25/2026 TD	13840	OH	ST00BP00 10.3	MPD 11.5, FIT 11.1 ON 22, LWD (GR, RES, PWD) POOH TO RUN 16LNR
04/01/2026 TD	17180	OH	ST00BP00 11.0	MPD 11.5, RAN 16LNR @10311-13838, FIT 12.4, LWD (GR, RES, PWD, SON) RNG 13 5/8LNR
04/08/2026 DRLG	17239	OH	ST00BP00 10.2	MPD 10.37, RAN 13 5/8LNR @13551-17011, PIT 12.67, LWD (GR, RES, PWD, SON)
04/15/2026 TD	20830	OH	ST00BP00 10.2	MPD 10.9, LWD (GR, RES, PWD, SON) PREP TO RUN 9 7/8LNR

MISSISSIPPI CYN 41 PROSPECT: KING NORTH
 ANADARKO PETROLEUM CORPO OCS: 35962 WELL: 1 Status: DRLG

41 FLD Class: DEV API: 608174152500

LOC 4617' FNL & 837' FWL of Block 00085 MISSISSIPPI CYN
 LAT = 28.92228798 (28°55'20.237") LON = -87.96627209 (-87°57'58.580")

X = 1,331,397 Y = 10,497,303 PMD: 17595 PTVD: 13804

PBHL: OH 2794' FSL & 656' FWL of Block 41 MISSISSIPPI CYN

ABHL: OH MD: 17315 TVD: 13653 N 7119' @ W 172'

ATD OH: BP1: BP2: BP3: BP4: BP5:

SPUD: 03/18/2026 SUSP: COMP: RR:

CSG= OH 36 @5571 307' ; 22 @7507 FIT 10.5 ; 18LNR @7009-9037 LOT 11.5 ;
 14 @13357 LOT 12.5

WD= 5184 KB= 80 RIG: VALARIS DS-16 / VALARIS

Date Reached TD: 04/10/2026

03/18/2026		OH	ST00BP00	RIG ON LOCATION, W/O WEATHER TO JET 36
03/25/2026 DRLG	7680	OH	ST00BP00 9.9	36 @5571 W/307'P, WHILE @7560, 12.0 MUD, RAN 22 @7507, FIT 10.5, LWD (GR, RES, APWD)
04/01/2026 TD	9884	OH	ST00BP00 10.4	MPD 11.0, WHILE @9172, LWD (GR, RES, APWD) RAN 18LNR @7009-9037, LOT 11.5, REPG RIG
04/08/2026 DRLG	13879	OH	ST00BP00 11.3	MPD 12.0, WHILE @13389, 10.4 MUD, 11.0 MPD, LWD (GR, RES, APWD) RAN 14 @13357, LOT 12.5, DRILLING W/LWD (ABGR, GR, RES, X-BAT, GEOTAP, DEN, NEUT, APWD)
04/15/2026 TD	17315	OH	ST00BP00 11.9	NO MPD, LWD (ABGR, GR, RES, X-BAT, GEOTAP, DEN, NEUT, APWD) TOOK MDTs (SAMP) RAN WL, NGI, MSIP, PPC, TLD, HNGS, ZAIT @17206, PREP TO RUN 9 7/8LNR